STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		/
U.S.G.S.		
LAND OFFICE		
OPERATOR		

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

SANTA FE

___ Indian ___ Lease
State ☐   Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT —" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☐   GAS WELL ☒ CO_2 OTHER-

7. Unit Agreement Name

Name of Operator

Amoco Production Company

8. Farm or Lease Name

Hutcherson B

Address of Operator

P. O. Box 68   Hobbs, NM   88240

9. Well No.

5

Location of Well

UNIT LETTER ___K___, ___1980___ FEET FROM THE ___South___ LINE AND ___1980___ FEET FROM

THE ___West___ LINE, SECTION ___2___ TOWNSHIP ___19-N___ RANGE ___34-E___ NMPM.

10. Field and Pool, or Wildcat

Und. Tubb

15. Elevation (Show whether DF, RT, GR, etc.)
4786' GL

12. County
Union

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐

PLUG AND ABANDON ☒
CHANGE PLANS ☐

OTHER _____ ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOB ☒

OTHER _____

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 10-5-80, CO_2 in Action (Rig #18) spudded a 12-1/4" hole at 3:30 p.m. Drilled to a TD of 700' and ran 8-5/8" casing set at 700'. Cemented with 400 SX Class C cement. Plugged down at 5:30 p.m. 10-6-80. Circulated 45 SX. WOC 20 hrs. Tested casing with 1000# for 30 min. Test OK. Reduced hole to 7-7/8" and resumed drilling. Drilled to a TD of 2614' and drill pipe stuck. Backed off at 2077'. Ran wash pipe to wash thru bridge at 1205'. Left Bit, 18 drill collars, and crossover sud and 97' of wash pipe and shoe..

Propose to P X A per the following procedure:

Spot a Class C cement plug 1100'-650'.
Spot a Class C surface plug.
Install P X A marker.

0+2-NMOCD, SF   1-Hou   1-Susp   1-LBG

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED _Bob Davis_   TITLE _Admin. Analyst_   DATE _10-29-80_

APPROVED BY _Carl Illvog_   TITLE _SENIOR PETROLEUM GEOLOGIST_   DATE _11/11/80_

CONDITIONS OF APPROVAL, IF ANY: