STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

RECEIVED
JUN 02 1981
OIL CONSERVATION DIVISION
SANTA FE

Form C-103
Revised 10-1-

Indicate Type of Lease
State [ ] Fee [ ]

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL [ ] GAS WELL [X] CO2 OTHER-

7. Unit Agreement Name: BDCDGU

2. Name of Operator: Amoco Production Company

8. Farm or Lease Name: BDCDGU 1933

3. Address of Operator: P. O. Box 68, Hobbs, NM 88240

9. Well No.: 351

4. Location of Well: UNIT LETTER G, 1980 FEET FROM THE North LINE AND 1980 FEET FROM THE East LINE, SECTION 35 TOWNSHIP 19-N RANGE 33-E NMPM.

10. Field and Pool, or Wildcat: Und. Tubb

15. Elevation (Show whether DF, RT, GR, etc.): 4826' GL

12. County: Harding

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

- PERFORM REMEDIAL WORK [ ]
- PLUG AND ABANDON [ ]
- TEMPORARILY ABANDON [ ]
- PULL OR ALTER CASING [ ]
- CHANGE PLANS [ ]
- OTHER [ ]

SUBSEQUENT REPORT OF:

- REMEDIAL WORK [ ]
- ALTERING CASING [ ]
- COMMENCE DRILLING OPNS. [X]
- PLUG AND ABANDONMENT [ ]
- CASING TEST AND CEMENT JOB [X]
- OTHER [ ]

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 5-19-81 Aztec Drilling (Rig #50) spudded a 12-1/4" hole at 6:00 p.m. Drilled to a TD of 705' and ran 8-5/8" casing set at 705'. Cemented with 500 SX Class H cement. Plugged down 1:30 p.m. 5-20-81. Circulated 173 SX. WOC 19.5 hrs. Tested casing with 800# for 30 min. Test OK. Reduced hole to 7-7/8" and resumed drilling. Drilled to a TD of 2837' and ran 5-1/2" casing set at 2812'. Cemented with 685 SX Class H cement. Plugged down 9:15 p.m. 5-24-81. Circulated 247 SX. Currently waiting on completion unit.

0+2-NMOCD, SF 1-Hou 1-Susp 1-MKE 1-Amerada 1-UGI 1-Cities Svc.
1-Conoco 1-CO2 in Action 1-Excelsior 1-Sun Tex.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Martha Ode TITLE Admin. Analyst DATE 5-29-81

APPROVED BY Carl Ulrey TITLE SUPERVISOR DISTRICT II DATE 6/11/81

CONDITIONS OF APPROVAL, IF ANY: