Form 9-331
Nov. 1963

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

(Other instructions on reverse side)

Budget Bureau No. 42-R1424

5. LEASE DESIGNATION AND SERIAL NO.
N. M. [illegible]

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

7. UNIT AGREEMENT NAME

1. OIL WELL [illegible] OTHER

8. FARM OR LEASE NAME
Federal C

2. NAME OF OPERATOR
Texaco Oil & Gas Corp.

9. WELL NO.
1

3. ADDRESS OF OPERATOR
Box 7189, Amarillo, Texas 79105

10. FIELD AND POOL, OR WILDCAT
Wildcat

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface
660' FNL, 760' FEL, Sec. [illegible] T-[illegible] R-[illegible]E
Chaves County, New Mexico

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
Sec. [illegible], T-[illegible],
R-[illegible]

14. PERMIT NO.
[illegible]

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
4[illegible]

12. COUNTY OR PARISH
Chaves

13. STATE
[illegible]

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
TEST WATER SHUT-OFF	PULL OR ALTER CASING	WATER SHUT-OFF	REPAIRING WELL
FRACTURE TREAT	MULTIPLE COMPLETE	FRACTURE TREATMENT	ALTERING CASING
SHOOT OR ACIDIZE	ABANDON*	SHOOTING OR ACIDIZING	ABANDONMENT
REPAIR WELL	CHANGE PLANS	(Other) Set Surface Line	
(Other)		(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log Form.)	

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Ran 47 jts 8 5/8" J-55 24# casing, set at 1515' and cemented with 325 sax w/4% added gel and 12½# Gilsonite and 150 sax Class C w/2% CaCl and 380 sax w/2% sax CaCl. (this job was done through 1" to fill around casing to top of well.)

18. I hereby certify that the foregoing is true and correct

SIGNED Max W. Woodard TITLE District Engineer DATE 12-5-67

(This space for Federal or State office use)

APPROVED BY TITLE DATE
CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side