STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

RECEIVED BY
JAN 03 1984
O. C. D.
ARTESIA, OFFICE

Form C-103
Revised 10-1-7

5a. Indicate Type of Lease: State [ ] Fee [X]

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL [ ] GAS WELL [ ] OTHER- Injection Well

7. Unit Agreement Name

2. Name of Operator: Yates Petroleum Corporation

8. Farm or Lease Name: Gissler AV

3. Address of Operator: 207 South 4th St., Artesia, NM 88210

9. Well No.: 42

4. Location of Well: UNIT LETTER L, 2630 FEET FROM THE South LINE AND 660 FEET FROM THE West LINE, SECTION 23 TOWNSHIP 17S RANGE 25E NMPM.

10. Field and Pool, or Wildcat: Eagle Creek SA

15. Elevation (Show whether DF, RT, GR, etc.): 3511' GR

12. County: Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

- PERFORM REMEDIAL WORK [ ]
- TEMPORARILY ABANDON [ ]
- PULL OR ALTER CASING [ ]
- PLUG AND ABANDON [ ]
- CHANGE PLANS [ ]
- OTHER [ ]

SUBSEQUENT REPORT OF:

- REMEDIAL WORK [ ]
- COMMENCE DRILLING OPNS. [X]
- CASING TEST AND CEMENT JOB [X]
- ALTERING CASING [ ]
- PLUG AND ABANDONMENT [ ]
- OTHER [ ]

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 17-1/2" hole 4:30 PM 12-19-83. Ran 10 joints 13-3/8" 54.5# J-55 casing set at 320'. 1-Texas Pattern notched guide shoe set 320'. Insert float set 258'. Cemented w/325 sacks Class "C" 2% CaCl2. Compressive strength of cement - 1250 psi in 12 hours. PD 5:00 AM 12-20-83. Bumped plug to 1000 psi, released pressure and float held okay. Cement circulated 35 sacks. WOC. Drilled out 5:15 PM 12-20-83. WOC 12 hrs and 15 minutes. Cut off and welded on flow nipple. Tested casing to 1000 psi for 30 minutes. OK. Reduced hole to 12-1/4". Drilled plug and resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Juanita Goodlett TITLE Production Supervisor DATE 12-29-83

APPROVED BY Mike Williams TITLE OIL AND GAS INSPECTOR DATE JAN 05 1984

CONDITIONS OF APPROVAL, IF ANY: