LOUIS DREYFUS NATURAL GAS CORPORATION

Daily completion report: DATE: 8/23/00

Well: GERONIMO "33" ST COM # 1	WI:	RI	Spud date: 05/13/00	Days: 92
Legal Description: SEC. 33, TWP 17S, RGE 28E	County: EDDY		State: NM	Property No.: 5258-001
T.D.: 10,599	P.B.T.D. 9435	Operations: SWABBED, SI WELL,		Contractor: KEY W/S
AFE No.: 3159	AFE CWC $:	TDC $: 7022		CWC $: 720,216
Gr. Elev.: 3665	Formation(s) & Perforation(s): WOLFCAMP - 8182 - 92; 8204 -12; 8227 -34. 1SPF - TOTAL= 28 HOLES			
Csg. size: 5.5"-17# -N-80 & P-110	Tbg. size: 2-3/8" - P-110	Pkr. depth: 8081.22' - (259 jts IN)		Misc:
BOPD:	MCFD:	BWPD:		Misc:

TANGIBLE COSTS:			INTANGIBLE COSTS		
Wellhead:	Tanks:	0	RIG COST	1570	Trucking/Fork 0
Tbg. / rods:	Separator:		Dirt work:		Stimulation: 4902
Pkrs. / Tacs:	Heater:		Cementing:		Logging: 0
Pumping unit:	BHP:		Fuel / Water:	0	Perforating: 0
Prime mover:	Misc.:		Pump truck:	0	Misc. / labor: 450
DE-HI:	Prod. unit:		Rental:	100	
$	$		PKR/OPER	0	

Daily tangible costs: $ 0 Daily intangible costs: $ 7022

Comments 14 HR SITP = 60 PSI, OPENED & BLED OFF IN 5 MINS, NO FLUID TO SURFACE. RIG UP & SWA
1ST F/L @ 1800 '. MADE 23 RUNS TOTAL IN 9 HRS SWABBIN FOR A TOTAL OF 122 BBLS RECOVERY. SI & SDFN.

NOTE: TALKED TO HEATHER AT OCD @ 1800 HRS, TOLD HER OF INTENTIONS TO COME UP HOLE

LOAD TO RECOVER	119
DAILY RECOVERY	122
TOTAL RECOVERY	221
LEFT TO RECOVER	102-FOLD

CMIC: M. W. HARBIN - (915)- 557-7615