Form 9-331
(May 1963)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

5. LEASE DESIGNATION AND SERIAL NO.	LC-029415-B
6. IF INDIAN, ALLOTTEE OR TRIBE NAME	

1.

OIL WELL ☐   GAS WELL ☐   OTHER   **Water Injection**

7. UNIT AGREEMENT NAME

2. NAME OF OPERATOR

WILLIAM A. & EDWARD R. HUDSON

8. FARM OR LEASE NAME

Puckett "B"

3. ADDRESS OF OPERATOR

Box #198, Artesia, New Mexico 88210

9. WELL NO.

9

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.)
At surface   660' from East and 1980' from North lines of
Sec. 25-17S-31E.

10. FIELD AND POOL, OR WILDCAT

Maljamar - GB - SA

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 25-17S-31E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

12. COUNTY OR PARISH	13. STATE
Eddy	New Mexico

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF	☐
FRACTURE TREAT	
SHOOT OR ACIDIZE	
REPAIR WELL	
(Other)	
PULL OR ALTER CASING	☐
MULTIPLE COMPLETE	
ABANDON*	
CHANGE PLANS	

SUBSEQUENT REPORT OF:

WATER SHUT-OFF	☐
FRACTURE TREATMENT	
SHOOTING OR ACIDIZING	
(Other) **Convert to Water Injection**	☒
REPAIRING WELL	☐
ALTERING CASING	
ABANDONMENT*	

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

Cleaned bore hole with 20 barrels of hot water. Cleaned out to 3985

On Oct. 18, 1967, water injection was started into open hole. When sufficient

pressure resistance has been developed we will proceed with installation of

$4\frac{1}{2}$" liner.

18. I hereby certify that the foregoing is true and correct

SIGNED _____   TITLE _Consulting Engineer._   DATE _____

(This space for Federal or State office use)

APPROVED BY _____   TITLE _DISTRICT ENGINEER_   DATE OCT 19 1967

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side