| NO. OF COPIES RECEIVED | 3 |
| --- | --- |
| DISTRIBUTION | |
| SANTA FE | / |
| FILE | / |
| U.S.G.S. | |
| LAND OFFICE | |
| OPERATOR | / |

R E C E

NEW MEXICO OIL CONSERVATION COMMISSION

DEC 1967

O. C. C.
ARTESIA, OFFICE

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State [X]    Fee [ ]

5. State Oil & Gas Lease No.
**647**

## SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT —" (FORM C-101) FOR SUCH PROPOSALS.)

1.
OIL WELL [X]    GAS WELL [ ]    OTHER·

2. Name of Operator

**American Petrofina Company of Texas**

3. Address of Operator

**Box 1311, Big Spring, Texas   79720**

4. Location of Well

UNIT LETTER **K** , **1843** FEET FROM THE **North** LINE AND **1165** FEET FROM

THE **East** LINE, SECTION **28** TOWNSHIP **18S** RANGE **28E** NMPM.

7. Unit Agreement Name

8. Farm or Lease Name
**Realer Yates State**

9. Well No.
**307**

10. Field and Pool, or Wildcat
**Artesia**

15. Elevation (Show whether DF, RT, GR, etc.)
**3547 GR**

12. County
**Eddy**

16.
## Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK [ ]        PLUG AND ABANDON [X]

TEMPORARILY ABANDON [ ]        CHANGE PLANS [ ]

PULL OR ALTER CASING [ ]

OTHER _____ [ ]

### SUBSEQUENT REPORT OF:

REMEDIAL WORK [ ]        ALTERING CASING [ ]

COMMENCE DRILLING OPNS. [ ]        PLUG AND ABANDONMENT [ ]

CASING TEST AND CEMENT JOB [ ]

OTHER _____ [ ]

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Pump 50 sack cement plug to bottom of hole through 2" EUE tubing using 10# mud to displace. Fill up 50'.

2. Pull 1300 ft. of 5½" casing.

3. Fill hole with 10# mud.

4. Spot 25 sack cement plug at 1300'.

5. Spot 25 sack cement plug at 526' (Bottom of 8 5/8" casing).

6. Put 5 sack cement plug and 4" pipe marker in top of 8 5/8" casing. Fill up 14'.

This work will commence on or about February 15, 1968.

JCC/ga

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED _____   **J. M. Denson** TITLE **Asst. Dist. Mgr. of Production** DATE **December 21, 1967**

APPROVED BY _____   TITLE _____   DATE _____

CONDITIONS OF APPROVAL, IF ANY: