Copy to SF

Form 9-331
(May 1963)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.
NM-0305188A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME
- - - -

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

RECEIVED

OCT 17 1972

O. C. C.
ARTESIA OFFICE

7. UNIT AGREEMENT NAME
- - - -

1.

| OIL WELL ☐ | GAS WELL ☐ | OTHER | Dry |

2. NAME OF OPERATOR
Hanagan Petroleum Corporation

3. ADDRESS OF OPERATOR
P. O. Box 1737, Roswell, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1980' FSL & 660' FEL

8. FARM OR LEASE NAME
Raymond

9. WELL NO.
1

10. FIELD AND POOL, OR WILDCAT
Wildcat

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
33-18S-27E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
3389' GR

12. COUNTY OR PARISH
Eddy

13. STATE
N.M.

16.   Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐	PULL OR ALTER CASING ☐
FRACTURE TREAT ☐	MULTIPLE COMPLETE ☐
SHOOT OR ACIDIZE ☐	ABANDON* ☒
REPAIR WELL ☐	CHANGE PLANS ☐
(Other)	

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐	REPAIRING WELL ☐
FRACTURE TREATMENT ☐	ALTERING CASING ☐
SHOOTING OR ACIDIZING ☐	ABANDONMENT* ☐
(Other) _____	
(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

10/13/72: TD 1104' - 16" mudded @ 112', 12-3/4" mudded @ 269';
Top Queen Sd. by samples @ 1035', no electric logs
run. Plug as discussed by phone today with Mr. Knauf:
Pull both strings of csg., fill hole with ready mix
concrete, set appropriate dry hole marker, work began
10/15/72.

RECEIVED

OCT 14 1972

U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED _____ TITLE Vice President   DATE 10/13/72

(This space for Federal or State office use)

APPROVED

CONDITIONS OF APPROVAL, IF ANY:

R. L. BEEKMAN
ACTING DISTRICT ENGINEER

1972

*See Instructions on Reverse Side