NO. OF COPIES RECEIVED	3	
DISTRIBUTION		
SANTA FE	/	
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

NEW MEXICO OIL CONSERVATION COMMISSION
RECEIVED

MAY 15 1975

U. C. C.
ARTESIAN OFFICE.

SUNDRY NOTICES AND REPORTS ON WELLS
DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT SOURCE.
USE "APPLICATION FOR PERMIT—" (FORM C-101) FOR SUCH PROPOSALS.)

5a. Indicate Type of Lease
State [ ]   Fee [X]

5. State Oil & Gas Lease No.

OIL WELL [XX]   GAS WELL [ ]   OTHER-

7. Unit Agreement Name

2. Name of Operator
Yates Petroleum Corporation ✓

8. Farm or Lease Name
C.A.Land & Cattle Co.

3. Address of Operator
207 South 4th Street

9. Well No.
1

4. Location of Well

UNIT LETTER __E__, __2323__ FEET FROM THE __North__ LINE AND __430__ FEET FROM

THE __West__ LINE, SECTION __2__ TOWNSHIP __19S__ RANGE __25E__ NMPM.

10. Field and Pool, or Wildcat
Penasco Draw S.A.Yeso

15. Elevation (Show whether DF, RT, GR, etc.)
3482 KB

12. County
Eddy

16.
Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK [ ]	PLUG AND ABANDON [XX]	REMEDIAL WORK [ ]	ALTERING CASING [ ]
TEMPORARILY ABANDON [ ]		COMMENCE DRILLING OPNS. [ ]	PLUG AND ABANDONMENT [ ]
PULL OR ALTER CASING [ ]	CHANGE PLANS [ ]	CASING TEST AND CEMENT JOB [ ]	
		OTHER _____	[ ]
OTHER _____ [ ]			

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Well was plugged back with CIBP at 2444' and 10' of cement on top of plug,
reperforated the Yeso 2224-2404' w/12 0.42 jets, SWF perforations 2206-2404
w/ 100000# 20-40 sand in 60000g of treated water. After recovery of frac
fluid, well pumped off with no new oil. Now propose to load hole with heavy
mud, set CIBP at approx 1250' with 10' of cement on top of plug and 10 sacks
at surface with dry hole marker.

Csg. in hole 8⅝"-1206-650 cmt. 5½"-2799-650 TOC-540   P. 1365-2404.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED _Eddie W. Wulfyen_   TITLE __Engineer__   DATE __5-15-75__

APPROVED BY _W. A. Gressett_   TITLE __SUPERVISOR, DISTRICT II__   DATE __MAY 16 1975__

CONDITIONS OF APPROVAL, IF ANY:
at least 30' of cement on top of BP
+ as noted above

Notify N.M.O.C.C. in sufficient time to witness
Plugging