NO. OF COPIES RECEIVED	3	
DISTRIBUTION		
SANTA FE	/	
FILE	/	✓
U.S.G.S.		
LAND OFFICE		
OPERATOR	/	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

RECEIVED
OCT 11 1978
O. C. C.
ARTESIA, OFFICE

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.

1. OIL WELL [ ] GAS WELL [X] OTHER-

2. Name of Operator: Southland Royalty Company ✓

3. Address of Operator: 1100 Wall Towers West, Midland, TX 79701

4. Location of Well: UNIT LETTER J, 1980 FEET FROM THE South LINE AND 1980 FEET FROM THE East LINE, SECTION 23 TOWNSHIP 19-S RANGE 29-E NMPM.

5a. Indicate Type of Lease: State [X] Fee [ ]

5. State Oil & Gas Lease No.: L-1610

7. Unit Agreement Name:

8. Farm or Lease Name: State "23" Comm.

9. Well No.: 1

10. Field and Pool, or Wildcat: Wildcat (Morrow)

11. Elevation (Show whether DF, RT, GR, etc.): 3319.2' GL

12. County: Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

- PERFORM REMEDIAL WORK [ ]
- TEMPORARILY ABANDON [ ]
- PULL OR ALTER CASING [ ]
- PLUG AND ABANDON [ ]
- CHANGE PLANS [ ]
- OTHER [ ]

SUBSEQUENT REPORT OF:

- REMEDIAL WORK [ ]
- COMMENCE DRILLING OPNS. [ ]
- CASING TEST AND CEMENT JOB [X]
- OTHER [ ]
- ALTERING CASING [ ]
- PLUG AND ABANDONMENT [ ]

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drill 11" hole to 3000'. MW 10.1, vis 37. Ran BHC Sonic and Laterlog. Ran 8 5/8" 24# K-55 ST&C and 24# S-80 ST&C csg set @ 3000'. Cement w/1200 sx Class "C" 2% low dense cement w/6# salt/sx + 1/4# Cello flake/sx + 200 sx Class "C" w/6# salt/sx + 2% CC. Plug down @ 2:20 p.m. 9-30-78. Circ cmt 15 sx. WOC 18 hrs. Install 12" X 10" 5000# csg spool, nipple up double 10" Ser. 900 BOP + 10" Ser. 900 Hydril.

Test csg, BOP @ 1000# for 30", hold O.K.

Drill ahead 7 7/8" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED C. Harvey Carr TITLE District Engineer DATE 10-6-78

APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT II DATE OCT 12 1978

CONDITIONS OF APPROVAL, IF ANY: