DISTRIBUTION		
SANTA FE	/	
FILE	/	✓
U.S.G.S.		
LAND OFFICE		
OPERATOR	/	

N MEXICO OIL CONSERVATION COMMISSION

RECEIVED

NOV 13 1979

O. C. C.
ARTESIA, OFFICE

Supersedes Old C-102 and C-103 Effective 1-1-65

5a. Indicate Type of Lease: State [XX] Fee [ ]

5. State Oil & Gas Lease No.: L-3529

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

7. Unit Agreement Name:

OIL WELL [ ] GAS WELL [XX] OTHER-

2. Name of Operator: Southland Royalty Company

8. Farm or Lease Name: State "25" Com.

3. Address of Operator: 1100 Wall Towers West, Midland, Texas 79701

9. Well No.: 1

4. Location of Well: UNIT LETTER L, 1980 FEET FROM THE south LINE AND 2130 FEET FROM THE west LINE, SECTION 25 TOWNSHIP 19-S RANGE 29-E NMPM.

10. Field and Pool, or Wildcat: Undesignated (Turkey Track) (Morrow)

15. Elevation (Show whether DF, RT, GR, etc.): 3339' GR

12. County: Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

- PERFORM REMEDIAL WORK [ ]
- TEMPORARILY ABANDON [ ]
- PULL OR ALTER CASING [ ]
- PLUG AND ABANDON [ ]
- CHANGE PLANS [ ]
- OTHER [ ]

SUBSEQUENT REPORT OF:

- REMEDIAL WORK [ ]
- COMMENCE DRILLING OPNS. [ ]
- CASING TEST AND CEMENT JOB [XX]
- ALTERING CASING [ ]
- PLUG AND ABANDONMENT [ ]
- OTHER [ ]

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drill 7 7/8" hole to TD of 12,040' MW 10.9# vis. 44 w/ 6.5 Ram compensated Neutron. Formation density w/ GR-Caliper and Dual Laterolog w/ RXO. Ran 4½" csg set @ 12,040'. Cement w/ 285 sx Lite cement w/ 3/10% CFR-2 5# KCL/sx plus 800 sx Class "H" w/ 3/4% CFR-2, 5# DCL/sx. Plug down @ 5:45 AM, 10-21-79. T/cement by temperature survey 7010'. Release rig. WOC until 10-26-79. GIH w/ tbg bit. Pressure test csg to 1500 psi for 30 min. Hold OK. Initiate completion.

4½" casing in hole as follows:

Btm Hole:	2,058'	4½"	13.5# N-80 LT&C
	1,726'	4½"	11.5# S-95 LT&C
	2,953	4½"	11.5# N-80 LT&C
	1,298	4½"	11.5# K-55 ST&C
	2,036	4½"	11.5# N-80 LT&C
Top Hole:	2,036	4½"	11.5# N-80 Buttress
	12,040		

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED C. Harmon Pan TITLE District Engineer DATE 11-12-79

APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT II DATE NOV 14 1979

CONDITIONS OF APPROVAL, IF ANY: