Budget Bureau No. 42-R358.4.
Approval expires 12-31-60.

Land Office Artesia
R.E. 045060(b) D

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

MAY 30 1960

O. C. C.
ARTESIA, OFFICE

X

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF X
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE OR OTHER DATA)

TEXACO Inc., P.O. Box 352, Midland, Texas — May 26, 1960

Lease No. 17459
B. M. Trigg Federal
Well No. 1 located 660 ft. from XXX line and 1993 ft. from XX line of Sec. 3

SE ¼, SW ¼, Sec. 3 — T-21-S — R-27-E — NMPM

Wildcat — Eddy — New Mexico

Ground elevation of the derrick floor above sea level is Not Available ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

TD -- 705'
8-5/8" O.D. casing set at 451'
Ran 705' of 5-1/2" O.D. casing, 15.5# lb, K-40, 8R, and cemented at 705' with 100 sx ½# gel Incor. Cement circulated. Job complete 3:30 A.M., May 25, 1960.

Bailed hole dry, tested for 30 minutes, no fluid entry, job complete 7:30 A.M., May 26, 1960.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company TEXACO Inc.

Address P. O. Box 352

J. G. Blevins, Jr.

Midland, Texas

By J. G. Blevins

Title Assistant District Superintendent

16-62040