

DONALD PRICE
MIDLAND OFFICE



FIELD TEST DATA

COMPANY MARATHON O. LCo LEASE FED. "C" 35 WELL #1
FORMATION FIELD COUNTY EDDY STATE N.M.
TEST DATE 2-20-97 COMPLETION DATE 2-20-97 TYPE OF TEST 4-POINT
GAS GRAV TUBING SIZE/WT PERFS FROM TO
SHUT IN D.W. PRESS 2665# Temp. Gage 8" Top 1" WTR

DATE	TIME	CHOKE SIZE	TUBING PRESS.	CASING PRESS.	~~OIL~~ METER	BBL OIL PER HR	TOTAL OIL	WATER METER	BBL WATER PER HR	TOTAL WATER	DIFF. PRESS	STATIC PRESS	GAS RATE	GAS-OIL RATIO	COMMENTS
2/20	1PM	8/64	2665		88°F.			85.0	0	0	0	7.2	0		2.250" PLATE Coco. 60, 2.17
	1:15	8/64	2569		86°F.			85.0	0	0	2.3	7.2	998,		2.50" X 1.00" 3.068 I.D. 40
	1:30	8/64	2552		88°			85.0	0	0	2.4	7.2	1,041,		
	1:45	8/64	2549		90°			85.0	0	0	2.4	7.2	1,041,		
	2PM	TP 10/64	2548		93°			85.0	0	0	2.3	7.2	998,		
	2:15	10/64	2452		86°			85.0	0	0	3.6	7.2	1,562,		
	2:30	10/64	2446		83°			85.0	0	0	3.5	7.2	1,518,		
	2:45	10/64	2441		80°			85.1	.1	.1	3.5	7.2	1,518,		
	3PM	TP 14/64	2461		80°			85.1	0	.1	3.2	7.15	1,378,		
	3:15	14/64	2216		58°			85.3	.2	.3	5.8	7.2	3516,		
	3:30	14/64	2141		57°			85.4	.1	.4	6.0	7.1	2,567,		
	3:45	14/64	2109		58°			85.6	.2	.6	6.1	7.1	2,609,		
	4PM	TP 18/64	2085		58°			85.7	.1	.7	6.15	7.1	3,631,		
	4:15	18/64	1765		56°			85.9	.2	.9	7.9	7.7	3,665,		
	4:30	18/64	1705		56°			86.2	.3	1.2	7.9	7.6	3,617,		
	4:45	18/64	1682		59°			86.4	.2	1.4	7.8	7.5	3,524,		
	5PM	18/64	1680		60°			86.6	.2	1.6	7.8	7.5	3,524,		Gage: 9½" Top 1½" WTR Top