N. M. O. C. C. COPY

Form 9-331
May 1963

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE (Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.
NM-05550 (Com. No. 1)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER

RECEIVED
SEP 23 1971
O. C. C.
ARTESIA, OFFICE

7. UNIT AGREEMENT NAME
FEDERAL "R" COM

2. NAME OF OPERATOR
Amoco Production Company

8. FARM OR LEASE NAME

3. ADDRESS OF OPERATOR
BOX 68, HOBBS, N. M. 88240

9. WELL NO.
1

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.)
At surface
745' FNL x 1055' FWL Sec. 8, (Unit D, NW/4 NW/4)

10. FIELD AND POOL, OR WILDCAT
INDIAN BASIN UPPER PENN

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
8-22-24 NMPM

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
4246' DF

12. COUNTY OR PARISH
EDDY

13. STATE
N. M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:				SUBSEQUENT REPORT OF:			
TEST WATER SHUT-OFF	☐	PULL OR ALTER CASING	☐	WATER SHUT-OFF	☐	REPAIRING WELL	☒
FRACTURE TREAT	☐	MULTIPLE COMPLETE	☐	FRACTURE TREATMENT	☐	ALTERING CASING	☐
SHOOT OR ACIDIZE	☐	ABANDON*	☐	SHOOTING OR ACIDIZING	☐	ABANDONMENT*	☐
REPAIR WELL	☐	CHANGE PLANS	☐	(Other)			☐
(Other)			☐				

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Remedial work performed as follows:
Set retainer @ 7915' and squeezed below w/ 150 sx cement in 3 stages. Rev. out 10%. PBD 7909'.
Perforated interval 7856-65, 7892-7908' w/ [illegible] PF.
Acidized w/ 500 gal 15% LSTNE + 5000 gal 15% retarded.
Evaluated and restored to production.

Prior - Flow 1750 MCFPD x 1380 x 85 BW.
After - " 1185 " 4 " 105 ".

TD- 10,330'
PBD- 7909'

OC- 9-1-71
COMP- 9-17-71

RECEIVED
SEP 21 1971
U. S. GEOLOGICAL SURVEY
ROSWELL, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED [illegible] TITLE AREA SUPERINTENDENT DATE SEP 17 1971

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

APPROVED
SEP 23 1971
H. L. BEEKMAN
ACTING DISTRICT ENGINEER

Copies to: ART
1-[illegible]
1-[illegible]
1-[illegible]
1-PHILLIPS PETRO.CO - ATT:
PHILLIPS BLDG

*See Instructions on Reverse Side