Copy

ITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN T   ICATE*
(Other instruc   on re-
verse side)

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

5. LEASE DESIGNATION AND SERIAL NO.

NM 0349881

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

_ _ _ _

1.

OIL WELL [X]   GAS WELL [ ]   OTHER

7. UNIT AGREEMENT NAME

_ _ _ _

2. NAME OF OPERATOR

Marathon Oil Company

8. FARM OR LEASE NAME

Miller Ranch Unit

3. ADDRESS OF OPERATOR

P.O. Box 220, Hobbs, New Mexico

9. WELL NO.

1

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1680' FSL & 1980' FEL

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 18-22S-25E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

GL 3790.6'

12. COUNTY OR PARISH: Eddy   13. STATE: New Mexico

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:			SUBSEQUENT REPORT OF:	
TEST WATER SHUT-OFF	[ ]	PULL OR ALTER CASING [ ]	WATER SHUT-OFF [ ]	REPAIRING WELL [ ]
FRACTURE TREAT	[ ]	MULTIPLE COMPLETE [ ]	FRACTURE TREATMENT [ ]	ALTERING CASING [ ]
SHOOT OR ACIDIZE	[ ]	ABANDON* [ ]	SHOOTING OR ACIDIZING [ ]	ABANDONMENT* [X]
REPAIR WELL	[ ]	CHANGE PLANS [ ]	(Other) Plug back and run 4½" csg.	
(Other)				

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

Drilled to 8135' TD. Plugged back by setting the following plugs:

Plug #1	8135-8000	50 sacks
Plug #2	6500-6400	50 sacks
Plug #3	4900-4800	50 sacks
Plug #4	4000-3775	80 sacks

W.O.C. for 3 and 3/4 hrs. Went back in hole and tagged top of cement at 3775'.

Ran 119 jts. 4-1/2" casing, 9.5#, J-55, Cond. 2, and set at 3734.53'. Last setting depth includes Baker float collar and guide shoe. Cemented casing with 350 sacks of Class "C" and 2% Cal. Chl. W.O.C. 18 hrs. Ran temperature log and found top of cement at 1900'.

RECEIVED

JAN 22 1969

O. C. C.
ARTESIA, OFFICE

RECEIVED
JAN 21 1969
U. S.

18. I hereby certify that the foregoing is true and correct

SIGNED _____   TITLE Area Supt.   DATE 12-13-68

APPROVED

(This space for Federal or State office use)

APPROVED BY _____   TITLE _____   DATE _____
CONDITIONS OF APPROVAL, IF ANY:
R. L. BEEKMA

JAN 21 196

*See Instructions on Reverse Side