NO. OF COPIES RECEIVED	3	
DISTRIBUTION		
SANTA FE	1	
FILE	1	✓
U.S.G.S.		
LAND OFFICE		
OPERATOR	1	

Form C-103
Supersedes Old C-102 and C-103
Effective 1-1-65

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

OCT 10 1973

O. C. C.
ARTESIA, OFFICE

5a. Indicate Type of Lease: State [ ] Fee [X]

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT —" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL [ ] GAS WELL [X] OTHER-

7. Unit Agreement Name

2. Name of Operator: Pennzoil Company

8. Farm or Lease Name: Moore Com.

3. Address of Operator: P. O. Drawer 1828 - Midland, Texas 79701

9. Well No.: 1

4. Location of Well: UNIT LETTER I, 2310 FEET FROM THE South LINE AND 660 FEET FROM THE East LINE, SECTION 23 TOWNSHIP 22-S RANGE 26-E NMPM.

10. Field and Pool, or Wildcat: Undesignated

15. Elevation *(Show whether DF, RT, GR, etc.)*: 3178' G.L.

12. County: Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK [ ]	PLUG AND ABANDON [ ]	REMEDIAL WORK [ ]	ALTERING CASING [ ]
TEMPORARILY ABANDON [ ]		COMMENCE DRILLING OPNS. [ ]	PLUG AND ABANDONMENT [ ]
PULL OR ALTER CASING [ ]	CHANGE PLANS [ ]	CASING TEST AND CEMENT JOB [ ]	
		OTHER Set plugs over Morrow & set casing	[X]
OTHER [ ]			

17. Describe Proposed or Completed Operations *(Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work)* SEE RULE 1103.

10-4-73 T. D. 11,775' Logged well.
10-5-73 Set 50 sack cement plug (Class "H") from 10,950-10,850'
" " " " " " " " 9,910- 9,810'
Circulate hole 12 hours.
10-6-73 Ran 5 1/2", 17#, N-80 casing and set @ 9802' w/D.V. tool @ 8100'. Cemented first stage w/600 sx Class "H" - Plugged down @ 8:45 P.M. 10-6-73. Opened D.V. tool, Circulate hole 5 1/2 hrs, cemented second stage w/750 sx Class "H". - Plugged down @ 3:45 A.M. 10-7-73.
10-7-73 Set slips. cut off casing @ 12:00 noon 10-7-73. Ran Temperature Survey (Will send later). Prep to start completion.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED C. Carter TITLE Petroleum Engineer DATE 10-9-73

APPROVED BY W. A. Gressett TITLE OIL AND GAS INSPECTOR DATE OCT 10 1973

CONDITIONS OF APPROVAL, IF ANY: