ConocoPhillips

Schematic - Current

VASALY COM #1N

District	Field Name	API / UWI	County	State/Province
NORTH	MV/DK COM	3004535141	SAN JUAN	NEW MEXICO

Original Spud Date	Surface Legal Location	East/West Distance (ft)	East/West Reference	North/South Distance (ft)	North/South Reference
3/7/2011	022-030N-011W-B	2,203.00	FEL	686.00	FNL

Well Config: VERTICAL - Original Hole, 10/26/2011 8:38:14 AM

ftKB (MD)	Schematic - Actual
0	3-2, Casing Joints, 4 1/2, 4.000, 15
15	3-1, Casing Pup Joint, 4 1/2, 4.000, 15
16	2-1, Casing Joints, 7, 6.456, 15
18	2-2, Casing Hanger, 7, 6.456, 15, 1.0
47	3-3, Casing Hanger, 4 1/2, 4 000, 15, 1 1
200	2-3, Casing Pup Joint, 7, 6.456, 16, 2.0
202	1-1, Casing Hanger, 9 5/8, 9.001, 15, 3 1
232	3-4, Casing Pup Joint, 4 1/2, 4.000, 16, 30.4
233	1-2, Casing Joints, 9 5/8, 9 001, 18, 182 2
238	1-3, Float Collar, 9 5/8, 9.001, 200, 1.5
826	1-4, Casing Joints, 9 5/8, 9 001, 202, 30 3
967	1-5, Sawtooth Collar, 9 5/8, 9 001, 232, 0.9
1,930	
2,230	
2,405	
2,410	
2,977	3-5, Casing Joints, 4 1/2, 4.000, 46, 2,930 5
2,987	3-6, Marker Joint, 4 1/2, 4.000, 2,977, 10.0
2,988	
3,250	2-1, Tubing, 2 3/8, 1.995, 15, 6,705 2
3,788	2-4, Casing Joints, 7, 6.456, 18, 3,769.9
3,953	
4,026	
4,165	2-5, Casing Joints, 7, 6 366, 3,788, 377 0
4,166	2-6, Float Collar, 7, 6.366, 4,165, 0.9
4,202	2-7, Casing Joints, 7, 6 366, 4,166, 36 1
4,203	2-8, Float Shoe, 7, 6.366, 4,202, 1 1
4,218	
4,264	
4,554	Perforated, 4,264-4,845, 5/16/2011
4,845	
4,903	
4,940	
5,850	
6,431	3-7, Casing Joints, 4 1/2, 4.000, 2,987, 3,444.1
6,441	3-8, Marker Joint, 4 1/2, 4 000, 6,431, 10.0
6,544	
6,597	
6,659	
6,662	Perforated, 6,662-6,722, 5/14/2011
6,720	2-2, Tubing Pup Joint, 2 3/8, 1.995, 6,720, 2.1
6,722	
6,731	
6,732	2-3, Tubing, 2 3/8, 1.995, 6,722, 30.8
6,753	2-4, Profile Nipple 1.78 ID "F", 2 3/8, 1.780, 6,753, 1.0
6,754	2-5, Expendable Check w/ Mule Shoe, 2 3/8, 1.780, 6,754, 0.9
6,755	Perforated, 6,732-6,810, 5/14/2011
6,787	
6,810	
6,820	3-9, Casing Joints, 4 1/2, 4 000, 6,441, 378.5
6,820	
6,820	3-10, Float Collar, 4 1/2, 4.000, 6,820, 0.6
6,821	3-11, Float Shoe, 4 1/2, 4.000, 6,820, 0 8
6,825	
6,835	

RCVD OCT 27 '11
OIL CONS. DIV.
DIST. 3

Report Printed: 10/26/2011