Well:	J. E. Decker #3-A	Operator:	Great Western Drilling Company
Location:	1,720' FSL & 970' FWL	Spud date:	12/12/1978
	Sec 8 T32N R11W NMPM	Elevations: KB	6,589'
	San Juan County, New Mexico	KB-GL	12'
API no:	30-045-~~23081~~ 23081	GL	6,577'

TOPS	NOTES	HOLE SIZE	CASING & CEMENT
		14 3/4"	
	227'		10 3/4" 32.75# J-55 ST&C at 227' cmtd to GL w/ 175 sx circ 15 sx
		8 3/4"	
			174 jts 1 1/2" 10rd NUE J-55 tubing installation 3/16/79
			top of cement behind 7" at 1,600' by temperature survey
			DV tool at 2,838' circulated 15 sx fromn 1st stage and then cemented 2nd stage w/ 350 sx - did not circ cement
			circulated no cement from top of 4 1/2" liner packoff liner hanger at 3,084'
			top of cement behind 4 1/2" liner at 3,100' by temperature survey squeezed 7" shoe w/150 sx and again w/500 sx then perfd 7" at 3,291' and squeezed w/500 sx
	3,302'		7" 20# J-55 ST&C at 3,302' cmtd 1st stage w/ 150 sx
		6 1/4"	
Cliff House at 4,755'			perfs 4,758 - 5,146' acdz w/ 3k gal 15% HCl fracd w/ 88 kgal + 100 klb 20/40/sd
Menafee at 5,155'			
Point Lookout at 5,493'			perfs 5,192 - 5,805' acdz w/ 2k gal 15% HCl fracd w/ 89 kgal + 95 klb 20/40/sd
Mancos at 5,598'			4' tubing sub with bar collar at 5,765' 3/16/79
		pbtd 5,748'	4 1/2" 10.5# J-55 ST&C liner at 5,968' cmtd w/ 350 sx
	TD at 5,970'		

prepared by L. M. Cure 22 Jan 15