Form 9-331
(May 1963)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

5. LEASE DESIGNATION AND SERIAL NO.: NM-10203

6. IF INDIAN, ALLOTTEE OR TRIBE NAME:

1. OIL WELL [X] GAS WELL [ ] OTHER

7. UNIT AGREEMENT NAME:

2. NAME OF OPERATOR: Hanson Oil Corporation

8. FARM OR LEASE NAME: Candy Butte

3. ADDRESS OF OPERATOR: P. O. Box 1515, Roswell, New Mexico 88201

9. WELL NO.: #2

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface: 660' FNL & 1980' FEL

10. FIELD AND POOL, OR WILDCAT: Wildcat

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA: Sec. 25, T.17N, R.3W

14. PERMIT NO.:

15. ELEVATIONS (Show whether DF, RT, GR, etc.): 6340' G.L.

12. COUNTY OR PARISH: Sandoval

13. STATE: New Mexico

16. **Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data**

NOTICE OF INTENTION TO:				SUBSEQUENT REPORT OF:			
TEST WATER SHUT-OFF	[ ]	PULL OR ALTER CASING	[ ]	WATER SHUT-OFF	[ ]	REPAIRING WELL	[ ]
FRACTURE TREAT	[ ]	MULTIPLE COMPLETE	[ ]	FRACTURE TREATMENT	[ ]	ALTERING CASING	[ ]
SHOOT OR ACIDIZE	[ ]	ABANDON*	[ ]	SHOOTING OR ACIDIZING	[ ]	ABANDONMENT*	[X]
REPAIR WELL	[ ]	CHANGE PLANS	[ ]	(Other)			
(Other)				(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)			

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

Plugged & abandoned the above captioned well as follows:

Drilled out CIBP @ 2280', 2400', 2550', 2949', 3035' & 3170' & set cement plugs as follows:
100 sk plug from 3250' to 1900'

Pulled 1000' of 4½" csg & placed a 20 sk plug from 1120-800'
30 sk plug from 360' to 250'
10 sk surface plug with marker
9.2#/gal mud between plugs
Rehabilitated road & location per NTL-6

RECEIVED
AUG 13 1981
OIL CON. COM.
DIST. 3

P+a 8-21-80

18. I hereby certify that the foregoing is true and correct.

SIGNED [signature] TITLE Production Clerk DATE 9/5/80

(This space for Federal or State office use)

APPROVED BY [signature] TITLE DATE
CONDITIONS OF APPROVAL, IF ANY:

APPROVED
AUG 12 1981
for JAMES F. SIMS
DISTRICT ENGINEER

*See Instructions on Reverse Side

NMOCC