Form 9-331
Dec. 1973

Form Approved.
Budget Bureau No. 42-R1424

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil well ☐ gas well ☒ other

2. NAME OF OPERATOR
Northwest Pipeline Corporation

3. ADDRESS OF OPERATOR
P.O. Box 90, Farmington, N.M. 87401

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)
AT SURFACE: 1660 FWL & 1850 FNL
AT TOP PROD. INTERVAL: 1660 FWL & 1850 FNL
AT TOTAL DEPTH: 1660 FWL & 1850 FNL

5. LEASE
Jicarilla Lease #93

6. IF INDIAN, ALLOTTEE OR TRIBE NAME
Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME
Jicarilla 93

9. WELL NO.
#12

10. FIELD OR WILDCAT NAME
Blanco Mesa Verde/Gavilan PC

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
Sec 34, T27N, R3W

12. COUNTY OR PARISH: Rop Arroba
13. STATE: N.M.

14. API NO.

15. ELEVATIONS (SHOW DF, KDB, AND WD)
7164' KB

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:		SUBSEQUENT REPORT OF:
TEST WATER SHUT-OFF	☐	☐
FRACTURE TREAT	☐	☐
SHOOT OR ACIDIZE	☐	☐
REPAIR WELL	☐	☐
PULL OR ALTER CASING	☐	☐
MULTIPLE COMPLETE	☐	☐
CHANGE ZONES	☐	☐
ABANDON*	☐	☐
(other) Intermediate csg set		

RECEIVED
MAY
U. S. GEOLOGICAL SURVEY
FARMINGTON, N. M.

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

4-24-82 to 4-27-82 Drlg ahead w/ mud.

4-28-82 Gearhart ran IES & Neutron Density Gamma Ray Logs. Ran 121 jts (4156') of 7", 20#, K-55, ST&C CF&I & set at 4168' KB. National cmt'ed w/ 60 sks of 65/35 poz w/ 12% Gel (131 cu.ft). Tailed w/ 75 sks Cl "B" w/ 2% $CaCl_2$ (89 cu.ft). Displaced plug w/ 168 bbls wtr & down at 1930 hrs 4-28-82. Wilson ran temp survey - top of cmt @ 2500'.

4-29-82 to 4-30-82 Drlg ahead w/ gas

Subsurface Safety Valve: Manu. and Type _____ Set @ _____ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED Donna J. Brace TITLE Production Clerk DATE May 3, 1982
Donna J. Brace

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY

djb/ 3

*See Instructions on Reverse Side

SMA

NMOCC