Form 3160-5
(November 1983)
(Formerly 9-331)

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE* (Other instructions on reverse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.
SF-078902

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

RECEIVED
JUN 03 1985
BUREAU OF LAND MANAGEMENT
FARMINGTON RESOURCE AREA

7. UNIT AGREEMENT NAME
Gallegos Canyon Unit

OIL WELL [X] GAS WELL [ ] OTHER

2. NAME OF OPERATOR
Amoco Production Co.

8. FARM OR LEASE NAME

3. ADDRESS OF OPERATOR
501 Airport Drive, Farmington, N M 87401

9. WELL NO.
247 E

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.)
At surface
1050' FSL x 1090' FEL

10. FIELD AND POOL, OR WILDCAT
Basin DK/Undes GLP

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
SE/SE Sec 5, T27N, R12W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
5701' GR

12. COUNTY OR PARISH
San Juan

13. STATE
NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
TEST WATER SHUT-OFF [ ]	PULL OR ALTER CASING [ ]	WATER SHUT-OFF [ ]	REPAIRING WELL [ ]
FRACTURE TREAT [ ]	MULTIPLE COMPLETE [ ]	FRACTURE TREATMENT [ ]	ALTERING CASING [ ]
SHOOT OR ACIDIZE [ ]	ABANDON* [ ]	SHOOTING OR ACIDIZING [ ]	ABANDONMENT* [ ]
REPAIR WELL [ ]	CHANGE PLANS [ ]	(Other) Spud and set casing	[X]
(Other) [ ]		(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)	

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spud a 12-1/4" hole on 5-6-85 at 1300 hrs. Drilled to 337'. Set 9-5/8", 36#, K55 casing at 332' and cemented with 325 cu. ft. Class B Portland. Circulated cement to surface. Pressure tested casing to 1000 psi for 30 mins. Drilled an 8-3/4" hole to a TD of 6047' on 5-14-85. Set 7", 23#, K55 casing at 6047'. Stage 1: cemented with 492 cu. ft. Class B Portland and tailed in with 484 cu. ft. Class B Portland. Stage2: Cemented with 920 cu. ft. Class B Portland. Circulated cement to surface after both stages.

The DV tool was set at 3029' and the rig was released on 5-14-85.

18. I hereby certify that the foregoing is true and correct

SIGNED B D Shaw TITLE Adm. Supervisor DATE 5-28-85

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY:

JUN 0

*See Instructions on Reverse Side

NMOCC