Form 9-331
(May 1963)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT--" for such proposals.)

5. LEASE DESIGNATION AND SERIAL NO.: 1-89-IND-56

6. IF INDIAN, ALLOTTEE OR TRIBE NAME: Navajo

7. UNIT AGREEMENT NAME:

8. FARM OR LEASE NAME: Rattlesnake Govt.

9. WELL NO.: 146

10. FIELD AND POOL, OR WILDCAT: Rattlesnake-Penn. BCD

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA: Sec. 11, T29N, R19W

12. COUNTY OR PARISH: San Juan

13. STATE: New Mexico

1. OIL WELL [ ] GAS WELL [X] OTHER

2. NAME OF OPERATOR: Continental Oil Company

3. ADDRESS OF OPERATOR: 152 North Durbin, Casper, Wyoming 82601

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.)
At surface
660' FNL, 1980' FEL (Unit Letter B)

14. PERMIT NO.:

15. ELEVATIONS (Show whether DF, RT, GR, etc.): 5262' RB

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF	[ ]	PULL OR ALTER CASING	[ ]
FRACTURE TREAT	[ ]	MULTIPLE COMPLETE	[ ]
SHOOT OR ACIDIZE	[ ]	ABANDON*	[ ]
REPAIR WELL	[ ]	CHANGE PLANS	[ ]
(Other)			

SUBSEQUENT REPORT OF:

WATER SHUT-OFF	[ ]	REPAIRING WELL	[ ]
FRACTURE TREATMENT	[ ]	ALTERING CASING	[ ]
SHOOTING OR ACIDIZING	[ ]	ABANDONMENT*	[X]
(Other)			

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Well History: TD 6695'. Surface casing, 13 3/8", 48#, H-40 set at 310' and intermediate casing, 9 5/8", 36#, J-55 set at 4520'. Production casing, 7", 23#, J-55 set at 6561'. Open hole 6561-6695'.

The well was plugged and abandoned on 3-10-72 as follows:

Pumped a 45 sack cement plug down tubing and displaced to 6000'. WOC and pressure tested - cement held. Cut tubing which was stuck in collapsed casing at 3500' and spotted a 65 sack cement plug from 3500' to 3350' and pulled tubing. Shot 9 5/8" OD casing at 468' and pulled. A 65 sack cement plug was set from 518' to 418' and a 26 sack cement plug was set from 30' to surface. Erected a regulation hole marker.

RECEIVED
APR 17 1972
OIL CON. COM
DIST. 3

USGS(6) NMOCC(2) File(2)

18. I hereby certify that the foregoing is true and correct

SIGNED J. A. Ubben TITLE Administrative Supervisor DATE 4-7-72

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side