NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company	Address
Pubco Petroleum Corporation	108 W. Chuska, Aztec, New Mexico

Lease	Well No.	Unit Letter	Section	Township	Range
State	27	F	36	T 30 N	R 9 W

Date Work Performed	Pool	County
12-8-60	Aztec P.C.	San Juan

THIS IS A REPORT OF: *(Check appropriate block)*

- [ ] Beginning Drilling Operations
- [X] Casing Test and Cement Job
- [ ] Other *(Explain):*
- [ ] Plugging
- [ ] Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

T D 2420

Ran 76 jts of 4½", 9½#, J-55, S T & C, 8 Rd. CF&I casing with shoe, collar and 3 centralizers. Landed @ 2420 KB. Cemented with 150 sacks of 50-50 pozmix, 4% gel.
Single plug bumped at 1700 psig.
Schlumberger perforated at 2354 to 2380 with 4 jets/ft.
Halliburton fracced using 40,000 gals ,1% $CaCl_2$, gelled water and 40,000 #'s 20-40 sand. Breakdown 2700 psig- average inj. pres. 1300 psig. dropped 30 rubber balls with ball action.
Ran 95 jts of 1", 1.7 # tubing landed at 2373 KB.

RECEIVED DEC 20 1960 OIL CON. COM. DIST 3

Witnessed by	Position	Company
B. H. Waychoff, Jr.	Prod. Engr.	Pubco Petr. Corp.

FILL IN BELOW FOR REMEDIAL WORK REPORTS *ONLY*

ORIGINAL WELL DATA

D F Elev.	T D	P B T D	Producing Interval	Completion Date

Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth

Perforated Interval(s)

Open Hole Interval	Producing Formation(s)

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION	I hereby certify that the information given above is true and complete to the best of my knowledge. B. H. Waychoff, Jr.
Approved by Original Signed Emery C. Arnold	Name *(signature)*
Title Supervisor Dist. # 3	Position Prod. Engr.
Date DEC 20 1960	Company PUBCO PETROLEUM CORPORATION