Budget Bureau No. 42-R359.4.
Approval expires 12-31-60.

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Indian Agency _____

Navajo Tribal

Allottee _____

Lease No. _____

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL_____		SUBSEQUENT REPORT OF WATER SHUT-OFF_____	**X**
NOTICE OF INTENTION TO CHANGE PLANS_____		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING_____	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF_____		SUBSEQUENT REPORT OF ALTERING CASING_____	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL_____		SUBSEQUENT REPORT OF REDRILLING OR REPAIR_____	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE_____		SUBSEQUENT REPORT OF ABANDONMENT_____	
NOTICE OF INTENTION TO PULL OR ALTER CASING_____		SUPPLEMENTARY WELL HISTORY_____	
NOTICE OF INTENTION TO ABANDON WELL_____			

RECEIVED OCT 28 1959

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

U. S. GEOLOGICAL SURVEY
FARMINGTON, NEW MEXICO

South Chimney Rock Navajo

Farmington, New Mexico ____ October 27, 19__

Well No. __**2**__ is located __1980__ ft. from {S} line and __660__ ft. from {W} line of sec. __10__

NW/4 of Section 10	**T-30N**	**R-17W**	**NMPM**
(¼ Sec. and Sec. No.)	(Twp.)	(Range)	(Meridian)
Wildcat	**San Juan**		**New Mexico**
(Field)	(County or Subdivision)		(State or Territory)

The elevation of the derrick floor above sea level is __5216__ ft. **(GR)**

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

South Chimney Rock Navajo Well No. 2. Spudded 8-1/4" hole on October 22, 1959, and drilled to 66'. 7" casing was landed at 66' with 22 sacks of cement. Cement circulated. After waiting on cement, tested casing with 150 pounds air pressure for 15 minutes, which held with no indication of pressure drop. Reduced hole to 6-1/4" at 66' and resumed drilling operations.

RECEIVED OCT 29 1959 OIL CON. COM. DIST. 3

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company __Pan American Petroleum Corporation__

Address __Box 457__

__Farmington, New Mexico__

__Attn: L. O. Spear, Jr.__

ORIGINAL SIGNED BY
R. M. Bauer, Jr.

By _____

Title __Area Engineer__