ORIGINAL

STATE OF NEW MEXICO
OIL CONSERVATION COMMISSION
SUBMIT IN TRIPLICATE TO DISTRICT OFFICE

NOV 2 1951

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office _Jicarilla Apache_

Lease No. _Jicarilla Tribal No. 12 - Tract No. 20_

Unit _Jicarilla Apache_

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	X	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

_____October 27, 1951_____, 19_____

Well No. ___1___ is located __660__ ft. from {N} line and __1980__ ft. from {E} line of sec. __28__

__C/NW/4 NE/4, Sec 28__   __24-N__   __5-W__   __N.M.P.M.__
(¼ Sec. and Sec. No.)   (Twp.)   (Range)   (Meridian)

__Wildcat__   __Rio Arriba County__   __New Mexico__
(Field)   (County or Subdivision)   (State or Territory)

The elevation of the derrick floor above sea level is _____ ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate muddling jobs, cementing points, and all other important proposed work)

4590' Plug Back Depth - Sand & Shale. Ran a total of 122 Jts of 7" OD Csg. as follows:

19 Jts 23# R-2 8-RT J-55, SH	602.87'
42 Jts 20# R-3 8-RT J-55, SH	1749.58'
49 Jts 17# R-2 8-RT H-30, New	1409.44'
12 Jts 20# R-2 8-RT J-55, SH	507.11

Casing set at 4260' and cemented with 300 sacks of common cement. Plug to 4192' at 4 PM, 10/26/51. Max Pump pressure 700#. Ran 4 Baker centralizers from 4255' to 4195' and 6 B&" Scratchers from 4260' to 4185'. After W.O.C. for approximately 42 hours, will test casing shut-off.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company __Amerada Petroleum Corporation__

Address __Drawer D, Monument, New Mexico__

By_____

Title__Assistant District Superintendent__