OLYMPUS NORTH FRAC POND CLOSURE
FACILITY Fvv212145193
1RF-471/NAPP2501025038
NORTH OLYMPUS RECYCLING FACILITY AND CONTAINMENT
U/L K, Section 16, Township 24S, Range 33E
Lea County, New Mexico

CLOSURE REPORT

September 2, 2025

EMNRD – Oil Conservation Division
Environmental Bureau
Attention: Victoria Venegas
811 S. First St
Artesia, NM 88210

Subject: Closure Request for North Olympus Recycling Facility and Containment

Facility ID: fVV2121451913
Incident : 1RF-471/ NAPP2501025038
Legal: Unit Letter K, Section 16, Township 24S, Range 33E
County: Lea, New Mexico

To Whom it May Concern:

Tap Rock Operating, retained Energy Staffing Services, LLC (ESS) to conduct a site assessment at the North Olympus Recycling Facility and Containment for the closure of this AST (Above Storage Tank). This letter is in reference to the Administrative Oder 1RF-471 for the Tap Rock Resources North Olympus Recycling Facility and Containment (referred to hereafter as the Olympus North). We are requesting closure of the treated water pond at this time per 19.15.34.14 CLOSURE AND SITE RECLAMATION REQUIREMENTS FOR RECYCLNG CONTAINMENTS. Enclosed you will find Form C-147, sample map, remediation activities and analysis for the 5-point composite samples obtained during the investigation of this site. Upon the site visit, it was found that the AST had been removed from the pad.

This report provides a detailed description of the site assessment, delineation, and remedial activities, which demonstrates that the closure criteria has been established in the 19.15.29.12 *New Mexico Administrative Code (NMAC: New Mexico Oil Conservation Division, 2018)* have been met and all applicable regulations have been followed. This document is intended to serve as the final report to obtain approval from the NMOCD for the closure of the above-mentioned release.

Site Characterization

The Olympus North is located at 32.2155056 latitude and -103.5790828 longitude, 24.8 miles northwest of Jal, New Mexico. The legal description of the site is Unit Letter K,

Section 16, Township 24S, Range 33E. This site is in Lea County, New Mexico. Please see the site schematic attached.
The Olympus North consists of production lines and is near production facilities and well pads. The area in question was previously a pad that was constructed and used to store an above storage tank that was used to store frac water used during the drilling process in the Oil and Gas Industry. The C147 can be found on the NMOCD website for review but is not included as documentation in this report due to size and NMOCD requested to not include.

The area is historically or has been primarily dominated by black grama, dropseed, bush muhly and other perennial grasses found in the BH Berino-Cacique Association Hummocky R070BD0023NM Loamy Sand and Cacique R070BD004NM Sandy Ecological Site, Plant Association. Please see the attached Rangeland and Vegetation Classification information attached.

The *United States Department of Agriculture Natural Resources Conservation Services,* indicates that the soil type in the area of the Olympus North, consists of 4.0% Berino-Cacique Association Hummocky and 96% Pyote and Maljamar Fine Sands. (Soil Map Attached). In the area of the Olympus North the *FEMA National Flood Hazard Layer* indicates that there is 0.2% annual chance of a flood hazard with a 0.1% chance of a flood with an average of depth of one foot or with drainage areas of less than one square mile. (See map attached). In the area of the Olympus North, the *FEMA National Flood Hazard Layer* indicated that there is 0.2% annual chance of a flood hazard with a 0.1% chance of a flood with an average depth of 1' or with drainage areas of less than one square mile. (See map attached).

There is "low potential" for Karst Geology to be present near the Olympus North site, according to the *United States Department of the Interior, Bureau of Land Management.* Please find the Karst Map attached herein.

There is no surface water located near or around the Olympus North. The site is not near a continuously flowing watercourse and or lakebed within ½ a mile from the site. No other critical or community features were found at the Prometheus site. (Attached Watercourse Map). We have conducted an extensive Biological Review of the Olympus North and do not locate any wetlands, significant watercourse, lakebed or playa, a private domestic freshwater well used for stock within a ½ a mile of the North site. There however is a Palustrine Emergent (PEM) 1.11 miles away and a Riverine located 1.14 miles away. Please find the GIS Wetlands Report.

The nearest and most recent water well to the site according to the *New Mexico Office of the State Engineer is* C02430, found 2327.38 from the site, the depth of the well is 643'bgs, with groundwater depth at 415'bgs, this well was drilled in December of 1982. The second

POD is C02431, found 2796.02' from the site, the depth of the well is 110'bgs, this well was drilled in 1959. The third documented water well is C02432, located 2808' from the site, with groundwater found at 415'bgs, well was drilled in 1980. An extended groundwater search was conducted using the *OSE POD Location Mapping System* and it has been determined that one other well was found within a ½ a mile radius of the Olympus North Site. C04822 was drilled on the Olympus North location by Vertex in April of 2024, no information of water depth available at this time. You will find the documentation of this well drilling and plugging plan attached. Please find the NMOSE and OSE POD data and maps attached to this report.

Closure Criteria Determination

The Closure Criteria for Soils impacted by a Release is shown in the chart below. No groundwater data was found within a ½ a mile radius from the release point, being on Private Land and with having a "low karst potential," the site fell under <50' to ground water.

DGW	Constituent	Method	Limit
≤ 50'	Chloride	EPA 300.0 OR SM4500 CLB	600 mg/kg
	TPH (GRO + DRO + MRO)	EPA SW-846 METHOD 8015M	100 mg/kg
	GRO + DRO	EPA SW-846 METHOD 8015M	50 mg/kg
	BTEX	EPA SW-846 METHOD 8021B OR 8260B	10 mg/kg
	Benzene	EPA SW-846 METHOD 8021B OR 8260B	10 mg/kg

Soil Remediation Action Levels

ESS has provided sufficient data that this site has had some type of impact to the soil at the Olympus North AST and that the protocol is consistent with the remediation/abatement goals and objectives set forth in the *NMOCD Closure Criteria for Soils Impacted by a Release, dated August 14, 2018.*

The guidance document provides directions for Tap Rock's initial site assessment and sample procedures conducted by ESS Staff. We would like to present to you the following information concerning the delineation process for the release detailed herein.

Soil Sampling Procedures

Soil sampling for laboratory analysis was conducted according to the NMOCD – approved industry standards. Accepted NMOCD soil sampling procedures and laboratory analytical methods are as follows:

- Collect clean samples in airtight glass jars supplied by the laboratory to conduct the analysis
- Each sample jar was labelled with site and sample information
- Samples were kept in and stored in a cool place and packed on ice
- Promptly ship sample to the lab for analysis following the chain of custody procedures

The following lab analysis method was used for each bottom hole (vertical) and sidewall sample (horizontal) was submitted to Envirotech Analytical Laboratory:

Volatile Organics by EPA 8021B

- Benzene, Toluene, Ethylbenzene, p.m. Xylene, o-Xylene and Total Xylenes

Nonhalogenated Organics by EPA 8015D – GRO

- Gasoline Range Organics (C6-C10)

Nonhalogenated Organics by EPA 8015D – DRO/ORO

- Diesel Range Organics (C10-C28)
- Oil Range Organics (C28-C40)

Anions by EPA 300.0/9056A

- Chloride

Please see the attached email from Victoria Venegas stipulating to Tap Rock as to North Olympus Recycling Facility and Containment. As per the requirements put in place for the AST closure and the size of the location, it was requested by the NMOCD to obtain 200 sq. ft. composites. If any of the composites were found to be impacted further delineation would be done in those areas of known surface impact. Once the excavation was completed, then again 200 sq. ft. composites were conducted. Both the delineation and confirmation samples were collected as five-point composites.

Investigation Data Evaluation

On July 20th of 2023, ESS began the surface sampling phase of the project to determine if and where contamination could or was found on the pad of the Olympus North Site. As indicated in the sample data below, numerous amounts of the sample points indicated that surface was indeed impacted by both hydrocarbons and chlorides. The area delineated was the surface of the entire pad, no pasture area was affected. Dates of samples are on the individual lab analysis reports attached herein as well in the chart below. Please see the below sample data, sample map and attached lab analysis to this report.

SP ID	DEP	Titr	PID	L-BTEX	L-GRO	L-DRO	L-ORO	L-TPH	L-CHL	DATES
COMP1	SURF	160	L	ND	ND	ND	ND	ND	ND	7/20/2023
COMP1	2	160	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP2	SURF	160	L	ND	ND	ND	ND	ND	24.8	7/20/2023
COMP2	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP3	SURF	160	L	ND	ND	ND	ND	ND	21.5	7/20/2023
COMP3	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP4	SURF	160	L	ND	ND	ND	ND	ND	25.6	7/20/2023
COMP4	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP5	SURF	160	L	ND	ND	ND	ND	ND	ND	7/20/2023
COMP5	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP6	SURF	160	L	ND	ND	ND	ND	ND	ND	7/20/2023
COMP6	2	160	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP7	SURF	160	L	ND	ND	ND	ND	ND	ND	7/20/2023
COMP7	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP8	SURF	160	L	ND	ND	ND	ND	ND	ND	7/20/2023
COMP8	2	160	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP9	SURF	160	H	ND	ND	90	ND	90	31.5	7/25/2023
COMP9	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP10	SURF	160	H	ND	ND	95.7	ND	95.7	30.8	7/25/2023
COMP10	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP11	SURF	160	L	ND	ND	ND	ND	ND	ND	7/20/2023
COMP11	2	160	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP12	SURF	160	L	ND	ND	ND	ND	ND	24	7/20/2023
COMP12	2	240	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP13	SURF	160	L	ND	ND	ND	ND	ND	24.8	7/20/2023
COMP13	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP14	SURF	160	L	ND	ND	ND	ND	ND	ND	7/20/2023
COMP14	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP15	SURF	160	L	ND	ND	ND	ND	ND	ND	7/20/2023
COMP15	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP16	SURF	160	L	ND	ND	ND	ND	ND	20.7	7/20/2023
COMP16	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP17	SURF	160	L	ND	ND	ND	ND	ND	ND	7/20/2023

COMP17	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP18	SURF	160	L	ND	ND	ND	ND	ND	ND	7/20/2023
COMP18	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP19	SURF	160	L	ND	ND	ND	ND	ND	ND	7/20/2023
COMP19	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP20	SURF	160	L	ND	ND	ND	ND	ND	ND	7/20/2023
COMP20	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP21	SURF	160	L	ND	ND	ND	ND	ND	ND	7/20/2023
COMP21	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP22	SURF	160	L	ND	ND	ND	ND	ND	24.3	7/20/2023
COMP22	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP23	SURF	160	L	ND	ND	ND	ND	ND	23.3	7/20/2023
COMP23	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP24	SURF	160	L	ND	ND	ND	ND	ND	ND	7/20/2023
COMP24	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP25	SURF	160	L	ND	ND	ND	ND	ND	29.1	7/20/2023
COMP25	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP26	SURF	160	L	ND	ND	ND	ND	ND	22.4	7/20/2023
COMP26	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP27	SURF	160	L	ND	ND	ND	ND	ND	34.3	7/20/2023
COMP27	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP28	SURF	160	L	ND	ND	ND	ND	ND	22.7	7/20/2023
COMP28	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP29	SURF	160	L	ND	ND	ND	ND	ND	36.7	7/20/2023
COMP29	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP30	SURF	160	L	ND	ND	ND	ND	ND	38.1	7/20/2023
COMP30	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP31	SURF	160	L	ND	ND	ND	ND	ND	22.6	7/20/2023
COMP31	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP32	SURF	160	L	ND	ND	ND	ND	ND	26.4	7/20/2023
COMP32	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP33	SURF	160	L	ND	ND	ND	ND	ND	27.9	7/20/2023
COMP33	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP34	SURF	160	L	ND	ND	ND	ND	ND	27.7	7/20/2023

COMP34	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP35	SURF	160	L	ND	ND	ND	ND	ND	31.5	7/20/2023
COMP35	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP36	SURF	160	H	ND	ND	112	64.1	176.1	ND	8/4/2023
BTMCOMP36A	2	80	L	ND	ND	ND	ND	ND	ND	9/8/2023
COMP36A	4	80	L	ND	ND	ND	ND	ND	ND	12/27/2023
SWCOMP36 1	2	160	L	ND	ND	ND	ND	ND	44.3	9/8/2023
SWCOMP36 1	4	80	L	ND	ND	ND	ND	ND	ND	12/27/2023
SWCOMP36 2	2	160	L	ND	ND	ND	ND	ND	40.5	9/8/2023
SWCOMP36 2	4	80	L	ND	ND	ND	ND	ND	ND	12/27/2023
SWCOMP36 3	2	160	L	ND	ND	ND	ND	ND	38.2	9/8/2023
SWCOMP36 3	4	80	L	ND	ND	ND	ND	ND	ND	12/27/2023
SWCOMP36 4	2	160	L	ND	ND	ND	ND	ND	37.4	9/8/2023
SWCOMP36 4	4	80	L	ND	ND	ND	ND	ND	ND	12/27/2023
COMP37	SURF	240	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP37	2	240	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP38	SURF	240	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP38	2	240	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP39	SURF	160	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP39	2	240	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP40	SURF	240	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP40	2	240	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP41	SURF	240	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP41	2	160	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP42	SURF	240	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP42	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP43	SURF	240	L	ND	ND	25.9	ND	25.9	ND	8/4/2023
COMP43	2	160	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP44	SURF	160	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP44	2	160	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP45	SURF	160	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP45	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP46	SURF	160	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP46	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024

COMP47	SURF	160	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP47	2	240	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP48	SURF	160	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP48	2	240	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP49	SURF	240	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP49	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP50	SURF	240	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP50	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP51	SURF	240	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP51	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP52	SURF	240	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP52	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP53	SURF	240	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP53	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP54	SURF	240	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP54	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP55	SURF	240	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP55	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP56	SURF	320	H	ND	ND	106	56.4	162.4	ND	8/4/2023
COMP56	2	80	L	ND	ND	ND	ND	ND	23.6	1/31/2024
	4	160	L	ND	ND	ND	ND	ND	ND	9/7/2023
COMP57	SURF	320	H	ND	ND	117	69.5	186.5	ND	8/4/2023
BTMCOMP57	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
	4	80	L	ND	ND	ND	ND	ND	ND	9/7/2023
COMP58	SURF	320	H	ND	ND	218	123	341	ND	8/4/2023
SP58A	2	160								
	4	160	L	ND	ND	ND	ND	ND	ND	9/7/2023
BTMCOMP58	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP59	SURF	320	H	ND	ND	256	153	409	ND	8/4/2023
BTMCOMP59	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
	4	160	L	ND	ND	ND	ND	ND	103	9/7/2023
COMP60	SURF	240	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP60	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP61	SURF	320	L	ND	ND	43.5	ND	43.5	35.3	8/7/2023
COMP61	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP62	SURF	240	H	ND	ND	199	115	314	ND	8/7/2023

COMP62	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
	4	160	L	ND	ND	ND	ND	ND	ND	9/7/2023
COMP63	SURF	240	H	ND	ND	479	272	751	39.2	8/7/2023
COMP63	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
	4	160	L	ND	ND	ND	ND	ND	ND	9/7/2023
COMP64	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP64	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP65	SURF	240	H	ND	ND	213	122	335	ND	8/7/2023
COMP65	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
	4	160	L	ND	ND	ND	ND	ND	ND	9/7/2023
COMP66	SURF	240	H	ND	ND	209	117	326	ND	8/7/2023
COMP66	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
	4	160	L	ND	ND	ND	ND	ND	ND	9/7/2023
COMP67	SURF	240	H	ND	ND	205	102	307	ND	8/7/2023
SP67A	2	320								
	4	160	L	ND	ND	ND	ND	ND	ND	9/7/2023
COMP67	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP68	SURF	240	H	ND	ND	371	189	560	33.8	8/7/2023
COMP68	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
	4	160	L	ND	ND	ND	ND	ND	ND	9/7/2023
COMP69	SURF	240	H	ND	ND	430	241	671	39.5	8/7/2023
COMP69	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
	4	160	L	ND	ND	ND	ND	ND	ND	9/7/2023
COMP70	SURF	240	H	ND	ND	473	266	739	37.8	8/7/2023
COMP70	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
	4	160	L	ND	ND	ND	ND	ND	ND	9/7/2023
COMP71	SURF	240	H	ND	ND	460	238	698	41.6	8/7/2023
COMP71	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
	4	160	L	ND	ND	ND	ND	ND	ND	9/7/2023
COMP72	SURF	240	H	ND	ND	437	250	687	43	8/7/2023
COMP72	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
	4	160	L	ND	ND	ND	ND	ND	ND	9/7/2023
COMP73	SURF	240	H	ND	ND	138	88.5	226.5	ND	8/7/2023
BTMCOMP73	2	80	L	ND	ND	ND	ND	ND	30	2/1/2024
	4	160	L	ND	ND	ND	ND	ND	ND	9/7/2023
COMP74	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP74	2	80	L	ND	ND	ND	ND	ND	22.1	2/1/2024
COMP75	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023

COMP75	2	80	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP76	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP76	2	80	L	ND	ND	ND	ND	ND	26.5	2/1/2024
COMP77	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP77	2	80	L	ND	ND	ND	ND	ND	39.5	2/1/2024
COMP78	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP78	2	80	L	ND	ND	ND	ND	ND	33.6	2/1/2024
COMP79	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP79	2	80	L	ND	ND	ND	ND	ND	45.1	2/1/2024
COMP80	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP80	2	80	L	ND	ND	ND	ND	ND	30	2/1/2024
COMP81	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP81	2	80	L	ND	ND	ND	ND	ND	22.3	2/1/2024
COMP82	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP82	2	80	L	ND	ND	ND	ND	ND	28.7	2/1/2024
COMP83	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP83	2	80	L	ND	ND	ND	ND	ND	32.9	2/1/2024
COMP84	SURF	320	L	ND	ND	34.8	ND	34.8	33.5	8/7/2023
COMP84	2	80	L	ND	ND	ND	ND	ND	26.6	2/1/2024
COMP85	SURF	320	L	ND	ND	33.8	ND	33.8	33.4	8/7/2023
COMP85	2	160	L	ND	ND	ND	ND	ND	78.8	2/1/2024
COMP86	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP86	2	160	L	ND	ND	ND	ND	ND	25.1	2/1/2024
COMP87	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP87	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP88	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP88	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP89	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP89	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP90	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP90	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP91	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP91	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP92	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023

COMP92	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP93	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP93	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP94	SURF	240	L	ND	ND	39.6	ND	39.6	ND	8/7/2023
COMP94	2	160	L	ND	ND	ND	ND	ND	20.6	2/1/2024
COMP95	SURF	240	L	ND	ND	29.2	ND	29.2	ND	8/7/2023
COMP95	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP96	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP96	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP97	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP97	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP98	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP98	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP99	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP99	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP100	SURF	240	L	ND	ND	37.9	ND	37.9	ND	8/8/2023
COMP100	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP101	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP101	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP102	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP102	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP103	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP103	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP104	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP104	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP105	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP105	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP106	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP106	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP107	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP107	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP108	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP108	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP109	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023

COMP109	2	80	L	ND	ND	ND	ND	ND	26.6	2/1/2024
COMP110	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP110	2	80	L	ND	ND	ND	ND	ND	40.1	2/1/2024
COMP111	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP111	2	80	L	ND	ND	ND	ND	ND	31.6	2/1/2024
COMP112	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP112	2	80	L	ND	ND	ND	ND	ND	29.3	2/1/2024
COMP113	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP113	2	80	L	ND	ND	ND	ND	ND	36.8	2/1/2024
COMP114	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP114	2	80	L	ND	ND	ND	ND	ND	30.1	2/1/2024
COMP115	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP115	2	80	L	ND	ND	ND	ND	ND	43.9	2/1/2024
COMP116	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP116	2	80	L	ND	ND	ND	ND	ND	31	2/1/2024
COMP117	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP117	2	80	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP118	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP118	2	80	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP119	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP119	2	80	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP120	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP120	2	80	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP121	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP121	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP122	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP122	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP123	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP123	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP124	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP124	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP125	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP125	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP126	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023

COMP126	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP127	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP127	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP128	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP128	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP129	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP129	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP130	SURF	240	L	ND	ND	ND	ND	ND	562	8/8/2023
COMP130	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP131	SURF	320	L	ND	ND	ND	ND	ND	65.6	8/8/2023
COMP131	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP132	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP132	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP133	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP133	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
COMP134	SURF	320	L	ND	ND	31.7	ND	31.7	65.2	8/8/2023
COMP134	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
COMP135	SURF	320	L	ND	ND	34.1	ND	34.1	76.8	8/8/2023
COMP135	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
COMP136	SURF	320	L	ND	ND	29.3	ND	29.3	81.9	8/8/2023
COMP136	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
COMP137	SURF	320	L	ND	ND	33.5	ND	33.5	86	8/8/2023
COMP137	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
COMP138	SURF	320	L	ND	ND	32.3	ND	32.3	84.3	8/8/2023
COMP138	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
COMP139	SURF	320	L	**0.126**	ND	27.8	ND	27.8	77.3	8/8/2023
COMP139A	2	160	L	ND	ND	ND	ND	ND	ND	9/8/2023
SWCOMP139 1	2	160	L	ND	ND	ND	ND	ND	51.1	9/8/2023
SWCOMP139 2	2	160	L	ND	ND	ND	ND	ND	52.9	9/8/2023
SWCOMP139 3	2	160	L	ND	ND	ND	ND	ND	50.4	9/8/2023
SWCOMP139 4	2	160	L	ND	ND	ND	ND	ND	50.2	9/8/2023
COMP140	SURF	320	L	ND	ND	31	ND	31	76.6	8/8/2023
COMP140	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
COMP141	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP141	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024

COMP142	SURF	240	L	ND	ND	ND	ND	ND	2770	8/8/2023
COMP142A	1	160								
COMP142A	2	160	L	ND	ND	ND	ND	ND	ND	9/8/2023
BTMCOMP142A	4	80	L	ND	ND	ND	ND	ND	ND	12/27/2023
SWCOMP142 1	2	160	L	ND	ND	ND	ND	ND	ND	9/8/2023
SWCOMP142 1	4	80	L	ND	ND	ND	ND	ND	ND	12/27/2023
SWCOMP142 2	2	160	L	ND	ND	ND	ND	ND	ND	9/8/2023
SWCOMP142 2	4	80	L	ND	ND	ND	ND	ND	ND	12/27/2023
SWCOMP142 3	2	160	L	ND	ND	ND	ND	ND	ND	9/8/2023
SWCOMP142 3	4	80	L	ND	ND	ND	ND	ND	ND	12/27/2023
SWCOMP142 4	2	160	L	ND	ND	ND	ND	ND	ND	9/8/2023
SWCOMP142 4	4	80	L	ND	ND	ND	ND	ND	ND	12/27/2023
COMP143	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP143	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
COMP144	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP144	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
COMP145	2	80	L	ND	ND	ND	ND	ND	51.5	5/22/2024
COMP146	2	80	L	ND	ND	ND	ND	ND	51.8	5/22/2024
COMP147	2	80	L	ND	ND	ND	ND	ND	49.6	5/22/2024
COMP148	2	80	L	ND	ND	ND	ND	ND	49.7	5/22/2024
COMP149	2	80	L	ND	ND	ND	ND	ND	50.9	5/22/2024
COMP150	2	80	L	ND	ND	ND	ND	ND	50.6	5/22/2024
COMP151	2	80	L	ND	ND	ND	ND	ND	52.5	5/22/2024
COMP152	2	80	L	ND	ND	ND	ND	ND	50.4	5/22/2024
COMP153	2	80	L	ND	ND	ND	ND	ND	52.4	5/22/2024
COMP154	2	80	L	ND	ND	ND	ND	ND	52.5	5/22/2024
COMP155	2	160	L	ND	ND	ND	ND	ND	140	5/22/2024
COMP156	2	160	L	ND	ND	ND	ND	ND	152	5/22/2024
COMP157	2	160	L	ND	ND	ND	ND	ND	133	5/22/2024
COMP158	2	160	L	ND	ND	ND	ND	ND	136	5/22/2024

COMP159	2	160	L	ND	ND	ND	ND	ND	135	5/22/2024
COMP160	2	160	L	ND	ND	ND	ND	ND	141	5/22/2024
COMP161	2	160	L	ND	ND	ND	ND	ND	132	5/22/2024
COMP162	2	160	L	ND	ND	ND	ND	ND	127	5/22/2024
COMP163	2	80	L	ND	ND	ND	ND	ND	50.8	5/22/2024
COMP164	2	80	L	ND	ND	ND	ND	ND	51.4	5/22/2024
COMP165	2	80	L	ND	ND	ND	ND	ND	52.9	5/23/2024
COMP166	2	80	L	ND	ND	ND	ND	ND	51.9	5/23/2024
COMP167	2	80	L	ND	ND	ND	ND	ND	52.6	5/23/2024
COMP168	2	80	L	ND	ND	ND	ND	ND	53.2	5/23/2024
COMP169	2	80	L	ND	ND	ND	ND	ND	53.4	5/23/2024
COMP170	2	80	L	ND	ND	ND	ND	ND	54.8	5/23/2024
COMP171	2	80	L	ND	ND	ND	ND	ND	53.1	5/23/2024
COMP172	2	80	L	ND	ND	ND	ND	ND	52.6	5/23/2024
COMP173	2	80	L	ND	ND	ND	ND	ND	51.5	5/23/2024
COMP174	2	80	L	ND	ND	ND	ND	ND	52.8	5/23/2024
COMP175	2	80	L	ND	ND	ND	ND	ND	52.2	5/23/2024
COMP176	2	80	L	ND	ND	ND	ND	ND	53.3	5/23/2024
COMP177	2	80	L	ND	ND	ND	ND	ND	51.6	5/23/2024
COMP178	2	240	L	ND	ND	ND	ND	ND	240	5/23/2024
COMP179	2	240	L	ND	ND	ND	ND	ND	227	5/23/2024
COMP180	2	240	L	ND	ND	ND	ND	ND	241	5/23/2024
COMP181	2	240	L	ND	ND	ND	ND	ND	245	5/23/2024
COMP182	2	80	L	ND	ND	ND	ND	ND	62.8	5/23/2024
COMP183	2	80	L	ND	ND	ND	ND	ND	62.7	5/23/2024

COMP184	2	80	L	ND	ND	ND	ND	ND	64.6	5/23/2024
COMP185	2	80	L	ND	ND	ND	ND	ND	62.2	5/23/2024
COMP186	2	80	L	ND	ND	ND	ND	ND	64.2	5/23/2024
COMP187	2	160	L	ND	ND	ND	ND	ND	144	5/23/2024
COMP188	2	160	L	ND	ND	ND	ND	ND	143	5/23/2024
COMP189	2	160	L	ND	ND	ND	ND	ND	162	5/23/2024
COMP190	2	160	L	ND	ND	ND	ND	ND	152	5/23/2024
COMP191	2	160	L	ND	ND	ND	ND	ND	155	5/23/2024
COMP192	2	160	L	ND	ND	ND	ND	ND	62.1	5/23/2024
COMP193	2	160	L	ND	ND	ND	ND	ND	148	5/23/2024
COMP194	2	160	L	ND	ND	ND	ND	ND	154	5/23/2024
COMP195	2	80	L	ND	ND	ND	ND	ND	115	5/24/2024
COMP196	2	80	L	ND	ND	ND	ND	ND	127	5/24/2024
COMP197	2	80	L	ND	ND	ND	ND	ND	101	5/24/2024
COMP198	2	80	L	ND	ND	ND	ND	ND	120	5/24/2024
COMP199	2	80	L	ND	ND	ND	ND	ND	124	5/24/2024
COMP200	2	80	L	ND	ND	ND	ND	ND	97.6	5/24/2024
COMP201	2	80	L	ND	ND	ND	ND	ND	99.9	5/24/2024
COMP202	2	80	L	ND	ND	ND	ND	ND	141	5/24/2024
COMP203	2	240	L	ND	ND	ND	ND	ND	241	5/24/2024
COMP204	2	240	L	ND	ND	ND	ND	ND	240	5/24/2024
COMP205	2	240	L	ND	ND	ND	ND	ND	246	5/24/2024
COMP206	2	80	L	ND	ND	ND	ND	ND	103	5/24/2024
COMP207	2	80	L	ND	ND	ND	ND	ND	114	5/24/2024
COMP208	2	80	L	ND	ND	ND	ND	ND	97.3	5/24/2024
COMP209	2	80	L	ND	ND	ND	ND	ND	123	5/24/2024

COMP210	2	80	L	ND	ND	ND	ND	ND	100	5/24/2024
COMP211	2	80	L	ND	ND	ND	ND	ND	124	5/24/2024
COMP212	2	160	L	ND	ND	ND	ND	ND	181	5/24/2024
COMP213	2	160	L	ND	ND	ND	ND	ND	201	5/24/2024
COMP214	2	160	L	ND	ND	ND	ND	ND	199	5/24/2024
COMP215	2	160	L	ND	ND	ND	ND	ND	200	5/24/2024
COMP216	2	80	L	ND	ND	ND	ND	ND	100	5/24/2024
COMP217	2	80	L	ND	ND	ND	ND	ND	99.9	5/24/2024
COMP218	2	80	L	ND	ND	ND	ND	ND	140	5/24/2024
COMP219	2	80	L	ND	ND	ND	ND	ND	100	5/24/2024
COMP220	2	80	L	ND	ND	ND	ND	ND	160	5/24/2024
COMP221	2	80	L	ND	ND	ND	ND	ND	184	5/24/2024
COMP222	2	80	L	ND	ND	ND	ND	ND	180	5/24/2024
COMP223	2	80	L	ND	ND	ND	ND	ND	80.6	5/24/2024
COMP224	2	80	L	ND	ND	ND	ND	ND	124	5/24/2024
COMP225	2	80	L	ND	ND	ND	ND	ND	124	5/24/2024
COMP226	2	160	L	ND	ND	ND	ND	ND	246	5/24/2024
COMP227	2	160	L	ND	ND	ND	ND	ND	223	5/24/2024
COMP228	2	160	L	ND	ND	ND	ND	ND	246	5/24/2024
COMP229	2	160	L	ND	ND	ND	ND	ND	184	5/24/2024
COMP230	2	160	L	ND	ND	ND	ND	ND	223	5/24/2024
COMP231	2	80	L	ND	ND	ND	ND	ND	123	5/24/2024
COMP232	2	80	L	ND	ND	ND	ND	ND	121	5/24/2024
COMP233	2	80	L	ND	ND	ND	ND	ND	79.9	5/24/2024
COMP234	2	80	L	ND	ND	ND	ND	ND	117	5/24/2024

COMP235	2	80	L	ND	ND	ND	ND	ND	119	5/24/2024
COMP236	2	80	L	ND	ND	ND	ND	ND	161	5/24/2024
COMP237	2	160	L	ND	ND	ND	ND	ND	241	5/24/2024
COMP238	2	160	L	ND	ND	ND	ND	ND	200	5/24/2024
COMP239	2	160	L	ND	ND	ND	ND	ND	203	5/24/2024
COMP240	2	160	L	ND	ND	ND	ND	ND	203	5/24/2024
COMP241	2	80	L	ND	ND	ND	ND	ND	101	5/24/2024
COMP242	2	80	L	ND	ND	ND	ND	ND	124	5/24/2024
COMP243	2	80	L	ND	ND	ND	ND	ND	102	5/24/2024
COMP244	2	80	L	ND	ND	ND	ND	ND	100	5/24/2024
COMP245	2	80	L	ND	ND	ND	ND	ND	139	05/29/024
COMP246	2	80	L	ND	ND	ND	ND	ND	134	5/29/2024
COMP247	2	80	L	ND	ND	ND	ND	ND	150	5/29/2024
COMP248	2	80	L	ND	ND	ND	ND	ND	140	5/29/2024
COMP249	2	80	L	ND	ND	ND	ND	ND	121	5/29/2024
COMP250	2	80	L	ND	ND	ND	ND	ND	114	5/29/2024
COMP251	2	80	L	ND	ND	ND	ND	ND	144	5/29/2024
COMP252	2	80	L	ND	ND	ND	ND	ND	121	5/29/2024
COMP253	2	160	L	ND	ND	ND	ND	ND	280	5/29/2024
COMP254	2	160	L	ND	ND	ND	ND	ND	241	5/29/2024
COMP255	2	160	L	ND	ND	ND	ND	ND	247	5/29/2024
COMP256	2	160	L	ND	ND	ND	ND	ND	233	5/29/2024
COMP257	2	80	L	ND	ND	ND	ND	ND	101	5/29/2024
COMP258	2	80	L	ND	ND	ND	ND	ND	121	5/29/2024
COMP259	2	80	L	ND	ND	ND	ND	ND	136	5/29/2024
COMP260	2	80	L	ND	ND	ND	ND	ND	141	5/29/2024

COMP261	2	80	L	ND	ND	ND	ND	ND	102	5/29/2024
COMP262	2	80	L	ND	ND	ND	ND	ND	79.6	5/29/2024
COMP263	2	160	L	ND	ND	ND	ND	ND	247	5/29/2024
COMP264	2	160	L	ND	ND	ND	ND	ND	260	5/29/2024
COMP265	2	160	L	ND	ND	ND	ND	ND	238	5/29/2024
COMP266	2	160	L	ND	ND	ND	ND	ND	239	5/29/2024
COMP267	2	80	L	ND	ND	ND	ND	ND	141	5/29/2024
COMP268	2	80	L	ND	ND	ND	ND	ND	100	5/29/2024
COMP269	2	80	L	ND	ND	ND	ND	ND	146	5/29/2024
COMP270	2	80	L	ND	ND	ND	ND	ND	104	5/29/2024
COMP271	2	80	L	ND	ND	ND	ND	ND	141	5/29/2024
COMP272	2	80	L	ND	ND	ND	ND	ND	118	5/29/2024
COMP273	2	80	L	ND	ND	ND	ND	ND	119	5/29/2024
COMP274	2	80	L	ND	ND	ND	ND	ND	100	5/29/2024
COMP275	2	80	L	ND	ND	ND	ND	ND	146	5/29/2024
COMP276	2	80	L	ND	ND	ND	ND	ND	143	5/29/2024
COMP277	2	240	L	ND	ND	ND	ND	ND	280	5/29/2024
COMP278	2	240	L	ND	ND	ND	ND	ND	283	5/29/2024
COMP279	2	240	L	ND	ND	ND	ND	ND	260	5/29/2024
COMP280	2	240	L	ND	ND	ND	ND	ND	261	5/29/2024
COMP281	2	80	L	ND	ND	ND	ND	ND	142	5/29/2024
COMP282	2	80	L	ND	ND	ND	ND	ND	127	5/29/2024
COMP283	2	80	L	ND	ND	ND	ND	ND	102	5/29/2024
COMP284	2	80	L	ND	ND	ND	ND	ND	101	5/29/2024
COMP285	2	80	L	ND	ND	ND	ND	ND	279	5/29/2024

COMP286	2	80	L	ND	ND	ND	ND	ND	80.4	5/29/2024
COMP287	2	160	L	ND	ND	ND	ND	ND	61.1	5/29/2024
COMP288	2	160	L	ND	ND	ND	ND	ND	260	5/29/2024
COMP289	2	160	L	ND	ND	ND	ND	ND	254	5/29/2024
COMP290	2	160	L	ND	ND	ND	ND	ND	240	5/29/2024
COMP291	2	160	L	ND	ND	ND	ND	ND	221	5/29/2024
COMP292	2	160	L	ND	ND	ND	ND	ND	204	5/29/2024
COMP293	2	80	L	ND	ND	ND	ND	ND	80.6	5/29/2024
COMP294	2	80	L	ND	ND	ND	ND	ND	97.5	5/29/2024
COMP295	2	160	L	ND	ND	ND	ND	ND	141	5/29/2024
COMP296	2	160	L	ND	ND	ND	ND	ND	121	5/29/2024
COMP297	2	160	L	ND	ND	ND	ND	ND	106	5/29/2024
COMP298	2	160	L	ND	ND	ND	ND	ND	220	5/29/2024
COMP299	2	160	L	ND	ND	ND	ND	ND	102	5/29/2024
COMP300	2	160	L	ND	ND	ND	ND	ND	154	5/29/2024
COMP301	2	160	L	ND	ND	ND	ND	ND	117	5/29/2024
COMP302	2	160	L	ND	ND	ND	ND	ND	160	5/29/2024
COMP303	2	160	L	ND	ND	ND	ND	ND	140	5/29/2024
COMP304	2	160	L	ND	ND	ND	ND	ND	161	5/29/2024
COMP305	2	160	L	ND	ND	ND	ND	ND	141	5/29/2024
COMP306	2	160	L	ND	ND	ND	ND	ND	101	5/29/2024
COMP307	2	160	L	ND	ND	ND	ND	ND	79.8	5/29/2024
COMP308	2	240	L	ND	ND	ND	ND	ND	143	5/28/2024
COMP309	2	240	L	ND	ND	ND	ND	ND	127	5/28/2024
COMP310	2	240	L	ND	ND	ND	ND	ND	146	5/28/2024
COMP311	2	240	L	ND	ND	ND	ND	ND	99.9	5/28/2024

COMP312	2	240	L	ND	ND	ND	ND	ND	143	5/28/2024
COMP313	2	240	L	ND	ND	ND	ND	ND	80.5	5/28/2024
COMP314	2	240	L	ND	ND	ND	ND	ND	141	5/28/2024
COMP315	2	240	L	ND	ND	ND	ND	ND	121	5/28/2024
COMP316	2	240	L	ND	ND	ND	ND	ND	103	5/28/2024
COMP317	2	240	L	ND	ND	ND	ND	ND	120	5/28/2024
COMP318	2	240	L	ND	ND	ND	ND	ND	119	5/28/2024
COMP319	2	240	L	ND	ND	ND	ND	ND	99.9	5/28/2024
COMP320	2	240	L	ND	ND	ND	ND	ND	120	5/28/2024
COMP321	2	240	L	ND	ND	ND	ND	ND	124	5/28/2024
COMP322	2	240	L	ND	ND	ND	ND	ND	122	5/28/2024
COMP323	2	240	L	ND	ND	ND	ND	ND	146	5/28/2024
COMP324	2	240	L	ND	ND	ND	ND	ND	124	5/28/2024
COMP325	2	240	L	ND	ND	ND	ND	ND	142	5/28/2024
COMP326	2	240	L	ND	ND	ND	ND	ND	120	5/28/2024
COMP327	2	240	L	ND	ND	ND	ND	ND	144	5/28/2024
COMP328	2	240	L	ND	ND	ND	ND	ND	123	5/28/2024
COMP329	2	240	L	ND	ND	ND	ND	ND	142	5/28/2024
COMP330	2	240	L	ND	ND	ND	ND	ND	119	5/28/2024
COMP331	2	240	L	ND	ND	ND	ND	ND	127	5/28/2024
COMP332	2	240	L	ND	ND	ND	ND	ND	143	5/28/2024
COMP333	2	240	L	ND	ND	ND	ND	ND	111	5/28/2024
COMP334	2	240	L	ND	ND	ND	ND	ND	117	5/28/2024
COMP335	2	240	L	ND	ND	ND	ND	ND	123	5/28/2024
COMP336	2	240	L	ND	ND	ND	ND	ND	121	5/28/2024

COMP337	2	240	L	ND	ND	ND	ND	ND	136	5/28/2024
COMP338	2	240	L	ND	ND	ND	ND	ND	103	5/28/2024
COMP339	2	240	L	ND	ND	ND	ND	ND	121	5/28/2024
COMP340	2	160	L	ND	ND	ND	ND	ND	117	5/29/2024
COMP341	2	160	L	ND	ND	ND	ND	ND	96.8	5/29/2024
COMP342	2	160	L	ND	ND	ND	ND	ND	104	5/29/2024
COMP343	2	160	L	ND	ND	ND	ND	ND	97.8	5/29/2024
COMP344	2	160	L	ND	ND	ND	ND	ND	106	5/29/2024
COMP345	2	160	L	ND	ND	ND	ND	ND	122	5/29/2024
COMP346	2	160	L	ND	ND	ND	ND	ND	104	5/29/2024
COMP347	2	160	L	ND	ND	ND	ND	ND	123	5/29/2024
COMP348	2	160	L	ND	ND	ND	ND	ND	104	5/29/2024
COMP349	2	160	L	ND	ND	ND	ND	ND	60.8	5/29/2024
COMP350	2	160	L	ND	ND	ND	ND	ND	102	5/29/2024
COMP351	2	160	L	ND	ND	ND	ND	ND	60.8	5/29/2024
COMP352	2	160	L	ND	ND	ND	ND	ND	41.2	5/29/2024
COMP353	2	160	L	ND	ND	ND	ND	ND	163	5/29/2024
COMP354	2	160	L	ND	ND	ND	ND	ND	121	5/29/2024
COMP355	2	160	L	ND	ND	ND	ND	ND	61.4	5/29/2024
COMP356	2	160	L	ND	ND	ND	ND	ND	104	5/29/2024
COMP357	2	160	L	ND	ND	ND	ND	ND	123	5/29/2024
COMP358	2	160	L	ND	ND	ND	ND	ND	80.4	5/29/2024
COMP359	2	160	L	ND	ND	ND	ND	ND	119	5/29/2024
COMP360	2	160	L	ND	ND	ND	ND	ND	101	5/29/2024
COMP361	2	160	L	ND	ND	ND	ND	ND	78.6	5/29/2024
COMP362	2	160	L	ND	ND	ND	ND	ND	98.8	5/29/2024

COMP363	2	160	L	ND	ND	ND	ND	ND	82	5/23/2024
COMP364	2	160	L	ND	ND	ND	ND	ND	109	5/23/2024
COMP365	2	160	L	ND	ND	ND	ND	ND	80.1	5/23/2024
COMP366	2	160	L	ND	ND	ND	ND	ND	73.6	5/23/2024
COMP367	2	160	L	ND	ND	ND	ND	ND	68.1	5/23/2024
COMP368	2	160	L	ND	ND	ND	ND	ND	47.2	5/23/2024
COMP369	2	160	L	ND	ND	ND	ND	ND	38.1	5/23/2024
COMP370	2	160	L	ND	ND	ND	ND	ND	63.4	5/23/2024
COMP371	2	160	L	ND	ND	ND	ND	ND	65.2	5/23/2024
COMP372	2	160	L	ND	ND	ND	ND	ND	59.2	5/23/2024
COMP373	2	160	L	ND	ND	ND	ND	ND	88.6	5/23/2024
COMP374	2	160	L	ND	ND	ND	ND	ND	87.7	5/23/2024
COMP375	2	160	L	ND	ND	ND	ND	ND	61	5/23/2024
COMP376	2	160	L	ND	ND	ND	ND	ND	55.9	5/23/2024
COMP377	2	160	L	ND	ND	ND	ND	ND	64.7	5/23/2024
COMP378	2	160	L	ND	ND	ND	ND	ND	67	5/23/2024
COMP379	2	160	L	ND	ND	ND	ND	ND	73.7	5/23/2024
COMP380	2	160	L	ND	ND	ND	ND	ND	66.2	5/23/2024
COMP381	2	160	L	ND	ND	ND	ND	ND	74.2	5/23/2024
COMP382	2	160	L	ND	ND	ND	ND	ND	78	5/23/2024
COMP383	2	160	L	ND	ND	ND	ND	ND	96.2	5/23/2024
COMP384	2	160	L	ND	ND	ND	ND	ND	70.3	5/23/2024
COMP385	2	160	L	ND	ND	ND	ND	ND	95.1	5/23/2024
COMP386	2	160	L	ND	ND	ND	ND	ND	90.5	5/23/2024
COMP387	2	160	L	ND	ND	ND	ND	ND	56.1	5/23/2024

COMP388	2	160	L	ND	ND	ND	ND	ND	59.8	5/23/2024
COMP389	2	160	L	ND	ND	ND	ND	ND	69.8	5/23/2024
COMP390	2	160	L	ND	ND	ND	ND	ND	86.7	5/23/2024
COMP391	2	160	L	ND	ND	ND	ND	ND	57.8	5/23/2024
COMP392	2	160	L	ND	ND	ND	ND	ND	72.8	5/23/2024
COMP393	2	160	L	ND	ND	ND	ND	ND	50.3	5/23/2024
COMP394	2	160	L	ND	ND	ND	ND	ND	77.4	5/23/2024
COMP395	2	80	L	ND	ND	ND	ND	ND	78.4	5/22/2024
COMP396	2	160	L	ND	ND	ND	ND	ND	71.5	5/22/2024
COMP397	2	80	L	ND	ND	ND	ND	ND	76.7	5/22/2024
COMP398	2	160	L	ND	ND	ND	ND	ND	79.4	5/22/2024
COMP399	2	80	L	ND	ND	ND	ND	ND	77.3	5/22/2024
COMP400	2	160	L	ND	ND	ND	ND	ND	ND	5/22/2024
COMP401	2	80	L	ND	ND	ND	ND	ND	49.1	5/22/2024
COMP402	2	160	L	ND	ND	ND	ND	ND	64.7	5/22/2024
COMP403	2	80	L	ND	ND	ND	ND	ND	84.1	5/22/2024
COMP404	2	160	L	ND	ND	ND	ND	ND	74.4	5/22/2024
COMP405	2	80	L	ND	ND	ND	ND	ND	80.3	5/22/2024
COMP406	2	160	L	ND	ND	ND	ND	ND	77.4	5/22/2024
COMP407	2	80	L	ND	ND	ND	ND	ND	65.6	5/22/2024
COMP408	2	160	L	ND	ND	ND	ND	ND	51.7	5/22/2024
COMP409	2	80	L	ND	ND	ND	ND	ND	58.7	5/22/2024
COMP410	2	160	L	ND	ND	ND	ND	ND	38.9	5/22/2024
COMP411	2	80	L	ND	ND	ND	ND	ND	90.3	5/22/2024
COMP412	2	160	L	ND	ND	ND	ND	ND	58	5/22/2024
COMP413	2	80	L	ND	ND	ND	ND	ND	46	5/22/2024

COMP414	2	160	L	ND	ND	ND	ND	ND	42.1	5/22/2024
COMP415	2	80	L	ND	ND	ND	ND	ND	80.9	5/22/2024
COMP416	2	160	L	ND	ND	ND	ND	ND	76.8	5/22/2024
COMP417	2	80	L	ND	ND	ND	ND	ND	114	5/22/2024
COMP418	2	160	L	ND	ND	ND	ND	ND	86.4	5/22/2024
COMP419	2	80	L	ND	ND	ND	ND	ND	76.5	5/22/2024
COMP420	2	160	L	ND	ND	ND	ND	ND	62	5/22/2024
COMP421	2	80	L	ND	ND	ND	ND	ND	48.7	5/22/2024
COMP422	2	160	L	ND	ND	ND	ND	ND	48.7	5/22/2024
COMP423	2	80	L	ND	ND	ND	ND	ND	45.5	5/22/2024
COMP424	2	160	L	ND	ND	ND	ND	ND	61.7	5/22/2024
COMP425	2	80	L	ND	ND	ND	ND	ND	55.9	5/22/2024
COMP426	2	160	L	ND	ND	ND	ND	ND	92.1	5/22/2024
COMP427	2	80	L	ND	ND	ND	ND	ND	62.5	5/22/2024
COMP428	2	320	L	ND	ND	ND	ND	ND	85.1	5/22/2024
COMP429	2	80	L	ND	ND	ND	ND	ND	66.5	5/22/2024
COMP430	2	160	L	ND	ND	ND	ND	ND	34.5	5/21/2024
COMP431	2	80	L	ND	ND	ND	ND	ND	50.6	5/21/2024
COMP432	2	160	L	ND	ND	ND	ND	ND	ND	5/21/2024
COMP433	2	80	L	ND	ND	ND	ND	ND	59.6	5/21/2024
COMP434	2	160	L	ND	ND	ND	ND	ND	ND	5/21/2024
COMP435	2	80	L	ND	ND	ND	ND	ND	61.3	5/21/2024
COMP436	2	160	L	ND	ND	ND	ND	ND	55.7	5/21/2024
COMP437	2	80	L	ND	ND	ND	ND	ND	55.8	5/21/2024
COMP438	2	160	L	ND	ND	ND	ND	ND	63.6	5/21/2024

COMP439	2	80	L	ND	ND	ND	ND	ND	20	5/21/2024
COMP440	2	160	L	ND	ND	ND	ND	ND	69.8	5/21/2024
COMP441	2	80	L	ND	ND	ND	ND	ND	54.7	5/21/2024
COMP442	2	160	L	ND	ND	ND	ND	ND	38.4	5/21/2024
COMP443	2	80	L	ND	ND	ND	ND	ND	57.6	5/21/2024
COMP444	2	160	L	ND	ND	ND	ND	ND	49.7	5/21/2024
COMP445	2	80	L	ND	ND	ND	ND	ND	63	5/21/2024
COMP446	2	160	L	ND	ND	ND	ND	ND	70.1	5/21/2024
COMP447	2	80	L	ND	ND	ND	ND	ND	69.7	5/21/2024
COMP448	2	160	L	ND	ND	ND	ND	ND	45.9	5/21/2024
COMP449	2	80	L	ND	ND	ND	ND	ND	89.9	5/21/2024
COMP450	2	160	L	ND	ND	ND	ND	ND	51.5	5/21/2024
COMP451	2	80	L	ND	ND	ND	ND	ND	21.2	5/21/2024
COMP452	2	160	L	ND	ND	ND	ND	ND	62.2	5/21/2024
COMP453	2	80	L	ND	ND	ND	ND	ND	54	5/21/2024
COMP454	2	160	L	ND	ND	ND	ND	ND	59.3	5/21/2024
COMP455	2	80	L	ND	ND	ND	ND	ND	44.6	5/21/2024
COMP456	2	160	L	ND	ND	ND	ND	ND	49.3	5/21/2024
COMP457	2	80	L	ND	ND	ND	ND	ND	53.3	5/21/2024
COMP458	2	160	L	ND	ND	ND	ND	ND	83.3	5/21/2024
COMP459	2	80	L	ND	ND	ND	ND	ND	71.9	5/21/2024
COMP460	2	160	L	ND	ND	ND	ND	ND	67.6	5/21/2024
COMP461	2	80	L	ND	ND	ND	ND	ND	68.3	5/21/2024
COMP462	2	160	L	ND	ND	ND	ND	ND	73.4	5/21/2024
COMP463	2	80	L	ND	ND	ND	ND	ND	67.8	5/21/2024
COMP464	2	160	L	ND	ND	ND	ND	ND	ND	5/21/2024

SWCOMP1	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP2	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP3	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP4	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP5	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP6	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP7	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP8	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP9	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP10	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP11	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP12	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP13	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP14	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP15	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP16	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024

Remediation of the site began on September 26th of 2023 and continued through May 31st of 2024. A total of 12,969 cubic yards of contaminated/impacted soil was excavated and hauled to Owl Landfill (Facility ID FJEG1635837366) All manifests are attached. A total of 10,160 cubic yards of clean material was purchased from NGL and stockpiled.

ESS began to take bottom hole composites at 200 sq. ft. from January 31st through May 31st of 2024. Please note that during the excavation, crews excavated out 2'bgs across the entire location before sample crews could finish obtaining service samples, therefore some surface samples were not obtained. You will see the bottom composites only on the remainder of the pad. At this time Mike Bratcher was contacted and the issue was discussed. At this time it was agreed upon to obtain the bottom composites at 2' and submit to the lab. Each sample was field tested and then submitted to Envirotech

Laboratory for final confirmation. Any areas that needed further excavation due to the delineation sampling, the sidewalls for those excavations were then labeled SWCOMP with the composite number following. The sidewall composites labeled SWComp were of the outside wall surrounding the pad site 1 thru 16, were of the outside wall of the excavation after excavation was completed and excavation was still open and not backfilled. Sidewall closure composite map is attached herein.

Please find the composite sample data, composite map and lab analysis attached herein.

Several composites were found to still be elevated during the sampling procedure within the 200 sq. ft. radius of the five-point composites and those areas needed further excavation. SP56-SP59; SP62-SP73 field staff was getting a higher reading then on the surface, therefore they continued down 2 more ft in depth, to verify that the impact was not increasing over the levels for this site (please see in the sample data below).Once all composite samples were returned with clean confirmed soil samples, the site was then backfilled and contoured back to its natural state. The entire pad was excavated to a total depth of 2'bgs.

Please also note the dates of the final photos taken of this site. The staff supervisor that was in charge of this site, could not locate his excavation photos, therefore they are not attached. But as seen in the backfill photos, please see areas around the edge of the excavation, as you can see the excavation edge before it was fully backfilled.

Please also note that Taprock communicated with the NMOCD and decided to keep the pad operational instead of reclaiming the site as they have future plans to utilize this site.

Closure Request

On behalf of Tap Rock, ESS requests that the AST referencing 1RF-471 for the North Olympus Recycling Facility and Containment, Facility ID fVV2121451913, be closed. Tap Rock and ESS certifies that all of the information provided and that is detailed in this report, is true and correct. We have also complied with all of the applicable closure requirements for the Olympus North AST. Please note this is not a reclamation but an AST Closure only as documented.

After reviewing this report if you have any questions or concerns, please do not hesitate to contact the undersigned at (575) 390-6397 and (575) 393-9048. You may also email any issues to natalie@energystaffingllc.com.

Sincerely,

Director of Environmental and Regulatory Services
Energy Staffing Services, LLC.
2724 NW County Road
Hobbs, NM 88240
Office: 575-393-9048
Cell: 575-390-6397
Email: natalie@energystaffingllc.com

Attachments:
Site Schematic
Rangeland and Vegetation Classification information
Soil Map
FEMA National Flood Hazard Layer
Karst Map
Watercourse Map
NMOSE Groundwater Data
OSE POD Map
Surface Sample Data
Surface Lab Analysis
Surface Map w/GPS
Final Composite Lab Analysis
Composite Map w/GPS
Site Photos
Manifests for Contaminated Soil

TAPROCK

NORTH OLYMPUS RECYCLING FACILITY SITE MAP

Legend

- OLYMPUS NORTH RECYCLING FACILITY

OLYMPUS NORTH RECYCLING FACILITY

Google Earth

Released to Imaging: 9/15/2025 3:20:41 PM

Image © 2024 Airbus

N

400 ft

Received by OCD: 9/2/2025 5:39:42 PM

Rangeland Productivity and Plant Composition

In areas that have similar climate and topography, differences in the kind and amount of rangeland or forest understory vegetation are closely related to the kind of soil. Effective management is based on the relationship between the soils and vegetation and water.

This table shows, for each soil that supports vegetation suitable for grazing, the ecological site; the total annual production of vegetation in favorable, normal, and unfavorable years; the characteristic vegetation; and the average percentage of each species. An explanation of the column headings in the table follows.

An *ecological site* is the product of all the environmental factors responsible for its development. It has characteristic soils that have developed over time throughout the soil development process; a characteristic hydrology, particularly infiltration and runoff that has developed over time; and a characteristic plant community (kind and amount of vegetation). The hydrology of the site is influenced by development of the soil and plant community. The vegetation, soils, and hydrology are all interrelated. Each is influenced by the others and influences the development of the others. The plant community on an ecological site is typified by an association of species that differs from that of other ecological sites in the kind and/or proportion of species or in total production. Descriptions of ecological sites are provided in the Field Office Technical Guide, which is available in local offices of the Natural Resources Conservation Service (NRCS).

Total dry-weight production is the amount of vegetation that can be expected to grow annually in a well managed area that is supporting the potential natural plant community. It includes all vegetation, whether or not it is palatable to grazing animals. It includes the current year's growth of leaves, twigs, and fruits of woody plants. It does not include the increase in stem diameter of trees and shrubs. It is expressed in pounds per acre of air-dry vegetation for favorable, normal, and unfavorable years. In a favorable year, the amount and distribution of precipitation and the temperatures make growing conditions substantially better than average. In a normal year, growing conditions are about average. In an unfavorable year, growing conditions are well below average, generally because of low available soil moisture. Yields are adjusted to a common percent of air-dry moisture content.

Characteristic vegetation (the grasses, forbs, and shrubs that make up most of the potential natural plant community on each soil) is listed by common name. Under *rangeland composition*, the expected percentage of the total annual production is given for each species making up the characteristic vegetation. The amount that can be used as forage depends on the kinds of grazing animals and on the grazing season.

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Range management requires knowledge of the kinds of soil and of the potential natural plant community. It also requires an evaluation of the present range similarity index and rangeland trend. Range similarity index is determined by comparing the present plant community with the potential natural plant community on a particular rangeland ecological site. The more closely the existing community resembles the potential community, the higher the range similarity index. Rangeland trend is defined as the direction of change in an existing plant community relative to the potential natural plant community. Further information about the range similarity index and rangeland trend is available in the "National Range and Pasture Handbook," which is available in local offices of NRCS or on the Internet.

The objective in range management is to control grazing so that the plants growing on a site are about the same in kind and amount as the potential natural plant community for that site. Such management generally results in the optimum production of vegetation, control of undesirable brush species, conservation of water, and control of erosion. Sometimes, however, an area with a range similarity index somewhat below the potential meets grazing needs, provides wildlife habitat, and protects soil and water resources.

Reference:
United States Department of Agriculture, Natural Resources Conservation Service, National range and pasture handbook.

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Report—Rangeland Productivity and Plant Composition

Rangeland Productivity and Plant Composition–Lea County, New Mexico						
Map unit symbol and soil name	**Ecological site**	**Total dry-weight production**			**Characteristic vegetation**	**Rangeland composition**
		Favorable year	**Normal year**	**Unfavorable year**		
		Lb/ac	*Lb/ac*	*Lb/ac*		*Pct*
BH—Berino-Cacique association, hummocky						
Berino	R070BD003NM: Loamy Sand	650	—	225	Black grama	25
					Miscellaneous perennial grasses	15
					Dropseed	15
					Bush muhly	10
					Miscellaneous annual forbs	5
					Annual grasses	5
					Threeawn	5
					Cane bluestem	5
					Miscellaneous perennial forbs	5
					Miscellaneous shrubs	5
					Soaptree yucca	5
Cacique	R070BD004NM: Sandy	650	—	225	Black grama	25
					Miscellaneous perennial grasses	15
					Dropseed	15
					Bush muhly	10
					Miscellaneous annual forbs	5
					Annual grasses	5
					Threeawn	5
					Cane bluestem	5
					Miscellaneous perennial forbs	5

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Rangeland Productivity and Plant Composition–Lea County, New Mexico						
Map unit symbol and soil name	Ecological site	Total dry-weight production			Characteristic vegetation	Rangeland composition
		Favorable year	Normal year	Unfavorable year		
		Lb/ac	*Lb/ac*	*Lb/ac*		*Pct*
					Miscellaneous shrubs	5
					Yucca	5
PU—Pyote and Maljamar fine sands						
Pyote	R070BD003NM: Loamy Sand	2,000	1,500	1,000	Spike dropseed	10
					Little bluestem	10
					Miscellaneous shrubs	10
					Sand bluestem	10
					Miscellaneous perennial forbs	10
					Plains bristlegrass	5
					Miscellaneous perennial grasses	5
					Bush muhly	5
					Arizona cottontop	5
					Hooded windmill grass	5
					Black grama	5
					Cane bluestem	5
					Giant dropseed	5
					Mesa dropseed	5
					Sand dropseed	5
Maljamar	R070BD003NM: Loamy Sand	1,800	—	650	Black grama	15
					Miscellaneous perennial forbs	15
					Miscellaneous perennial grasses	10
					Little bluestem	10
					Plains bristlegrass	10
					Dropseed	10

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Rangeland Productivity and Plant Composition–Lea County, New Mexico						
Map unit symbol and soil name	Ecological site	Total dry-weight production			Characteristic vegetation	Rangeland composition
		Favorable year	Normal year	Unfavorable year		
		Lb/ac	*Lb/ac*	*Lb/ac*		*Pct*
					Sand sagebrush	5
					Cane bluestem	5
					Fall witchgrass	5
					Bush muhly	5
					Havard's oak	5
					Miscellaneous shrubs	5

Data Source Information

Soil Survey Area: Lea County, New Mexico
Survey Area Data: Version 21, Sep 3, 2024

Released to Imaging: 9/15/2025 3:20:41 PM

Soil Map—Lea County, New Mexico
(Olympus North)

Map Scale: 1:2,310 if printed on A landscape (11" x 8.5") sheet.

N

Meters
0 30 60 120 180

Feet
0 100 200 400 600

Map projection: Web Mercator Corner coordinates: WGS84 Edge tics: UTM Zone 13N WGS84

Received by OCD: 9/2/2025 5:39:42 PM

Soil Map—Lea County, New Mexico
(Olympus North)

MAP LEGEND

Area of Interest (AOI)
- Area of Interest (AOI)

Soils
- Soil Map Unit Polygons
- Soil Map Unit Lines
- Soil Map Unit Points

Special Point Features
- Blowout
- Borrow Pit
- Clay Spot
- Closed Depression
- Gravel Pit
- Gravelly Spot
- Landfill
- Lava Flow
- Marsh or swamp
- Mine or Quarry
- Miscellaneous Water
- Perennial Water
- Rock Outcrop
- Saline Spot
- Sandy Spot
- Severely Eroded Spot
- Sinkhole
- Slide or Slip
- Sodic Spot
- Spoil Area
- Stony Spot
- Very Stony Spot
- Wet Spot
- Other
- Special Line Features

Water Features
- Streams and Canals

Transportation
- Rails
- Interstate Highways
- US Routes
- Major Roads
- Local Roads

Background
- Aerial Photography

MAP INFORMATION

The soil surveys that comprise your AOI were mapped at 1:20,000.

Warning: Soil Map may not be valid at this scale.

Enlargement of maps beyond the scale of mapping can cause misunderstanding of the detail of mapping and accuracy of soil line placement. The maps do not show the small areas of contrasting soils that could have been shown at a more detailed scale.

Please rely on the bar scale on each map sheet for map measurements.

Source of Map: Natural Resources Conservation Service
Web Soil Survey URL:
Coordinate System: Web Mercator (EPSG:3857)

Maps from the Web Soil Survey are based on the Web Mercator projection, which preserves direction and shape but distorts distance and area. A projection that preserves area, such as the Albers equal-area conic projection, should be used if more accurate calculations of distance or area are required.

This product is generated from the USDA-NRCS certified data as of the version date(s) listed below.

Soil Survey Area: Lea County, New Mexico
Survey Area Data: Version 21, Sep 3, 2024

Soil map units are labeled (as space allows) for map scales 1:50,000 or larger.

Date(s) aerial images were photographed: Feb 7, 2020—May 12, 2020

The orthophoto or other base map on which the soil lines were compiled and digitized probably differs from the background imagery displayed on these maps. As a result, some minor shifting of map unit boundaries may be evident.

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Map Unit Legend

Map Unit Symbol	Map Unit Name	Acres in AOI	Percent of AOI
BH	Berino-Cacique association, hummocky	0.8	4.0%
PU	Pyote and Maljamar fine sands	20.1	96.0%
Totals for Area of Interest		**20.9**	**100.0%**

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

National Flood Hazard Layer FIRMette

FEMA

103°35'3"W 32°13'11"N

103°34'26"W 32°12'41"N

0 250 500 1,000 1,500 2,000 Feet

1:6,000

Basemap Imagery Source: USGS National Map 2023

Legend

SEE FIS REPORT FOR DETAILED LEGEND AND INDEX MAP FOR FIRM PANEL LAYOUT

SPECIAL FLOOD HAZARD AREAS
- Without Base Flood Elevation (BFE) *Zone A, V, A99*
- With BFE or Depth *Zone AE, AO, AH, VE, AR*
- Regulatory Floodway

OTHER AREAS OF FLOOD HAZARD
- 0.2% Annual Chance Flood Hazard, Areas of 1% annual chance flood with average depth less than one foot or with drainage areas of less than one square mile *Zone X*
- Future Conditions 1% Annual Chance Flood Hazard *Zone X*
- Area with Reduced Flood Risk due to Levee. See Notes. *Zone X*
- Area with Flood Risk due to Levee *Zone D*

OTHER AREAS
- NO SCREEN Area of Minimal Flood Hazard *Zone X*
- Effective LOMRs
- Area of Undetermined Flood Hazard *Zone D*

GENERAL STRUCTURES
- Channel, Culvert, or Storm Sewer
- Levee, Dike, or Floodwall

OTHER FEATURES
- 20.2 Cross Sections with 1% Annual Chance
- 17.5 Water Surface Elevation
- Coastal Transect
- Base Flood Elevation Line (BFE)
- Limit of Study
- Jurisdiction Boundary
- Coastal Transect Baseline
- Profile Baseline
- Hydrographic Feature

MAP PANELS
- Digital Data Available
- No Digital Data Available
- Unmapped

N

The pin displayed on the map is an approximate point selected by the user and does not represent an authoritative property location.

This map complies with FEMA's standards for the use of digital flood maps if it is not void as described below. The basemap shown complies with FEMA's basemap accuracy standards

The flood hazard information is derived directly from the authoritative NFHL web services provided by FEMA. This map was exported on 12/26/2024 at 10:30 PM and does not reflect changes or amendments subsequent to this date and time. The NFHL and effective information may change or become superseded by new data over time.

This map image is void if the one or more of the following map elements do not appear: basemap imagery, flood zone labels, legend, scale bar, map creation date, community identifiers, FIRM panel number, and FIRM effective date. Map images for unmapped and unmodernized areas cannot be used for regulatory purposes.

Released to Imaging: 9/15/2025 3:20:41 PM

TAPROCK

NORTH OLYMPUS RECYCLING FACILITY
KARST MAP

Legend

- High
- Low
- Medium
- OLYMPUS NORTH RECYCLING FACILITY

OLYMPUS NORTH RECYCLING FACILITY

Google Earth

Released to Imaging: 9/15/2025 3:20:41 PM

Image © 2024 Airbus

N

1000 ft

TAPROCK

NORTH OLYMPUS RECYCLING FACILITY
SURFACE WATER MAP

Legend

- OLYMPUS NORTH RECYCLING FACILITY

OLYMPUS NORTH RECYCLING FACILITY

128

128

128

Cocina Iupita's

N

2000 ft

Google Earth

Released to Imaging: 9/15/2025 3:20:41 PM

Image © 2024 Airbus

OSE POD Location Map

3/7/2024, 11:21:25 AM

GIS WATERS PODs
- Active
- Pending
- Inactive

OSE District Boundary

Water Right Regulations
- Closure Area
- Artesian Planning Area

New Mexico State Trust Lands
- Both Estates

NHD Flowlines
- Artificial Path
- Stream River

1:18,056

0 0.17 0.35 0.7 mi

0 0.28 0.55 1.1 km

Esri, HERE, iPC, Esri, HERE, Garmin, iPC, Maxar

Online web user

This is an unofficial map from the OSE's online application.

New Mexico Office of the State Engineer

Wells with Well Log Information

No wells found.

UTMNAD83 Radius Search (in meters):

Easting (X): 633884.54 **Northing (Y):** 3565227.73 **Radius:** 1000

The data is furnished by the NMOSE/ISC and is accepted by the recipient with the expressed understanding that the OSE/ISC make no warranties, expressed or implied, concerning the accuracy, completeness, reliability, usability, or suitability for any particular purpose of the data.

Water Column/Average Depth to Water

(A CLW##### in the POD suffix indicates the POD has been replaced & no longer serves a water right file.)	(R=POD has been replaced, O=orphaned, C=the file is closed)			(quarters are smallest to largest)						(NAD83 UTM in meters)				(In feet)	(In fe
POD Number	**Code**	**Sub basin**	**County**	**Q64**	**Q16**	**Q4**	**Sec**	**Tws**	**Range**	**X**	**Y**	**Map**	**Distance**	**Well Depth**	**Dept Wate**
C 02430		CUB	LE	SW	SW	SW	16	24S	33E	633377.0	3564732.0 *		710	643	415
C 02431		CUB	LE	SE	SE	SE	17	24S	33E	633175.0	3564728.0 *		872	525	415
C 02432		CUB	LE	SE	SE	SE	17	24S	33E	633175.0	3564728.0 *		872	640	415
C 04824 POD1		CUB	LE	NW	NW	NE	16	24S	33E	634112.6	3566203.7		1017	105	
C 04867 POD1		CUB	LE	SE	SE	SW	15	24S	33E	635529.8	3564815.6		1672	105	
C 03565 POD3		CUB	LE		SW	SE	08	24S	33E	632763.4	3566546.9		1758		1533
C 04708 POD1		CUB	LE	NW	SW	SE	21	24S	33E	634149.2	3563262.8		1960	100	
C 02308		CUB	LE	NW	SW	NW	10	24S	33E	634953.0	3567364.0 *		2397	40	20
C 04844 POD1		CUB	LE	SW	SW	SE	20	24S	33E	632669.2	3563069.3		2469	105	
C 04339 POD7		CUB	LE	SE	SE	NE	23	24S	33E	636473.4	3564011.4		2834	43	
C 04741 POD1		CUB	LE	NW	NE	SE	10	24S	33E	636076.5	3567039.6		2841	55	
C 04339 POD8		CUB	LE	NW	NW	SW	23	24S	33E	636518.9	3563681.6		3027	30	
C 04339 POD1		CUB	LE	NW	SW	SW	23	24S	33E	636525.3	3563309.0		3237	47	
C 02890		C	LE		NE	SE	29	24S	33E	633114.0	3562012.0 *		3292	500	
C 04339 POD2		CUB	LE	NE	SW	SW	23	24S	33E	636789.2	3563315.6		3450		
C 03591 POD1		CUB	LE	NE	NW	SE	05	24S	33E	632731.3	3568518.0		3511		
C 03662 POD1		C	LE	SW	NW	NE	23	24S	33E	637342.1	3564428.5		3525	550	110
C 04339 POD6		CUB	LE	SW	NW	NE	23	24S	33E	637340.3	3564386.9		3533	60	
C 04768 POD1		CUB	LE	SW	SW	SE	19	24S	33E	631047.5	3563110.7		3543	55	
C 04339 POD3		CUB	LE	NE	SE	SW	23	24S	33E	637273.3	3563323.1		3860	38	
C 04339 POD4		CUB	LE	NE	SE	SW	23	24S	33E	637273.3	3563323.1		3860	47	
C 03600 POD4		CUB	LE	SW	SW	NW	26	24S	33E	636617.0	3562293.5		3981		

(A CLW##### in the POD suffix indicates the POD has been replaced & no longer serves a water right file.)	(R=POD has been replaced, O=orphaned, C=the file is closed)			(quarters are smallest to largest)						(NAD83 UTM in meters)			(In feet)	(In fe
POD Number	**Code**	**Sub basin**	**County**	**Q64**	**Q16**	**Q4**	**Sec**	**Tws**	**Range**	**X**	**Y**	**Map**	**Distance**	**Well Depth**	**Dept Wate**
C 03600 POD1		CUB	LE	NE	NE	NW	26	24S	33E	637275.0	3563023.1		4017		
C 04339 POD9		CUB	LE	SW	SE	NE	23	24S	33E	637730.9	3563913.6		4040	45	
C 04339 POD5		CUB	LE	NE	SW	SE	23	24S	33E	637579.9	3563328.5		4128	54	
C 04339 POD10		CUB	LE	SE	NW	SE	23	24S	33E	637687.8	3563503.6		4150	49	
C 03601 POD2		CUB	LE	SW	NE	SE	23	24S	33E	637846.1	3563588.3		4262		
C 04707 POD1		CUB	LE	SE	SW	SW	33	23S	33E	633412.6	3569469.4		4289		
C 03600 POD7		CUB	LE	SW	NW	SW	26	24S	33E	636726.2	3561968.5		4296		
C 02310		CUB	LE	NE	SE	NE	33	24S	33E	634419.7	3560893.5		4345	120	70
C 02563		CUB	LE	NW	SE	NE	33	24S	33E	634639.0	3560923.0 *		4347	120	
C 03601 POD6		CUB	LE	NW	SE	SE	23	24S	33E	637833.8	3563338.7		4351		
C 02311		CUB	LE	NE	SW	NE	33	24S	33E	634391.1	3560877.7		4357	120	70
C 02564		CUB	LE	NE	SE	NE	33	24S	33E	634839.0	3560923.0 *		4386	120	
C 03601 POD1		CUB	LE	SE	SE	NE	23	24S	33E	638124.2	3563937.1		4407		
C 03917 POD1		C	LE	SE	NW	SW	13	24S	33E	638373.9	3565212.6		4469	600	420
C 03601 POD5		CUB	LE	NE	SE	SE	23	24S	33E	637988.4	3563334.6		4493		
C 03601 POD7		CUB	LE	SE	SE	SE	23	24S	33E	637946.1	3563170.8		4526		
C 04595 POD1		CUB	LE	SE	SW	SW	34	23S	33E	635149.5	3569564.9		4531	55	
C 03601 POD3		CUB	LE	NW	SW	SW	24	24S	33E	638141.8	3563413.7		4602		
C 03600 POD6		CUB	LE	SW	NW	SE	26	24S	33E	637382.8	3562026.6		4714		
C 03600 POD3		CUB	LE	SW	SE	NE	26	24S	33E	637784.5	3562340.1		4825		
C 04622 POD1		CUB	LE	SW	SW	SE	24	24S	32E	629436.4	3563006.8		4980		
														Average Depth t	
														Minimum Depth	
														Maximum Depth	

New Mexico Office of the State Engineer
Point of Diversion Summary

(quarters are 1=NW 2=NE 3=SW 4=SE)
(quarters are smallest to largest) (NAD83 UTM in meters)

Well Tag	POD Number	Q64	Q16	Q4	Sec	Tws	Rng	X	Y
	C 03565 POD8	4	1		15	24S	33E	635485	3565610

Driller License: **Driller Company:**

Driller Name:

Drill Start Date:	**Drill Finish Date:**	**Plug Date:**
Log File Date: 04/02/2013	**PCW Rcv Date:**	**Source:**
Pump Type:	**Pipe Discharge Size:**	**Estimated Yield:**
Casing Size:	**Depth Well:**	**Depth Water:**

The data is furnished by the NMOSE/ISC and is accepted by the recipient with the expressed understanding that the OSE/ISC make no warranties, expressed or implied, concerning the accuracy, completeness, reliability, usability, or suitability for any particular purpose of the data.

File No. C-4822

NEW MEXICO OFFICE OF THE STATE ENGINEER

WR-07 APPLICATION FOR PERMIT TO DRILL

A WELL WITH NO WATER RIGHT

(check applicable box):

For fees, see State Engineer website: http://www.ose.state.nm.us/

Purpose:	☐ Pollution Control And/Or Recovery	☐ Ground Source Heat Pump
☐ Exploratory Well*(Pump test)	☐ Construction Site/Public Works Dewatering	☒ Other(Describe): Groundwater determination
☐ Monitoring Well	☐ Mine Dewatering	

A separate permit will be required to apply water to beneficial use regardless if use is consumptive or nonconsumptive.

*New Mexico Environment Department-Drinking Water Bureau (NMED-DWB) will be notified if a proposed exploratory well is used for public water supply.

☒ Temporary Request - Requested Start Date: 4/1/2024 Requested End Date: 4/30/24

Plugging Plan of Operations Submitted? ☒ Yes ☐ No

Note: if there is known artesian conditions, contamination or high mineral content at the drilling location check box and attach form WD-09 to this form. ☐

1. APPLICANT(S)

Name: Tap Rock Resources	Name:
Contact or Agent: check here if Agent ☐ Bill Ramsey	Contact or Agent: check here if Agent ☐
Mailing Address: 523 Park Point Drive, Suite 200	Mailing Address:
City: Golden	City:
State: Colorado Zip Code: 80401	State: Zip Code:
Phone: 720-238-2787 ☐ Home ☒ Cell Phone (Work): 720-772-5090	Phone: ☐ Home ☐ Cell Phone (Work):
E-mail (optional): bramsey@taprk.com	E-mail (optional):

OSE OIT MAR 13 2025 #10145

FOR OSE INTERNAL USE Application for Permit, Form WR-07, Rev 01/31/2024

File No.: C-4822	Trn. No.: 758097	Receipt No.: 2-46694
Trans Description (optional): MON		
Sub-Basin: CUB	PCW/LOG Due Date: 4-4-2025	

2. WELL(S) Describe the well(s) applicable to this application.

Location Required: Coordinate location must be reported in NM State Plane (NAD 83), UTM (NAD 83), or Latitude/Longitude (Lat/Long - WGS84).
District II (Roswell), District V (Aztec) and District VII (Cimarron) customers, provide a PLSS location in addition to above.

☐ NM State Plane (NAD83) (Feet)
☐ NM West Zone
☐ NM East Zone
☐ NM Central Zone

☐ UTM (NAD83) (Meters)
☐ Zone 12N
☐ Zone 13N

■ Lat/Long (WGS84) (to the nearest 1/10th of second)

Well Number (if known):	X or Easting or Longitude:	Y or Northing or Latitude:	Provide if known: -Public Land Survey System (PLSS) (*Quarters or Halves , Section, Township, Range*) OR - Hydrographic Survey Map & Tract; OR - Lot, Block & Subdivision; OR - Land Grant Name
C-4822 Pod1	-103.579073	32.216076	Unit K - Section 16 - Twp 24S - Range 33E

NOTE: If more well locations need to be described, complete form WR-08 (Attachment 1 – POD Descriptions)
Additional well descriptions are attached: ☐ Yes ■ No **If yes, how many**_____

Other description relating well to common landmarks, streets, or other:
Zeus SWD

Well is on land owned by: the State of New Mexico

Well Information: **NOTE: If more than one (1) well needs to be described, provide attachment.** **Attached?** ☐ Yes ■ No
If yes, how many_____

Approximate depth of well (feet): 105	Outside diameter of well casing (inches): 2"
Driller Name: Vision Resources, Jason Maley	Driller License Number: 1833

3. ADDITIONAL STATEMENTS OR EXPLANATIONS

Tap Rock plans to have a licensed water well driller install an exploratory soil boring on location to determine the depth of groundwater. The soil boring will be installed up to a depth of 105 feet below ground surface (ft bgs). Temporary PVC well material will be placed to a depth of the boring and secured at the surface. The temporary well will be in place for a minimum of 72 hours at which time the well will be gauged for the presence of water. If water is encountered at any point during the boring installation, the soil boring will be plugged using a slurry of Portland Type 1/11 Neat Cement less than 6.0 gallons of water per 94 lb. sack. If no water is encountered, the boring will be plugged using hydrated bentonite with drill cuttings to plug the upper 10 ft. bgs. The event will begin April 1, 2024 and will continue through April 30, 2024.
Olympus Recycling Facility and Containment, fVV2121451913, 32.216076,-103.579073.

OSE DII MAR 13 2024 AM10:46

FOR OSE INTERNAL USE Application for Permit, Form WR-07 Version 01/31/2024

File No.: C-4822	Trn No.: 758097

4. SPECIFIC REQUIREMENTS: The applicant must include the following, as applicable to each well type. Please check the appropriate boxes, to indicate the information has been included and/or attached to this application:

Exploratory:	**Pollution Control and/or Recovery:**	**Construction De-Watering:**	**Mine De-Watering:**
Is proposed well a future public water supply well? ☐ Yes ☒ NO If Yes, an application must be filed with NMED-DWB, concurrently. ☐ Include a description of any proposed pump test, if applicable.	☐ Include a plan for pollution control/recovery, that includes the following: ☐ A description of the need for the pollution control or recovery operation. ☐ The estimated maximum period of time for completion of the operation. ☐ The annual diversion amount. ☐ The annual consumptive use amount. ☐ The maximum amount of water to be diverted and injected for the duration of the operation. ☐ The method and place of discharge. ☐ The method of measurement of water produced and discharged. ☐ The source of water to be injected. ☐ The method of measurement of water injected. ☐ The characteristics of the aquifer. ☐ The method of determining the resulting annual consumptive use of water and depletion from any related stream system. ☐ Proof of any permit required from the New Mexico Environment Department. ☐ An access agreement if the applicant is not the owner of the land on which the pollution plume control or recovery well is to be located.	☐ Include a description of the proposed dewatering operation, ☐ The estimated duration of the operation, ☐ The maximum amount of water to be diverted, ☐ A description of the need for the dewatering operation, and, ☐ A description of how the diverted water will be disposed of.	☐ Include a plan for pollution control/recovery, that includes the following: ☐ A description of the need for mine dewatering. ☐ The estimated maximum period of time for completion of the operation. ☐ The source(s) of the water to be diverted. ☐ The geohydrologic characteristics of the aquifer(s). ☐ The maximum amount of water to be diverted per annum. ☐ The maximum amount of water to be diverted for the duration of the operation. ☐ The quality of the water. ☐ The method of measurement of water diverted. ☐ The recharge of water to the aquifer. ☐ Description of the estimated area of hydrologic effect of the project. ☐ The method and place of discharge. ☐ An estimation of the effects on surface water rights and underground water rights from the mine dewatering project. ☐ A description of the methods employed to estimate effects on surface water rights and underground water rights. ☐ Information on existing wells, rivers, springs, and wetlands within the area of hydrologic effect.
Monitoring ☐ Include the reason for the monitoring well, and, ☐ The duration of the planned monitoring.		**Ground Source Heat Pump:** ☐ Include a description of the geothermal heat exchange project, ☐ The number of boreholes for the completed project and required depths. ☐ The time frame for constructing the geothermal heat exchange project, and, ☐ The duration of the project. ☐ Preliminary surveys, design data, and additional information shall be included to provide all essential facts relating to the request.	

ACKNOWLEDGEMENT

I, We (name of applicant(s)), Bill Ramsey
Print Name(s)

affirm that the foregoing statements are true to the best of (my, our) knowledge and belief.

Bill Ramsey Digitally signed by Bill Ramsey
Date: 2024.03.12 09:25:48 -06'00'
Applicant Signature

Applicant Signature

ACTION OF THE STATE ENGINEER

OSE DIV MAR 13 2024 AM 10:45

This application is:

☑ approved ☐ partially approved ☐ denied

provided it is not exercised to the detriment of any others having existing rights, and is not contrary to the conservation of water in New Mexico nor detrimental to the public welfare and further subject to the attached conditions of approval.

Witness my hand and seal this 4th day of April 20 24, for the State Engineer.

Mike A. Hamman, P.E., State Engineer

By: K. Parekh
Signature

Kashyap Parekh
Print

Title: Water Resources Manager I
Print

FOR OSE INTERNAL USE Application for Permit, Form WR-07 Version 01/31/2024

File No.: C-4822 Trn No.: 758097

NEW MEXICO STATE ENGINEER OFFICE
PERMIT TO EXPLORE

SPECIFIC CONDITIONS OF APPROVAL

17-16 Construction of a water well by anyone without a valid New Mexico Well Driller License is illegal, and the landowner shall bear the cost of plugging the well by a licensed New Mexico well driller. This does not apply to driven wells, the casing of which does not exceed two and three-eighths inches outside diameter.

17-1A Depth of the well shall not exceed the thickness of the valley fill.

17-4 No water shall be appropriated and beneficially used under this permit.

17-6 The well authorized by this permit shall be plugged completely using the following method per Rules and Regulations Governing Well Driller Licensing, Construction, Repair and Plugging of Wells; Subsection C of 19.27.4.30 NMAC unless an alternative plugging method is proposed by the well owner and approved by the State Engineer upon completion of the permitted use. All pumping appurtenance shall be removed from the well prior to plugging. To plug a well, the entire well shall be filled from the bottom upwards to ground surface using a tremie pipe. The bottom of the tremie shall remain submerged in the sealant throughout the entire sealing process; other placement methods may be acceptable and approved by the state engineer. The well shall be plugged with an office of the state engineer approved sealant for use in the plugging of non-artesian wells. The well driller shall cut the casing off at least four (4) feet below ground surface and fill the open hole with at least two vertical feet of approved sealant. The driller must fill or cover any open annulus with sealant. Once the sealant has cured, the well driller or well owner may cover the seal with soil. A Plugging Report for said well shall be filed with the Office of the State Engineer in a District Office within 30 days of completion of the plugging.

Trn Desc: C 04822 POD1

File Number: C 04822
Trn Number: 758097

NEW MEXICO STATE ENGINEER OFFICE
PERMIT TO EXPLORE

SPECIFIC CONDITIONS OF APPROVAL (Continued)

17-7 The Permittee shall utilize the highest and best technology available to ensure conservation of water to the maximum extent practical.

17-B The well shall be drilled by a driller licensed in the State of New Mexico in accordance with 72-12-12 NMSA 1978. A licensed driller shall not be required for the construction of a well driven without the use of a drill rig, provided that the casing shall not exceed two and three-eighths (2 3/8) inches outside diameter.

17-C The well driller must file the well record with the State Engineer and the applicant within 30 days after the well is drilled or driven. It is the well owner's responsibility to ensure that the well driller files the well record.
The well driller may obtain the well record form from any District Office or the Office of the State Engineer website.

17-P The well shall be constructed, maintained, and operated to prevent inter-aquifer exchange of water and to prevent loss of hydraulic head between hydrogeologic zones.

17-Q The State Engineer retains jurisdiction over this permit.

17-R Pursuant to section 72-8-1 NMSA 1978, the permittee shall allow the State Engineer and OSE representatives entry upon private property for the performance of their respective duties, including access to the ditch or acequia to measure flow and also to the well for meter reading and water level measurement.

Trn Desc: C 04822 POD1

File Number: C 04822
Trn Number: 758097

NEW MEXICO STATE ENGINEER OFFICE
PERMIT TO EXPLORE

SPECIFIC CONDITIONS OF APPROVAL (Continued)

LOG The Point of Diversion C 04822 POD1 must be completed and the Well Log filed on or before 04/04/2025.

IT IS THE PERMITTEE'S RESPONSIBILITY TO OBTAIN ALL AUTHORIZATIONS AND PERMISSIONS TO DRILL ON PROPERTY OF OTHER OWNERSHIP BEFORE COMMENCING ACTIVITIES UNDER THIS PERMIT.

ACTION OF STATE ENGINEER

Notice of Intention Rcvd: Date Rcvd. Corrected:
Formal Application Rcvd: 03/13/2024 Pub. of Notice Ordered:
Date Returned - Correction: Affidavit of Pub. Filed:

This application is approved provided it is not exercised to the detriment of any others having existing rights, and is not contrary to the conservation of water in New Mexico nor detrimental to the public welfare of the state; and further subject to the specific conditions listed previously.

Witness my hand and seal this 04 day of Apr A.D., 2024

Mike A. Hamman, P.E., State Engineer

By: K. Parekh
KASHYAP PAREKH

Trn Desc: C 04822 POD1

File Number: C 04822
Trn Number: 758097

Stephanie Garcia Richard
COMMISSIONER

State of New Mexico
Commissioner of Public Lands

310 OLD SANTA FE TRAIL
P.O. BOX 1148
SANTA FE, NEW MEXICO 87504-1148

COMMISSIONER'S OFFICE
Phone (505) 827-5760
Fax (505) 827-5766
www.nmstatelands.org

March 29, 2024

New Mexico Office of the State Engineer
District II
1900 West Second Street
Roswell, New Mexico 88201

Re: Tap Rock Application for Borehole

To Whom it May Concern:

The State Land Office has authorized Tap Rock to drill one bore hole(s) in the following location(s):

NESW Section 16 Township 24S Range 33E; 32.216076, -103.579073

This activity is authorized under State Land Office Lease #VB-1859-0002 for the purpose of determining depth to groundwater for the remediation project associated with NMOCD incident # NRM2026231125.

Prior to processing, please email me a copy of the application submitted to your office so that I can verify that the information provided to you is consistent with the activity that the State Land Office has approved.

Sincerely,

Tami Knight

Tami Knight, CHMM
Environmental Specialist
SRD-Environmental Compliance Office (ECO)
New Mexico State Land Office
1300 W. Broadway Avenue, Suite A
Bloomfield, NM 87413
505.670.1638
tknight@slo.state.nm.us

VERTEX

March 11, 2024

DII-NMOSE
1900 W 2nd Street
Roswell, NM 88201

Hand Delivered to the DII Office of the State Engineer

Re: Application to Drill a Well with No Water Right for Groundwater Determination

To whom it may concern:

Vertex Resource Group and Vision Resources has been contracted to install one (1) Soil boring/temporary monitoring well at the locations in the table listed below.

Please find, in triplicate, an *Application to Drill a Well with No Water Right & a Plugging Plan of Operation*. The proposed borehole location listed on the WR-07 permit would be drilled on a traditional oil and gas site actively leased by Tap Rock Resources on New Mexico State Trust Lands. Additionally, the information provided below serves as documentation of Tap Rock Operating, LLC. being the sole lessee of the surface where the borehole coordinates are located. Vertex therefore respectfully request that OSE forward this letter to SLO to acquire permission to drill.

Location Name: North Olympus Recycling Facility [320852] Facility ID: fVV2121451913

General Information:
Operator: [372043] Tap Rock Operating, LLC.
Type: Recycling Facility (RFL)
Mineral Owner: State
Surface Owner: State

Lease Number	GPS Coordinates	Section, Township, & Range
30-1-000347	32.216076, -103.579073 NAD83	K-16-24S-33E 200 FSL 1980

If you have any questions, please contact Chance Dixon at 575.988.1472 or cdixon@vertex.ca.

OSE DII MAR 13 2024 AM 10:46



Coordinates

UTM - NAD 83 (m) - Zone 13

Easting 633905.279

Northing 3565271.212

State Plane - NAD 83 (f) - Zone E

Easting 774604.980

Northing 443159.064

Degrees Minutes Seconds

Latitude 32 : 12 : 57.873600

Longitude -103 : 34 : 44.662800

Location pulled from Coordinate Search

NEW MEXICO OFFICE OF THE STATE ENGINEER

1:4,514

N

4/3/2024

Office of the State Engineer nm Interstate Stream Commission

Reasonable efforts have been made by the New Mexico Office of the State Engineer (OSE) to verify that these maps accurately interprets the source data used in their preparation, however, a degree of error is inherent in all maps, and these maps may contain omissions and errors in scale, resolution, rectification, positional accuracy, map-layout methodology, interpretation of source data, and other circumstances.
These maps are distributed "as is" without warranty of any kind.

Spatial Information

Land Grant: Not in Land Grant

County: Lea

Groundwater Basin: Carlsbad

Abstract Area:
Carlsbad 72-12-1

Carlsbad Underground Basin

Regulation Area:

Carlsbad/Capitan/Lea Closure

PLSS Description

SWNENESW Qtr of Sec 16 of 024S 033E

Derived from CADNSDI- Qtr Sec. locations are calculated and are only approximations

Parcel Information

UPC/DocNum:

Parcel Owner:

Address:null null null

Legal:

POD Information

Owner:

File Number:

POD Status: NoData

Permit Status: NoData

Permit Use: NoData

Purpose:

Calculated PLSS

Coord Search Location

Water Right Regulations

Closure Area

Artesian Planning Area

OSE District Boundary

New Mexico State Trust Lands

Both Estates

Bernalillo County Parcels 2023

Catron County Parcels 2023

Chaves County Parcels 2023

Cibola County Parcels 2023

Colfax County Parcels 2023

Curry County Parcels 2023

De Baca County Parcels 2023

Doña Ana County Parcels 2023

Eddy County Parcels 2023

Grant County Parcels 2023

Guadalupe County Parcels 2023

Harding County Parcels 2023

Hidalgo County Parcel 2023

Lea County Parcels 2023

Lincoln County Parcels 2023

Los Alamos County Parcels 2023

Luna County Parcels 2023

McKinley County Parcels 2023

Mora County Parcels 2023

Otero County Parcels 2023

Quay County Parcels 2023

Rio Arriba County Parcels 2023

Roosevelt County Parcels 2023

Sandoval County Parcels 2023

San Juan County Parcels 2023

San Miguel County Parcels 2023

Santa Fe County Parcels 2023

Sierra County Parcels 2023

Socorro County Parcels 2023

Taos County Parcels 2023

Torrance County Parcels 2023

Union County Parcels 2023

Valencia County Parcels 2023

Sections

Mike A. Hamman, P.E.
State Engineer

Roswell Office
1900 WEST SECOND STREET
ROSWELL, NM 88201

STATE OF NEW MEXICO
OFFICE OF THE STATE ENGINEER

Trn Nbr: 758097
File Nbr: C 04822

Apr. 04, 2024

BILL RAMSEY
TAP ROCK RESOURCES
523 PARK POINT DR. SUITE 200
GOLDEN, CO 80401

Greetings:

Your approved copy of the above numbered permit to drill a well for non-consumptive purposes is enclosed. You must obtain an additional permit if you intend to use the water. It is your responsibility to provide the contracted well driller with a copy of the permit that must be made available during well drilling activities.

Carefully review the attached conditions of approval for all specific permit requirements.

* If use of this well is temporary in nature and the well will be plugged at the end of the well usage, the OSE must initially approve of the plugging. If plugging approval is not conditioned in this permit, the applicant must submit a Plugging Plan of Operations for approval prior to the well being plugged. The Plugging Record must be properly completed and submitted to the OSE within 30 days of the well plugging.

* If the final intended purpose and condition requires a well ID tag and meter installation, the applicant must immediately send a completed meter report form to this office.

* The well record and log must be submitted within 30 days of the completion of the well or if the attempt was a dry hole.

* This permit expires and will be cancelled if no well is drilled and/or a well log is not received by the date set forth in the conditions of approval.

Appropriate forms can be downloaded from the OSE website www.ose.state.nm.us.

Sincerely,

Vanessa Clements
(575)622-6521

Enclosure

explore

STATE OF NEW MEXICO
OFFICE OF THE STATE ENGINEER
ROSWELL

Mike A. Hamman, P.E.
State Engineer

DISTRICT II
1900 West Second St.
Roswell, New Mexico 88201
Phone: (575) 622-6521
Fax: (575) 623-8559

March 14, 2024

Taprock Resources
523 Park Point Drive, Suite 200
Golden, CO 80401

RE: Well Plugging Plan of Operations for well No C-4822-POD1

Greetings:

Enclosed is your copy of the Well Plugging Plan of Operations for the above referenced well subject to the attached Conditions of Approval. The proposed method of operation is found to be acceptable and in accordance with the Rules and Regulations Governing Well Driller Licensing; Construction, Repair and Plugging of Wells 19.27.4 NMAC adopted June 30, 2017 by the State Engineer. subject to the attached Conditions of Approval.

Within 30 days after the well is plugged, the well driller is required to file a complete plugging record with the OSE and the permit holder.

Sincerely,

K. Parekh

Kashyap Parekh
Water Resources Manager I

STATE OF NEW MEXICO
OFFICE OF THE STATE ENGINEER
ROSWELL
1900 West Second St.
Roswell, New Mexico 88201
Phone: (575) 622-6521
Fax: (575) 623- 8559

Applicant has identified a well, listed below, to be plugged. Jason Maley (Vision Resources) (WD-1833) will perform the plugging.

Permittee: Devon Energy Resources
NMOSE Permit Number: C-4822-POD1

NMOSE File	Casing diameter (inches)	Well depth (feet bgl)	Approximate static water level (feet bgl)	Latitude	Longitude
C-4822-POD1	2.0	105.0	Unknown	32° 12' 57.87"	103° 34' 44.66''

Specific Plugging Conditions of Approval for Well located in Lea County.

1. Water well drilling and well drilling activities, including well plugging, are regulated under 19.27.4 NMAC, which requires any person engaged in the business of well drilling within New Mexico to obtain a Well Driller License issued by the New Mexico Office of the State Engineer (NMOSE). Therefore, the firm of a New Mexico licensed Well Driller shall perform the well plugging.

2. Ground Water encountered: The total Theoretical volume of sealant required for abandonment of soil boring well is approximately 17.12 gallons. Total minimum volume of necessary sealant shall be calculated upon sounding the actual pluggable depth of well, which is estimated at 105 feet.

3. Dry Hole: The total Theoretical volume of sealant required for abandonment of soil boring well is approximately 1.63 gallons. Total minimum volume of necessary sealant shall be calculated upon sounding the actual pluggable depth of well, which is estimated at 10 feet.

4. Ground Water encountered: Type I/II Portland cement mixed with 5.2 to 6.0 gallons of fresh water per 94-lb sack of cement is approved for the plugging the well.

5. Dry Hole: (a) Drill cuttings up to ten feet of land surface. (b) 10 feet to 0 feet – Hydrated bentonite. The bentonite shall be hydrated separately with its required increments of water prior to being mixed into the cement slurry.

6. Sealant shall be placed by pumping through a tremie pipe extended to near well bottom and kept below top of the slurry column as the well is plugged from bottom-upwards in a manner that displaces

the standing water column upwards from below. Tremie pipe may be pulled as necessary to retain minimal submergence in the advancing column of sealant.

7. Should cement "shrinks-back" occur in the well, use of a tremie for topping off is required for cement placement deeper than 20 feet below land surface or if water is present in the casing. The approved sealant for topping off is identified in condition 4. and 5. of these Specific Conditions of Approval.

8. Any open annulus encountered surrounding the casing shall also be sealed by the placement of the approved sealant. When plugging shallow wells with no construction or environmental concerns, and if the well record on a well to be plugged shows a proper 20-foot annular seal, a plugging plan can propose the use of clean fill material to a nominal 30 feet bgs, then placing an OSE approved sealant to surface. Lacking that information, we would require an excavation of at least 2-feet which shall then be filled in its entirety with sealant to surface.

9. Should the NMED, or another regulatory agency sharing jurisdiction of the project authorize, or by regulation require a more stringent well plugging procedure than herein acknowledged, the more-stringent procedure should be followed. This, in part, includes provisions regarding pre-authorization to proceed, contaminant remediation, inspection, pulling/perforating of casing, or prohibition of free discharge of any fluid from the borehole during or related to the plugging process.

10. NMOSE witnessing of the plugging of the soil boring will not be required.

11. Any deviation from this plan must obtain an approved variance from this office prior to implementation.

12. A Well Plugging Record itemizing actual abandonment process and materials used shall be filed with the State Engineer within 30 days after completion of well plugging. For the plugging record, please resurvey coordinate location for well and note coordinate system for GPS unit. Please attach a copy of these plugging conditions.

The NMOSE Well Plugging Plan of Operations is hereby approved with the aforesaid conditions applied.

Witness my hand and seal this 14th day of March 2024

Mike A. Hamman, P.E. State Engineer

By: K. Parekh

Kashyap Parekh
Water Resources Manager I

WELL PLUGGING PLAN OF OPERATIONS

NOTE: A Well Plugging Plan of Operations shall be filed with and accepted by the Office of the State Engineer prior to plugging. This form may be used to plug a single well, or if you are plugging multiple monitoring wells on the same site using the same plugging methodology.

Alert! Your well may be eligible to participate in the Aquifer Mapping Program (AMP)-NM Bureau of Geology geoinfo.nmt.edu/resources/water/cgmn/ if within an area of interest and meets the minimum construction requirements, such as there is still water in your well, and the well construction reflected in a well record and log is not compromised, contact AMP at 575-835-5038 or -6951, or by email nmbg-waterlevels@nmt.edu, prior to completing this prior form. Showing proof to the OSE that your well was accepted in this program, may delay the plugging of your well until a later date.

I. FILING FEE: There is no filing fee for this form.

II. GENERAL / WELL OWNERSHIP: ☐ Check here if proposing one plan for multiple monitoring wells on the same site and attaching WD-08m

Existing Office of the State Engineer POD Number (Well Number) for well to be plugged: C-4822-POD1

Name of well owner: Tap Rock Resources

Mailing address: 523 Park Point Drive, Suite 200 County:

City: Golden State: CO Zip code: 80401

Phone number: 720-772-5090 E-mail: bramsey@taprk.com

III. WELL DRILLER INFORMATION:

Well Driller contracted to provide plugging services: Vision Resources, Jason Maley

New Mexico Well Driller License No.: 1833 Expiration Date: 1/7/2025

IV. WELL INFORMATION: ☐ **Check here if this plan describes method for plugging multiple monitoring wells on the same site and attach supplemental form WD-08m and skip to #2 in this section.**

Note: A copy of the existing Well Record for the well(s) to be plugged should be attached to this plan.

1) GPS Well Location: Latitude: 32 deg, 12 min, 57.87 sec
Longitude: -103 deg, 34 min, 44.66 sec, NAD 83

2) Reason(s) for plugging well(s):

32.216076,-103.579073 - no water found

OSE DII MAR 13 2024 AM 10:45

3) Was well used for any type of monitoring program? no If yes, please use section VII of this form to detail what hydrogeologic parameters were monitored. If the well was used to monitor contaminated or poor quality water, authorization from the New Mexico Environment Department may be required prior to plugging.

4) Does the well tap brackish, saline, or otherwise poor quality water? no If yes, provide additional detail, including analytical results and/or laboratory report(s): n/a

5) Static water level: no water feet below land surface / feet above land surface (circle one)

6) Depth of the well: 105 feet

7) Inside diameter of innermost casing: 2 inches.

8) Casing material: PVC

9) The well was constructed with:

☐ an open-hole production interval, state the open interval: _____

☒ a well screen or perforated pipe, state the screened interval(s): 100-105 feet

10) What annular interval surrounding the artesian casing of this well is cement-grouted? none

11) Was the well built with surface casing? no If yes, is the annulus surrounding the surface casing grouted or otherwise sealed? n/a If yes, please describe:

n/a

12) Has all pumping equipment and associated piping been removed from the well? yes If not, describe remaining equipment and intentions to remove prior to plugging in Section VII of this form.

V. DESCRIPTION OF PLANNED WELL PLUGGING:

☐ **If plugging method differs between multiple wells on same site, a separate form must be completed for each method.**

Note: If this plan proposes to plug an artesian well in a way other than with cement grout, placed bottom to top with a tremie pipe, a detailed diagram of the well showing proposed final plugged configuration shall be attached, as well as any additional technical information, such as geophysical logs, that are necessary to adequately describe the proposal. Attach a copy of any signed OSE variance to this plugging plan.

Also, if this planned plugging plan requires a variance to 19.27.4 NMAC, attach a detailed variance request signed by the applicant.

1) Describe the method by which cement grout shall be placed in the well, or describe requested plugging methodology proposed for the well:

Temporary PVC casing will be removed and approximately 4.7 cubic feet of bentonite chips will be placed in well.

2) Will well head be cut-off below land surface after plugging? no well head will be installed

VI. PLUGGING AND SEALING MATERIALS:

Note: The plugging of a well that taps poor quality water may require the use of a specialty cement or specialty sealant. Attach a copy of the batch mix recipe from the cement company and/or product description for specialty cement mixes or any sealant that deviates from the list of OSE approved sealants.

1) For plugging intervals that employ cement grout, complete and attach Table A.

2) For plugging intervals that will employ approved non-cement based sealant(s), complete and attach Table B.

3) Theoretical volume of grout required to plug the well to land surface: DNA

4) Type of Cement proposed: DNA

5) Proposed cement grout mix: DNA gallons of water per 94 pound sack of Portland cement.

6) Will the grout be: DNA batch-mixed and delivered to the site

DNA mixed on site

OSE DII MAR 13 2024 AM 10:45

7) Grout additives requested, and percent by dry weight relative to cement:

Grout not planned

8) Additional notes and calculations:

VII. ADDITIONAL INFORMATION: List additional information below, or on separate sheet(s):

Tap Rock Resources plans to have a licensed water well driller install and exploratory soil boring on location to determine the depth of groundwater. The soil boring will be installed up to a depth of 105 feet below ground surface (ft bgs). Temporary PVC well material will be placed to a depth of the boring and secured at the surface. The temporary well will be in place for a minimum of 72 hours at which time the well will be gauged for the presence of water. If water is encountered at any point during the boring installation, the soil boring will be plugged using a slurry of Portland Type 1/11 Neat Cement less than 6.0 gallons of water per 94 lb. sack. If no water is encountered, the boring will be plugged using hydrated bentonite with drill cuttings to plug the upper 10 ft. bgs. The event will begin April 1, 2024 and continue through April 30, 2024.
Olympus Recycling Facility and Containment, fWV2121451913, 32.216076,-103.579073.

VIII. SIGNATURE:

I, Bill Ramsey, say that I have carefully read the foregoing Well Plugging Plan of Operations and any attachments, which are a part hereof; that I am familiar with the rules and regulations of the State Engineer pertaining to the plugging of wells and will comply with them, and that each and all of the statements in the Well Plugging Plan of Operations and attachments are true to the best of my knowledge and belief.

Bill Ramsey Digitally signed by Bill Ramsey Date: 2024.03.12 09:25:14 -06'00' 3/12/2024

Signature of Applicant Date

IX. ACTION OF THE STATE ENGINEER:

This Well Plugging Plan of Operations is:

OSE OIL MAR 13 2024 AM 10:45

X Approved subject to the attached conditions.
_____ Not approved for the reasons provided on the attached letter.

Witness my hand and official seal this 14th day of March, 2024

Mike A. Hamman P.E., New Mexico State Engineer

By: K. Parekh
Mike A. Hamman P.E.

Water Resources Manager I

TABLE A - For plugging intervals that employ cement grout. Start with deepest interval.

	Interval 1 – deepest	Interval 2	Interval 3 – most shallow
			Note: if the well is non-artesian and breaches only one aquifer, use only this column.
Top of proposed interval of grout placement (ft bgl)	Does Not Apply (DNA)	DNA	DNA
Bottom of proposed interval of grout placement (ft bgl)	DNA	DNA	DNA
Theoretical volume of grout required per interval (gallons)	DNA	DNA	DNA
Proposed cement grout mix gallons of water per 94-lb. sack of Portland cement	DNA	DNA	DNA
Mixed on-site or batch-mixed and delivered?	DNA	DNA	DNA
Grout additive 1 requested	DNA	DNA	DNA
Additive 1 percent by dry weight relative to cement	DNA	DNA	DNA
Grout additive 2 requested	DNA	DNA	DNA
Additive 2 percent by dry weight relative to cement	DNA	DNA	DNA

OSE DIT MAR 13 2024 AM 10:45

TABLE B - For plugging intervals that will employ approved non-cement based sealant(s). Start with deepest interval.

	Interval 1 – deepest	Interval 2	Interval 3 – most shallow
			Note: if the well is non-artesian and breaches only one aquifer, use only this column.
Top of proposed interval of sealant placement (ft bgl)	1-ft Fill to one-ft below ground surface. Top 1-ft will be filled with soil backfill.		Zero feet below grade
Bottom of proposed sealant of grout placement (ft bgl)	Bottom 105.0-ft. 0-20': Pour from surface 20 to 105': Tremie in bentonite chips		
Theoretical volume of sealant required per interval (gallons)	Under 100 gallons of water/enough to be adequate for hydrating the bentonite		
Proposed abandonment sealant (manufacturer and trade name)	Wyoming bentonite		

OSE DII MAR 13 2024 AM10:45

Company Name: TAPROCK **Location Name:** OLYMPUS NORTH

SP ID	DEP	Titr	PID	L-BTEX	L-GRO	L-DRO	L-ORO	L-TPH	L-CHL	DATES
COMP1	SURF	160	L	ND	ND	ND	ND	ND	ND	7/20/2023
COMP1	2	160	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP2	SURF	160	L	ND	ND	ND	ND	ND	24.8	7/20/2023
COMP2	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP3	SURF	160	L	ND	ND	ND	ND	ND	21.5	7/20/2023
COMP3	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP4	SURF	160	L	ND	ND	ND	ND	ND	25.6	7/20/2023
COMP4	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP5	SURF	160	L	ND	ND	ND	ND	ND	ND	7/20/2023
COMP5	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP6	SURF	160	L	ND	ND	ND	ND	ND	ND	7/20/2023
COMP6	2	160	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP7	SURF	160	L	ND	ND	ND	ND	ND	ND	7/20/2023
COMP7	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP8	SURF	160	L	ND	ND	ND	ND	ND	ND	7/20/2023
COMP8	2	160	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP9	SURF	160	H	ND	ND	90	ND	90	31.5	7/25/2023
COMP9	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP10	SURF	160	H	ND	ND	95.7	ND	95.7	30.8	7/25/2023
COMP10	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP11	SURF	160	L	ND	ND	ND	ND	ND	ND	7/20/2023
COMP11	2	160	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP12	SURF	160	L	ND	ND	ND	ND	ND	24	7/20/2023
COMP12	2	240	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP13	SURF	160	L	ND	ND	ND	ND	ND	24.8	7/20/2023
COMP13	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP14	SURF	160	L	ND	ND	ND	ND	ND	ND	7/20/2023

COMP14	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP15	SURF	160	L	ND	ND	ND	ND	ND	ND	7/20/2023
COMP15	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP16	SURF	160	L	ND	ND	ND	ND	ND	20.7	7/20/2023
COMP16	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP17	SURF	160	L	ND	ND	ND	ND	ND	ND	7/20/2023
COMP17	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP18	SURF	160	L	ND	ND	ND	ND	ND	ND	7/20/2023
COMP18	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP19	SURF	160	L	ND	ND	ND	ND	ND	ND	7/20/2023
COMP19	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP20	SURF	160	L	ND	ND	ND	ND	ND	ND	7/20/2023
COMP20	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP21	SURF	160	L	ND	ND	ND	ND	ND	ND	7/20/2023
COMP21	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP22	SURF	160	L	ND	ND	ND	ND	ND	24.3	7/20/2023
COMP22	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP23	SURF	160	L	ND	ND	ND	ND	ND	23.3	7/20/2023
COMP23	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP24	SURF	160	L	ND	ND	ND	ND	ND	ND	7/20/2023
COMP24	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP25	SURF	160	L	ND	ND	ND	ND	ND	29.1	7/20/2023
COMP25	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP26	SURF	160	L	ND	ND	ND	ND	ND	22.4	7/20/2023
COMP26	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP27	SURF	160	L	ND	ND	ND	ND	ND	34.3	7/20/2023
COMP27	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP28	SURF	160	L	ND	ND	ND	ND	ND	22.7	7/20/2023
COMP28	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024

COMP29	SURF	160	L	ND	ND	ND	ND	ND	36.7	7/20/2023
COMP29	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP30	SURF	160	L	ND	ND	ND	ND	ND	38.1	7/20/2023
COMP30	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP31	SURF	160	L	ND	ND	ND	ND	ND	22.6	7/20/2023
COMP31	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP32	SURF	160	L	ND	ND	ND	ND	ND	26.4	7/20/2023
COMP32	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP33	SURF	160	L	ND	ND	ND	ND	ND	27.9	7/20/2023
COMP33	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP34	SURF	160	L	ND	ND	ND	ND	ND	27.7	7/20/2023
COMP34	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP35	SURF	160	L	ND	ND	ND	ND	ND	31.5	7/20/2023
COMP35	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP36	SURF	160	H	ND	ND	112	64.1	176.1	ND	8/4/2023
BTMCOMP36A	2	80	L	ND	ND	ND	ND	ND	ND	9/8/2023
COMP36A	4	80	L	ND	ND	ND	ND	ND	ND	12/27/2023
SWCOMP36 1	2	160	L	ND	ND	ND	ND	ND	44.3	9/8/2023
SWCOMP36 1	4	80	L	ND	ND	ND	ND	ND	ND	12/27/2023
SWCOMP36 2	2	160	L	ND	ND	ND	ND	ND	40.5	9/8/2023
SWCOMP36 2	4	80	L	ND	ND	ND	ND	ND	ND	12/27/2023
SWCOMP36 3	2	160	L	ND	ND	ND	ND	ND	38.2	9/8/2023
SWCOMP36 3	4	80	L	ND	ND	ND	ND	ND	ND	12/27/2023
SWCOMP36 4	2	160	L	ND	ND	ND	ND	ND	37.4	9/8/2023
SWCOMP36 4	4	80	L	ND	ND	ND	ND	ND	ND	12/27/2023
COMP37	SURF	240	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP37	2	240	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP38	SURF	240	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP38	2	240	L	ND	ND	ND	ND	ND	ND	1/31/2024

COMP39	SURF	160	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP39	2	240	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP40	SURF	240	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP40	2	240	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP41	SURF	240	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP41	2	160	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP42	SURF	240	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP42	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP43	SURF	240	L	ND	ND	25.9	ND	25.9	ND	8/4/2023
COMP43	2	160	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP44	SURF	160	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP44	2	160	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP45	SURF	160	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP45	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP46	SURF	160	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP46	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP47	SURF	160	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP47	2	240	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP48	SURF	160	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP48	2	240	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP49	SURF	240	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP49	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP50	SURF	240	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP50	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP51	SURF	240	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP51	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP52	SURF	240	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP52	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024

COMP53	SURF	240	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP53	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP54	SURF	240	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP54	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP55	SURF	240	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP55	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP56	SURF	320	H	ND	ND	106	56.4	162.4	ND	8/4/2023
COMP56	2	80	L	ND	ND	ND	ND	ND	23.6	1/31/2024
	4	160	L	ND	ND	ND	ND	ND	ND	9/7/2023
COMP57	SURF	320	H	ND	ND	117	69.5	186.5	ND	8/4/2023
BTMCOMP57	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
	4	80	L	ND	ND	ND	ND	ND	ND	9/7/2023
COMP58	SURF	320	H	ND	ND	218	123	341	ND	8/4/2023
SP58A	2	160								
	4	160	L	ND	ND	ND	ND	ND	ND	9/7/2023
BTMCOMP58	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP59	SURF	320	H	ND	ND	256	153	409	ND	8/4/2023
BTMCOMP59	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
	4	160	L	ND	ND	ND	ND	ND	103	9/7/2023
COMP60	SURF	240	L	ND	ND	ND	ND	ND	ND	8/4/2023
COMP60	2	80	L	ND	ND	ND	ND	ND	ND	1/31/2024
COMP61	SURF	320	L	ND	ND	43.5	ND	43.5	35.3	8/7/2023
COMP61	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP62	SURF	240	H	ND	ND	199	115	314	ND	8/7/2023
COMP62	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
	4	160	L	ND	ND	ND	ND	ND	ND	9/7/2023
COMP63	SURF	240	H	ND	ND	479	272	751	39.2	8/7/2023
COMP63	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
	4	160	L	ND	ND	ND	ND	ND	ND	9/7/2023
COMP64	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP64	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024

COMP65	SURF	240	H	ND	ND	213	122	335	ND	8/7/2023
COMP65	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
	4	160	L	ND	ND	ND	ND	ND	ND	9/7/2023
COMP66	SURF	240	H	ND	ND	209	117	326	ND	8/7/2023
COMP66	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
	4	160	L	ND	ND	ND	ND	ND	ND	9/7/2023
COMP67	SURF	240	H	ND	ND	205	102	307	ND	8/7/2023
SP67A	2	320								
	4	160	L	ND	ND	ND	ND	ND	ND	9/7/2023
COMP67	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP68	SURF	240	H	ND	ND	371	189	560	33.8	8/7/2023
COMP68	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
	4	160	L	ND	ND	ND	ND	ND	ND	9/7/2023
COMP69	SURF	240	H	ND	ND	430	241	671	39.5	8/7/2023
COMP69	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
	4	160	L	ND	ND	ND	ND	ND	ND	9/7/2023
COMP70	SURF	240	H	ND	ND	473	266	739	37.8	8/7/2023
COMP70	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
	4	160	L	ND	ND	ND	ND	ND	ND	9/7/2023
COMP71	SURF	240	H	ND	ND	460	238	698	41.6	8/7/2023
COMP71	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
	4	160	L	ND	ND	ND	ND	ND	ND	9/7/2023
COMP72	SURF	240	H	ND	ND	437	250	687	43	8/7/2023
COMP72	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
	4	160	L	ND	ND	ND	ND	ND	ND	9/7/2023
COMP73	SURF	240	H	ND	ND	138	88.5	226.5	ND	8/7/2023
BTMCOMP73	2	80	L	ND	ND	ND	ND	ND	30	2/1/2024
	4	160	L	ND	ND	ND	ND	ND	ND	9/7/2023
COMP74	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP74	2	80	L	ND	ND	ND	ND	ND	22.1	2/1/2024
COMP75	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP75	2	80	L	ND	ND	ND	ND	ND	ND	2/1/2024

COMP76	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP76	2	80	L	ND	ND	ND	ND	ND	26.5	2/1/2024
COMP77	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP77	2	80	L	ND	ND	ND	ND	ND	39.5	2/1/2024
COMP78	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP78	2	80	L	ND	ND	ND	ND	ND	33.6	2/1/2024
COMP79	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP79	2	80	L	ND	ND	ND	ND	ND	45.1	2/1/2024
COMP80	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP80	2	80	L	ND	ND	ND	ND	ND	30	2/1/2024
COMP81	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP81	2	80	L	ND	ND	ND	ND	ND	22.3	2/1/2024
COMP82	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP82	2	80	L	ND	ND	ND	ND	ND	28.7	2/1/2024
COMP83	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP83	2	80	L	ND	ND	ND	ND	ND	32.9	2/1/2024
COMP84	SURF	320	L	ND	ND	34.8	ND	34.8	33.5	8/7/2023
COMP84	2	80	L	ND	ND	ND	ND	ND	26.6	2/1/2024
COMP85	SURF	320	L	ND	ND	33.8	ND	33.8	33.4	8/7/2023
COMP85	2	160	L	ND	ND	ND	ND	ND	78.8	2/1/2024
COMP86	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP86	2	160	L	ND	ND	ND	ND	ND	25.1	2/1/2024
COMP87	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP87	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP88	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP88	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP89	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP89	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP90	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023

COMP90	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP91	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP91	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP92	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP92	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP93	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP93	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP94	SURF	240	L	ND	ND	39.6	ND	39.6	ND	8/7/2023
COMP94	2	160	L	ND	ND	ND	ND	ND	20.6	2/1/2024
COMP95	SURF	240	L	ND	ND	29.2	ND	29.2	ND	8/7/2023
COMP95	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP96	SURF	240	L	ND	ND	ND	ND	ND	ND	8/7/2023
COMP96	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP97	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP97	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP98	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP98	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP99	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP99	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP100	SURF	240	L	ND	ND	37.9	ND	37.9	ND	8/8/2023
COMP100	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP101	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP101	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP102	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP102	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP103	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP103	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP104	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP104	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024

COMP105	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP105	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP106	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP106	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP107	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP107	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP108	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP108	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP109	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP109	2	80	L	ND	ND	ND	ND	ND	26.6	2/1/2024
COMP110	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP110	2	80	L	ND	ND	ND	ND	ND	40.1	2/1/2024
COMP111	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP111	2	80	L	ND	ND	ND	ND	ND	31.6	2/1/2024
COMP112	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP112	2	80	L	ND	ND	ND	ND	ND	29.3	2/1/2024
COMP113	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP113	2	80	L	ND	ND	ND	ND	ND	36.8	2/1/2024
COMP114	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP114	2	80	L	ND	ND	ND	ND	ND	30.1	2/1/2024
COMP115	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP115	2	80	L	ND	ND	ND	ND	ND	43.9	2/1/2024
COMP116	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP116	2	80	L	ND	ND	ND	ND	ND	31	2/1/2024
COMP117	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP117	2	80	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP118	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP118	2	80	L	ND	ND	ND	ND	ND	ND	2/1/2024

COMP119	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP119	2	80	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP120	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP120	2	80	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP121	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP121	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP122	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP122	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP123	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP123	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP124	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP124	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP125	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP125	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP126	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP126	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP127	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP127	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP128	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP128	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP129	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP129	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP130	SURF	240	L	ND	ND	ND	ND	ND	562	8/8/2023
COMP130	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP131	SURF	320	L	ND	ND	ND	ND	ND	65.6	8/8/2023
COMP131	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP132	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP132	2	160	L	ND	ND	ND	ND	ND	ND	2/1/2024
COMP133	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023

COMP133	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
COMP134	SURF	320	L	ND	ND	31.7	ND	31.7	65.2	8/8/2023
COMP134	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
COMP135	SURF	320	L	ND	ND	34.1	ND	34.1	76.8	8/8/2023
COMP135	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
COMP136	SURF	320	L	ND	ND	29.3	ND	29.3	81.9	8/8/2023
COMP136	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
COMP137	SURF	320	L	ND	ND	33.5	ND	33.5	86	8/8/2023
COMP137	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
COMP138	SURF	320	L	ND	ND	32.3	ND	32.3	84.3	8/8/2023
COMP138	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
COMP139	SURF	320	L	**0.126**	ND	27.8	ND	27.8	77.3	8/8/2023
COMP139A	2	160	L	ND	ND	ND	ND	ND	ND	9/8/2023
SWCOMP139 1	2	160	L	ND	ND	ND	ND	ND	51.1	9/8/2023
SWCOMP139 2	2	160	L	ND	ND	ND	ND	ND	52.9	9/8/2023
SWCOMP139 3	2	160	L	ND	ND	ND	ND	ND	50.4	9/8/2023
SWCOMP139 4	2	160	L	ND	ND	ND	ND	ND	50.2	9/8/2023
COMP140	SURF	320	L	ND	ND	31	ND	31	76.6	8/8/2023
COMP140	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
COMP141	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP141	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
COMP142	SURF	240	L	ND	ND	ND	ND	ND	**2770**	8/8/2023
COMP142A	1	160								
COMP142A	2	160	L	ND	ND	ND	ND	ND	ND	9/8/2023
BTMCOMP142A	4	80	L	ND	ND	ND	ND	ND	ND	12/27/2023
SWCOMP142 1	2	160	L	ND	ND	ND	ND	ND	ND	9/8/2023
SWCOMP142 1	4	80	L	ND	ND	ND	ND	ND	ND	12/27/2023
SWCOMP142 2	2	160	L	ND	ND	ND	ND	ND	ND	9/8/2023
SWCOMP142 2	4	80	L	ND	ND	ND	ND	ND	ND	12/27/2023
SWCOMP142 3	2	160	L	ND	ND	ND	ND	ND	ND	9/8/2023

SWCOMP142 3	4	80	L	ND	ND	ND	ND	ND	ND	12/27/2023
SWCOMP142 4	2	160	L	ND	ND	ND	ND	ND	ND	9/8/2023
SWCOMP142 4	4	80	L	ND	ND	ND	ND	ND	ND	12/27/2023
COMP143	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP143	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
COMP144	SURF	240	L	ND	ND	ND	ND	ND	ND	8/8/2023
COMP144	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
COMP145	2	80	L	ND	ND	ND	ND	ND	51.5	5/22/2024
COMP146	2	80	L	ND	ND	ND	ND	ND	51.8	5/22/2024
COMP147	2	80	L	ND	ND	ND	ND	ND	49.6	5/22/2024
COMP148	2	80	L	ND	ND	ND	ND	ND	49.7	5/22/2024
COMP149	2	80	L	ND	ND	ND	ND	ND	50.9	5/22/2024
COMP150	2	80	L	ND	ND	ND	ND	ND	50.6	5/22/2024
COMP151	2	80	L	ND	ND	ND	ND	ND	52.5	5/22/2024
COMP152	2	80	L	ND	ND	ND	ND	ND	50.4	5/22/2024
COMP153	2	80	L	ND	ND	ND	ND	ND	52.4	5/22/2024
COMP154	2	80	L	ND	ND	ND	ND	ND	52.5	5/22/2024
COMP155	2	160	L	ND	ND	ND	ND	ND	140	5/22/2024
COMP156	2	160	L	ND	ND	ND	ND	ND	152	5/22/2024
COMP157	2	160	L	ND	ND	ND	ND	ND	133	5/22/2024
COMP158	2	160	L	ND	ND	ND	ND	ND	136	5/22/2024
COMP159	2	160	L	ND	ND	ND	ND	ND	135	5/22/2024
COMP160	2	160	L	ND	ND	ND	ND	ND	141	5/22/2024

COMP161	2	160	L	ND	ND	ND	ND	ND	132	5/22/2024
COMP162	2	160	L	ND	ND	ND	ND	ND	127	5/22/2024
COMP163	2	80	L	ND	ND	ND	ND	ND	50.8	5/22/2024
COMP164	2	80	L	ND	ND	ND	ND	ND	51.4	5/22/2024
COMP165	2	80	L	ND	ND	ND	ND	ND	52.9	5/23/2024
COMP166	2	80	L	ND	ND	ND	ND	ND	51.9	5/23/2024
COMP167	2	80	L	ND	ND	ND	ND	ND	52.6	5/23/2024
COMP168	2	80	L	ND	ND	ND	ND	ND	53.2	5/23/2024
COMP169	2	80	L	ND	ND	ND	ND	ND	53.4	5/23/2024
COMP170	2	80	L	ND	ND	ND	ND	ND	54.8	5/23/2024
COMP171	2	80	L	ND	ND	ND	ND	ND	53.1	5/23/2024
COMP172	2	80	L	ND	ND	ND	ND	ND	52.6	5/23/2024
COMP173	2	80	L	ND	ND	ND	ND	ND	51.5	5/23/2024
COMP174	2	80	L	ND	ND	ND	ND	ND	52.8	5/23/2024
COMP175	2	80	L	ND	ND	ND	ND	ND	52.2	5/23/2024
COMP176	2	80	L	ND	ND	ND	ND	ND	53.3	5/23/2024
COMP177	2	80	L	ND	ND	ND	ND	ND	51.6	5/23/2024
COMP178	2	240	L	ND	ND	ND	ND	ND	240	5/23/2024
COMP179	2	240	L	ND	ND	ND	ND	ND	227	5/23/2024
COMP180	2	240	L	ND	ND	ND	ND	ND	241	5/23/2024
COMP181	2	240	L	ND	ND	ND	ND	ND	245	5/23/2024
COMP182	2	80	L	ND	ND	ND	ND	ND	62.8	5/23/2024

COMP183	2	80	L	ND	ND	ND	ND	ND	62.7	5/23/2024
COMP184	2	80	L	ND	ND	ND	ND	ND	64.6	5/23/2024
COMP185	2	80	L	ND	ND	ND	ND	ND	62.2	5/23/2024
COMP186	2	80	L	ND	ND	ND	ND	ND	64.2	5/23/2024
COMP187	2	160	L	ND	ND	ND	ND	ND	144	5/23/2024
COMP188	2	160	L	ND	ND	ND	ND	ND	143	5/23/2024
COMP189	2	160	L	ND	ND	ND	ND	ND	162	5/23/2024
COMP190	2	160	L	ND	ND	ND	ND	ND	152	5/23/2024
COMP191	2	160	L	ND	ND	ND	ND	ND	155	5/23/2024
COMP192	2	160	L	ND	ND	ND	ND	ND	62.1	5/23/2024
COMP193	2	160	L	ND	ND	ND	ND	ND	148	5/23/2024
COMP194	2	160	L	ND	ND	ND	ND	ND	154	5/23/2024
COMP195	2	80	L	ND	ND	ND	ND	ND	115	5/24/2024
COMP196	2	80	L	ND	ND	ND	ND	ND	127	5/24/2024
COMP197	2	80	L	ND	ND	ND	ND	ND	101	5/24/2024
COMP198	2	80	L	ND	ND	ND	ND	ND	120	5/24/2024
COMP199	2	80	L	ND	ND	ND	ND	ND	124	5/24/2024
COMP200	2	80	L	ND	ND	ND	ND	ND	97.6	5/24/2024
COMP201	2	80	L	ND	ND	ND	ND	ND	99.9	5/24/2024
COMP202	2	80	L	ND	ND	ND	ND	ND	141	5/24/2024
COMP203	2	240	L	ND	ND	ND	ND	ND	241	5/24/2024

COMP204	2	240	L	ND	ND	ND	ND	ND	240	5/24/2024
COMP205	2	240	L	ND	ND	ND	ND	ND	246	5/24/2024
COMP206	2	80	L	ND	ND	ND	ND	ND	103	5/24/2024
COMP207	2	80	L	ND	ND	ND	ND	ND	114	5/24/2024
COMP208	2	80	L	ND	ND	ND	ND	ND	97.3	5/24/2024
COMP209	2	80	L	ND	ND	ND	ND	ND	123	5/24/2024
COMP210	2	80	L	ND	ND	ND	ND	ND	100	5/24/2024
COMP211	2	80	L	ND	ND	ND	ND	ND	124	5/24/2024
COMP212	2	160	L	ND	ND	ND	ND	ND	181	5/24/2024
COMP213	2	160	L	ND	ND	ND	ND	ND	201	5/24/2024
COMP214	2	160	L	ND	ND	ND	ND	ND	199	5/24/2024
COMP215	2	160	L	ND	ND	ND	ND	ND	200	5/24/2024
COMP216	2	80	L	ND	ND	ND	ND	ND	100	5/24/2024
COMP217	2	80	L	ND	ND	ND	ND	ND	99.9	5/24/2024
COMP218	2	80	L	ND	ND	ND	ND	ND	140	5/24/2024
COMP219	2	80	L	ND	ND	ND	ND	ND	100	5/24/2024
COMP220	2	80	L	ND	ND	ND	ND	ND	160	5/24/2024
COMP221	2	80	L	ND	ND	ND	ND	ND	184	5/24/2024
COMP222	2	80	L	ND	ND	ND	ND	ND	180	5/24/2024
COMP223	2	80	L	ND	ND	ND	ND	ND	80.6	5/24/2024
COMP224	2	80	L	ND	ND	ND	ND	ND	124	5/24/2024
COMP225	2	80	L	ND	ND	ND	ND	ND	124	5/24/2024

COMP226	2	160	L	ND	ND	ND	ND	ND	246	5/24/2024
COMP227	2	160	L	ND	ND	ND	ND	ND	223	5/24/2024
COMP228	2	160	L	ND	ND	ND	ND	ND	246	5/24/2024
COMP229	2	160	L	ND	ND	ND	ND	ND	184	5/24/2024
COMP230	2	160	L	ND	ND	ND	ND	ND	223	5/24/2024
COMP231	2	80	L	ND	ND	ND	ND	ND	123	5/24/2024
COMP232	2	80	L	ND	ND	ND	ND	ND	121	5/24/2024
COMP233	2	80	L	ND	ND	ND	ND	ND	79.9	5/24/2024
COMP234	2	80	L	ND	ND	ND	ND	ND	117	5/24/2024
COMP235	2	80	L	ND	ND	ND	ND	ND	119	5/24/2024
COMP236	2	80	L	ND	ND	ND	ND	ND	161	5/24/2024
COMP237	2	160	L	ND	ND	ND	ND	ND	241	5/24/2024
COMP238	2	160	L	ND	ND	ND	ND	ND	200	5/24/2024
COMP239	2	160	L	ND	ND	ND	ND	ND	203	5/24/2024
COMP240	2	160	L	ND	ND	ND	ND	ND	203	5/24/2024
COMP241	2	80	L	ND	ND	ND	ND	ND	101	5/24/2024
COMP242	2	80	L	ND	ND	ND	ND	ND	124	5/24/2024
COMP243	2	80	L	ND	ND	ND	ND	ND	102	5/24/2024
COMP244	2	80	L	ND	ND	ND	ND	ND	100	5/24/2024
COMP245	2	80	L	ND	ND	ND	ND	ND	139	05/29/024
COMP246	2	80	L	ND	ND	ND	ND	ND	134	5/29/2024

COMP247	2	80	L	ND	ND	ND	ND	ND	150	5/29/2024
COMP248	2	80	L	ND	ND	ND	ND	ND	140	5/29/2024
COMP249	2	80	L	ND	ND	ND	ND	ND	121	5/29/2024
COMP250	2	80	L	ND	ND	ND	ND	ND	114	5/29/2024
COMP251	2	80	L	ND	ND	ND	ND	ND	144	5/29/2024
COMP252	2	80	L	ND	ND	ND	ND	ND	121	5/29/2024
COMP253	2	160	L	ND	ND	ND	ND	ND	280	5/29/2024
COMP254	2	160	L	ND	ND	ND	ND	ND	241	5/29/2024
COMP255	2	160	L	ND	ND	ND	ND	ND	247	5/29/2024
COMP256	2	160	L	ND	ND	ND	ND	ND	233	5/29/2024
COMP257	2	80	L	ND	ND	ND	ND	ND	101	5/29/2024
COMP258	2	80	L	ND	ND	ND	ND	ND	121	5/29/2024
COMP259	2	80	L	ND	ND	ND	ND	ND	136	5/29/2024
COMP260	2	80	L	ND	ND	ND	ND	ND	141	5/29/2024
COMP261	2	80	L	ND	ND	ND	ND	ND	102	5/29/2024
COMP262	2	80	L	ND	ND	ND	ND	ND	79.6	5/29/2024
COMP263	2	160	L	ND	ND	ND	ND	ND	247	5/29/2024
COMP264	2	160	L	ND	ND	ND	ND	ND	260	5/29/2024
COMP265	2	160	L	ND	ND	ND	ND	ND	238	5/29/2024
COMP266	2	160	L	ND	ND	ND	ND	ND	239	5/29/2024
COMP267	2	80	L	ND	ND	ND	ND	ND	141	5/29/2024
COMP268	2	80	L	ND	ND	ND	ND	ND	100	5/29/2024

COMP269	2	80	L	ND	ND	ND	ND	ND	146	5/29/2024
COMP270	2	80	L	ND	ND	ND	ND	ND	104	5/29/2024
COMP271	2	80	L	ND	ND	ND	ND	ND	141	5/29/2024
COMP272	2	80	L	ND	ND	ND	ND	ND	118	5/29/2024
COMP273	2	80	L	ND	ND	ND	ND	ND	119	5/29/2024
COMP274	2	80	L	ND	ND	ND	ND	ND	100	5/29/2024
COMP275	2	80	L	ND	ND	ND	ND	ND	146	5/29/2024
COMP276	2	80	L	ND	ND	ND	ND	ND	143	5/29/2024
COMP277	2	240	L	ND	ND	ND	ND	ND	280	5/29/2024
COMP278	2	240	L	ND	ND	ND	ND	ND	283	5/29/2024
COMP279	2	240	L	ND	ND	ND	ND	ND	260	5/29/2024
COMP280	2	240	L	ND	ND	ND	ND	ND	261	5/29/2024
COMP281	2	80	L	ND	ND	ND	ND	ND	142	5/29/2024
COMP282	2	80	L	ND	ND	ND	ND	ND	127	5/29/2024
COMP283	2	80	L	ND	ND	ND	ND	ND	102	5/29/2024
COMP284	2	80	L	ND	ND	ND	ND	ND	101	5/29/2024
COMP285	2	80	L	ND	ND	ND	ND	ND	279	5/29/2024
COMP286	2	80	L	ND	ND	ND	ND	ND	80.4	5/29/2024
COMP287	2	160	L	ND	ND	ND	ND	ND	61.1	5/29/2024
COMP288	2	160	L	ND	ND	ND	ND	ND	260	5/29/2024
COMP289	2	160	L	ND	ND	ND	ND	ND	254	5/29/2024

COMP290	2	160	L	ND	ND	ND	ND	ND	240	5/29/2024
COMP291	2	160	L	ND	ND	ND	ND	ND	221	5/29/2024
COMP292	2	160	L	ND	ND	ND	ND	ND	204	5/29/2024
COMP293	2	80	L	ND	ND	ND	ND	ND	80.6	5/29/2024
COMP294	2	80	L	ND	ND	ND	ND	ND	97.5	5/29/2024
COMP295	2	160	L	ND	ND	ND	ND	ND	141	5/29/2024
COMP296	2	160	L	ND	ND	ND	ND	ND	121	5/29/2024
COMP297	2	160	L	ND	ND	ND	ND	ND	106	5/29/2024
COMP298	2	160	L	ND	ND	ND	ND	ND	220	5/29/2024
COMP299	2	160	L	ND	ND	ND	ND	ND	102	5/29/2024
COMP300	2	160	L	ND	ND	ND	ND	ND	154	5/29/2024
COMP301	2	160	L	ND	ND	ND	ND	ND	117	5/29/2024
COMP302	2	160	L	ND	ND	ND	ND	ND	160	5/29/2024
COMP303	2	160	L	ND	ND	ND	ND	ND	140	5/29/2024
COMP304	2	160	L	ND	ND	ND	ND	ND	161	5/29/2024
COMP305	2	160	L	ND	ND	ND	ND	ND	141	5/29/2024
COMP306	2	160	L	ND	ND	ND	ND	ND	101	5/29/2024
COMP307	2	160	L	ND	ND	ND	ND	ND	79.8	5/29/2024
COMP308	2	240	L	ND	ND	ND	ND	ND	143	5/28/2024
COMP309	2	240	L	ND	ND	ND	ND	ND	127	5/28/2024
COMP310	2	240	L	ND	ND	ND	ND	ND	146	5/28/2024
COMP311	2	240	L	ND	ND	ND	ND	ND	99.9	5/28/2024

COMP312	2	240	L	ND	ND	ND	ND	ND	143	5/28/2024
COMP313	2	240	L	ND	ND	ND	ND	ND	80.5	5/28/2024
COMP314	2	240	L	ND	ND	ND	ND	ND	141	5/28/2024
COMP315	2	240	L	ND	ND	ND	ND	ND	121	5/28/2024
COMP316	2	240	L	ND	ND	ND	ND	ND	103	5/28/2024
COMP317	2	240	L	ND	ND	ND	ND	ND	120	5/28/2024
COMP318	2	240	L	ND	ND	ND	ND	ND	119	5/28/2024
COMP319	2	240	L	ND	ND	ND	ND	ND	99.9	5/28/2024
COMP320	2	240	L	ND	ND	ND	ND	ND	120	5/28/2024
COMP321	2	240	L	ND	ND	ND	ND	ND	124	5/28/2024
COMP322	2	240	L	ND	ND	ND	ND	ND	122	5/28/2024
COMP323	2	240	L	ND	ND	ND	ND	ND	146	5/28/2024
COMP324	2	240	L	ND	ND	ND	ND	ND	124	5/28/2024
COMP325	2	240	L	ND	ND	ND	ND	ND	142	5/28/2024
COMP326	2	240	L	ND	ND	ND	ND	ND	120	5/28/2024
COMP327	2	240	L	ND	ND	ND	ND	ND	144	5/28/2024
COMP328	2	240	L	ND	ND	ND	ND	ND	123	5/28/2024
COMP329	2	240	L	ND	ND	ND	ND	ND	142	5/28/2024
COMP330	2	240	L	ND	ND	ND	ND	ND	119	5/28/2024
COMP331	2	240	L	ND	ND	ND	ND	ND	127	5/28/2024
COMP332	2	240	L	ND	ND	ND	ND	ND	143	5/28/2024

COMP333	2	240	L	ND	ND	ND	ND	ND	111	5/28/2024
COMP334	2	240	L	ND	ND	ND	ND	ND	117	5/28/2024
COMP335	2	240	L	ND	ND	ND	ND	ND	123	5/28/2024
COMP336	2	240	L	ND	ND	ND	ND	ND	121	5/28/2024
COMP337	2	240	L	ND	ND	ND	ND	ND	136	5/28/2024
COMP338	2	240	L	ND	ND	ND	ND	ND	103	5/28/2024
COMP339	2	240	L	ND	ND	ND	ND	ND	121	5/28/2024
COMP340	2	160	L	ND	ND	ND	ND	ND	117	5/29/2024
COMP341	2	160	L	ND	ND	ND	ND	ND	96.8	5/29/2024
COMP342	2	160	L	ND	ND	ND	ND	ND	104	5/29/2024
COMP343	2	160	L	ND	ND	ND	ND	ND	97.8	5/29/2024
COMP344	2	160	L	ND	ND	ND	ND	ND	106	5/29/2024
COMP345	2	160	L	ND	ND	ND	ND	ND	122	5/29/2024
COMP346	2	160	L	ND	ND	ND	ND	ND	104	5/29/2024
COMP347	2	160	L	ND	ND	ND	ND	ND	123	5/29/2024
COMP348	2	160	L	ND	ND	ND	ND	ND	104	5/29/2024
COMP349	2	160	L	ND	ND	ND	ND	ND	60.8	5/29/2024
COMP350	2	160	L	ND	ND	ND	ND	ND	102	5/29/2024
COMP351	2	160	L	ND	ND	ND	ND	ND	60.8	5/29/2024
COMP352	2	160	L	ND	ND	ND	ND	ND	41.2	5/29/2024
COMP353	2	160	L	ND	ND	ND	ND	ND	163	5/29/2024
COMP354	2	160	L	ND	ND	ND	ND	ND	121	5/29/2024

COMP355	2	160	L	ND	ND	ND	ND	ND	61.4	5/29/2024
COMP356	2	160	L	ND	ND	ND	ND	ND	104	5/29/2024
COMP357	2	160	L	ND	ND	ND	ND	ND	123	5/29/2024
COMP358	2	160	L	ND	ND	ND	ND	ND	80.4	5/29/2024
COMP359	2	160	L	ND	ND	ND	ND	ND	119	5/29/2024
COMP360	2	160	L	ND	ND	ND	ND	ND	101	5/29/2024
COMP361	2	160	L	ND	ND	ND	ND	ND	78.6	5/29/2024
COMP362	2	160	L	ND	ND	ND	ND	ND	98.8	5/29/2024
COMP363	2	160	L	ND	ND	ND	ND	ND	82	5/23/2024
COMP364	2	160	L	ND	ND	ND	ND	ND	109	5/23/2024
COMP365	2	160	L	ND	ND	ND	ND	ND	80.1	5/23/2024
COMP366	2	160	L	ND	ND	ND	ND	ND	73.6	5/23/2024
COMP367	2	160	L	ND	ND	ND	ND	ND	68.1	5/23/2024
COMP368	2	160	L	ND	ND	ND	ND	ND	47.2	5/23/2024
COMP369	2	160	L	ND	ND	ND	ND	ND	38.1	5/23/2024
COMP370	2	160	L	ND	ND	ND	ND	ND	63.4	5/23/2024
COMP371	2	160	L	ND	ND	ND	ND	ND	65.2	5/23/2024
COMP372	2	160	L	ND	ND	ND	ND	ND	59.2	5/23/2024
COMP373	2	160	L	ND	ND	ND	ND	ND	88.6	5/23/2024
COMP374	2	160	L	ND	ND	ND	ND	ND	87.7	5/23/2024
COMP375	2	160	L	ND	ND	ND	ND	ND	61	5/23/2024

COMP376	2	160	L	ND	ND	ND	ND	ND	55.9	5/23/2024
COMP377	2	160	L	ND	ND	ND	ND	ND	64.7	5/23/2024
COMP378	2	160	L	ND	ND	ND	ND	ND	67	5/23/2024
COMP379	2	160	L	ND	ND	ND	ND	ND	73.7	5/23/2024
COMP380	2	160	L	ND	ND	ND	ND	ND	66.2	5/23/2024
COMP381	2	160	L	ND	ND	ND	ND	ND	74.2	5/23/2024
COMP382	2	160	L	ND	ND	ND	ND	ND	78	5/23/2024
COMP383	2	160	L	ND	ND	ND	ND	ND	96.2	5/23/2024
COMP384	2	160	L	ND	ND	ND	ND	ND	70.3	5/23/2024
COMP385	2	160	L	ND	ND	ND	ND	ND	95.1	5/23/2024
COMP386	2	160	L	ND	ND	ND	ND	ND	90.5	5/23/2024
COMP387	2	160	L	ND	ND	ND	ND	ND	56.1	5/23/2024
COMP388	2	160	L	ND	ND	ND	ND	ND	59.8	5/23/2024
COMP389	2	160	L	ND	ND	ND	ND	ND	69.8	5/23/2024
COMP390	2	160	L	ND	ND	ND	ND	ND	86.7	5/23/2024
COMP391	2	160	L	ND	ND	ND	ND	ND	57.8	5/23/2024
COMP392	2	160	L	ND	ND	ND	ND	ND	72.8	5/23/2024
COMP393	2	160	L	ND	ND	ND	ND	ND	50.3	5/23/2024
COMP394	2	160	L	ND	ND	ND	ND	ND	77.4	5/23/2024
COMP395	2	80	L	ND	ND	ND	ND	ND	78.4	5/22/2024
COMP396	2	160	L	ND	ND	ND	ND	ND	71.5	5/22/2024
COMP397	2	80	L	ND	ND	ND	ND	ND	76.7	5/22/2024

COMP398	2	160	L	ND	ND	ND	ND	ND	79.4	5/22/2024
COMP399	2	80	L	ND	ND	ND	ND	ND	77.3	5/22/2024
COMP400	2	160	L	ND	ND	ND	ND	ND	ND	5/22/2024
COMP401	2	80	L	ND	ND	ND	ND	ND	49.1	5/22/2024
COMP402	2	160	L	ND	ND	ND	ND	ND	64.7	5/22/2024
COMP403	2	80	L	ND	ND	ND	ND	ND	84.1	5/22/2024
COMP404	2	160	L	ND	ND	ND	ND	ND	74.4	5/22/2024
COMP405	2	80	L	ND	ND	ND	ND	ND	80.3	5/22/2024
COMP406	2	160	L	ND	ND	ND	ND	ND	77.4	5/22/2024
COMP407	2	80	L	ND	ND	ND	ND	ND	65.6	5/22/2024
COMP408	2	160	L	ND	ND	ND	ND	ND	51.7	5/22/2024
COMP409	2	80	L	ND	ND	ND	ND	ND	58.7	5/22/2024
COMP410	2	160	L	ND	ND	ND	ND	ND	38.9	5/22/2024
COMP411	2	80	L	ND	ND	ND	ND	ND	90.3	5/22/2024
COMP412	2	160	L	ND	ND	ND	ND	ND	58	5/22/2024
COMP413	2	80	L	ND	ND	ND	ND	ND	46	5/22/2024
COMP414	2	160	L	ND	ND	ND	ND	ND	42.1	5/22/2024
COMP415	2	80	L	ND	ND	ND	ND	ND	80.9	5/22/2024
COMP416	2	160	L	ND	ND	ND	ND	ND	76.8	5/22/2024
COMP417	2	80	L	ND	ND	ND	ND	ND	114	5/22/2024
COMP418	2	160	L	ND	ND	ND	ND	ND	86.4	5/22/2024

COMP419	2	80	L	ND	ND	ND	ND	ND	76.5	5/22/2024
COMP420	2	160	L	ND	ND	ND	ND	ND	62	5/22/2024
COMP421	2	80	L	ND	ND	ND	ND	ND	48.7	5/22/2024
COMP422	2	160	L	ND	ND	ND	ND	ND	48.7	5/22/2024
COMP423	2	80	L	ND	ND	ND	ND	ND	45.5	5/22/2024
COMP424	2	160	L	ND	ND	ND	ND	ND	61.7	5/22/2024
COMP425	2	80	L	ND	ND	ND	ND	ND	55.9	5/22/2024
COMP426	2	160	L	ND	ND	ND	ND	ND	92.1	5/22/2024
COMP427	2	80	L	ND	ND	ND	ND	ND	62.5	5/22/2024
COMP428	2	320	L	ND	ND	ND	ND	ND	85.1	5/22/2024
COMP429	2	80	L	ND	ND	ND	ND	ND	66.5	5/22/2024
COMP430	2	160	L	ND	ND	ND	ND	ND	34.5	5/21/2024
COMP431	2	80	L	ND	ND	ND	ND	ND	50.6	5/21/2024
COMP432	2	160	L	ND	ND	ND	ND	ND	ND	5/21/2024
COMP433	2	80	L	ND	ND	ND	ND	ND	59.6	5/21/2024
COMP434	2	160	L	ND	ND	ND	ND	ND	ND	5/21/2024
COMP435	2	80	L	ND	ND	ND	ND	ND	61.3	5/21/2024
COMP436	2	160	L	ND	ND	ND	ND	ND	55.7	5/21/2024
COMP437	2	80	L	ND	ND	ND	ND	ND	55.8	5/21/2024
COMP438	2	160	L	ND	ND	ND	ND	ND	63.6	5/21/2024
COMP439	2	80	L	ND	ND	ND	ND	ND	20	5/21/2024
COMP440	2	160	L	ND	ND	ND	ND	ND	69.8	5/21/2024

COMP441	2	80	L	ND	ND	ND	ND	ND	54.7	5/21/2024
COMP442	2	160	L	ND	ND	ND	ND	ND	38.4	5/21/2024
COMP443	2	80	L	ND	ND	ND	ND	ND	57.6	5/21/2024
COMP444	2	160	L	ND	ND	ND	ND	ND	49.7	5/21/2024
COMP445	2	80	L	ND	ND	ND	ND	ND	63	5/21/2024
COMP446	2	160	L	ND	ND	ND	ND	ND	70.1	5/21/2024
COMP447	2	80	L	ND	ND	ND	ND	ND	69.7	5/21/2024
COMP448	2	160	L	ND	ND	ND	ND	ND	45.9	5/21/2024
COMP449	2	80	L	ND	ND	ND	ND	ND	89.9	5/21/2024
COMP450	2	160	L	ND	ND	ND	ND	ND	51.5	5/21/2024
COMP451	2	80	L	ND	ND	ND	ND	ND	21.2	5/21/2024
COMP452	2	160	L	ND	ND	ND	ND	ND	62.2	5/21/2024
COMP453	2	80	L	ND	ND	ND	ND	ND	54	5/21/2024
COMP454	2	160	L	ND	ND	ND	ND	ND	59.3	5/21/2024
COMP455	2	80	L	ND	ND	ND	ND	ND	44.6	5/21/2024
COMP456	2	160	L	ND	ND	ND	ND	ND	49.3	5/21/2024
COMP457	2	80	L	ND	ND	ND	ND	ND	53.3	5/21/2024
COMP458	2	160	L	ND	ND	ND	ND	ND	83.3	5/21/2024
COMP459	2	80	L	ND	ND	ND	ND	ND	71.9	5/21/2024
COMP460	2	160	L	ND	ND	ND	ND	ND	67.6	5/21/2024
COMP461	2	80	L	ND	ND	ND	ND	ND	68.3	5/21/2024

COMP462	2	160	L	ND	ND	ND	ND	ND	73.4	5/21/2024
COMP463	2	80	L	ND	ND	ND	ND	ND	67.8	5/21/2024
COMP464	2	160	L	ND	ND	ND	ND	ND	ND	5/21/2024
SWCOMP1	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP2	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP3	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP4	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP5	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP6	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP7	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP8	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP9	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP10	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP11	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP12	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP13	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP14	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP15	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024
SWCOMP16	2	160	L	ND	ND	ND	ND	ND	ND	2/2/2024

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	Olympus North
Work Order:	E307134
Job Number:	20046-0001
Received:	7/25/2023

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
7/26/23

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 7/26/23

Natalie Gladden
7 W. Compress Road
Artesia, NM 88210

Project Name: Olympus North
Workorder: E307134
Date Received: 7/25/2023 8:00:00AM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 7/25/2023 8:00:00AM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area
Lynn Jarboe
Technical Representative/Client Services
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

West Texas Midland/Odessa Area
Rayny Hagan
Technical Representative
Office: 505-421-LABS(5227)

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 5

Sample Data 6

SP Comp 1 - Surface 6

SP Comp 2 - Surface 7

SP Comp 3 - Surface 8

SP Comp 4 - Surface 9

SP Comp 5 - Surface 10

SP Comp 6 - Surface 11

SP Comp 7 - Surface 12

SP Comp 8 - Surface 13

SP Comp 11 - Surface 14

SP Comp 12 - Surface 15

SP Comp 13 - Surface 16

SP Comp 14 - Surface 17

SP Comp 15 - Surface 18

SP Comp 16 - Surface 19

SP Comp 17 - Surface 20

SP Comp 18 - Surface 21

SP Comp 19 - Surface 22

SP Comp 20 - Surface 23

QC Summary Data 24

QC - Volatile Organics by EPA 8021B 24

Table of Contents (continued)

QC - Nonhalogenated Organics by EPA 8015D - GRO 25

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 26

QC - Anions by EPA 300.0/9056A 27

Definitions and Notes 28

Chain of Custody etc. 29

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	07/26/23 13:59

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SP Comp 1 - Surface	E307134-01A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 2 - Surface	E307134-02A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 3 - Surface	E307134-03A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 4 - Surface	E307134-04A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 5 - Surface	E307134-05A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 6 - Surface	E307134-06A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 7 - Surface	E307134-07A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 8 - Surface	E307134-08A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 9 - Surface	E307134-09A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 10 - Surface	E307134-10A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 11 - Surface	E307134-11A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 12 - Surface	E307134-12A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 13 - Surface	E307134-13A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 14 - Surface	E307134-14A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 15 - Surface	E307134-15A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 16 - Surface	E307134-16A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 17 - Surface	E307134-17A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 18 - Surface	E307134-18A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 19 - Surface	E307134-19A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 20 - Surface	E307134-20A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 1:59:05PM

SP Comp 1 - Surface

E307134-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Benzene	ND	0.0250	1	07/25/23	07/25/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/25/23	
Toluene	ND	0.0250	1	07/25/23	07/25/23	
o-Xylene	ND	0.0250	1	07/25/23	07/25/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/25/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/25/23	
Surrogate: 4-Bromochlorobenzene-PID		*100 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/25/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.6 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330023
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/25/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/25/23	
Surrogate: n-Nonane		*103 %*	*50-200*	*07/25/23*	*07/25/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330036
Chloride	ND	20.0	1	07/25/23	07/25/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 1:59:05PM

SP Comp 2 - Surface

E307134-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Benzene	ND	0.0250	1	07/25/23	07/25/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/25/23	
Toluene	ND	0.0250	1	07/25/23	07/25/23	
o-Xylene	ND	0.0250	1	07/25/23	07/25/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/25/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/25/23	
Surrogate: 4-Bromochlorobenzene-PID		*99.3 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/25/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.5 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330023
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/25/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/25/23	
Surrogate: n-Nonane		*101 %*	*50-200*	*07/25/23*	*07/25/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330036
Chloride	**24.8**	20.0	1	07/25/23	07/25/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 1:59:05PM

SP Comp 3 - Surface

E307134-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Benzene	ND	0.0250	1	07/25/23	07/25/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/25/23	
Toluene	ND	0.0250	1	07/25/23	07/25/23	
o-Xylene	ND	0.0250	1	07/25/23	07/25/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/25/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/25/23	
Surrogate: 4-Bromochlorobenzene-PID		*99.0 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/25/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*81.9 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330023
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/25/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/25/23	
Surrogate: n-Nonane		*99.7 %*	*50-200*	*07/25/23*	*07/25/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330036
Chloride	**21.5**	20.0	1	07/25/23	07/25/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 1:59:05PM

SP Comp 4 - Surface

E307134-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Benzene	ND	0.0250	1	07/25/23	07/25/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/25/23	
Toluene	ND	0.0250	1	07/25/23	07/25/23	
o-Xylene	ND	0.0250	1	07/25/23	07/25/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/25/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/25/23	
Surrogate: 4-Bromochlorobenzene-PID		*99.8 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/25/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.5 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330023
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/25/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/25/23	
Surrogate: n-Nonane		*101 %*	*50-200*	*07/25/23*	*07/25/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330036
Chloride	**25.6**	20.0	1	07/25/23	07/25/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 1:59:05PM

SP Comp 5 - Surface

E307134-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Benzene	ND	0.0250	1	07/25/23	07/25/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/25/23	
Toluene	ND	0.0250	1	07/25/23	07/25/23	
o-Xylene	ND	0.0250	1	07/25/23	07/25/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/25/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/25/23	
Surrogate: 4-Bromochlorobenzene-PID		*99.7 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/25/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.3 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330023
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/25/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/25/23	
Surrogate: n-Nonane		*101 %*	*50-200*	*07/25/23*	*07/25/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330036
Chloride	ND	20.0	1	07/25/23	07/25/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 1:59:05PM

SP Comp 6 - Surface

E307134-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Benzene	ND	0.0250	1	07/25/23	07/25/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/25/23	
Toluene	ND	0.0250	1	07/25/23	07/25/23	
o-Xylene	ND	0.0250	1	07/25/23	07/25/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/25/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/25/23	
Surrogate: 4-Bromochlorobenzene-PID		*100 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/25/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.6 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330023
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/25/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/25/23	
Surrogate: n-Nonane		*102 %*	*50-200*	*07/25/23*	*07/25/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330036
Chloride	ND	20.0	1	07/25/23	07/25/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 1:59:05PM

SP Comp 7 - Surface

E307134-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Benzene	ND	0.0250	1	07/25/23	07/25/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/25/23	
Toluene	ND	0.0250	1	07/25/23	07/25/23	
o-Xylene	ND	0.0250	1	07/25/23	07/25/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/25/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/25/23	
Surrogate: 4-Bromochlorobenzene-PID		*101 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/25/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.4 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330023
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/25/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/25/23	
Surrogate: n-Nonane		*103 %*	*50-200*	*07/25/23*	*07/25/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330036
Chloride	ND	20.0	1	07/25/23	07/25/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 1:59:05PM

SP Comp 8 - Surface

E307134-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Benzene	ND	0.0250	1	07/25/23	07/25/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/25/23	
Toluene	ND	0.0250	1	07/25/23	07/25/23	
o-Xylene	ND	0.0250	1	07/25/23	07/25/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/25/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/25/23	
Surrogate: 4-Bromochlorobenzene-PID		*100 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/25/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.3 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330023
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/25/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/25/23	
Surrogate: n-Nonane		*101 %*	*50-200*	*07/25/23*	*07/25/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330036
Chloride	ND	20.0	1	07/25/23	07/26/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 1:59:05PM

SP Comp 11 - Surface

E307134-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Benzene	ND	0.0250	1	07/25/23	07/25/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/25/23	
Toluene	ND	0.0250	1	07/25/23	07/25/23	
o-Xylene	ND	0.0250	1	07/25/23	07/25/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/25/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/25/23	
Surrogate: 4-Bromochlorobenzene-PID		*99.9 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/25/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*81.4 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330023
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/26/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/26/23	
Surrogate: n-Nonane		*96.8 %*	*50-200*	*07/25/23*	*07/26/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330036
Chloride	ND	20.0	1	07/25/23	07/26/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 1:59:05PM

SP Comp 12 - Surface

E307134-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Benzene	ND	0.0250	1	07/25/23	07/25/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/25/23	
Toluene	ND	0.0250	1	07/25/23	07/25/23	
o-Xylene	ND	0.0250	1	07/25/23	07/25/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/25/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/25/23	
Surrogate: 4-Bromochlorobenzene-PID		*100 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/25/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.2 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330023
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/26/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/26/23	
Surrogate: n-Nonane		*99.4 %*	*50-200*	*07/25/23*	*07/26/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330036
Chloride	**24.0**	20.0	1	07/25/23	07/26/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 1:59:05PM

SP Comp 13 - Surface

E307134-13

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Benzene	ND	0.0250	1	07/25/23	07/25/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/25/23	
Toluene	ND	0.0250	1	07/25/23	07/25/23	
o-Xylene	ND	0.0250	1	07/25/23	07/25/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/25/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/25/23	
Surrogate: 4-Bromochlorobenzene-PID		*100 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/25/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.7 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330023
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/26/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/26/23	
Surrogate: n-Nonane		*102 %*	*50-200*	*07/25/23*	*07/26/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330036
Chloride	**24.8**	20.0	1	07/25/23	07/26/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 1:59:05PM

SP Comp 14 - Surface

E307134-14

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Benzene	ND	0.0250	1	07/25/23	07/25/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/25/23	
Toluene	ND	0.0250	1	07/25/23	07/25/23	
o-Xylene	ND	0.0250	1	07/25/23	07/25/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/25/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/25/23	
Surrogate: 4-Bromochlorobenzene-PID		*99.7 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/25/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.3 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330023
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/26/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/26/23	
Surrogate: n-Nonane		*100 %*	*50-200*	*07/25/23*	*07/26/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330036
Chloride	ND	20.0	1	07/25/23	07/26/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 1:59:05PM

SP Comp 15 - Surface

E307134-15

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Benzene	ND	0.0250	1	07/25/23	07/25/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/25/23	
Toluene	ND	0.0250	1	07/25/23	07/25/23	
o-Xylene	ND	0.0250	1	07/25/23	07/25/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/25/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/25/23	
Surrogate: 4-Bromochlorobenzene-PID		*101 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/25/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.5 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330023
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/26/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/26/23	
Surrogate: n-Nonane		*101 %*	*50-200*	*07/25/23*	*07/26/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330036
Chloride	ND	20.0	1	07/25/23	07/26/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 1:59:05PM

SP Comp 16 - Surface

E307134-16

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Benzene	ND	0.0250	1	07/25/23	07/25/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/25/23	
Toluene	ND	0.0250	1	07/25/23	07/25/23	
o-Xylene	ND	0.0250	1	07/25/23	07/25/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/25/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/25/23	
Surrogate: 4-Bromochlorobenzene-PID		*101 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/25/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.1 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330023
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/26/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/26/23	
Surrogate: n-Nonane		*100 %*	*50-200*	*07/25/23*	*07/26/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330036
Chloride	**20.7**	20.0	1	07/25/23	07/26/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 1:59:05PM

SP Comp 17 - Surface

E307134-17

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Benzene	ND	0.0250	1	07/25/23	07/25/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/25/23	
Toluene	ND	0.0250	1	07/25/23	07/25/23	
o-Xylene	ND	0.0250	1	07/25/23	07/25/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/25/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/25/23	
Surrogate: 4-Bromochlorobenzene-PID		*100 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/25/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.8 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330023
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/26/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/26/23	
Surrogate: n-Nonane		*100 %*	*50-200*	*07/25/23*	*07/26/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330036
Chloride	ND	20.0	1	07/25/23	07/26/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 1:59:05PM

SP Comp 18 - Surface

E307134-18

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Benzene	ND	0.0250	1	07/25/23	07/25/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/25/23	
Toluene	ND	0.0250	1	07/25/23	07/25/23	
o-Xylene	ND	0.0250	1	07/25/23	07/25/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/25/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/25/23	
Surrogate: 4-Bromochlorobenzene-PID		*100 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/25/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.3 %*	*70-130*	*07/25/23*	*07/25/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330023
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/26/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/26/23	
Surrogate: n-Nonane		*101 %*	*50-200*	*07/25/23*	*07/26/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330036
Chloride	ND	20.0	1	07/25/23	07/26/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 1:59:05PM

SP Comp 19 - Surface

E307134-19

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Benzene	ND	0.0250	1	07/25/23	07/26/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/26/23	
Toluene	ND	0.0250	1	07/25/23	07/26/23	
o-Xylene	ND	0.0250	1	07/25/23	07/26/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/26/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/26/23	
Surrogate: 4-Bromochlorobenzene-PID		*100 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/26/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.5 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330023
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/26/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/26/23	
Surrogate: n-Nonane		*100 %*	*50-200*	*07/25/23*	*07/26/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330036
Chloride	ND	20.0	1	07/25/23	07/26/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 1:59:05PM

SP Comp 20 - Surface

E307134-20

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Benzene	ND	0.0250	1	07/25/23	07/26/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/26/23	
Toluene	ND	0.0250	1	07/25/23	07/26/23	
o-Xylene	ND	0.0250	1	07/25/23	07/26/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/26/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/26/23	
Surrogate: 4-Bromochlorobenzene-PID		*101 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330021
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/26/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.7 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330023
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/26/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/26/23	
Surrogate: n-Nonane		*101 %*	*50-200*	*07/25/23*	*07/26/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330036
Chloride	ND	20.0	1	07/25/23	07/26/23	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 1:59:05PM

Volatile Organics by EPA 8021B

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2330021-BLK1)									Prepared: 07/25/23 Analyzed: 07/25/23
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.93*		*8.00*		*99.2*	*70-130*			
LCS (2330021-BS1)									Prepared: 07/25/23 Analyzed: 07/25/23
Benzene	4.85	0.0250	5.00		97.0	70-130			
Ethylbenzene	4.73	0.0250	5.00		94.7	70-130			
Toluene	4.88	0.0250	5.00		97.6	70-130			
o-Xylene	4.89	0.0250	5.00		97.7	70-130			
p,m-Xylene	9.81	0.0500	10.0		98.1	70-130			
Total Xylenes	14.7	0.0250	15.0		98.0	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.95*		*8.00*		*99.3*	*70-130*			
Matrix Spike (2330021-MS1)				**Source: E307134-03**					Prepared: 07/25/23 Analyzed: 07/25/23
Benzene	4.78	0.0250	5.00	ND	95.5	54-133			
Ethylbenzene	4.67	0.0250	5.00	ND	93.4	61-133			
Toluene	4.82	0.0250	5.00	ND	96.4	61-130			
o-Xylene	4.83	0.0250	5.00	ND	96.6	63-131			
p,m-Xylene	9.69	0.0500	10.0	ND	96.9	63-131			
Total Xylenes	14.5	0.0250	15.0	ND	96.8	63-131			
Surrogate: 4-Bromochlorobenzene-PID	*7.98*		*8.00*		*99.8*	*70-130*			
Matrix Spike Dup (2330021-MSD1)				**Source: E307134-03**					Prepared: 07/25/23 Analyzed: 07/25/23
Benzene	4.87	0.0250	5.00	ND	97.5	54-133	2.04	20	
Ethylbenzene	4.76	0.0250	5.00	ND	95.2	61-133	1.90	20	
Toluene	4.92	0.0250	5.00	ND	98.3	61-130	1.94	20	
o-Xylene	4.92	0.0250	5.00	ND	98.4	63-131	1.88	20	
p,m-Xylene	9.88	0.0500	10.0	ND	98.8	63-131	1.92	20	
Total Xylenes	14.8	0.0250	15.0	ND	98.7	63-131	1.91	20	
Surrogate: 4-Bromochlorobenzene-PID	*7.92*		*8.00*		*99.0*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 1:59:05PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2330021-BLK1)									Prepared: 07/25/23 Analyzed: 07/25/23
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*6.56*		*8.00*		*82.0*	*70-130*			
LCS (2330021-BS2)									Prepared: 07/25/23 Analyzed: 07/25/23
Gasoline Range Organics (C6-C10)	43.8	20.0	50.0		87.7	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*6.75*		*8.00*		*84.4*	*70-130*			
Matrix Spike (2330021-MS2)				**Source: E307134-03**					Prepared: 07/25/23 Analyzed: 07/25/23
Gasoline Range Organics (C6-C10)	45.6	20.0	50.0	ND	91.3	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*6.73*		*8.00*		*84.1*	*70-130*			
Matrix Spike Dup (2330021-MSD2)				**Source: E307134-03**					Prepared: 07/25/23 Analyzed: 07/25/23
Gasoline Range Organics (C6-C10)	45.4	20.0	50.0	ND	90.8	70-130	0.514	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*6.71*		*8.00*		*83.9*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 1:59:05PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KM

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2330023-BLK1)									Prepared: 07/25/23 Analyzed: 07/25/23
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*50.5*		*50.0*		*101*	*50-200*			
LCS (2330023-BS1)									Prepared: 07/25/23 Analyzed: 07/25/23
Diesel Range Organics (C10-C28)	242	25.0	250		96.7	38-132			
Surrogate: n-Nonane	*48.8*		*50.0*		*97.7*	*50-200*			
Matrix Spike (2330023-MS1)				**Source: E307134-15**					Prepared: 07/25/23 Analyzed: 07/25/23
Diesel Range Organics (C10-C28)	250	25.0	250	ND	100	38-132			
Surrogate: n-Nonane	*51.3*		*50.0*		*103*	*50-200*			
Matrix Spike Dup (2330023-MSD1)				**Source: E307134-15**					Prepared: 07/25/23 Analyzed: 07/25/23
Diesel Range Organics (C10-C28)	241	25.0	250	ND	96.5	38-132	3.72	20	
Surrogate: n-Nonane	*49.8*		*50.0*		*99.6*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 1:59:05PM

Anions by EPA 300.0/9056A

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2330036-BLK1)									Prepared: 07/25/23 Analyzed: 07/25/23
Chloride	ND	20.0							
LCS (2330036-BS1)									Prepared: 07/25/23 Analyzed: 07/25/23
Chloride	252	20.0	250		101	90-110			
Matrix Spike (2330036-MS1)				**Source: E307134-01**					Prepared: 07/25/23 Analyzed: 07/25/23
Chloride	261	20.0	250	ND	105	80-120			
Matrix Spike Dup (2330036-MSD1)				**Source: E307134-01**					Prepared: 07/25/23 Analyzed: 07/25/23
Chloride	266	20.0	250	ND	107	80-120	1.91	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	07/26/23 13:59

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 1 of 4

Client: Tap Rock
Project: Olympus North
Project Manager: Natalie Gladden
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ESS
Address: 2724 NW COUNTY ROAD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
EMAIL TO: Natalie@energystaffingllc.com
Dakoatah@energystaffingllc.com

Lab Use Only: Lab WO# E307134 | Job Number 20046-0001
TAT: 1D | 2D X | 3D | Standard
EPA Program: CWA | SDWA | RCRA
State: NM X | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM X | BGDOC TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number
	7/20/23	S	1	Spcomp1-surface	1
				Spcomp2-surface	2
				Spcomp3-surface	3
				Spcomp4-surface	4
				Spcomp5-surface	5
				Spcomp6-surface	6
				Spcomp7-surface	7
				Spcomp8-surface	8
				Spcomp9-surface	9
	7/20/23	S	5	Spcomp10-surface	10

Remarks: X

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Andy Tovga

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Andy Tovga	7-24-23	1323	[signature]	7-24-23	1323
[signature]	7-24-23	1537	[signature]	7.24.23	1630
[signature]	7-24-23	2215	[signature]	7/25/23	8:00

Lab Use Only: Received on ice: Y / N; T1 ____ T2 ____ T3 ____; AVG Temp °C 4.0

Sample Matrix: S - Soil, So - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

(Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.)

Page 121 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client: Tap Rock
Project: Olympus North
Project Manager: Natalie Gladden
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ESS
Address: 2724 NW COUNTY ROAD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
EMAIL TO: Natalie@energystaffingllc.com
Dakoatah@energystaffingllc.com

Lab Use Only
Lab WO# E307134
Job Number 200460-0001

TAT: 1D | 2D X | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM X | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | RBDOC NM X | RBDOC TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number
	7/20/23	S	1	Spcomp 11 - surface	11
				Spcomp 12 - surface	12
				Spcomp 13 - surface	13
				Spcomp 14 - surface	14
				Spcomp 15 - surface	15
				Spcomp 16 - surface	16
				Spcomp 17 - surface	17
				Spcomp 18 - surface	18
				Spcomp 19 - surface	19
	7/20/23	S	1	Spcomp 20 - surface	20

Remarks

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Andy Taruga

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6°C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Andy Taruga	7.24.23	1323	Carmella Clark	7.24.23	1323
Carmella Clark	7.24.23	1537	Mlow Mesa	7.24.23	1630
Mlow Mesa	7.24.23	2215	[illegible]	7/25/23	8:00

Lab Use Only — Received on ice: Y / N; T1 ____ T2 ____ T3 ____; AVG Temp °C 4.0

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

(Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.)

Page 122 of 1517

Envirotech Analytical Laboratory

Printed: 7/25/2023 9:41:08AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	07/25/23 08:00	Work Order ID:	E307134
Phone:	(575) 390-6397	Date Logged In:	07/24/23 16:42	Logged In By:	Caitlin Mars
Email:	natalie@energystaffingllc.com	Due Date:	07/26/23 17:00 (1 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	No	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes	
13. If no visible ice, record the temperature. Actual sample temperature: 4°C		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	No	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filteration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: na

Comments/Resolution

Project Olympus North has been separated into 2 reports. Work Orders are as follows: E307134 & E307135.Time sampled not provided on COC per client. Received empty sample containers for samples SP Comp 9 - Surface and SP Comp 10 - Surface.

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 1 of 4

Client: Tap Rock
Project: Olympus Well
Project Manager: Natalie Gladden
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ESS
Address: 2724 NW COUNTY ROAD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
EMAIL TO: Natalie@energystaffingllc.com
Dakoatah@energystaffingllc.com

Lab Use Only
Lab WO# E 307134
Job Number 20046-0001

TAT: 1D | 2D X | 3D | Standard
EPA Program: CWA | SDWA | RCRA
State: NM X | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | RCRA 8RCRA NM | RCRA TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number
	7/20/23	S	1	Spcomp1-surface	1
				Spcomp2-surface	2
				Spcomp3-surface	3
				Spcomp4-surface	4
				Spcomp5-surface	5
				Spcomp6-surface	6
				Spcomp7-surface	7
				Spcomp8-surface	8
				~~Spcomp9-surface~~	9
	7/20/23	S	S	~~Spcomp10-surface~~	10

Remarks: Cancelled Samples 9 and 10. Received Sample Containers empty. 7/25/23 CM

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Andy Torrez

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6°C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Andy Torrez	7-24-23	1323	Carmella Rankin	7-24-23	1323
Carmella Rankin	7-24-23	1537	Andrew Mesa	7-24-23	1630
Andrew Mesa	7-24-23	2215	[illegible]	7/25/23	8:00

Lab Use Only: Received on ice: Y / N; T1 ____ T2 ____ T3 ____; AVG Temp °C 4.0

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Page 124 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 2 of 4

Client: Tap Rock
Project: Olympus North
Project Manager: Natalie Gladden
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ESS
Address: 2724 NW COUNTY ROAD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
EMAIL TO: Natalie@energystaffingllc.com
Dakoatah@energystaffingllc.com

Lab Use Only
Lab WO# E307134
Job Number 200460-0001

TAT: 1D | 2D (X) | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method: GRO/DRO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | RBDOC NM | RBDOC TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	Remarks
	7/20/23	S	1	Spcomp 11 - surface	11	X
				Spcomp 12 - surface	12	
				Spcomp 13 - surface	13	
				Spcomp 14 - surface	14	
				Spcomp 15 - surface	15	
				Spcomp 16 - surface	16	
				Spcomp 17 - surface	17	
				Spcomp 18 - surface	18	
				Spcomp 19 - surface	19	
	7/20/23	S	1	Spcomp 20 - surface	20	Y

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Andy Tovuga

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6°C, on subsequent days.

Relinquished by (Signature)	Date	Time	Received by (Signature)	Date	Time
Andy Tovuga	7.24.23	1323	Cornelius Clark	7.24.23	1323
Cornelius Clark	7.24.23	1537	Mikew Mcsso	7.24.23	1630
Mikew Mcsso	7.24.23	2215	[illegible]	7/25/23	8:00

Received on ice: (Y) N
T1 T2 T3
AVG Temp °C 4.0

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	Olympus North
Work Order:	E307135
Job Number:	20046-0001
Received:	7/25/2023

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
7/26/23

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 7/26/23

Natalie Gladden
7 W. Compress Road
Artesia, NM 88210

Project Name: Olympus North
Workorder: E307135
Date Received: 7/25/2023 8:15:00AM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 7/25/2023 8:15:00AM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area
Lynn Jarboe
Technical Representative/Client Services
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

West Texas Midland/Odessa Area
Rayny Hagan
Technical Representative
Office: 505-421-LABS(5227)

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 5

Sample Data 6

- SP Comp 21 - Surface 6
- SP Comp 22 - Surface 7
- SP Comp 23 - Surface 8
- SP Comp 24 - Surface 9
- SP Comp 25 - Surface 10
- SP Comp 26 - Surface 11
- SP Comp 27 - Surface 12
- SP Comp 28 - Surface 13
- SP Comp 29 - Surface 14
- SP Comp 30 - Surface 15
- SP Comp 31 - Surface 16
- SP Comp 32 - Surface 17
- SP Comp 33 - Surface 18
- SP Comp 34 - Surface 19
- SP Comp 35 - Surface 20

QC Summary Data 21

- QC - Volatile Organics by EPA 8021B 21
- QC - Nonhalogenated Organics by EPA 8015D - GRO 22
- QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 23
- QC - Anions by EPA 300.0/9056A 24

Table of Contents (continued)

Definitions and Notes 25

Chain of Custody etc. 26

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	07/26/23 14:00

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SP Comp 21 - Surface	E307135-01A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 22 - Surface	E307135-02A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 23 - Surface	E307135-03A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 24 - Surface	E307135-04A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 25 - Surface	E307135-05A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 26 - Surface	E307135-06A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 27 - Surface	E307135-07A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 28 - Surface	E307135-08A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 29 - Surface	E307135-09A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 30 - Surface	E307135-10A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 31 - Surface	E307135-11A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 32 - Surface	E307135-12A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 33 - Surface	E307135-13A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 34 - Surface	E307135-14A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.
SP Comp 35 - Surface	E307135-15A	Soil	07/20/23	07/25/23	Glass Jar, 2 oz.

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 2:00:46PM

SP Comp 21 - Surface

E307135-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Benzene	ND	0.0250	1	07/25/23	07/26/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/26/23	
Toluene	ND	0.0250	1	07/25/23	07/26/23	
o-Xylene	ND	0.0250	1	07/25/23	07/26/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/26/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/26/23	
Surrogate: 4-Bromochlorobenzene-PID		*100 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/26/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.4 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330027
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/25/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/25/23	
Surrogate: n-Nonane		*108 %*	*50-200*	*07/25/23*	*07/25/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330035
Chloride	ND	20.0	1	07/25/23	07/25/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 2:00:46PM

SP Comp 22 - Surface

E307135-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Benzene	ND	0.0250	1	07/25/23	07/26/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/26/23	
Toluene	ND	0.0250	1	07/25/23	07/26/23	
o-Xylene	ND	0.0250	1	07/25/23	07/26/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/26/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/26/23	
Surrogate: 4-Bromochlorobenzene-PID		*100 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/26/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.6 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330027
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/25/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/25/23	
Surrogate: n-Nonane		*108 %*	*50-200*	*07/25/23*	*07/25/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330035
Chloride	**24.3**	20.0	1	07/25/23	07/25/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 2:00:46PM

SP Comp 23 - Surface

E307135-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Benzene	ND	0.0250	1	07/25/23	07/26/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/26/23	
Toluene	ND	0.0250	1	07/25/23	07/26/23	
o-Xylene	ND	0.0250	1	07/25/23	07/26/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/26/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/26/23	
Surrogate: 4-Bromochlorobenzene-PID		*101 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/26/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.9 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330027
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/25/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/25/23	
Surrogate: n-Nonane		*111 %*	*50-200*	*07/25/23*	*07/25/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330035
Chloride	**23.3**	20.0	1	07/25/23	07/25/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 2:00:46PM

SP Comp 24 - Surface

E307135-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Benzene	ND	0.0250	1	07/25/23	07/26/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/26/23	
Toluene	ND	0.0250	1	07/25/23	07/26/23	
o-Xylene	ND	0.0250	1	07/25/23	07/26/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/26/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/26/23	
Surrogate: 4-Bromochlorobenzene-PID		*100 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/26/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.4 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330027
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/25/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/25/23	
Surrogate: n-Nonane		*108 %*	*50-200*	*07/25/23*	*07/25/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330035
Chloride	ND	20.0	1	07/25/23	07/25/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 2:00:46PM

SP Comp 25 - Surface

E307135-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Benzene	ND	0.0250	1	07/25/23	07/26/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/26/23	
Toluene	ND	0.0250	1	07/25/23	07/26/23	
o-Xylene	ND	0.0250	1	07/25/23	07/26/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/26/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/26/23	
Surrogate: 4-Bromochlorobenzene-PID		*99.7 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/26/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.0 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330027
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/25/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/25/23	
Surrogate: n-Nonane		*107 %*	*50-200*	*07/25/23*	*07/25/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330035
Chloride	**29.1**	20.0	1	07/25/23	07/25/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 2:00:46PM

SP Comp 26 - Surface

E307135-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Benzene	ND	0.0250	1	07/25/23	07/26/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/26/23	
Toluene	ND	0.0250	1	07/25/23	07/26/23	
o-Xylene	ND	0.0250	1	07/25/23	07/26/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/26/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/26/23	
Surrogate: 4-Bromochlorobenzene-PID		*100 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/26/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.1 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330027
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/26/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/26/23	
Surrogate: n-Nonane		*110 %*	*50-200*	*07/25/23*	*07/26/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330035
Chloride	**22.4**	20.0	1	07/25/23	07/25/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 2:00:46PM

SP Comp 27 - Surface

E307135-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Benzene	ND	0.0250	1	07/25/23	07/26/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/26/23	
Toluene	ND	0.0250	1	07/25/23	07/26/23	
o-Xylene	ND	0.0250	1	07/25/23	07/26/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/26/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/26/23	
Surrogate: 4-Bromochlorobenzene-PID		*100 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/26/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.8 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330027
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/26/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/26/23	
Surrogate: n-Nonane		*109 %*	*50-200*	*07/25/23*	*07/26/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330035
Chloride	**34.3**	20.0	1	07/25/23	07/25/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 2:00:46PM

SP Comp 28 - Surface

E307135-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Benzene	ND	0.0250	1	07/25/23	07/26/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/26/23	
Toluene	ND	0.0250	1	07/25/23	07/26/23	
o-Xylene	ND	0.0250	1	07/25/23	07/26/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/26/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/26/23	
Surrogate: 4-Bromochlorobenzene-PID		*99.9 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/26/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.6 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330027
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/26/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/26/23	
Surrogate: n-Nonane		*111 %*	*50-200*	*07/25/23*	*07/26/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330035
Chloride	**22.7**	20.0	1	07/25/23	07/25/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 2:00:46PM

SP Comp 29 - Surface

E307135-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Benzene	ND	0.0250	1	07/25/23	07/26/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/26/23	
Toluene	ND	0.0250	1	07/25/23	07/26/23	
o-Xylene	ND	0.0250	1	07/25/23	07/26/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/26/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/26/23	
Surrogate: 4-Bromochlorobenzene-PID		*100 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/26/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.6 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330027
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/26/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/26/23	
Surrogate: n-Nonane		*107 %*	*50-200*	*07/25/23*	*07/26/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330035
Chloride	**36.7**	20.0	1	07/25/23	07/25/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 2:00:46PM

SP Comp 30 - Surface

E307135-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Benzene	ND	0.0250	1	07/25/23	07/26/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/26/23	
Toluene	ND	0.0250	1	07/25/23	07/26/23	
o-Xylene	ND	0.0250	1	07/25/23	07/26/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/26/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/26/23	
Surrogate: 4-Bromochlorobenzene-PID		*101 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/26/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.9 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330027
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/26/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/26/23	
Surrogate: n-Nonane		*111 %*	*50-200*	*07/25/23*	*07/26/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330035
Chloride	**38.1**	20.0	1	07/25/23	07/25/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 2:00:46PM

SP Comp 31 - Surface

E307135-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Benzene	ND	0.0250	1	07/25/23	07/26/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/26/23	
Toluene	ND	0.0250	1	07/25/23	07/26/23	
o-Xylene	ND	0.0250	1	07/25/23	07/26/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/26/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/26/23	
Surrogate: 4-Bromochlorobenzene-PID		*101 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/26/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.4 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330027
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/26/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/26/23	
Surrogate: n-Nonane		*111 %*	*50-200*	*07/25/23*	*07/26/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330035
Chloride	**22.6**	20.0	1	07/25/23	07/25/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 2:00:46PM

SP Comp 32 - Surface

E307135-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Benzene	ND	0.0250	1	07/25/23	07/26/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/26/23	
Toluene	ND	0.0250	1	07/25/23	07/26/23	
o-Xylene	ND	0.0250	1	07/25/23	07/26/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/26/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/26/23	
Surrogate: 4-Bromochlorobenzene-PID		*101 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/26/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.8 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330027
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/26/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/26/23	
Surrogate: n-Nonane		*110 %*	*50-200*	*07/25/23*	*07/26/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330035
Chloride	**26.4**	20.0	1	07/25/23	07/25/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 2:00:46PM

SP Comp 33 - Surface

E307135-13

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Benzene	ND	0.0250	1	07/25/23	07/26/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/26/23	
Toluene	ND	0.0250	1	07/25/23	07/26/23	
o-Xylene	ND	0.0250	1	07/25/23	07/26/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/26/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/26/23	
Surrogate: 4-Bromochlorobenzene-PID		*101 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/26/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.8 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330027
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/26/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/26/23	
Surrogate: n-Nonane		*107 %*	*50-200*	*07/25/23*	*07/26/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330035
Chloride	**27.9**	20.0	1	07/25/23	07/25/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 2:00:46PM

SP Comp 34 - Surface

E307135-14

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Benzene	ND	0.0250	1	07/25/23	07/26/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/26/23	
Toluene	ND	0.0250	1	07/25/23	07/26/23	
o-Xylene	ND	0.0250	1	07/25/23	07/26/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/26/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/26/23	
Surrogate: 4-Bromochlorobenzene-PID		*101 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/26/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.6 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330027
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/26/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/26/23	
Surrogate: n-Nonane		*104 %*	*50-200*	*07/25/23*	*07/26/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330035
Chloride	**27.7**	20.0	1	07/25/23	07/25/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 2:00:46PM

SP Comp 35 - Surface

E307135-15

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Benzene	ND	0.0250	1	07/25/23	07/26/23	
Ethylbenzene	ND	0.0250	1	07/25/23	07/26/23	
Toluene	ND	0.0250	1	07/25/23	07/26/23	
o-Xylene	ND	0.0250	1	07/25/23	07/26/23	
p,m-Xylene	ND	0.0500	1	07/25/23	07/26/23	
Total Xylenes	ND	0.0250	1	07/25/23	07/26/23	
Surrogate: 4-Bromochlorobenzene-PID		*101 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2330022
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/25/23	07/26/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.0 %*	*70-130*	*07/25/23*	*07/26/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330027
Diesel Range Organics (C10-C28)	ND	25.0	1	07/25/23	07/26/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/25/23	07/26/23	
Surrogate: n-Nonane		*105 %*	*50-200*	*07/25/23*	*07/26/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330035
Chloride	**31.5**	20.0	1	07/25/23	07/25/23	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 2:00:46PM

Volatile Organics by EPA 8021B

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2330022-BLK1)									Prepared: 07/25/23 Analyzed: 07/26/23
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.97*		*8.00*		*99.6*	*70-130*			
LCS (2330022-BS1)									Prepared: 07/25/23 Analyzed: 07/26/23
Benzene	4.69	0.0250	5.00		93.9	70-130			
Ethylbenzene	4.56	0.0250	5.00		91.3	70-130			
Toluene	4.72	0.0250	5.00		94.4	70-130			
o-Xylene	4.73	0.0250	5.00		94.6	70-130			
p,m-Xylene	9.44	0.0500	10.0		94.4	70-130			
Total Xylenes	14.2	0.0250	15.0		94.4	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*8.01*		*8.00*		*100*	*70-130*			
Matrix Spike (2330022-MS1)				**Source: E307135-07**					Prepared: 07/25/23 Analyzed: 07/26/23
Benzene	4.95	0.0250	5.00	ND	99.0	54-133			
Ethylbenzene	4.81	0.0250	5.00	ND	96.1	61-133			
Toluene	4.97	0.0250	5.00	ND	99.4	61-130			
o-Xylene	4.97	0.0250	5.00	ND	99.4	63-131			
p,m-Xylene	9.94	0.0500	10.0	ND	99.4	63-131			
Total Xylenes	14.9	0.0250	15.0	ND	99.4	63-131			
Surrogate: 4-Bromochlorobenzene-PID	*8.04*		*8.00*		*101*	*70-130*			
Matrix Spike Dup (2330022-MSD1)				**Source: E307135-07**					Prepared: 07/25/23 Analyzed: 07/26/23
Benzene	4.68	0.0250	5.00	ND	93.6	54-133	5.61	20	
Ethylbenzene	4.53	0.0250	5.00	ND	90.5	61-133	6.01	20	
Toluene	4.69	0.0250	5.00	ND	93.8	61-130	5.83	20	
o-Xylene	4.69	0.0250	5.00	ND	93.8	63-131	5.72	20	
p,m-Xylene	9.36	0.0500	10.0	ND	93.6	63-131	5.99	20	
Total Xylenes	14.1	0.0250	15.0	ND	93.7	63-131	5.90	20	
Surrogate: 4-Bromochlorobenzene-PID	*8.03*		*8.00*		*100*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 2:00:46PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2330022-BLK1)									Prepared: 07/25/23 Analyzed: 07/26/23
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*6.65*		*8.00*		*83.1*	*70-130*			
LCS (2330022-BS2)									Prepared: 07/25/23 Analyzed: 07/26/23
Gasoline Range Organics (C6-C10)	43.5	20.0	50.0		86.9	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*6.68*		*8.00*		*83.5*	*70-130*			
Matrix Spike (2330022-MS2)				**Source: E307135-07**					Prepared: 07/25/23 Analyzed: 07/26/23
Gasoline Range Organics (C6-C10)	42.0	20.0	50.0	ND	84.0	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*6.64*		*8.00*		*83.0*	*70-130*			
Matrix Spike Dup (2330022-MSD2)				**Source: E307135-07**					Prepared: 07/25/23 Analyzed: 07/26/23
Gasoline Range Organics (C6-C10)	42.7	20.0	50.0	ND	85.4	70-130	1.69	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*6.68*		*8.00*		*83.5*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 2:00:46PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KM

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2330027-BLK1)									Prepared: 07/25/23 Analyzed: 07/25/23
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*58.4*		*50.0*		*117*	*50-200*			
LCS (2330027-BS1)									Prepared: 07/25/23 Analyzed: 07/25/23
Diesel Range Organics (C10-C28)	289	25.0	250		116	38-132			
Surrogate: n-Nonane	*59.4*		*50.0*		*119*	*50-200*			
Matrix Spike (2330027-MS1)				**Source: E307135-05**					Prepared: 07/25/23 Analyzed: 07/25/23
Diesel Range Organics (C10-C28)	305	25.0	250	ND	122	38-132			
Surrogate: n-Nonane	*63.8*		*50.0*		*128*	*50-200*			
Matrix Spike Dup (2330027-MSD1)				**Source: E307135-05**					Prepared: 07/25/23 Analyzed: 07/25/23
Diesel Range Organics (C10-C28)	284	25.0	250	ND	113	38-132	7.17	20	
Surrogate: n-Nonane	*62.7*		*50.0*		*125*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/26/2023 2:00:46PM

Anions by EPA 300.0/9056A

Analyst: BA

Analyte	Result mg/kg	Reporting Limit mg/kg	Spike Level mg/kg	Source Result mg/kg	Rec %	Rec Limits %	RPD %	RPD Limit %	Notes
Blank (2330035-BLK1)									Prepared: 07/25/23 Analyzed: 07/25/23
Chloride	ND	20.0							
LCS (2330035-BS1)									Prepared: 07/25/23 Analyzed: 07/25/23
Chloride	251	20.0	250		100	90-110			
Matrix Spike (2330035-MS1)				**Source: E307135-01**					Prepared: 07/25/23 Analyzed: 07/25/23
Chloride	273	20.0	250	ND	109	80-120			
Matrix Spike Dup (2330035-MSD1)				**Source: E307135-01**					Prepared: 07/25/23 Analyzed: 07/25/23
Chloride	263	20.0	250	ND	105	80-120	3.83	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	07/26/23 14:00

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 3 of 5

Client: Tap Rock
Project: Olympus North
Project Manager: Natalie Gladden
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ESS
Address: 2724 NW COUNTY ROAD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
EMAIL TO: Natalie@energystaffingllc.com
Dakoatah@energystaffingllc.com

Lab Use Only
Lab WO# E307135
Job Number 20046-0001

TAT: 1D | 2D X | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM X | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | RBDOC NM X | RBDOC TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	Remarks
	7/20/23	S	1	Spcomp 21 - surface	1	
				Spcomp 22 - surface	2	
				Spcomp 23 - surface	3	
				Spcomp 24 - surface	4	
				Spcomp 25 - surface	5	
				Spcomp 26 - surface	6	
				Spcomp 27 - surface	7	
				Spcomp 28 - surface	8	
				Spcomp 29 - surface	9	
	7/20/23	S	1	Spcomp 30 - surface	10	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Andy Toruga

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C, on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Andy Toruga	7/24/23	1323		7.24.23	1323
	7/24/23	1537		7.24.23	1630
	7.24.23	2215		7/25/23	8:15

Lab Use Only: Received on ice: Y / N; T1 ____ T2 ____ T3 ____; AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Page 151 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client: Tap Rock
Project: Olympus North
Project Manager: Natalie Gladden
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ESS
Address: 2724 NW COUNTY ROAD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
EMAIL TO: Natalie@energystaffingllc.com
Dakoatah@energystaffingllc.com

Lab Use Only
Lab WO# E307135
Job Number 20046-0001

TAT: 1D | 2D X | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM X | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | 8260C NM X | 8260C TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	Remarks
	7/20/23	S	1	Spcomp 31 - surface	11	
				Spcomp 32 - surface	12	
				Spcomp 33 - surface	13	
				Spcomp 34 - surface	14	
	7/20/23	S	1	Spcomp 35 - surface	15	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Andy Turrubiartes

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6°C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Andy Turrubiartes	7-24-23	1323	Caroline Parker	7-24-23	1323
Caroline Parker	7-24-23	1537	Andrew Misso	7-24-23	1630
Andrew Misso	7-24-23	2215	Caitlin Mann	7/25/23	8:15

Lab Use Only
Received on ice: Y / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Envirotech Analytical Laboratory

Printed: 7/25/2023 9:56:41AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	07/25/23 08:15	Work Order ID:	E307135
Phone:	(575) 390-6397	Date Logged In:	07/24/23 16:44	Logged In By:	Caitlin Mars
Email:	natalie@energystaffingllc.com	Due Date:	07/26/23 17:00 (1 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes	
13. If no visible ice, record the temperature. Actual sample temperature: 4°C		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	No	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filteration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

Project Olympus North has been separated into 2 reports. Work Orders are as follows: E307134 & E307135.Time sampled not provided on COC per client.

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	Olympus North
Work Order:	E307152
Job Number:	20046-0001
Received:	7/27/2023

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
7/28/23

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 7/28/23

Natalie Gladden
7 W. Compress Road
Artesia, NM 88210

Project Name: Olympus North
Workorder: E307152
Date Received: 7/27/2023 7:10:00AM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 7/27/2023 7:10:00AM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area
Lynn Jarboe
Technical Representative/Client Services
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

West Texas Midland/Odessa Area
Rayny Hagan
Technical Representative
Office: 505-421-LABS(5227)

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 4

Sample Data 5

- SP Comp 9 - Surf 5
- SP Comp 10 - Surf 6

QC Summary Data 7

- QC - Volatile Organic Compounds by EPA 8260B 7
- QC - Nonhalogenated Organics by EPA 8015D - GRO 8
- QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 9
- QC - Anions by EPA 300.0/9056A 10

Definitions and Notes 11

Chain of Custody etc. 12

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	07/28/23 15:59

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SP Comp 9 - Surf	E307152-01A	Soil	07/25/23	07/27/23	Glass Jar, 2 oz.
SP Comp 10 - Surf	E307152-02A	Soil	07/25/23	07/27/23	Glass Jar, 2 oz.

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/28/2023 3:59:09PM

SP Comp 9 - Surf

E307152-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2330069
Benzene	ND	0.0250	1	07/27/23	07/27/23	
Ethylbenzene	ND	0.0250	1	07/27/23	07/27/23	
Toluene	ND	0.0250	1	07/27/23	07/27/23	
o-Xylene	ND	0.0250	1	07/27/23	07/27/23	
p,m-Xylene	ND	0.0500	1	07/27/23	07/27/23	
Total Xylenes	ND	0.0250	1	07/27/23	07/27/23	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*07/27/23*	*07/27/23*	
Surrogate: 1,2-Dichloroethane-d4		*98.3 %*	*70-130*	*07/27/23*	*07/27/23*	
Surrogate: Toluene-d8		*96.1 %*	*70-130*	*07/27/23*	*07/27/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2330069
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/27/23	07/27/23	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*07/27/23*	*07/27/23*	
Surrogate: 1,2-Dichloroethane-d4		*98.3 %*	*70-130*	*07/27/23*	*07/27/23*	
Surrogate: Toluene-d8		*96.1 %*	*70-130*	*07/27/23*	*07/27/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330075
Diesel Range Organics (C10-C28)	**90.0**	25.0	1	07/27/23	07/28/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/27/23	07/28/23	
Surrogate: n-Nonane		*115 %*	*50-200*	*07/27/23*	*07/28/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330079
Chloride	**31.5**	20.0	1	07/27/23	07/27/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/28/2023 3:59:09PM

SP Comp 10 - Surf

E307152-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2330069
Benzene	ND	0.0250	1	07/27/23	07/27/23	
Ethylbenzene	ND	0.0250	1	07/27/23	07/27/23	
Toluene	ND	0.0250	1	07/27/23	07/27/23	
o-Xylene	ND	0.0250	1	07/27/23	07/27/23	
p,m-Xylene	ND	0.0500	1	07/27/23	07/27/23	
Total Xylenes	ND	0.0250	1	07/27/23	07/27/23	
Surrogate: Bromofluorobenzene		*106 %*	*70-130*	*07/27/23*	*07/27/23*	
Surrogate: 1,2-Dichloroethane-d4		*98.6 %*	*70-130*	*07/27/23*	*07/27/23*	
Surrogate: Toluene-d8		*96.1 %*	*70-130*	*07/27/23*	*07/27/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2330069
Gasoline Range Organics (C6-C10)	ND	20.0	1	07/27/23	07/27/23	
Surrogate: Bromofluorobenzene		*106 %*	*70-130*	*07/27/23*	*07/27/23*	
Surrogate: 1,2-Dichloroethane-d4		*98.6 %*	*70-130*	*07/27/23*	*07/27/23*	
Surrogate: Toluene-d8		*96.1 %*	*70-130*	*07/27/23*	*07/27/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2330075
Diesel Range Organics (C10-C28)	**95.7**	25.0	1	07/27/23	07/28/23	
Oil Range Organics (C28-C36)	ND	50.0	1	07/27/23	07/28/23	
Surrogate: n-Nonane		*114 %*	*50-200*	*07/27/23*	*07/28/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2330079
Chloride	**30.8**	20.0	1	07/27/23	07/27/23	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/28/2023 3:59:09PM

Volatile Organic Compounds by EPA 8260B

Analyst: RKS

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2330069-BLK1)									Prepared: 07/27/23 Analyzed: 07/27/23
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: Bromofluorobenzene	*0.516*		*0.500*		*103*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.502*		*0.500*		*100*	*70-130*			
Surrogate: Toluene-d8	*0.478*		*0.500*		*95.6*	*70-130*			
LCS (2330069-BS1)									Prepared: 07/27/23 Analyzed: 07/27/23
Benzene	2.59	0.0250	2.50		103	70-130			
Ethylbenzene	2.45	0.0250	2.50		97.9	70-130			
Toluene	2.37	0.0250	2.50		94.9	70-130			
o-Xylene	2.46	0.0250	2.50		98.4	70-130			
p,m-Xylene	4.82	0.0500	5.00		96.3	70-130			
Total Xylenes	7.28	0.0250	7.50		97.0	70-130			
Surrogate: Bromofluorobenzene	*0.514*		*0.500*		*103*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.507*		*0.500*		*101*	*70-130*			
Surrogate: Toluene-d8	*0.478*		*0.500*		*95.5*	*70-130*			
Matrix Spike (2330069-MS1)				**Source: E307150-01**					Prepared: 07/27/23 Analyzed: 07/27/23
Benzene	2.59	0.0250	2.50	ND	103	48-131			
Ethylbenzene	2.45	0.0250	2.50	ND	98.1	45-135			
Toluene	2.38	0.0250	2.50	ND	95.4	48-130			
o-Xylene	2.49	0.0250	2.50	ND	99.4	43-135			
p,m-Xylene	4.83	0.0500	5.00	ND	96.7	43-135			
Total Xylenes	7.32	0.0250	7.50	ND	97.6	43-135			
Surrogate: Bromofluorobenzene	*0.515*		*0.500*		*103*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.497*		*0.500*		*99.3*	*70-130*			
Surrogate: Toluene-d8	*0.478*		*0.500*		*95.5*	*70-130*			
Matrix Spike Dup (2330069-MSD1)				**Source: E307150-01**					Prepared: 07/27/23 Analyzed: 07/27/23
Benzene	2.50	0.0250	2.50	ND	99.9	48-131	3.44	23	
Ethylbenzene	2.44	0.0250	2.50	ND	97.8	45-135	0.347	27	
Toluene	2.36	0.0250	2.50	ND	94.4	48-130	0.969	24	
o-Xylene	2.61	0.0250	2.50	ND	105	43-135	5.00	27	
p,m-Xylene	5.09	0.0500	5.00	ND	102	43-135	5.12	27	
Total Xylenes	7.70	0.0250	7.50	ND	103	43-135	5.08	27	
Surrogate: Bromofluorobenzene	*0.535*		*0.500*		*107*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.499*		*0.500*		*99.7*	*70-130*			
Surrogate: Toluene-d8	*0.485*		*0.500*		*96.9*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/28/2023 3:59:09PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: RKS

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2330069-BLK1)									Prepared: 07/27/23 Analyzed: 07/27/23
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: Bromofluorobenzene	*0.516*		*0.500*		*103*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.502*		*0.500*		*100*	*70-130*			
Surrogate: Toluene-d8	*0.478*		*0.500*		*95.6*	*70-130*			
LCS (2330069-BS2)									Prepared: 07/27/23 Analyzed: 07/27/23
Gasoline Range Organics (C6-C10)	51.7	20.0	50.0		103	70-130			
Surrogate: Bromofluorobenzene	*0.524*		*0.500*		*105*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.474*		*0.500*		*94.7*	*70-130*			
Surrogate: Toluene-d8	*0.484*		*0.500*		*96.8*	*70-130*			
Matrix Spike (2330069-MS2)				**Source: E307150-01**					Prepared: 07/27/23 Analyzed: 07/27/23
Gasoline Range Organics (C6-C10)	46.9	20.0	50.0	ND	93.7	70-130			
Surrogate: Bromofluorobenzene	*0.517*		*0.500*		*103*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.496*		*0.500*		*99.2*	*70-130*			
Surrogate: Toluene-d8	*0.477*		*0.500*		*95.4*	*70-130*			
Matrix Spike Dup (2330069-MSD2)				**Source: E307150-01**					Prepared: 07/27/23 Analyzed: 07/27/23
Gasoline Range Organics (C6-C10)	50.5	20.0	50.0	ND	101	70-130	7.40	20	
Surrogate: Bromofluorobenzene	*0.519*		*0.500*		*104*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.498*		*0.500*		*99.6*	*70-130*			
Surrogate: Toluene-d8	*0.485*		*0.500*		*97.0*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/28/2023 3:59:09PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KM

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2330075-BLK1)									Prepared: 07/27/23 Analyzed: 07/27/23
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*56.7*		*50.0*		*113*	*50-200*			
LCS (2330075-BS1)									Prepared: 07/27/23 Analyzed: 07/27/23
Diesel Range Organics (C10-C28)	266	25.0	250		106	38-132			
Surrogate: n-Nonane	*54.3*		*50.0*		*109*	*50-200*			
Matrix Spike (2330075-MS1)				**Source: E307154-09**					Prepared: 07/27/23 Analyzed: 07/27/23
Diesel Range Organics (C10-C28)	349	25.0	250	65.0	114	38-132			
Surrogate: n-Nonane	*55.1*		*50.0*		*110*	*50-200*			
Matrix Spike Dup (2330075-MSD1)				**Source: E307154-09**					Prepared: 07/27/23 Analyzed: 07/27/23
Diesel Range Organics (C10-C28)	324	25.0	250	65.0	104	38-132	7.57	20	
Surrogate: n-Nonane	*54.2*		*50.0*		*108*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	7/28/2023 3:59:09PM

Anions by EPA 300.0/9056A

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2330079-BLK1)									Prepared: 07/27/23 Analyzed: 07/27/23
Chloride	ND	20.0							
LCS (2330079-BS1)									Prepared: 07/27/23 Analyzed: 07/27/23
Chloride	258	20.0	250		103	90-110			
Matrix Spike (2330079-MS1)				**Source: E307145-01**					Prepared: 07/27/23 Analyzed: 07/27/23
Chloride	293	20.0	250	36.9	102	80-120			
Matrix Spike Dup (2330079-MSD1)				**Source: E307145-01**					Prepared: 07/27/23 Analyzed: 07/27/23
Chloride	296	20.0	250	36.9	104	80-120	1.25	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	07/28/23 15:59

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client:	TCRock
Project:	Olympus ABGHL
Project Manager:	Natalie Gladden
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To

Attention:	ESS
Address:	2724 NW COUNTY ROAD
City, State, Zip	HOBBS, NM 88240
Phone:	575-393-9048
EMAIL TO:	Natalie@energystaffingllc.com
	Dakoatah@energystaffingllc.com

Lab Use Only

Lab WO#	Job Number
E307152	200460001

TAT

1D	2D	3D	Standard
	X		

EPA Program

CWA	SDWA	RCRA

State

NM	CO	UT	AZ	TX
X				

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0							Remarks
																		Analysis and Method
	07/25/23	S	1	SP Comp 9 - Surf	1										X			
	07/25/23	S	1	SP Comp 10 - Surf	2										X			

Additional Instructions.

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6°C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	07/25/23			7.26.23	1445
	7.26.23	1715		7.26.23	1715
	7.26.23	2345		7/27/23	0710

Lab Use Only

Received on ice: Y / N

T1 T2 T3

AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability [illegible] to the amount paid for on the report.

Page 165 of 1517

Envirotech Analytical Laboratory

Printed: 7/27/2023 10:29:50AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	07/27/23 07:10	Work Order ID:	E307152
Phone:	(575) 390-6397	Date Logged In:	07/26/23 16:21	Logged In By:	Caitlin Mars
Email:	natalie@energystaffingllc.com	Due Date:	07/28/23 17:00 (1 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes	
13. If no visible ice, record the temperature. Actual sample temperature: 4°C		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	No	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filteration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: na

Comments/Resolution

Time sampled not provided on COC per client.

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name: Olympus North

Work Order: E308045

Job Number: 20046-0001

Received: 8/8/2023

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
8/9/23

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 8/9/23

Natalie Gladden
7 W. Compress Road
Artesia, NM 88210

Project Name: Olympus North
Workorder: E308045
Date Received: 8/8/2023 8:15:00AM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 8/8/2023 8:15:00AM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area
Lynn Jarboe
Technical Representative/Client Services
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

West Texas Midland/Odessa Area
Rayny Hagan
Technical Representative
Office: 505-421-LABS(5227)

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 5

Sample Data 6

SP Comp 36 -Surf 6

SP Comp 37 -Surf 7

SP Comp 38 -Surf 8

SP Comp 39 -Surf 9

SP Comp 40 -Surf 10

SP Comp 41 -Surf 11

SP Comp 42 -Surf 12

SP Comp 43 -Surf 13

SP Comp 44 -Surf 14

SP Comp 45 -Surf 15

SP Comp 46 -Surf 16

SP Comp 47 -Surf 17

SP Comp 48 -Surf 18

SP Comp 49 -Surf 19

SP Comp 50 -Surf 20

SP Comp 51 -Surf 21

SP Comp 52 -Surf 22

SP Comp 53 -Surf 23

SP Comp 54 -Surf 24

SP Comp 55 -Surf 25

Table of Contents (continued)

SP Comp 56 -Surf 26

SP Comp 57 -Surf 27

SP Comp 58 -Surf 28

SP Comp 59 -Surf 29

SP Comp 60 -Surf 30

QC Summary Data 31

QC - Volatile Organic Compounds by EPA 8260B 31

QC - Nonhalogenated Organics by EPA 8015D - GRO 33

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 35

QC - Anions by EPA 300.0/9056A 37

Definitions and Notes 39

Chain of Custody etc. 40

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	08/09/23 16:03

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SP Comp 36 -Surf	E308045-01A	Soil	08/04/23	08/08/23	Glass Jar, 2 oz.
SP Comp 37 -Surf	E308045-02A	Soil	08/04/23	08/08/23	Glass Jar, 2 oz.
SP Comp 38 -Surf	E308045-03A	Soil	08/04/23	08/08/23	Glass Jar, 2 oz.
SP Comp 39 -Surf	E308045-04A	Soil	08/04/23	08/08/23	Glass Jar, 2 oz.
SP Comp 40 -Surf	E308045-05A	Soil	08/04/23	08/08/23	Glass Jar, 2 oz.
SP Comp 41 -Surf	E308045-06A	Soil	08/04/23	08/08/23	Glass Jar, 2 oz.
SP Comp 42 -Surf	E308045-07A	Soil	08/04/23	08/08/23	Glass Jar, 2 oz.
SP Comp 43 -Surf	E308045-08A	Soil	08/04/23	08/08/23	Glass Jar, 2 oz.
SP Comp 44 -Surf	E308045-09A	Soil	08/04/23	08/08/23	Glass Jar, 2 oz.
SP Comp 45 -Surf	E308045-10A	Soil	08/04/23	08/08/23	Glass Jar, 2 oz.
SP Comp 46 -Surf	E308045-11A	Soil	08/04/23	08/08/23	Glass Jar, 2 oz.
SP Comp 47 -Surf	E308045-12A	Soil	08/04/23	08/08/23	Glass Jar, 2 oz.
SP Comp 48 -Surf	E308045-13A	Soil	08/04/23	08/08/23	Glass Jar, 2 oz.
SP Comp 49 -Surf	E308045-14A	Soil	08/04/23	08/08/23	Glass Jar, 2 oz.
SP Comp 50 -Surf	E308045-15A	Soil	08/04/23	08/08/23	Glass Jar, 2 oz.
SP Comp 51 -Surf	E308045-16A	Soil	08/04/23	08/08/23	Glass Jar, 2 oz.
SP Comp 52 -Surf	E308045-17A	Soil	08/04/23	08/08/23	Glass Jar, 2 oz.
SP Comp 53 -Surf	E308045-18A	Soil	08/04/23	08/08/23	Glass Jar, 2 oz.
SP Comp 54 -Surf	E308045-19A	Soil	08/04/23	08/08/23	Glass Jar, 2 oz.
SP Comp 55 -Surf	E308045-20A	Soil	08/04/23	08/08/23	Glass Jar, 2 oz.
SP Comp 56 -Surf	E308045-21A	Soil	08/04/23	08/08/23	Glass Jar, 2 oz.
SP Comp 57 -Surf	E308045-22A	Soil	08/04/23	08/08/23	Glass Jar, 2 oz.
SP Comp 58 -Surf	E308045-23A	Soil	08/04/23	08/08/23	Glass Jar, 2 oz.
SP Comp 59 -Surf	E308045-24A	Soil	08/04/23	08/08/23	Glass Jar, 2 oz.
SP Comp 60 -Surf	E308045-25A	Soil	08/04/23	08/08/23	Glass Jar, 2 oz.

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

SP Comp 36 -Surf

E308045-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Benzene	ND	0.0250	1	08/08/23	08/08/23	
Ethylbenzene	ND	0.0250	1	08/08/23	08/08/23	
Toluene	ND	0.0250	1	08/08/23	08/08/23	
o-Xylene	ND	0.0250	1	08/08/23	08/08/23	
p,m-Xylene	ND	0.0500	1	08/08/23	08/08/23	
Total Xylenes	ND	0.0250	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*97.6 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*102 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*97.6 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*102 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332038
Diesel Range Organics (C10-C28)	**112**	25.0	1	08/08/23	08/08/23	
Oil Range Organics (C28-C36)	**64.1**	50.0	1	08/08/23	08/08/23	
Surrogate: n-Nonane		*111 %*	*50-200*	*08/08/23*	*08/08/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332028
Chloride	ND	20.0	1	08/08/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

SP Comp 37 -Surf

E308045-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Benzene	ND	0.0250	1	08/08/23	08/08/23	
Ethylbenzene	ND	0.0250	1	08/08/23	08/08/23	
Toluene	ND	0.0250	1	08/08/23	08/08/23	
o-Xylene	ND	0.0250	1	08/08/23	08/08/23	
p,m-Xylene	ND	0.0500	1	08/08/23	08/08/23	
Total Xylenes	ND	0.0250	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*95.9 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*95.9 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332038
Diesel Range Organics (C10-C28)	ND	25.0	1	08/08/23	08/08/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/08/23	08/08/23	
Surrogate: n-Nonane		*97.8 %*	*50-200*	*08/08/23*	*08/08/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332028
Chloride	ND	20.0	1	08/08/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

SP Comp 38 -Surf

E308045-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Benzene	ND	0.0250	1	08/08/23	08/08/23	
Ethylbenzene	ND	0.0250	1	08/08/23	08/08/23	
Toluene	ND	0.0250	1	08/08/23	08/08/23	
o-Xylene	ND	0.0250	1	08/08/23	08/08/23	
p,m-Xylene	ND	0.0500	1	08/08/23	08/08/23	
Total Xylenes	ND	0.0250	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*100 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*95.5 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*100 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*95.5 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332038
Diesel Range Organics (C10-C28)	ND	25.0	1	08/08/23	08/08/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/08/23	08/08/23	
Surrogate: n-Nonane		*100 %*	*50-200*	*08/08/23*	*08/08/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332028
Chloride	ND	20.0	1	08/08/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

SP Comp 39 -Surf

E308045-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Benzene	ND	0.0250	1	08/08/23	08/08/23	
Ethylbenzene	ND	0.0250	1	08/08/23	08/08/23	
Toluene	ND	0.0250	1	08/08/23	08/08/23	
o-Xylene	ND	0.0250	1	08/08/23	08/08/23	
p,m-Xylene	ND	0.0500	1	08/08/23	08/08/23	
Total Xylenes	ND	0.0250	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*99.1 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*94.0 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*103 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*99.1 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*94.0 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*103 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332038
Diesel Range Organics (C10-C28)	ND	25.0	1	08/08/23	08/08/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/08/23	08/08/23	
Surrogate: n-Nonane		*102 %*	*50-200*	*08/08/23*	*08/08/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332028
Chloride	ND	20.0	1	08/08/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

SP Comp 40 -Surf

E308045-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Benzene	ND	0.0250	1	08/08/23	08/08/23	
Ethylbenzene	ND	0.0250	1	08/08/23	08/08/23	
Toluene	ND	0.0250	1	08/08/23	08/08/23	
o-Xylene	ND	0.0250	1	08/08/23	08/08/23	
p,m-Xylene	ND	0.0500	1	08/08/23	08/08/23	
Total Xylenes	ND	0.0250	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*95.3 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*103 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*95.3 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*103 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332038
Diesel Range Organics (C10-C28)	ND	25.0	1	08/08/23	08/08/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/08/23	08/08/23	
Surrogate: n-Nonane		*101 %*	*50-200*	*08/08/23*	*08/08/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332028
Chloride	ND	20.0	1	08/08/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

SP Comp 41 -Surf

E308045-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Benzene	ND	0.0250	1	08/08/23	08/08/23	
Ethylbenzene	ND	0.0250	1	08/08/23	08/08/23	
Toluene	ND	0.0250	1	08/08/23	08/08/23	
o-Xylene	ND	0.0250	1	08/08/23	08/08/23	
p,m-Xylene	ND	0.0500	1	08/08/23	08/08/23	
Total Xylenes	ND	0.0250	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*99.0 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*93.4 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*104 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*99.0 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*93.4 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*104 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332038
Diesel Range Organics (C10-C28)	ND	25.0	1	08/08/23	08/08/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/08/23	08/08/23	
Surrogate: n-Nonane		*104 %*	*50-200*	*08/08/23*	*08/08/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332028
Chloride	ND	20.0	1	08/08/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

SP Comp 42 -Surf

E308045-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Benzene	ND	0.0250	1	08/08/23	08/08/23	
Ethylbenzene	ND	0.0250	1	08/08/23	08/08/23	
Toluene	ND	0.0250	1	08/08/23	08/08/23	
o-Xylene	ND	0.0250	1	08/08/23	08/08/23	
p,m-Xylene	ND	0.0500	1	08/08/23	08/08/23	
Total Xylenes	ND	0.0250	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*99.8 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*99.9 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*103 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*99.8 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*99.9 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*103 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332038
Diesel Range Organics (C10-C28)	ND	25.0	1	08/08/23	08/08/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/08/23	08/08/23	
Surrogate: n-Nonane		*99.2 %*	*50-200*	*08/08/23*	*08/08/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332028
Chloride	ND	20.0	1	08/08/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

SP Comp 43 -Surf

E308045-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Benzene	ND	0.0250	1	08/08/23	08/08/23	
Ethylbenzene	ND	0.0250	1	08/08/23	08/08/23	
Toluene	ND	0.0250	1	08/08/23	08/08/23	
o-Xylene	ND	0.0250	1	08/08/23	08/08/23	
p,m-Xylene	ND	0.0500	1	08/08/23	08/08/23	
Total Xylenes	ND	0.0250	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*98.8 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*100 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*98.8 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*100 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332038
Diesel Range Organics (C10-C28)	**25.9**	25.0	1	08/08/23	08/08/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/08/23	08/08/23	
Surrogate: n-Nonane		*98.3 %*	*50-200*	*08/08/23*	*08/08/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332028
Chloride	ND	20.0	1	08/08/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

SP Comp 44 -Surf

E308045-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Benzene	ND	0.0250	1	08/08/23	08/08/23	
Ethylbenzene	ND	0.0250	1	08/08/23	08/08/23	
Toluene	ND	0.0250	1	08/08/23	08/08/23	
o-Xylene	ND	0.0250	1	08/08/23	08/08/23	
p,m-Xylene	ND	0.0500	1	08/08/23	08/08/23	
Total Xylenes	ND	0.0250	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*95.7 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*103 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*95.7 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*103 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332038
Diesel Range Organics (C10-C28)	ND	25.0	1	08/08/23	08/09/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/08/23	08/09/23	
Surrogate: n-Nonane		*99.5 %*	*50-200*	*08/08/23*	*08/09/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332028
Chloride	ND	20.0	1	08/08/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

SP Comp 45 -Surf

E308045-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Benzene	ND	0.0250	1	08/08/23	08/08/23	
Ethylbenzene	ND	0.0250	1	08/08/23	08/08/23	
Toluene	ND	0.0250	1	08/08/23	08/08/23	
o-Xylene	ND	0.0250	1	08/08/23	08/08/23	
p,m-Xylene	ND	0.0500	1	08/08/23	08/08/23	
Total Xylenes	ND	0.0250	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*94.2 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*102 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*94.2 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*102 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332038
Diesel Range Organics (C10-C28)	ND	25.0	1	08/08/23	08/09/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/08/23	08/09/23	
Surrogate: n-Nonane		*97.9 %*	*50-200*	*08/08/23*	*08/09/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332028
Chloride	ND	20.0	1	08/08/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

SP Comp 46 -Surf

E308045-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Benzene	ND	0.0250	1	08/08/23	08/08/23	
Ethylbenzene	ND	0.0250	1	08/08/23	08/08/23	
Toluene	ND	0.0250	1	08/08/23	08/08/23	
o-Xylene	ND	0.0250	1	08/08/23	08/08/23	
p,m-Xylene	ND	0.0500	1	08/08/23	08/08/23	
Total Xylenes	ND	0.0250	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*98.1 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*102 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*98.1 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*102 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332038
Diesel Range Organics (C10-C28)	ND	25.0	1	08/08/23	08/09/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/08/23	08/09/23	
Surrogate: n-Nonane		*99.2 %*	*50-200*	*08/08/23*	*08/09/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332028
Chloride	ND	20.0	1	08/08/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

SP Comp 47 -Surf

E308045-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Benzene	ND	0.0250	1	08/08/23	08/08/23	
Ethylbenzene	ND	0.0250	1	08/08/23	08/08/23	
Toluene	ND	0.0250	1	08/08/23	08/08/23	
o-Xylene	ND	0.0250	1	08/08/23	08/08/23	
p,m-Xylene	ND	0.0500	1	08/08/23	08/08/23	
Total Xylenes	ND	0.0250	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*93.5 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*104 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*93.5 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*104 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332038
Diesel Range Organics (C10-C28)	ND	25.0	1	08/08/23	08/09/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/08/23	08/09/23	
Surrogate: n-Nonane		*96.6 %*	*50-200*	*08/08/23*	*08/09/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332028
Chloride	ND	20.0	1	08/08/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

SP Comp 48 -Surf

E308045-13

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Benzene	ND	0.0250	1	08/08/23	08/08/23	
Ethylbenzene	ND	0.0250	1	08/08/23	08/08/23	
Toluene	ND	0.0250	1	08/08/23	08/08/23	
o-Xylene	ND	0.0250	1	08/08/23	08/08/23	
p,m-Xylene	ND	0.0500	1	08/08/23	08/08/23	
Total Xylenes	ND	0.0250	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*99.7 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*94.5 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*103 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*99.7 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*94.5 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*103 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332038
Diesel Range Organics (C10-C28)	ND	25.0	1	08/08/23	08/09/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/08/23	08/09/23	
Surrogate: n-Nonane		*98.1 %*	*50-200*	*08/08/23*	*08/09/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332028
Chloride	ND	20.0	1	08/08/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

SP Comp 49 -Surf

E308045-14

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Benzene	ND	0.0250	1	08/08/23	08/08/23	
Ethylbenzene	ND	0.0250	1	08/08/23	08/08/23	
Toluene	ND	0.0250	1	08/08/23	08/08/23	
o-Xylene	ND	0.0250	1	08/08/23	08/08/23	
p,m-Xylene	ND	0.0500	1	08/08/23	08/08/23	
Total Xylenes	ND	0.0250	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*96.6 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*102 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*96.6 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*102 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332038
Diesel Range Organics (C10-C28)	ND	25.0	1	08/08/23	08/09/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/08/23	08/09/23	
Surrogate: n-Nonane		*97.7 %*	*50-200*	*08/08/23*	*08/09/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332028
Chloride	ND	20.0	1	08/08/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

SP Comp 50 -Surf

E308045-15

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Benzene	ND	0.0250	1	08/08/23	08/08/23	
Ethylbenzene	ND	0.0250	1	08/08/23	08/08/23	
Toluene	ND	0.0250	1	08/08/23	08/08/23	
o-Xylene	ND	0.0250	1	08/08/23	08/08/23	
p,m-Xylene	ND	0.0500	1	08/08/23	08/08/23	
Total Xylenes	ND	0.0250	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*98.9 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*99.4 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*102 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*98.9 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*99.4 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*102 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332038
Diesel Range Organics (C10-C28)	ND	25.0	1	08/08/23	08/09/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/08/23	08/09/23	
Surrogate: n-Nonane		*96.1 %*	*50-200*	*08/08/23*	*08/09/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332028
Chloride	ND	20.0	1	08/08/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

SP Comp 51 -Surf

E308045-16

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Benzene	ND	0.0250	1	08/08/23	08/08/23	
Ethylbenzene	ND	0.0250	1	08/08/23	08/08/23	
Toluene	ND	0.0250	1	08/08/23	08/08/23	
o-Xylene	ND	0.0250	1	08/08/23	08/08/23	
p,m-Xylene	ND	0.0500	1	08/08/23	08/08/23	
Total Xylenes	ND	0.0250	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*98.8 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*94.4 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*103 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*98.8 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*94.4 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*103 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332038
Diesel Range Organics (C10-C28)	ND	25.0	1	08/08/23	08/09/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/08/23	08/09/23	
Surrogate: n-Nonane		*102 %*	*50-200*	*08/08/23*	*08/09/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332028
Chloride	ND	20.0	1	08/08/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

SP Comp 52 -Surf

E308045-17

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Benzene	ND	0.0250	1	08/08/23	08/08/23	
Ethylbenzene	ND	0.0250	1	08/08/23	08/08/23	
Toluene	ND	0.0250	1	08/08/23	08/08/23	
o-Xylene	ND	0.0250	1	08/08/23	08/08/23	
p,m-Xylene	ND	0.0500	1	08/08/23	08/08/23	
Total Xylenes	ND	0.0250	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*98.6 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*93.3 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*103 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*98.6 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*93.3 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*103 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332038
Diesel Range Organics (C10-C28)	ND	25.0	1	08/08/23	08/09/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/08/23	08/09/23	
Surrogate: n-Nonane		*94.8 %*	*50-200*	*08/08/23*	*08/09/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332028
Chloride	ND	20.0	1	08/08/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

SP Comp 53 -Surf

E308045-18

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Benzene	ND	0.0250	1	08/08/23	08/08/23	
Ethylbenzene	ND	0.0250	1	08/08/23	08/08/23	
Toluene	ND	0.0250	1	08/08/23	08/08/23	
o-Xylene	ND	0.0250	1	08/08/23	08/08/23	
p,m-Xylene	ND	0.0500	1	08/08/23	08/08/23	
Total Xylenes	ND	0.0250	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*95.0 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*103 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/08/23	08/08/23	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: 1,2-Dichloroethane-d4		*95.0 %*	*70-130*	*08/08/23*	*08/08/23*	
Surrogate: Toluene-d8		*103 %*	*70-130*	*08/08/23*	*08/08/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332038
Diesel Range Organics (C10-C28)	ND	25.0	1	08/08/23	08/09/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/08/23	08/09/23	
Surrogate: n-Nonane		*99.2 %*	*50-200*	*08/08/23*	*08/09/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332028
Chloride	ND	20.0	1	08/08/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

SP Comp 54 -Surf

E308045-19

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Benzene	ND	0.0250	1	08/08/23	08/09/23	
Ethylbenzene	ND	0.0250	1	08/08/23	08/09/23	
Toluene	ND	0.0250	1	08/08/23	08/09/23	
o-Xylene	ND	0.0250	1	08/08/23	08/09/23	
p,m-Xylene	ND	0.0500	1	08/08/23	08/09/23	
Total Xylenes	ND	0.0250	1	08/08/23	08/09/23	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*08/08/23*	*08/09/23*	
Surrogate: 1,2-Dichloroethane-d4		*94.6 %*	*70-130*	*08/08/23*	*08/09/23*	
Surrogate: Toluene-d8		*103 %*	*70-130*	*08/08/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/08/23	08/09/23	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*08/08/23*	*08/09/23*	
Surrogate: 1,2-Dichloroethane-d4		*94.6 %*	*70-130*	*08/08/23*	*08/09/23*	
Surrogate: Toluene-d8		*103 %*	*70-130*	*08/08/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332038
Diesel Range Organics (C10-C28)	ND	25.0	1	08/08/23	08/09/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/08/23	08/09/23	
Surrogate: n-Nonane		*102 %*	*50-200*	*08/08/23*	*08/09/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332028
Chloride	ND	20.0	1	08/08/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

SP Comp 55 -Surf

E308045-20

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Benzene	ND	0.0250	1	08/08/23	08/09/23	
Ethylbenzene	ND	0.0250	1	08/08/23	08/09/23	
Toluene	ND	0.0250	1	08/08/23	08/09/23	
o-Xylene	ND	0.0250	1	08/08/23	08/09/23	
p,m-Xylene	ND	0.0500	1	08/08/23	08/09/23	
Total Xylenes	ND	0.0250	1	08/08/23	08/09/23	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*08/08/23*	*08/09/23*	
Surrogate: 1,2-Dichloroethane-d4		*95.2 %*	*70-130*	*08/08/23*	*08/09/23*	
Surrogate: Toluene-d8		*102 %*	*70-130*	*08/08/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332022
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/08/23	08/09/23	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*08/08/23*	*08/09/23*	
Surrogate: 1,2-Dichloroethane-d4		*95.2 %*	*70-130*	*08/08/23*	*08/09/23*	
Surrogate: Toluene-d8		*102 %*	*70-130*	*08/08/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332038
Diesel Range Organics (C10-C28)	ND	25.0	1	08/08/23	08/09/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/08/23	08/09/23	
Surrogate: n-Nonane		*100 %*	*50-200*	*08/08/23*	*08/09/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332028
Chloride	ND	20.0	1	08/08/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

SP Comp 56 -Surf

E308045-21

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332023
Benzene	ND	0.0250	1	08/08/23	08/09/23	
Ethylbenzene	ND	0.0250	1	08/08/23	08/09/23	
Toluene	ND	0.0250	1	08/08/23	08/09/23	
o-Xylene	ND	0.0250	1	08/08/23	08/09/23	
p,m-Xylene	ND	0.0500	1	08/08/23	08/09/23	
Total Xylenes	ND	0.0250	1	08/08/23	08/09/23	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*08/08/23*	*08/09/23*	
Surrogate: 1,2-Dichloroethane-d4		*99.7 %*	*70-130*	*08/08/23*	*08/09/23*	
Surrogate: Toluene-d8		*102 %*	*70-130*	*08/08/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332023
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/08/23	08/09/23	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*08/08/23*	*08/09/23*	
Surrogate: 1,2-Dichloroethane-d4		*99.7 %*	*70-130*	*08/08/23*	*08/09/23*	
Surrogate: Toluene-d8		*102 %*	*70-130*	*08/08/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332039
Diesel Range Organics (C10-C28)	**106**	25.0	1	08/08/23	08/08/23	
Oil Range Organics (C28-C36)	**56.4**	50.0	1	08/08/23	08/08/23	
Surrogate: n-Nonane		*94.4 %*	*50-200*	*08/08/23*	*08/08/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332026
Chloride	ND	20.0	1	08/08/23	08/08/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

SP Comp 57 -Surf

E308045-22

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332023
Benzene	ND	0.0250	1	08/08/23	08/09/23	
Ethylbenzene	ND	0.0250	1	08/08/23	08/09/23	
Toluene	ND	0.0250	1	08/08/23	08/09/23	
o-Xylene	ND	0.0250	1	08/08/23	08/09/23	
p,m-Xylene	ND	0.0500	1	08/08/23	08/09/23	
Total Xylenes	ND	0.0250	1	08/08/23	08/09/23	
Surrogate: Bromofluorobenzene		*100 %*	*70-130*	*08/08/23*	*08/09/23*	
Surrogate: 1,2-Dichloroethane-d4		*94.2 %*	*70-130*	*08/08/23*	*08/09/23*	
Surrogate: Toluene-d8		*102 %*	*70-130*	*08/08/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332023
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/08/23	08/09/23	
Surrogate: Bromofluorobenzene		*100 %*	*70-130*	*08/08/23*	*08/09/23*	
Surrogate: 1,2-Dichloroethane-d4		*94.2 %*	*70-130*	*08/08/23*	*08/09/23*	
Surrogate: Toluene-d8		*102 %*	*70-130*	*08/08/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332039
Diesel Range Organics (C10-C28)	**117**	25.0	1	08/08/23	08/08/23	
Oil Range Organics (C28-C36)	**69.5**	50.0	1	08/08/23	08/08/23	
Surrogate: n-Nonane		*93.8 %*	*50-200*	*08/08/23*	*08/08/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332026
Chloride	ND	20.0	1	08/08/23	08/08/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

SP Comp 58 -Surf

E308045-23

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332023
Benzene	ND	0.0250	1	08/08/23	08/09/23	
Ethylbenzene	ND	0.0250	1	08/08/23	08/09/23	
Toluene	ND	0.0250	1	08/08/23	08/09/23	
o-Xylene	ND	0.0250	1	08/08/23	08/09/23	
p,m-Xylene	ND	0.0500	1	08/08/23	08/09/23	
Total Xylenes	ND	0.0250	1	08/08/23	08/09/23	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*08/08/23*	*08/09/23*	
Surrogate: 1,2-Dichloroethane-d4		*97.2 %*	*70-130*	*08/08/23*	*08/09/23*	
Surrogate: Toluene-d8		*99.9 %*	*70-130*	*08/08/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332023
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/08/23	08/09/23	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*08/08/23*	*08/09/23*	
Surrogate: 1,2-Dichloroethane-d4		*97.2 %*	*70-130*	*08/08/23*	*08/09/23*	
Surrogate: Toluene-d8		*99.9 %*	*70-130*	*08/08/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332039
Diesel Range Organics (C10-C28)	**218**	25.0	1	08/08/23	08/09/23	
Oil Range Organics (C28-C36)	**123**	50.0	1	08/08/23	08/09/23	
Surrogate: n-Nonane		*92.1 %*	*50-200*	*08/08/23*	*08/09/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332026
Chloride	ND	20.0	1	08/08/23	08/08/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

SP Comp 59 -Surf

E308045-24

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332023
Benzene	ND	0.0250	1	08/08/23	08/09/23	
Ethylbenzene	ND	0.0250	1	08/08/23	08/09/23	
Toluene	ND	0.0250	1	08/08/23	08/09/23	
o-Xylene	ND	0.0250	1	08/08/23	08/09/23	
p,m-Xylene	ND	0.0500	1	08/08/23	08/09/23	
Total Xylenes	ND	0.0250	1	08/08/23	08/09/23	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*08/08/23*	*08/09/23*	
Surrogate: 1,2-Dichloroethane-d4		*99.7 %*	*70-130*	*08/08/23*	*08/09/23*	
Surrogate: Toluene-d8		*102 %*	*70-130*	*08/08/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332023
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/08/23	08/09/23	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*08/08/23*	*08/09/23*	
Surrogate: 1,2-Dichloroethane-d4		*99.7 %*	*70-130*	*08/08/23*	*08/09/23*	
Surrogate: Toluene-d8		*102 %*	*70-130*	*08/08/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332039
Diesel Range Organics (C10-C28)	**256**	25.0	1	08/08/23	08/09/23	
Oil Range Organics (C28-C36)	**153**	50.0	1	08/08/23	08/09/23	
Surrogate: n-Nonane		*93.4 %*	*50-200*	*08/08/23*	*08/09/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332026
Chloride	ND	20.0	1	08/08/23	08/08/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

SP Comp 60 -Surf

E308045-25

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332023
Benzene	ND	0.0250	1	08/08/23	08/09/23	
Ethylbenzene	ND	0.0250	1	08/08/23	08/09/23	
Toluene	ND	0.0250	1	08/08/23	08/09/23	
o-Xylene	ND	0.0250	1	08/08/23	08/09/23	
p,m-Xylene	ND	0.0500	1	08/08/23	08/09/23	
Total Xylenes	ND	0.0250	1	08/08/23	08/09/23	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*08/08/23*	*08/09/23*	
Surrogate: 1,2-Dichloroethane-d4		*98.8 %*	*70-130*	*08/08/23*	*08/09/23*	
Surrogate: Toluene-d8		*98.4 %*	*70-130*	*08/08/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332023
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/08/23	08/09/23	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*08/08/23*	*08/09/23*	
Surrogate: 1,2-Dichloroethane-d4		*98.8 %*	*70-130*	*08/08/23*	*08/09/23*	
Surrogate: Toluene-d8		*98.4 %*	*70-130*	*08/08/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332039
Diesel Range Organics (C10-C28)	ND	25.0	1	08/08/23	08/09/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/08/23	08/09/23	
Surrogate: n-Nonane		*88.3 %*	*50-200*	*08/08/23*	*08/09/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332026
Chloride	ND	20.0	1	08/08/23	08/08/23	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

Volatile Organic Compounds by EPA 8260B

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2332022-BLK1)									Prepared: 08/08/23 Analyzed: 08/08/23
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: Bromofluorobenzene	*0.510*		*0.500*		*102*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.468*		*0.500*		*93.5*	*70-130*			
Surrogate: Toluene-d8	*0.517*		*0.500*		*103*	*70-130*			
LCS (2332022-BS1)									Prepared: 08/08/23 Analyzed: 08/08/23
Benzene	2.62	0.0250	2.50		105	70-130			
Ethylbenzene	2.45	0.0250	2.50		97.9	70-130			
Toluene	2.52	0.0250	2.50		101	70-130			
o-Xylene	2.65	0.0250	2.50		106	70-130			
p,m-Xylene	5.26	0.0500	5.00		105	70-130			
Total Xylenes	7.91	0.0250	7.50		105	70-130			
Surrogate: Bromofluorobenzene	*0.522*		*0.500*		*104*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.469*		*0.500*		*93.7*	*70-130*			
Surrogate: Toluene-d8	*0.509*		*0.500*		*102*	*70-130*			
Matrix Spike (2332022-MS1)				**Source: E308045-12**					Prepared: 08/08/23 Analyzed: 08/08/23
Benzene	2.62	0.0250	2.50	ND	105	48-131			
Ethylbenzene	2.45	0.0250	2.50	ND	98.0	45-135			
Toluene	2.52	0.0250	2.50	ND	101	48-130			
o-Xylene	2.65	0.0250	2.50	ND	106	43-135			
p,m-Xylene	5.21	0.0500	5.00	ND	104	43-135			
Total Xylenes	7.86	0.0250	7.50	ND	105	43-135			
Surrogate: Bromofluorobenzene	*0.511*		*0.500*		*102*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.465*		*0.500*		*92.9*	*70-130*			
Surrogate: Toluene-d8	*0.507*		*0.500*		*101*	*70-130*			
Matrix Spike Dup (2332022-MSD1)				**Source: E308045-12**					Prepared: 08/08/23 Analyzed: 08/08/23
Benzene	2.61	0.0250	2.50	ND	104	48-131	0.326	23	
Ethylbenzene	2.47	0.0250	2.50	ND	98.7	45-135	0.793	27	
Toluene	2.55	0.0250	2.50	ND	102	48-130	0.848	24	
o-Xylene	2.71	0.0250	2.50	ND	108	43-135	2.13	27	
p,m-Xylene	5.36	0.0500	5.00	ND	107	43-135	2.89	27	
Total Xylenes	8.07	0.0250	7.50	ND	108	43-135	2.64	27	
Surrogate: Bromofluorobenzene	*0.519*		*0.500*		*104*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.474*		*0.500*		*94.8*	*70-130*			
Surrogate: Toluene-d8	*0.510*		*0.500*		*102*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

Volatile Organic Compounds by EPA 8260B

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2332023-BLK1)									Prepared: 08/08/23 Analyzed: 08/09/23
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: Bromofluorobenzene	*0.506*		*0.500*		*101*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.483*		*0.500*		*96.6*	*70-130*			
Surrogate: Toluene-d8	*0.517*		*0.500*		*103*	*70-130*			
LCS (2332023-BS1)									Prepared: 08/08/23 Analyzed: 08/09/23
Benzene	2.51	0.0250	2.50		100	70-130			
Ethylbenzene	2.34	0.0250	2.50		93.5	70-130			
Toluene	2.41	0.0250	2.50		96.3	70-130			
o-Xylene	2.46	0.0250	2.50		98.4	70-130			
p,m-Xylene	4.85	0.0500	5.00		97.0	70-130			
Total Xylenes	7.31	0.0250	7.50		97.5	70-130			
Surrogate: Bromofluorobenzene	*0.496*		*0.500*		*99.2*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.498*		*0.500*		*99.5*	*70-130*			
Surrogate: Toluene-d8	*0.511*		*0.500*		*102*	*70-130*			
Matrix Spike (2332023-MS1)				**Source: E308045-21**					Prepared: 08/08/23 Analyzed: 08/09/23
Benzene	2.59	0.0250	2.50	ND	104	48-131			
Ethylbenzene	2.46	0.0250	2.50	ND	98.3	45-135			
Toluene	2.55	0.0250	2.50	ND	102	48-130			
o-Xylene	2.62	0.0250	2.50	ND	105	43-135			
p,m-Xylene	5.15	0.0500	5.00	ND	103	43-135			
Total Xylenes	7.77	0.0250	7.50	ND	104	43-135			
Surrogate: Bromofluorobenzene	*0.512*		*0.500*		*102*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.491*		*0.500*		*98.2*	*70-130*			
Surrogate: Toluene-d8	*0.516*		*0.500*		*103*	*70-130*			
Matrix Spike Dup (2332023-MSD1)				**Source: E308045-21**					Prepared: 08/08/23 Analyzed: 08/09/23
Benzene	2.64	0.0250	2.50	ND	106	48-131	2.04	23	
Ethylbenzene	2.49	0.0250	2.50	ND	99.7	45-135	1.37	27	
Toluene	2.56	0.0250	2.50	ND	102	48-130	0.509	24	
o-Xylene	2.68	0.0250	2.50	ND	107	43-135	2.13	27	
p,m-Xylene	5.31	0.0500	5.00	ND	106	43-135	3.04	27	
Total Xylenes	7.98	0.0250	7.50	ND	106	43-135	2.74	27	
Surrogate: Bromofluorobenzene	*0.513*		*0.500*		*103*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.488*		*0.500*		*97.5*	*70-130*			
Surrogate: Toluene-d8	*0.508*		*0.500*		*102*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2332022-BLK1)									Prepared: 08/08/23 Analyzed: 08/08/23
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: Bromofluorobenzene	*0.510*		*0.500*		*102*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.468*		*0.500*		*93.5*	*70-130*			
Surrogate: Toluene-d8	*0.517*		*0.500*		*103*	*70-130*			
LCS (2332022-BS2)									Prepared: 08/08/23 Analyzed: 08/08/23
Gasoline Range Organics (C6-C10)	57.8	20.0	50.0		116	70-130			
Surrogate: Bromofluorobenzene	*0.521*		*0.500*		*104*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.470*		*0.500*		*93.9*	*70-130*			
Surrogate: Toluene-d8	*0.512*		*0.500*		*102*	*70-130*			
Matrix Spike (2332022-MS2)				**Source: E308045-12**					Prepared: 08/08/23 Analyzed: 08/08/23
Gasoline Range Organics (C6-C10)	60.1	20.0	50.0	ND	120	70-130			
Surrogate: Bromofluorobenzene	*0.509*		*0.500*		*102*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.471*		*0.500*		*94.1*	*70-130*			
Surrogate: Toluene-d8	*0.521*		*0.500*		*104*	*70-130*			
Matrix Spike Dup (2332022-MSD2)				**Source: E308045-12**					Prepared: 08/08/23 Analyzed: 08/08/23
Gasoline Range Organics (C6-C10)	56.4	20.0	50.0	ND	113	70-130	6.35	20	
Surrogate: Bromofluorobenzene	*0.516*		*0.500*		*103*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.467*		*0.500*		*93.4*	*70-130*			
Surrogate: Toluene-d8	*0.516*		*0.500*		*103*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2332023-BLK1)									Prepared: 08/08/23 Analyzed: 08/09/23
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: Bromofluorobenzene	*0.506*		*0.500*		*101*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.483*		*0.500*		*96.6*	*70-130*			
Surrogate: Toluene-d8	*0.517*		*0.500*		*103*	*70-130*			
LCS (2332023-BS2)									Prepared: 08/08/23 Analyzed: 08/09/23
Gasoline Range Organics (C6-C10)	54.6	20.0	50.0		109	70-130			
Surrogate: Bromofluorobenzene	*0.507*		*0.500*		*101*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.473*		*0.500*		*94.6*	*70-130*			
Surrogate: Toluene-d8	*0.519*		*0.500*		*104*	*70-130*			
Matrix Spike (2332023-MS2)				**Source: E308045-21**					Prepared: 08/08/23 Analyzed: 08/09/23
Gasoline Range Organics (C6-C10)	58.8	20.0	50.0	ND	118	70-130			
Surrogate: Bromofluorobenzene	*0.514*		*0.500*		*103*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.491*		*0.500*		*98.1*	*70-130*			
Surrogate: Toluene-d8	*0.517*		*0.500*		*103*	*70-130*			
Matrix Spike Dup (2332023-MSD2)				**Source: E308045-21**					Prepared: 08/08/23 Analyzed: 08/09/23
Gasoline Range Organics (C6-C10)	60.1	20.0	50.0	ND	120	70-130	2.17	20	
Surrogate: Bromofluorobenzene	*0.515*		*0.500*		*103*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.469*		*0.500*		*93.7*	*70-130*			
Surrogate: Toluene-d8	*0.519*		*0.500*		*104*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: JL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2332038-BLK1)									Prepared: 08/08/23 Analyzed: 08/08/23
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*52.8*		*50.0*		*106*	*50-200*			
LCS (2332038-BS1)									Prepared: 08/08/23 Analyzed: 08/08/23
Diesel Range Organics (C10-C28)	244	25.0	250		97.7	38-132			
Surrogate: n-Nonane	*48.6*		*50.0*		*97.1*	*50-200*			
Matrix Spike (2332038-MS1)				**Source: E308045-02**					Prepared: 08/08/23 Analyzed: 08/08/23
Diesel Range Organics (C10-C28)	244	25.0	250	ND	97.5	38-132			
Surrogate: n-Nonane	*47.9*		*50.0*		*95.7*	*50-200*			
Matrix Spike Dup (2332038-MSD1)				**Source: E308045-02**					Prepared: 08/08/23 Analyzed: 08/08/23
Diesel Range Organics (C10-C28)	261	25.0	250	ND	104	38-132	6.71	20	
Surrogate: n-Nonane	*48.1*		*50.0*		*96.2*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: JL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2332039-BLK1)									Prepared: 08/08/23 Analyzed: 08/08/23
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*49.6*		*50.0*		*99.1*	*50-200*			
LCS (2332039-BS1)									Prepared: 08/08/23 Analyzed: 08/08/23
Diesel Range Organics (C10-C28)	234	25.0	250		93.7	38-132			
Surrogate: n-Nonane	*45.4*		*50.0*		*90.8*	*50-200*			
Matrix Spike (2332039-MS1)				**Source: E308036-03**					Prepared: 08/08/23 Analyzed: 08/09/23
Diesel Range Organics (C10-C28)	242	25.0	250	ND	96.7	38-132			
Surrogate: n-Nonane	*40.8*		*50.0*		*81.7*	*50-200*			
Matrix Spike Dup (2332039-MSD1)				**Source: E308036-03**					Prepared: 08/08/23 Analyzed: 08/08/23
Diesel Range Organics (C10-C28)	241	25.0	250	ND	96.4	38-132	0.325	20	
Surrogate: n-Nonane	*43.0*		*50.0*		*86.0*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

Anions by EPA 300.0/9056A

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2332026-BLK1)									Prepared: 08/08/23 Analyzed: 08/08/23
Chloride	ND	20.0							
LCS (2332026-BS1)									Prepared: 08/08/23 Analyzed: 08/08/23
Chloride	256	20.0	250		103	90-110			
Matrix Spike (2332026-MS1)				**Source: E308042-01**					Prepared: 08/08/23 Analyzed: 08/08/23
Chloride	296	20.0	250	39.0	103	80-120			
Matrix Spike Dup (2332026-MSD1)				**Source: E308042-01**					Prepared: 08/08/23 Analyzed: 08/08/23
Chloride	296	20.0	250	39.0	103	80-120	0.147	20	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/9/2023 4:03:19PM

Anions by EPA 300.0/9056A

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2332028-BLK1)									Prepared: 08/08/23 Analyzed: 08/09/23
Chloride	ND	20.0							
LCS (2332028-BS1)									Prepared: 08/08/23 Analyzed: 08/09/23
Chloride	248	20.0	250		99.4	90-110			
Matrix Spike (2332028-MS1)				**Source: E308045-01**					Prepared: 08/08/23 Analyzed: 08/09/23
Chloride	261	20.0	250	ND	104	80-120			
Matrix Spike Dup (2332028-MSD1)				**Source: E308045-01**					Prepared: 08/08/23 Analyzed: 08/09/23
Chloride	262	20.0	250	ND	105	80-120	0.462	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	08/09/23 16:03

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client: TGRock
Project: Olmaus North
Project Manager: Natalie G.
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ESS
Address: 2724 NW COUNTY ROAD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
EMAIL TO: Natalie@energystaffingllc.com
Dakoatah@energystaffingllc.com

Lab Use Only
Lab WO# E308045
Job Number 200460001

TAT: 1D | 2D x | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM x | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM | BGDOC TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	Remarks
	08/04/23	S	1	SP Comp 36 - SU6F	1	
				SP Comp 37 - SU6F	2	
				SP Comp 38 - SU6F	3	
				SP Comp 39 - SU6F	4	
				SP Comp 40 - SU6F	5	
				SP Comp 41 - SU6F	6	
				SP Comp 42 - SU6F	7	
				SP Comp 43 - SU6F	8	
				SP Comp 44 - SU6F	9	
	08/04/23	S	1	SP Comp 45 - SU6F	10	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Sol:S

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Sol:S	08/04/23			8-7-23	1330
	8-7-23	1630		8-7-23	1730
	8-7-23	2345		8.8.23	8:15

Lab Use Only
Received on ice: Y N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client: TopRock	
Project: Olymbus North	
Project Manager: Natalie G.	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To

Attention: ESS
Address: 2724 NW COUNTY ROAD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
EMAIL TO: Natalie@energystaffingllc.com
Dakoatah@energystaffingllc.com

Lab Use Only

Lab WO# E308045
Job Number 200460001

TAT: 1D | 2D (X) | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
	08/04/23	S	1	SP Comp 46 - SUGF	11							X		
				SP Comp 47 - SUGF	12									
				SP Comp 48 - SUGF	13									
				SP Comp 49 - SUGF	14									
				SP Comp 50 - SUGF	15									
				SP Comp 51 - SUGF	16									
				SP Comp 52 - SUGF	17									
				SP Comp 53 - SUGF	18									
				SP Comp 54 - SUGF	19									
	08/04/23	S	1	SP Comp 55 - SUGF	20							X		

Analysis and Method

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	08/04/23		Michelle Gaylo	8-7-23	1330
Michelle Gaylo	8-7-23	1630	Brandon Mcco	8-7-23	1730
Brandon Mcco	8-7-23	2345	[signature]	8-8-23	8:15

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Lab Use Only
Received on ice: Y (0) N
T1 ____ T2 ____ T3 ____
AVG Temp °C 4

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Page 207 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client: TGBROCK
Project: OLYMPUS North
Project Manager: Natalie G.
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ESS
Address: 2724 NW COUNTY ROAD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
EMAIL TO: Natalie@energystaffingllc.com
Dakoatah@energystaffingllc.com

Lab Use Only
Lab WO# E308045
Job Number 2004600001

TAT: 1D | 2D X | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM X | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6020 | Chloride 300.0 | RGDOC NM X | RGDOC TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number
	08/04/23	S	1	SP Comp 56 - SUSF	21
	〃	〃	〃	SP Comp 57 - SUSF	22
				SP Comp 58 - SUSF	23
				SP Comp 59 - SUSF	24
	08/04/23	S	1	SP Comp 60 - SUSF	25

Remarks

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	08/04/23		Michelle Gonzales	8-7-23	1330
Michelle Gonzales	8-7-23	1630		8-7-23	1730
	8-7-23	2345		8/8/23	8:15

Lab Use Only
Received on ice: Y / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Page 208 of 1517

Envirotech Analytical Laboratory

Printed: 8/8/2023 11:17:34AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	08/08/23 08:15	Work Order ID:	E308045
Phone:	(575) 390-6397	Date Logged In:	08/07/23 17:28	Logged In By:	Alexa Michaels
Email:	natalie@energystaffingllc.com	Due Date:	08/09/23 17:00 (1 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes	
13. If no visible ice, record the temperature. Actual sample temperature: 4°C		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	No	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filteration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

Time sampled is not documented on the COC by client.

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	Olympus North
Work Order:	E402022
Job Number:	20046-0001
Received:	2/2/2024

Revision: 2

Report Reviewed By:

Walter Hinchman
Laboratory Director
6/6/24

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 6/6/24

Natalie Gladden
523 Park Point Drive suite 200
Golden, CO 80401

Project Name: Olympus North
Workorder: E402022
Date Received: 2/2/2024 6:10:00AM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 2/2/2024 6:10:00AM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Golzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 5

Sample Data 6

SPComp 25 - 2’ 6

SPComp 26 - 2’ 7

SPComp 27 - 2’ 8

SPComp 28 - 2’ 9

SPComp 29 - 2’ 10

SPComp 30 - 2’ 11

SPComp 31 - 2’ 12

SPComp 32 - 2’ 13

SPComp 33 - 2’ 14

SPComp 34 - 2’ 15

SPComp 35 - 2’ 16

SPComp 36 - 4’ 17

SPComp 49-2’ 18

SPComp 50-2’ 19

SPComp 51-2’ 20

SPComp 52-2’ 21

SPComp 53-2’ 22

SPComp 54-2’ 23

SPComp 55-2’ 24

SPComp 56-2’ 25

Table of Contents (continued)

SPComp 57-2’ 26

SPComp 58-2’ 27

SPComp 59-2’ 28

SPComp 60 - 2’ 29

QC Summary Data 30

QC - Volatile Organic Compounds by EPA8260B 30

QC - Nonhalogenated Organics by EPA 8015D - GRO 32

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 34

QC - Anions by EPA 300.0/9056A 36

Definitions and Notes 38

Chain of Custody etc. 39

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	06/06/24 14:26

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SPComp 25 - 2'	E402022-01A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 26 - 2'	E402022-02A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 27 - 2'	E402022-03A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 28 - 2'	E402022-04A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 29 - 2'	E402022-05A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 30 - 2'	E402022-06A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 31 - 2'	E402022-07A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 32 - 2'	E402022-08A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 33 - 2'	E402022-09A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 34 - 2'	E402022-10A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 35 - 2'	E402022-11A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 36 - 4'	E402022-12A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 49-2'	E402022-13A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 50-2'	E402022-14A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 51-2'	E402022-15A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 52-2'	E402022-16A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 53-2'	E402022-17A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 54-2'	E402022-18A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 55-2'	E402022-19A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 56-2'	E402022-20A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 57-2'	E402022-21A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 58-2'	E402022-22A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 59-2'	E402022-23A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 60 - 2'	E402022-24A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

SPComp 25 - 2'

E402022-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Benzene	ND	0.0250	1	02/02/24	02/03/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/03/24	
Toluene	ND	0.0250	1	02/02/24	02/03/24	
o-Xylene	ND	0.0250	1	02/02/24	02/03/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/03/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/03/24	
Surrogate: Bromofluorobenzene		*111 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: 1,2-Dichloroethane-d4		*89.9 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: Toluene-d8		*108 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/03/24	
Surrogate: Bromofluorobenzene		*111 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: 1,2-Dichloroethane-d4		*89.9 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: Toluene-d8		*108 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405135
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*88.8 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405161
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

SPComp 26 - 2'

E402022-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Benzene	ND	0.0250	1	02/02/24	02/03/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/03/24	
Toluene	ND	0.0250	1	02/02/24	02/03/24	
o-Xylene	ND	0.0250	1	02/02/24	02/03/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/03/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/03/24	
Surrogate: Bromofluorobenzene		*110 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: 1,2-Dichloroethane-d4		*92.4 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: Toluene-d8		*107 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/03/24	
Surrogate: Bromofluorobenzene		*110 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: 1,2-Dichloroethane-d4		*92.4 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: Toluene-d8		*107 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405135
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*88.0 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405161
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

SPComp 27 - 2'

E402022-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Benzene	ND	0.0250	1	02/02/24	02/03/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/03/24	
Toluene	ND	0.0250	1	02/02/24	02/03/24	
o-Xylene	ND	0.0250	1	02/02/24	02/03/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/03/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/03/24	
Surrogate: Bromofluorobenzene		*111 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: 1,2-Dichloroethane-d4		*91.8 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: Toluene-d8		*105 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/03/24	
Surrogate: Bromofluorobenzene		*111 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: 1,2-Dichloroethane-d4		*91.8 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: Toluene-d8		*105 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405135
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*89.2 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405161
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

SPComp 28 - 2'

E402022-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Benzene	ND	0.0250	1	02/02/24	02/03/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/03/24	
Toluene	ND	0.0250	1	02/02/24	02/03/24	
o-Xylene	ND	0.0250	1	02/02/24	02/03/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/03/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/03/24	
Surrogate: Bromofluorobenzene		*107 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.9 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: Toluene-d8		*110 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/03/24	
Surrogate: Bromofluorobenzene		*107 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.9 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: Toluene-d8		*110 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405135
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*89.4 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405161
Chloride	ND	20.0	1	02/03/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

SPComp 29 - 2'

E402022-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Benzene	ND	0.0250	1	02/02/24	02/03/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/03/24	
Toluene	ND	0.0250	1	02/02/24	02/03/24	
o-Xylene	ND	0.0250	1	02/02/24	02/03/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/03/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/03/24	
Surrogate: Bromofluorobenzene		*108 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.3 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: Toluene-d8		*107 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/03/24	
Surrogate: Bromofluorobenzene		*108 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.3 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: Toluene-d8		*107 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405135
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*86.1 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405161
Chloride	ND	20.0	1	02/03/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

SPComp 30 - 2'

E402022-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Benzene	ND	0.0250	1	02/02/24	02/03/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/03/24	
Toluene	ND	0.0250	1	02/02/24	02/03/24	
o-Xylene	ND	0.0250	1	02/02/24	02/03/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/03/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/03/24	
Surrogate: Bromofluorobenzene		*109 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: 1,2-Dichloroethane-d4		*92.8 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: Toluene-d8		*106 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/03/24	
Surrogate: Bromofluorobenzene		*109 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: 1,2-Dichloroethane-d4		*92.8 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: Toluene-d8		*106 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405135
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*87.0 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405161
Chloride	ND	20.0	1	02/03/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

SPComp 31 - 2'

E402022-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Benzene	ND	0.0250	1	02/02/24	02/03/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/03/24	
Toluene	ND	0.0250	1	02/02/24	02/03/24	
o-Xylene	ND	0.0250	1	02/02/24	02/03/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/03/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/03/24	
Surrogate: Bromofluorobenzene		*107 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.0 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: Toluene-d8		*107 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/03/24	
Surrogate: Bromofluorobenzene		*107 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.0 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: Toluene-d8		*107 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405135
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*86.6 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405161
Chloride	ND	20.0	1	02/03/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

SPComp 32 - 2'

E402022-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Benzene	ND	0.0250	1	02/02/24	02/03/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/03/24	
Toluene	ND	0.0250	1	02/02/24	02/03/24	
o-Xylene	ND	0.0250	1	02/02/24	02/03/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/03/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/03/24	
Surrogate: Bromofluorobenzene		*108 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: 1,2-Dichloroethane-d4		*95.1 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: Toluene-d8		*107 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/03/24	
Surrogate: Bromofluorobenzene		*108 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: 1,2-Dichloroethane-d4		*95.1 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: Toluene-d8		*107 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405135
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*91.0 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405161
Chloride	ND	20.0	1	02/03/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

SPComp 33 - 2'

E402022-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Benzene	ND	0.0250	1	02/02/24	02/03/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/03/24	
Toluene	ND	0.0250	1	02/02/24	02/03/24	
o-Xylene	ND	0.0250	1	02/02/24	02/03/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/03/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/03/24	
Surrogate: Bromofluorobenzene		*109 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: 1,2-Dichloroethane-d4		*94.0 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: Toluene-d8		*106 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/03/24	
Surrogate: Bromofluorobenzene		*109 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: 1,2-Dichloroethane-d4		*94.0 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: Toluene-d8		*106 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405135
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*86.7 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405161
Chloride	ND	20.0	1	02/03/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

SPComp 34 - 2'

E402022-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Benzene	ND	0.0250	1	02/02/24	02/03/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/03/24	
Toluene	ND	0.0250	1	02/02/24	02/03/24	
o-Xylene	ND	0.0250	1	02/02/24	02/03/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/03/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/03/24	
Surrogate: Bromofluorobenzene		*109 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: 1,2-Dichloroethane-d4		*94.5 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: Toluene-d8		*106 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/03/24	
Surrogate: Bromofluorobenzene		*109 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: 1,2-Dichloroethane-d4		*94.5 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: Toluene-d8		*106 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405135
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*90.5 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405161
Chloride	ND	20.0	1	02/03/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

SPComp 35 - 2'

E402022-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Benzene	ND	0.0250	1	02/02/24	02/03/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/03/24	
Toluene	ND	0.0250	1	02/02/24	02/03/24	
o-Xylene	ND	0.0250	1	02/02/24	02/03/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/03/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/03/24	
Surrogate: Bromofluorobenzene		*109 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: 1,2-Dichloroethane-d4		*95.7 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: Toluene-d8		*106 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/03/24	
Surrogate: Bromofluorobenzene		*109 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: 1,2-Dichloroethane-d4		*95.7 %*	*70-130*	*02/02/24*	*02/03/24*	
Surrogate: Toluene-d8		*106 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405135
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*90.5 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405161
Chloride	ND	20.0	1	02/03/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

SPComp 36 - 4'

E402022-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*109 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*94.6 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*108 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*109 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*94.6 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*108 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405135
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*88.6 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405161
Chloride	ND	20.0	1	02/03/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

SPComp 49-2'

E402022-13

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*108 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.5 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*108 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*108 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.5 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*108 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405135
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*90.5 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405161
Chloride	ND	20.0	1	02/03/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

SPComp 50-2'

E402022-14

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*109 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*94.4 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*107 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*109 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*94.4 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*107 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405135
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*90.4 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405161
Chloride	ND	20.0	1	02/03/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

SPComp 51-2'

E402022-15

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*111 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.2 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*111 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.2 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405135
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*91.8 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405161
Chloride	ND	20.0	1	02/03/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

SPComp 52-2'

E402022-16

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*109 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.5 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*106 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*109 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.5 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*106 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405135
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*90.3 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405161
Chloride	ND	20.0	1	02/03/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

SPComp 53-2'

E402022-17

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*110 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*90.8 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*108 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*110 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*90.8 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*108 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405135
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*93.4 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405161
Chloride	ND	20.0	1	02/03/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

SPComp 54-2'

E402022-18

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*109 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*94.6 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*107 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*109 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*94.6 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*107 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405135
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*91.0 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405161
Chloride	ND	20.0	1	02/03/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

SPComp 55-2'

E402022-19

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*108 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*92.2 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*107 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*108 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*92.2 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*107 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405135
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*92.0 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405161
Chloride	ND	20.0	1	02/03/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

SPComp 56-2'

E402022-20

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*109 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*91.4 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*108 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405128
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*109 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*91.4 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*108 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405135
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*89.0 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405161
Chloride	**23.6**	20.0	1	02/03/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

SPComp 57-2'

E402022-21

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Benzene	ND	0.0250	1	02/02/24	02/02/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/02/24	
Toluene	ND	0.0250	1	02/02/24	02/02/24	
o-Xylene	ND	0.0250	1	02/02/24	02/02/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/02/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*118 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.6 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*118 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.6 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405131
Diesel Range Organics (C10-C28)	ND	25.0	1	02/02/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/02/24	02/04/24	
Surrogate: n-Nonane		*103 %*	*50-200*	*02/02/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405160
Chloride	ND	20.0	1	02/03/24	02/04/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

SPComp 58-2'

E402022-22

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Benzene	ND	0.0250	1	02/02/24	02/02/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/02/24	
Toluene	ND	0.0250	1	02/02/24	02/02/24	
o-Xylene	ND	0.0250	1	02/02/24	02/02/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/02/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*118 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.3 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*118 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.3 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405131
Diesel Range Organics (C10-C28)	ND	25.0	1	02/02/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/02/24	02/04/24	
Surrogate: n-Nonane		*107 %*	*50-200*	*02/02/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405160
Chloride	ND	20.0	1	02/03/24	02/04/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

SPComp 59-2'

E402022-23

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Benzene	ND	0.0250	1	02/02/24	02/02/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/02/24	
Toluene	ND	0.0250	1	02/02/24	02/02/24	
o-Xylene	ND	0.0250	1	02/02/24	02/02/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/02/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*119 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.6 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*119 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.6 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405131
Diesel Range Organics (C10-C28)	ND	25.0	1	02/02/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/02/24	02/04/24	
Surrogate: n-Nonane		*105 %*	*50-200*	*02/02/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405160
Chloride	ND	20.0	1	02/03/24	02/04/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

SPComp 60 - 2'

E402022-24

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Benzene	ND	0.0250	1	02/02/24	02/02/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/02/24	
Toluene	ND	0.0250	1	02/02/24	02/02/24	
o-Xylene	ND	0.0250	1	02/02/24	02/02/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/02/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*117 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*101 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*117 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*101 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405131
Diesel Range Organics (C10-C28)	ND	25.0	1	02/02/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/02/24	02/04/24	
Surrogate: n-Nonane		*106 %*	*50-200*	*02/02/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405160
Chloride	ND	20.0	1	02/03/24	02/04/24	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

Volatile Organic Compounds by EPA 8260B

Analyst: RKS

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405121-BLK1)									Prepared: 02/02/24 Analyzed: 02/03/24
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: Bromofluorobenzene	*0.582*		*0.500*		*116*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.506*		*0.500*		*101*	*70-130*			
Surrogate: Toluene-d8	*0.566*		*0.500*		*113*	*70-130*			
LCS (2405121-BS1)									Prepared: 02/02/24 Analyzed: 02/03/24
Benzene	2.77	0.0250	2.50		111	70-130			
Ethylbenzene	2.80	0.0250	2.50		112	70-130			
Toluene	2.74	0.0250	2.50		109	70-130			
o-Xylene	2.82	0.0250	2.50		113	70-130			
p,m-Xylene	5.65	0.0500	5.00		113	70-130			
Total Xylenes	8.48	0.0250	7.50		113	70-130			
Surrogate: Bromofluorobenzene	*0.605*		*0.500*		*121*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.490*		*0.500*		*98.0*	*70-130*			
Surrogate: Toluene-d8	*0.562*		*0.500*		*112*	*70-130*			
LCS Dup (2405121-BSD1)									Prepared: 02/02/24 Analyzed: 02/03/24
Benzene	2.76	0.0250	2.50		110	70-130	0.290	23	
Ethylbenzene	2.81	0.0250	2.50		112	70-130	0.357	27	
Toluene	2.77	0.0250	2.50		111	70-130	1.22	24	
o-Xylene	2.73	0.0250	2.50		109	70-130	3.24	27	
p,m-Xylene	5.49	0.0500	5.00		110	70-130	2.97	27	
Total Xylenes	8.22	0.0250	7.50		110	70-130	3.06	27	
Surrogate: Bromofluorobenzene	*0.602*		*0.500*		*120*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.498*		*0.500*		*99.5*	*70-130*			
Surrogate: Toluene-d8	*0.568*		*0.500*		*114*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

Volatile Organic Compounds by EPA 8260B

Analyst: RKS

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405128-BLK1)									Prepared: 02/02/24 Analyzed: 02/04/24
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: Bromofluorobenzene	*0.546*		*0.500*		*109*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.457*		*0.500*		*91.3*	*70-130*			
Surrogate: Toluene-d8	*0.546*		*0.500*		*109*	*70-130*			
LCS (2405128-BS1)									Prepared: 02/02/24 Analyzed: 02/04/24
Benzene	2.57	0.0250	2.50		103	70-130			
Ethylbenzene	2.70	0.0250	2.50		108	70-130			
Toluene	2.54	0.0250	2.50		102	70-130			
o-Xylene	2.72	0.0250	2.50		109	70-130			
p,m-Xylene	5.37	0.0500	5.00		107	70-130			
Total Xylenes	8.09	0.0250	7.50		108	70-130			
Surrogate: Bromofluorobenzene	*0.567*		*0.500*		*113*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.462*		*0.500*		*92.3*	*70-130*			
Surrogate: Toluene-d8	*0.529*		*0.500*		*106*	*70-130*			
LCS Dup (2405128-BSD1)									Prepared: 02/02/24 Analyzed: 02/04/24
Benzene	2.65	0.0250	2.50		106	70-130	3.03	23	
Ethylbenzene	2.79	0.0250	2.50		112	70-130	3.27	27	
Toluene	2.66	0.0250	2.50		107	70-130	4.86	24	
o-Xylene	2.82	0.0250	2.50		113	70-130	3.50	27	
p,m-Xylene	5.53	0.0500	5.00		111	70-130	2.97	27	
Total Xylenes	8.34	0.0250	7.50		111	70-130	3.15	27	
Surrogate: Bromofluorobenzene	*0.568*		*0.500*		*114*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.468*		*0.500*		*93.5*	*70-130*			
Surrogate: Toluene-d8	*0.538*		*0.500*		*108*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: RKS

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405121-BLK1)									Prepared: 02/02/24 Analyzed: 02/03/24
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: Bromofluorobenzene	*0.582*		*0.500*		*116*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.506*		*0.500*		*101*	*70-130*			
Surrogate: Toluene-d8	*0.566*		*0.500*		*113*	*70-130*			
LCS (2405121-BS2)									Prepared: 02/02/24 Analyzed: 02/03/24
Gasoline Range Organics (C6-C10)	60.3	20.0	50.0		121	70-130			
Surrogate: Bromofluorobenzene	*0.606*		*0.500*		*121*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.503*		*0.500*		*101*	*70-130*			
Surrogate: Toluene-d8	*0.575*		*0.500*		*115*	*70-130*			
LCS Dup (2405121-BSD2)									Prepared: 02/02/24 Analyzed: 02/03/24
Gasoline Range Organics (C6-C10)	59.7	20.0	50.0		119	70-130	0.958	20	
Surrogate: Bromofluorobenzene	*0.609*		*0.500*		*122*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.480*		*0.500*		*95.9*	*70-130*			
Surrogate: Toluene-d8	*0.583*		*0.500*		*117*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: RKS

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405128-BLK1)									Prepared: 02/02/24 Analyzed: 02/04/24
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: Bromofluorobenzene	*0.546*		*0.500*		*109*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.457*		*0.500*		*91.3*	*70-130*			
Surrogate: Toluene-d8	*0.546*		*0.500*		*109*	*70-130*			
LCS (2405128-BS2)									Prepared: 02/02/24 Analyzed: 02/04/24
Gasoline Range Organics (C6-C10)	50.3	20.0	50.0		101	70-130			
Surrogate: Bromofluorobenzene	*0.563*		*0.500*		*113*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.469*		*0.500*		*93.7*	*70-130*			
Surrogate: Toluene-d8	*0.521*		*0.500*		*104*	*70-130*			
LCS Dup (2405128-BSD2)									Prepared: 02/02/24 Analyzed: 02/04/24
Gasoline Range Organics (C6-C10)	55.3	20.0	50.0		111	70-130	9.32	20	
Surrogate: Bromofluorobenzene	*0.555*		*0.500*		*111*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.453*		*0.500*		*90.5*	*70-130*			
Surrogate: Toluene-d8	*0.527*		*0.500*		*105*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: JL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405131-BLK1)									Prepared: 02/02/24 Analyzed: 02/03/24
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*50.2*		*50.0*		*100*	*50-200*			
LCS (2405131-BS1)									Prepared: 02/02/24 Analyzed: 02/04/24
Diesel Range Organics (C10-C28)	267	25.0	250		107	38-132			
Surrogate: n-Nonane	*50.2*		*50.0*		*100*	*50-200*			
LCS Dup (2405131-BSD1)									Prepared: 02/02/24 Analyzed: 02/04/24
Diesel Range Organics (C10-C28)	288	25.0	250		115	38-132	7.54	20	
Surrogate: n-Nonane	*53.1*		*50.0*		*106*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: JL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405135-BLK1)									Prepared: 02/03/24 Analyzed: 02/04/24
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*46.2*		*50.0*		*92.3*	*50-200*			
LCS (2405135-BS1)									Prepared: 02/03/24 Analyzed: 02/04/24
Diesel Range Organics (C10-C28)	233	25.0	250		93.2	38-132			
Surrogate: n-Nonane	*43.5*		*50.0*		*87.0*	*50-200*			
LCS Dup (2405135-BSD1)									Prepared: 02/03/24 Analyzed: 02/04/24
Diesel Range Organics (C10-C28)	251	25.0	250		101	38-132	7.63	20	
Surrogate: n-Nonane	*44.1*		*50.0*		*88.1*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

Anions by EPA 300.0/9056A

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405160-BLK1)									Prepared: 02/03/24 Analyzed: 02/03/24
Chloride	ND	20.0							
LCS (2405160-BS1)									Prepared: 02/03/24 Analyzed: 02/03/24
Chloride	248	20.0	250		99.2	90-110			
LCS Dup (2405160-BSD1)									Prepared: 02/03/24 Analyzed: 02/03/24
Chloride	247	20.0	250		99.0	90-110	0.270	20	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:26:31PM

Anions by EPA 300.0/9056A

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405161-BLK1)									Prepared: 02/03/24 Analyzed: 02/03/24
Chloride	ND	20.0							
LCS (2405161-BS1)									Prepared: 02/03/24 Analyzed: 02/03/24
Chloride	248	20.0	250		99.2	90-110			
LCS Dup (2405161-BSD1)									Prepared: 02/03/24 Analyzed: 02/03/24
Chloride	249	20.0	250		99.4	90-110	0.272	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	06/06/24 14:26

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 9/15/2025 8:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Rush

Client: TopRock
Project: Olympus North
Project Manager:
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E462022 Job Number 2001A-0001

TAT: 1D X | 2D | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM X | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM | BGDOC TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	BGDOC NM	Remarks
	01/31	S	1	SP Comp 25 - 2'	1	X	
				SP Comp 26 - 2'	2		
				SP Comp 27 - 2'	3		
				SP Comp 28 - 2'	4		
				SP Comp 29 - 2'	5		
				SP Comp 30 - 2'	6		
				SP Comp 31 - 2'	7		
				SP Comp 32 - 2'	8		
				SP Comp 33 - 2'	9		
	01/31	S	1	SP Comp 34 - 2'	10	X	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	01/31/24		Michelle Gaytan	2.1.24	1303
Michelle Gaytan	2-1-24	1630		2/1/24	1630
	2/1/24	2348	Juan Solis	02.02.24	06:10

Lab Use Only
Received on ice: Y / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Page 2 of 3

Chain of Custody

RUSH

Project Information

Client: TopRock
Project: Olympus North
Project Manager:
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To

Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only

Lab WO# E462002 Job Number 26046-0001

TAT: 1D * | 2D \ | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM X | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM | BGDOC TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	BGDOC NM	Remarks
	01/31	S	1	SP Comp 35 - 2'	11	X	
				SP Comp 36 - 4	12		
				SP Comp 49 - 2'	13		
				SP Comp 50 - 2'	14		
				SP Comp 51 - 2'	15		
				SP Comp 52 - 2'	16		
				SP Comp 53 - 2'	17		
				SP Comp 54 - 2'	18		
				SP Comp 55 - 2'	19		
	01/31	S	1	SP Comp 56 - 2'	20	X	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	01/31/24		Michelle Lujan	2-1-24	1303
Michelle Lujan	2-1-24	1630		2/1/24	1630
	2/1/24	2348		0204	0610

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Released to Imaging: 9/5/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Chain of Custody

Rush

Project Information

Client: TGP Rock
Project: Olympus North
Project Manager:
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E 452022 Job Number

TAT: 1D X | 2D | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM X | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM | BGDOC TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	BGDOC NM	BGDOC TX	Remarks
	01/31	S	1	SP Comp 57 - 2'	21	X		
	"	"	"	SP Comp 58 - 2'	22	"		
	"	"	"	SP Comp 59 - 2'	23	"		
	01/31	S	1	SP Comp 60 - 2'	24	X		

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	01/31/24			2-1-24	1307
	2-1-24	1630		2/1/24	1630
	2/1/24	2348		02/02/24	0610

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Envirotech Analytical Laboratory

Printed: 2/3/2024 8:54:57AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	02/02/24 06:10	Work Order ID:	E402022
Phone:	(575) 390-6397	Date Logged In:	02/02/24 06:23	Logged In By:	Jessica Liesse
Email:	natalie@energystaffingllc.com	Due Date:	02/02/24 17:00 (0 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes	
13. If no visible ice, record the temperature. Actual sample temperature: 4°C		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	No	
Collectors name?	No	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filteration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

Time sampled not provided on COC

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	Olympus North
Work Order:	E402041
Job Number:	20046-0001
Received:	2/3/2024

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
2/6/24

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 2/6/24

Natalie Gladden
7 W. Compress Road
Artesia, NM 88210

Project Name: Olympus North
Workorder: E402041
Date Received: 2/3/2024 2:50:00PM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 2/3/2024 2:50:00PM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Golzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 4

Sample Data 5

- SP Comp61-2 5
- SP Comp62-2 6
- SP Comp63-2 7
- SP Comp64-2 8
- SP Comp65-2 9
- SP Comp66-2 10
- SP Comp67-2 11
- SP Comp68-2 12
- SP Comp69-2 13
- SP Comp70-2 14
- SP Comp71-2 15
- SP Comp72-2 16

QC Summary Data 17

- QC - Volatile Organic Compounds by EPA 8260B 17
- QC - Nonhalogenated Organics by EPA 8015D - GRO 18
- QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 19
- QC - Anions by EPA 300.0/9056A 20

Definitions and Notes 21

Chain of Custody etc. 22

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	02/06/24 16:22

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SP Comp61-2	E402041-01A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp62-2	E402041-02A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp63-2	E402041-03A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp64-2	E402041-04A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp65-2	E402041-05A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp66-2	E402041-06A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp67-2	E402041-07A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp68-2	E402041-08A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp69-2	E402041-09A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp70-2	E402041-10A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp71-2	E402041-11A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp72-2	E402041-12A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:22:02PM

SP Comp61-2

E402041-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*120 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.9 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*120 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.9 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405165
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*110 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406003
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:22:02PM

SP Comp62-2

E402041-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*122 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.4 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*122 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.4 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405165
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*111 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406003
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:22:02PM

SP Comp63-2

E402041-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*121 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.0 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*121 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.0 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405165
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*109 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406003
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:22:02PM

SP Comp64-2

E402041-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*119 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.7 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*119 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.7 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405165
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*108 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406003
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:22:02PM

SP Comp65-2

E402041-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*119 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*93.8 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*119 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*93.8 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405165
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*110 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406003
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:22:02PM

SP Comp66-2

E402041-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*122 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.7 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*122 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.7 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405165
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*106 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406003
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:22:02PM

SP Comp67-2

E402041-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*121 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.2 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*121 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.2 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405165
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*109 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406003
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:22:02PM

SP Comp68-2

E402041-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*119 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*95.5 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*119 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*95.5 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405165
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*108 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406003
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:22:02PM

SP Comp69-2

E402041-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*115 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.0 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*115 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.0 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405165
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*107 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406003
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:22:02PM

SP Comp70-2

E402041-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*119 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.0 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*119 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.0 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405165
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/05/24	
Surrogate: n-Nonane		*107 %*	*50-200*	*02/03/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406003
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:22:02PM

SP Comp71-2

E402041-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*120 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.1 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*110 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*120 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.1 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*110 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405165
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/05/24	
Surrogate: n-Nonane		*101 %*	*50-200*	*02/03/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406003
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:22:02PM

SP Comp72-2

E402041-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*120 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.5 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*120 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.5 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405165
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/05/24	
Surrogate: n-Nonane		*91.9 %*	*50-200*	*02/03/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406003
Chloride	ND	20.0	1	02/04/24	02/05/24	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:22:02PM

Volatile Organic Compounds by EPA 8260B

Analyst: RKS

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405152-BLK1)									Prepared: 02/02/24 Analyzed: 02/06/24
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: Bromofluorobenzene	*0.568*		*0.500*		*114*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.467*		*0.500*		*93.3*	*70-130*			
Surrogate: Toluene-d8	*0.540*		*0.500*		*108*	*70-130*			
LCS (2405152-BS1)									Prepared: 02/02/24 Analyzed: 02/06/24
Benzene	2.81	0.0250	2.50		112	70-130			
Ethylbenzene	2.96	0.0250	2.50		119	70-130			
Toluene	2.87	0.0250	2.50		115	70-130			
o-Xylene	2.96	0.0250	2.50		118	70-130			
p,m-Xylene	5.86	0.0500	5.00		117	70-130			
Total Xylenes	8.82	0.0250	7.50		118	70-130			
Surrogate: Bromofluorobenzene	*0.574*		*0.500*		*115*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.489*		*0.500*		*97.8*	*70-130*			
Surrogate: Toluene-d8	*0.544*		*0.500*		*109*	*70-130*			
LCS Dup (2405152-BSD1)									Prepared: 02/02/24 Analyzed: 02/06/24
Benzene	2.37	0.0250	2.50		94.8	70-130	16.9	23	
Ethylbenzene	2.53	0.0250	2.50		101	70-130	15.7	27	
Toluene	2.38	0.0250	2.50		95.2	70-130	18.6	24	
o-Xylene	2.55	0.0250	2.50		102	70-130	14.9	27	
p,m-Xylene	5.12	0.0500	5.00		102	70-130	13.5	27	
Total Xylenes	7.67	0.0250	7.50		102	70-130	14.0	27	
Surrogate: Bromofluorobenzene	*0.579*		*0.500*		*116*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.491*		*0.500*		*98.2*	*70-130*			
Surrogate: Toluene-d8	*0.533*		*0.500*		*107*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:22:02PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: RKS

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405152-BLK1)									Prepared: 02/02/24 Analyzed: 02/06/24
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: Bromofluorobenzene	*0.568*		*0.500*		*114*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.467*		*0.500*		*93.3*	*70-130*			
Surrogate: Toluene-d8	*0.540*		*0.500*		*108*	*70-130*			
LCS (2405152-BS2)									Prepared: 02/02/24 Analyzed: 02/06/24
Gasoline Range Organics (C6-C10)	54.8	20.0	50.0		110	70-130			
Surrogate: Bromofluorobenzene	*0.560*		*0.500*		*112*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.459*		*0.500*		*91.7*	*70-130*			
Surrogate: Toluene-d8	*0.554*		*0.500*		*111*	*70-130*			
LCS Dup (2405152-BSD2)									Prepared: 02/02/24 Analyzed: 02/06/24
Gasoline Range Organics (C6-C10)	56.0	20.0	50.0		112	70-130	2.11	20	
Surrogate: Bromofluorobenzene	*0.568*		*0.500*		*114*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.472*		*0.500*		*94.4*	*70-130*			
Surrogate: Toluene-d8	*0.562*		*0.500*		*112*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:22:02PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KM

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405165-BLK1)									Prepared: 02/03/24 Analyzed: 02/04/24
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*55.9*		*50.0*		*112*	*50-200*			
LCS (2405165-BS1)									Prepared: 02/03/24 Analyzed: 02/04/24
Diesel Range Organics (C10-C28)	279	25.0	250		111	38-132			
Surrogate: n-Nonane	*55.7*		*50.0*		*111*	*50-200*			
LCS Dup (2405165-BSD1)									Prepared: 02/03/24 Analyzed: 02/04/24
Diesel Range Organics (C10-C28)	273	25.0	250		109	38-132	2.12	20	
Surrogate: n-Nonane	*54.4*		*50.0*		*109*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:22:02PM

Anions by EPA 300.0/9056A

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2406003-BLK1)									Prepared: 02/04/24 Analyzed: 02/04/24
Chloride	ND	20.0							
LCS (2406003-BS1)									Prepared: 02/04/24 Analyzed: 02/04/24
Chloride	247	20.0	250		98.7	90-110			
LCS Dup (2406003-BSD1)									Prepared: 02/04/24 Analyzed: 02/04/24
Chloride	247	20.0	250		98.6	90-110	0.0543	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	02/06/24 16:22

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Rush | Page 1 of 2

Client:	Tap Rock
Project:	Olympus North
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E402041 Job Number 2004600001

TAT: 1D ✓ | 2D | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM ✓ | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM | BGDOC TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	BGDOC NM	Remarks
	2/1/24	S	1	Spcomp 61-2	1	X	
				Spcomp 62-2	2		
				Spcomp 63-2	3		
				Spcomp 64-2	4		
				Spcomp 65-2	5		
				Spcomp 66-2	6		
				Spcomp 67-2	7		
				Spcomp 68-2	8		
				Spcomp 69-2	9		
	2/1/24	S	1	Spcomp 70-2	10	X	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Andy Tercero

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Andy Tercero	2/1/24		Michelle Crump	2.2.24	1351
Michelle Crump	2-3-24	1400		2/3/24	1450

Lab Use Only
Received on ice: (Y) N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other _____
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Rush | Page 2 of 2

Client: Tap Rock	Bill To	Lab Use Only	TAT / EPA Program
Project: Olympus North	Attention: ENERGY STAFFING SERVICES	Lab WO# E402041	Job Number 2004600001
Project Manager:	Address: 2724 NW COUNTY RD	1D ✓	2D	3D	Standard
Address:	City, State, Zip HOBBS, NM 88240	CWA	SDWA
City, State, Zip	Phone: 575-393-9048	RCRA
Phone:	Email: NATALIE@ENERGYSTAFFINGLLC.COM	State: NM ✓	CO	UT	AZ	TX
Email:	BRITTNEY@ENERGYSTAFFINGLLC.COM	
Report due by:		

Analysis and Method

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0			BGDOC NM	BGDOC TX			Remarks
	2/1/24	S	1	Spcomp 71-2	11									X				
	2/1/24	S	1	Spcomp 72-2	12									X				

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Andy Tornga

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Andy Tornga	2/1/24		Michelle Gaye	2-2-24	1351
Michelle Gaye	2-3-24	1400		2/3/24	1450

Lab Use Only
Received on ice: (Y) N
T1 ____ T2 ____ T3 ____
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other ____

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Envirotech Analytical Laboratory

Printed: 2/4/2024 3:42:57PM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	02/03/24 14:50	Work Order ID:	E402041
Phone:	(575) 390-6397	Date Logged In:	02/02/24 16:42	Logged In By:	Alexa Michaels
Email:	natalie@energystaffingllc.com	Due Date:	02/05/24 17:00 (0 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes	
13. If no visible ice, record the temperature. Actual sample temperature: 4°C		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	Yes	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filteration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

Time sampled and project manager are not documented on the COC by client.

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	North Olympus
Work Order:	E402042
Job Number:	20046-0001
Received:	2/3/2024

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
2/6/24

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 2/6/24

Natalie Gladden
7 W. Compress Road
Artesia, NM 88210

Project Name: North Olympus
Workorder: E402042
Date Received: 2/3/2024 2:50:00PM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 2/3/2024 2:50:00PM, under the Project Name: North Olympus.

The analytical test results summarized in this report with the Project Name: North Olympus apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Golzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 5

Sample Data 6

- CP Com 73-2’ 6
- CP Com 74-2’ 7
- CP Com 75-2’ 8
- CP Com 76-2’ 9
- CP Com 77-2’ 10
- CP Com 78-2’ 11
- CP Com 79-2’ 12
- CP Com 80-2’ 13
- CP Com 81-2’ 14
- CP Com 82-2’ 15
- CP Com 83-2’ 16
- CP Com 84-2’ 17
- CP Com 109-2’ 18
- CP Com 110-2’ 19
- CP Com 111-2’ 20
- CP Com 112-2’ 21
- CP Com 113-2’ 22
- CP Com 114-2’ 23
- CP Com 115-2’ 24
- CP Com 116-2’ 25

Table of Contents (continued)

CP Com 117-2’ 26

CP Com 118-2’ 27

CP Com 119-2’ 28

CP Com 120-2’ 29

QC Summary Data 30

QC - Volatile Organic Compounds by EPA 8260B 30

QC - Nonhalogenated Organics by EPA 8015D - GRO 32

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 34

QC - Anions by EPA 300.0/9056A 36

Definitions and Notes 38

Chain of Custody etc. 39

Sample Summary

Tap Rock	Project Name:	North Olympus	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	02/06/24 16:45

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
CP Com 73-2'	E402042-01A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
CP Com 74-2'	E402042-02A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
CP Com 75-2'	E402042-03A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
CP Com 76-2'	E402042-04A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
CP Com 77-2'	E402042-05A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
CP Com 78-2'	E402042-06A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
CP Com 79-2'	E402042-07A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
CP Com 80-2'	E402042-08A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
CP Com 81-2'	E402042-09A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
CP Com 82-2'	E402042-10A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
CP Com 83-2'	E402042-11A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
CP Com 84-2'	E402042-12A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
CP Com 109-2'	E402042-13A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
CP Com 110-2'	E402042-14A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
CP Com 111-2'	E402042-15A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
CP Com 112-2'	E402042-16A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
CP Com 113-2'	E402042-17A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
CP Com 114-2'	E402042-18A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
CP Com 115-2'	E402042-19A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
CP Com 116-2'	E402042-20A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
CP Com 117-2'	E402042-21A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
CP Com 118-2'	E402042-22A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
CP Com 119-2'	E402042-23A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
CP Com 120-2'	E402042-24A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

CP Com 73-2'

E402042-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*111 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.1 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*108 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*111 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.1 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*108 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405163
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*108 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406004
Chloride	**30.0**	20.0	1	02/04/24	02/04/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

CP Com 74-2'

E402042-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*114 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.2 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*106 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*114 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.2 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*106 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405163
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*104 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406004
Chloride	**22.1**	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

CP Com 75-2'

E402042-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*111 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*93.5 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*106 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*111 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*93.5 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*106 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405163
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*108 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406004
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

CP Com 76-2'

E402042-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*109 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*91.3 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*107 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*109 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*91.3 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*107 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405163
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*103 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406004
Chloride	**26.5**	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

CP Com 77-2'

E402042-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*109 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*94.0 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*109 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*109 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*94.0 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*109 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405163
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*106 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406004
Chloride	**39.5**	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

CP Com 78-2'

E402042-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*111 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.8 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*109 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*111 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.8 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*109 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405163
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*102 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406004
Chloride	**33.6**	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

CP Com 79-2'

E402042-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*111 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*94.9 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*110 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*111 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*94.9 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*110 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405163
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*103 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406004
Chloride	**45.1**	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

CP Com 80-2'

E402042-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*108 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*94.2 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*107 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*108 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*94.2 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*107 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405163
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*96.8 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406004
Chloride	**30.0**	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

CP Com 81-2'

E402042-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*112 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.9 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*106 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*112 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.9 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*106 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405163
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*100 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406004
Chloride	**22.3**	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

CP Com 82-2'

E402042-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*109 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.4 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*107 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*109 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.4 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*107 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405163
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*102 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406004
Chloride	**28.7**	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

CP Com 83-2'

E402042-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*107 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*93.2 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*107 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*107 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*93.2 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*107 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405163
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*101 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406004
Chloride	**32.9**	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

CP Com 84-2'

E402042-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*108 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*94.6 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*108 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*108 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*94.6 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*108 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405163
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*98.9 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406004
Chloride	**26.6**	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

CP Com 109-2'

E402042-13

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*111 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.4 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*106 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*111 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.4 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*106 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405163
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*95.4 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406004
Chloride	**26.6**	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

CP Com 110-2'

E402042-14

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*108 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*95.7 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*106 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*108 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*95.7 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*106 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405163
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*103 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406004
Chloride	**40.1**	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

CP Com 111-2'

E402042-15

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*106 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*90.2 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*105 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*106 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*90.2 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*105 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405163
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*95.8 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406004
Chloride	**31.6**	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

CP Com 112-2'

E402042-16

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*110 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.9 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*105 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*110 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.9 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*105 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405163
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*96.4 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406004
Chloride	**29.3**	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

CP Com 113-2'

E402042-17

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*106 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.0 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*108 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*106 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.0 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*108 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405163
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*96.4 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406004
Chloride	**36.8**	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

CP Com 114-2'

E402042-18

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Benzene	ND	0.0250	1	02/02/24	02/05/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/05/24	
Toluene	ND	0.0250	1	02/02/24	02/05/24	
o-Xylene	ND	0.0250	1	02/02/24	02/05/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/05/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/05/24	
Surrogate: Bromofluorobenzene		*110 %*	*70-130*	*02/02/24*	*02/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*91.3 %*	*70-130*	*02/02/24*	*02/05/24*	
Surrogate: Toluene-d8		*108 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/05/24	
Surrogate: Bromofluorobenzene		*110 %*	*70-130*	*02/02/24*	*02/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*91.3 %*	*70-130*	*02/02/24*	*02/05/24*	
Surrogate: Toluene-d8		*108 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405163
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*98.9 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406004
Chloride	**30.1**	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

CP Com 115-2'

E402042-19

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Benzene	ND	0.0250	1	02/02/24	02/05/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/05/24	
Toluene	ND	0.0250	1	02/02/24	02/05/24	
o-Xylene	ND	0.0250	1	02/02/24	02/05/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/05/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/05/24	
Surrogate: Bromofluorobenzene		*110 %*	*70-130*	*02/02/24*	*02/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*91.2 %*	*70-130*	*02/02/24*	*02/05/24*	
Surrogate: Toluene-d8		*106 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/05/24	
Surrogate: Bromofluorobenzene		*110 %*	*70-130*	*02/02/24*	*02/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*91.2 %*	*70-130*	*02/02/24*	*02/05/24*	
Surrogate: Toluene-d8		*106 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405163
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*97.4 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406004
Chloride	**43.9**	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

CP Com 116-2'

E402042-20

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Benzene	ND	0.0250	1	02/02/24	02/05/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/05/24	
Toluene	ND	0.0250	1	02/02/24	02/05/24	
o-Xylene	ND	0.0250	1	02/02/24	02/05/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/05/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/05/24	
Surrogate: Bromofluorobenzene		*107 %*	*70-130*	*02/02/24*	*02/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*93.9 %*	*70-130*	*02/02/24*	*02/05/24*	
Surrogate: Toluene-d8		*107 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RAS			Batch: 2405153
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/05/24	
Surrogate: Bromofluorobenzene		*107 %*	*70-130*	*02/02/24*	*02/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*93.9 %*	*70-130*	*02/02/24*	*02/05/24*	
Surrogate: Toluene-d8		*107 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405163
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*101 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406004
Chloride	**31.0**	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

CP Com 117-2'

E402042-21

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RAS			Batch: 2405152
Benzene	ND	0.0250	1	02/02/24	02/06/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/06/24	
Toluene	ND	0.0250	1	02/02/24	02/06/24	
o-Xylene	ND	0.0250	1	02/02/24	02/06/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/06/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/06/24	
Surrogate: Bromofluorobenzene		*122 %*	*70-130*	*02/02/24*	*02/06/24*	
Surrogate: 1,2-Dichloroethane-d4		*93.9 %*	*70-130*	*02/02/24*	*02/06/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RAS			Batch: 2405152
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/06/24	
Surrogate: Bromofluorobenzene		*122 %*	*70-130*	*02/02/24*	*02/06/24*	
Surrogate: 1,2-Dichloroethane-d4		*93.9 %*	*70-130*	*02/02/24*	*02/06/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405165
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/05/24	
Surrogate: n-Nonane		*106 %*	*50-200*	*02/03/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406006
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

CP Com 118-2'

E402042-22

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RAS			Batch: 2405152
Benzene	ND	0.0250	1	02/02/24	02/06/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/06/24	
Toluene	ND	0.0250	1	02/02/24	02/06/24	
o-Xylene	ND	0.0250	1	02/02/24	02/06/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/06/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/06/24	
Surrogate: Bromofluorobenzene		*119 %*	*70-130*	*02/02/24*	*02/06/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.9 %*	*70-130*	*02/02/24*	*02/06/24*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/02/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RAS			Batch: 2405152
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/06/24	
Surrogate: Bromofluorobenzene		*119 %*	*70-130*	*02/02/24*	*02/06/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.9 %*	*70-130*	*02/02/24*	*02/06/24*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/02/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405165
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/05/24	
Surrogate: n-Nonane		*110 %*	*50-200*	*02/03/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406006
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

CP Com 119-2'

E402042-23

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RAS			Batch: 2405152
Benzene	ND	0.0250	1	02/02/24	02/06/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/06/24	
Toluene	ND	0.0250	1	02/02/24	02/06/24	
o-Xylene	ND	0.0250	1	02/02/24	02/06/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/06/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/06/24	
Surrogate: Bromofluorobenzene		*121 %*	*70-130*	*02/02/24*	*02/06/24*	
Surrogate: 1,2-Dichloroethane-d4		*95.6 %*	*70-130*	*02/02/24*	*02/06/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RAS			Batch: 2405152
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/06/24	
Surrogate: Bromofluorobenzene		*121 %*	*70-130*	*02/02/24*	*02/06/24*	
Surrogate: 1,2-Dichloroethane-d4		*95.6 %*	*70-130*	*02/02/24*	*02/06/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405165
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/05/24	
Surrogate: n-Nonane		*110 %*	*50-200*	*02/03/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406006
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

CP Com 120-2'

E402042-24

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RAS			Batch: 2405152
Benzene	ND	0.0250	1	02/02/24	02/06/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/06/24	
Toluene	ND	0.0250	1	02/02/24	02/06/24	
o-Xylene	ND	0.0250	1	02/02/24	02/06/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/06/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/06/24	
Surrogate: Bromofluorobenzene		*119 %*	*70-130*	*02/02/24*	*02/06/24*	
Surrogate: 1,2-Dichloroethane-d4		*91.3 %*	*70-130*	*02/02/24*	*02/06/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RAS			Batch: 2405152
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/06/24	
Surrogate: Bromofluorobenzene		*119 %*	*70-130*	*02/02/24*	*02/06/24*	
Surrogate: 1,2-Dichloroethane-d4		*91.3 %*	*70-130*	*02/02/24*	*02/06/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405165
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/05/24	
Surrogate: n-Nonane		*109 %*	*50-200*	*02/03/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406006
Chloride	ND	20.0	1	02/04/24	02/05/24	

QC Summary Data

Tap Rock	Project Name:	North Olympus	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

Volatile Organic Compounds by EPA 8260B

Analyst: RKS

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405152-BLK1)									Prepared: 02/02/24 Analyzed: 02/06/24
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: Bromofluorobenzene	*0.568*		*0.500*		*114*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.467*		*0.500*		*93.3*	*70-130*			
Surrogate: Toluene-d8	*0.540*		*0.500*		*108*	*70-130*			
LCS (2405152-BS1)									Prepared: 02/02/24 Analyzed: 02/06/24
Benzene	2.81	0.0250	2.50		112	70-130			
Ethylbenzene	2.96	0.0250	2.50		119	70-130			
Toluene	2.87	0.0250	2.50		115	70-130			
o-Xylene	2.96	0.0250	2.50		118	70-130			
p,m-Xylene	5.86	0.0500	5.00		117	70-130			
Total Xylenes	8.82	0.0250	7.50		118	70-130			
Surrogate: Bromofluorobenzene	*0.574*		*0.500*		*115*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.489*		*0.500*		*97.8*	*70-130*			
Surrogate: Toluene-d8	*0.544*		*0.500*		*109*	*70-130*			
LCS Dup (2405152-BSD1)									Prepared: 02/02/24 Analyzed: 02/06/24
Benzene	2.37	0.0250	2.50		94.8	70-130	16.9	23	
Ethylbenzene	2.53	0.0250	2.50		101	70-130	15.7	27	
Toluene	2.38	0.0250	2.50		95.2	70-130	18.6	24	
o-Xylene	2.55	0.0250	2.50		102	70-130	14.9	27	
p,m-Xylene	5.12	0.0500	5.00		102	70-130	13.5	27	
Total Xylenes	7.67	0.0250	7.50		102	70-130	14.0	27	
Surrogate: Bromofluorobenzene	*0.579*		*0.500*		*116*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.491*		*0.500*		*98.2*	*70-130*			
Surrogate: Toluene-d8	*0.533*		*0.500*		*107*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	North Olympus	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

Volatile Organic Compounds by EPA 8260B

Analyst: RAS

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405153-BLK1)									Prepared: 02/02/24 Analyzed: 02/04/24
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: Bromofluorobenzene	*0.545*		*0.500*		*109*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.459*		*0.500*		*91.8*	*70-130*			
Surrogate: Toluene-d8	*0.540*		*0.500*		*108*	*70-130*			
LCS (2405153-BS1)									Prepared: 02/02/24 Analyzed: 02/04/24
Benzene	2.78	0.0250	2.50		111	70-130			
Ethylbenzene	2.80	0.0250	2.50		112	70-130			
Toluene	2.72	0.0250	2.50		109	70-130			
o-Xylene	2.80	0.0250	2.50		112	70-130			
p,m-Xylene	5.58	0.0500	5.00		112	70-130			
Total Xylenes	8.39	0.0250	7.50		112	70-130			
Surrogate: Bromofluorobenzene	*0.564*		*0.500*		*113*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.467*		*0.500*		*93.4*	*70-130*			
Surrogate: Toluene-d8	*0.532*		*0.500*		*106*	*70-130*			
LCS Dup (2405153-BSD1)									Prepared: 02/02/24 Analyzed: 02/04/24
Benzene	2.67	0.0250	2.50		107	70-130	4.22	23	
Ethylbenzene	2.70	0.0250	2.50		108	70-130	3.47	27	
Toluene	2.63	0.0250	2.50		105	70-130	3.57	24	
o-Xylene	2.61	0.0250	2.50		104	70-130	7.34	27	
p,m-Xylene	5.23	0.0500	5.00		105	70-130	6.62	27	
Total Xylenes	7.83	0.0250	7.50		104	70-130	6.86	27	
Surrogate: Bromofluorobenzene	*0.569*		*0.500*		*114*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.494*		*0.500*		*98.8*	*70-130*			
Surrogate: Toluene-d8	*0.544*		*0.500*		*109*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	North Olympus	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: RKS

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405152-BLK1)									Prepared: 02/02/24 Analyzed: 02/06/24
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: Bromofluorobenzene	*0.568*		*0.500*		*114*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.467*		*0.500*		*93.3*	*70-130*			
Surrogate: Toluene-d8	*0.540*		*0.500*		*108*	*70-130*			
LCS (2405152-BS2)									Prepared: 02/02/24 Analyzed: 02/06/24
Gasoline Range Organics (C6-C10)	54.8	20.0	50.0		110	70-130			
Surrogate: Bromofluorobenzene	*0.560*		*0.500*		*112*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.459*		*0.500*		*91.7*	*70-130*			
Surrogate: Toluene-d8	*0.554*		*0.500*		*111*	*70-130*			
LCS Dup (2405152-BSD2)									Prepared: 02/02/24 Analyzed: 02/06/24
Gasoline Range Organics (C6-C10)	56.0	20.0	50.0		112	70-130	2.11	20	
Surrogate: Bromofluorobenzene	*0.568*		*0.500*		*114*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.472*		*0.500*		*94.4*	*70-130*			
Surrogate: Toluene-d8	*0.562*		*0.500*		*112*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	North Olympus	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: RAS

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405153-BLK1)									Prepared: 02/02/24 Analyzed: 02/04/24
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: Bromofluorobenzene	*0.545*		*0.500*		*109*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.459*		*0.500*		*91.8*	*70-130*			
Surrogate: Toluene-d8	*0.540*		*0.500*		*108*	*70-130*			
LCS (2405153-BS2)									Prepared: 02/02/24 Analyzed: 02/04/24
Gasoline Range Organics (C6-C10)	57.0	20.0	50.0		114	70-130			
Surrogate: Bromofluorobenzene	*0.563*		*0.500*		*113*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.470*		*0.500*		*93.9*	*70-130*			
Surrogate: Toluene-d8	*0.537*		*0.500*		*107*	*70-130*			
LCS Dup (2405153-BSD2)									Prepared: 02/02/24 Analyzed: 02/04/24
Gasoline Range Organics (C6-C10)	60.0	20.0	50.0		120	70-130	5.19	20	
Surrogate: Bromofluorobenzene	*0.567*		*0.500*		*113*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.484*		*0.500*		*96.8*	*70-130*			
Surrogate: Toluene-d8	*0.547*		*0.500*		*109*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	North Olympus	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: JL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405163-BLK1)									Prepared: 02/04/24 Analyzed: 02/05/24
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*51.6*		*50.0*		*103*	*50-200*			
LCS (2405163-BS1)									Prepared: 02/04/24 Analyzed: 02/05/24
Diesel Range Organics (C10-C28)	276	25.0	250		111	38-132			
Surrogate: n-Nonane	*54.5*		*50.0*		*109*	*50-200*			
LCS Dup (2405163-BSD1)									Prepared: 02/04/24 Analyzed: 02/05/24
Diesel Range Organics (C10-C28)	235	25.0	250		93.8	38-132	16.3	20	
Surrogate: n-Nonane	*51.6*		*50.0*		*103*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	North Olympus	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KM

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405165-BLK1)									Prepared: 02/03/24 Analyzed: 02/04/24
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*55.9*		*50.0*		*112*	*50-200*			
LCS (2405165-BS1)									Prepared: 02/03/24 Analyzed: 02/04/24
Diesel Range Organics (C10-C28)	279	25.0	250		111	38-132			
Surrogate: n-Nonane	*55.7*		*50.0*		*111*	*50-200*			
LCS Dup (2405165-BSD1)									Prepared: 02/03/24 Analyzed: 02/04/24
Diesel Range Organics (C10-C28)	273	25.0	250		109	38-132	2.12	20	
Surrogate: n-Nonane	*54.4*		*50.0*		*109*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	North Olympus	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

Anions by EPA 300.0/9056A

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2406004-BLK1)									Prepared: 02/04/24 Analyzed: 02/04/24
Chloride	ND	20.0							
LCS (2406004-BS1)									Prepared: 02/04/24 Analyzed: 02/04/24
Chloride	262	20.0	250		105	90-110			
LCS Dup (2406004-BSD1)									Prepared: 02/04/24 Analyzed: 02/04/24
Chloride	263	20.0	250		105	90-110	0.281	20	

QC Summary Data

Tap Rock	Project Name:	North Olympus	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:45:16PM

Anions by EPA 300.0/9056A

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2406006-BLK1)									Prepared: 02/04/24 Analyzed: 02/05/24
Chloride	ND	20.0							
LCS (2406006-BS1)									Prepared: 02/04/24 Analyzed: 02/05/24
Chloride	258	20.0	250		103	90-110			
LCS Dup (2406006-BSD1)									Prepared: 02/04/24 Analyzed: 02/05/24
Chloride	259	20.0	250		103	90-110	0.372	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	02/06/24 16:45

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 1 of 3

Rush

Client:	Tap Rock
Project:	North Olympus
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E402042 Job Number 20400001

TAT: 1D [X] 2D [ ] 3D [ ] Standard [ ]

EPA Program: CWA [ ] SDWA [ ] RCRA [ ]

State: NM [X] CO [ ] UT [ ] AZ [ ] TX [ ]

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
	1/24	S	1	SpCom 73-2'	1							X		
				SpCom 74-2'	2									
				SpCom 75-2'	3									
				SpCom 76-2'	4									
				SpCom 77-2'	5									
				SpCom 78-2'	6									
				SpCom 79-2'	7									
				SpCom 80-2'	8									
				SpCom 81-2'	9									
	2/1/24	S	1	SpCom 82-2'	10							X		

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by:

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	2/1/24			2-2-24	1351
	2-3-24	1400		2/3/24	1450

Lab Use Only
Received on ice: Y / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 2 of 3

Client:	Bill To
Project: North Olympus	Attention: ENERGY STAFFING SERVICES
Project Manager:	Address: 2724 NW COUNTY RD
Address:	City, State, Zip HOBBS, NM 88240
City, State, Zip	Phone: 575-393-9048
Phone:	Email: NATALIE@ENERGYSTAFFINGLLC.COM
Email:	BRITTNEY@ENERGYSTAFFINGLLC.COM
Report due by:	

Lab Use Only: Lab WO# E402042 | Job Number 2004600001

TAT: 1D ✓ | 2D | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM ✓ | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM ✓ | BGDOC TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	Remarks
	2/1/24	S	1	Sp Com 83-2'	11	
				Sp Com 84-2'	12	
				Sp Com 109-2'	13	
				Sp Com 110-2'	14	
				Sp Com 111-2'	15	
				Sp Com 112-2'	16	
				Sp Com 113-2'	17	
				Sp Com 114-2'	18	
				Sp Com 115-2'	19	
	2/1/24	S	1	Sp Com 116-2'	20	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Jose A Hurtado

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Jose A Hurtado	2/1/24			2-2-24	1351
	2-3-24	1400		2/3/24	1450

Lab Use Only: Received on ice: (Y) N

T1 ____ T2 ____ T3 ____

AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other ____

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client:	Top Rock
Project:	South Olympus
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To

Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only

Lab WO# E402042 Job Number 2004600001

TAT: 1D ✓ | 2D | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM ✓ | CO | UT | AZ | TX

Analysis and Method

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
	2/1/24	S	1	SpCom 117-2'	21							6		
	"	"	"	SpCom 118-2'	22							1		
	"	"	"	SpCom 119-2'	23							1		
	2/1/24	S	1	SpCom 126-2'	24							6		

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Esa K Alvarez

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Esa K Alvarez	2/1/24		Michelle Gaylor	2-2-24	1351
Michelle Gaylor	2-3-24	1400		2/3/24	1450
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Lab Use Only
Received on ice: (Y) N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Envirotech Analytical Laboratory

Printed: 2/4/2024 3:38:56PM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	02/03/24 14:50	Work Order ID:	E402042
Phone:	(575) 390-6397	Date Logged In:	02/02/24 16:46	Logged In By:	Alexa Michaels
Email:	natalie@energystaffingllc.com	Due Date:	02/05/24 17:00 (0 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes	
13. If no visible ice, record the temperature. Actual sample temperature: 4°C		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	Yes	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filteration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

Time sampled and project manager are not documented on the COC by client.

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	Olympus North
Work Order:	E402043
Job Number:	20046-0001
Received:	2/3/2024

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
2/6/24

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 2/6/24

Natalie Gladden
7 W. Compress Road
Artesia, NM 88210

Project Name: Olympus North
Workorder: E402043
Date Received: 2/3/2024 2:50:00PM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 2/3/2024 2:50:00PM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Golzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 5

Sample Data 6

SP Comp85-2’ 6

SP Comp86-2’ 7

SP Comp87-2’ 8

SP Comp88-2’ 9

SP Comp89-2’ 10

SP Comp90-2’ 11

SP Comp91-2’ 12

SP Comp92-2’ 13

SP Comp93-2’ 14

SP Comp94-2’ 15

SP Comp95-2’ 16

SP Comp96-2’ 17

SP Comp121-2’ 18

SP Comp122-2’ 19

SP Comp123-2’ 20

SP Comp124-2’ 21

SP Comp125-2’ 22

SP Comp126--2’ 23

SP Comp127-2’ 24

SP Comp128-2’ 25

Table of Contents (continued)

SP Comp129-2’ 26

SP Comp130-2’ 27

SP Comp131-2’ 28

SP Comp132-2’ 29

QC Summary Data 30

QC - Volatile Organic Compounds by EPA 8260B 30

QC - Volatile Organics by EPA 8021B 31

QC - Nonhalogenated Organics by EPA 8015D - GRO 32

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 34

QC - Anions by EPA 300.0/9056A 36

Definitions and Notes 38

Chain of Custody etc. 39

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	02/06/24 16:48

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SP Comp85-2'	E402043-01A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp86-2'	E402043-02A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp87-2'	E402043-03A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp88-2'	E402043-04A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp89-2'	E402043-05A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp90-2'	E402043-06A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp91-2'	E402043-07A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp92-2'	E402043-08A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp93-2'	E402043-09A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp94-2'	E402043-10A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp95-2'	E402043-11A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp96-2'	E402043-12A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp121-2'	E402043-13A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp122-2'	E402043-14A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp123-2'	E402043-15A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp124-2'	E402043-16A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp125-2'	E402043-17A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp126--2'	E402043-18A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp127-2'	E402043-19A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp128-2'	E402043-20A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp129-2'	E402043-21A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp130-2'	E402043-22A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp131-2'	E402043-23A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp132-2'	E402043-24A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

SP Comp85-2'

E402043-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: 4-Bromochlorobenzene-PID		*97.6 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*94.4 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405164
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*83.4 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406005
Chloride	**78.8**	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

SP Comp86-2'

E402043-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: 4-Bromochlorobenzene-PID		*97.6 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.5 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405164
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/05/24	
Surrogate: n-Nonane		*83.3 %*	*50-200*	*02/03/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406005
Chloride	**25.1**	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

SP Comp87-2'

E402043-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: 4-Bromochlorobenzene-PID		*98.1 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.5 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405164
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/05/24	
Surrogate: n-Nonane		*83.7 %*	*50-200*	*02/03/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406005
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

SP Comp88-2'

E402043-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: 4-Bromochlorobenzene-PID		*97.7 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.6 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405164
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/05/24	
Surrogate: n-Nonane		*80.8 %*	*50-200*	*02/03/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406005
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

SP Comp89-2'

E402043-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: 4-Bromochlorobenzene-PID		*97.0 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.2 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405164
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/05/24	
Surrogate: n-Nonane		*83.0 %*	*50-200*	*02/03/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406005
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

SP Comp90-2'

E402043-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: 4-Bromochlorobenzene-PID		*96.7 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.7 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405164
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/05/24	
Surrogate: n-Nonane		*83.9 %*	*50-200*	*02/03/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406005
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

SP Comp91-2'

E402043-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: 4-Bromochlorobenzene-PID		*97.1 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.4 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405164
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/05/24	
Surrogate: n-Nonane		*82.4 %*	*50-200*	*02/03/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406005
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

SP Comp92-2'

E402043-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: 4-Bromochlorobenzene-PID		*96.7 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.2 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405164
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/05/24	
Surrogate: n-Nonane		*83.1 %*	*50-200*	*02/03/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406005
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

SP Comp93-2'

E402043-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: 4-Bromochlorobenzene-PID		*96.2 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.7 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405164
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/05/24	
Surrogate: n-Nonane		*83.2 %*	*50-200*	*02/03/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406005
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

SP Comp94-2'

E402043-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Benzene	ND	0.0250	1	02/02/24	02/05/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/05/24	
Toluene	ND	0.0250	1	02/02/24	02/05/24	
o-Xylene	ND	0.0250	1	02/02/24	02/05/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/05/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.4 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.8 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405164
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/05/24	
Surrogate: n-Nonane		*85.4 %*	*50-200*	*02/03/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406005
Chloride	**20.6**	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

SP Comp95-2'

E402043-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Benzene	ND	0.0250	1	02/02/24	02/05/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/05/24	
Toluene	ND	0.0250	1	02/02/24	02/05/24	
o-Xylene	ND	0.0250	1	02/02/24	02/05/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/05/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.3 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.8 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405164
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/05/24	
Surrogate: n-Nonane		*83.7 %*	*50-200*	*02/03/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406005
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

SP Comp96-2'

E402043-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Benzene	ND	0.0250	1	02/02/24	02/05/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/05/24	
Toluene	ND	0.0250	1	02/02/24	02/05/24	
o-Xylene	ND	0.0250	1	02/02/24	02/05/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/05/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.4 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.6 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405164
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/05/24	
Surrogate: n-Nonane		*82.8 %*	*50-200*	*02/03/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406005
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

SP Comp121-2'

E402043-13

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Benzene	ND	0.0250	1	02/02/24	02/05/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/05/24	
Toluene	ND	0.0250	1	02/02/24	02/05/24	
o-Xylene	ND	0.0250	1	02/02/24	02/05/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/05/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*94.9 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.7 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405164
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/05/24	
Surrogate: n-Nonane		*88.1 %*	*50-200*	*02/03/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406005
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

SP Comp122-2'

E402043-14

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Benzene	ND	0.0250	1	02/02/24	02/05/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/05/24	
Toluene	ND	0.0250	1	02/02/24	02/05/24	
o-Xylene	ND	0.0250	1	02/02/24	02/05/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/05/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.4 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.9 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405164
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/05/24	
Surrogate: n-Nonane		*85.1 %*	*50-200*	*02/03/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406005
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

SP Comp123-2'

E402043-15

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Benzene	ND	0.0250	1	02/02/24	02/05/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/05/24	
Toluene	ND	0.0250	1	02/02/24	02/05/24	
o-Xylene	ND	0.0250	1	02/02/24	02/05/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/05/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.6 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*93.2 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405164
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/05/24	
Surrogate: n-Nonane		*83.4 %*	*50-200*	*02/03/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406005
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

SP Comp124-2'

E402043-16

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Benzene	ND	0.0250	1	02/02/24	02/05/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/05/24	
Toluene	ND	0.0250	1	02/02/24	02/05/24	
o-Xylene	ND	0.0250	1	02/02/24	02/05/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/05/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.8 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*93.9 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405164
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/05/24	
Surrogate: n-Nonane		*87.1 %*	*50-200*	*02/03/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406005
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

SP Comp125-2'

E402043-17

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Benzene	ND	0.0250	1	02/02/24	02/05/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/05/24	
Toluene	ND	0.0250	1	02/02/24	02/05/24	
o-Xylene	ND	0.0250	1	02/02/24	02/05/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/05/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.3 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.5 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405164
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/05/24	
Surrogate: n-Nonane		*87.2 %*	*50-200*	*02/03/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406005
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

SP Comp126--2'

E402043-18

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Benzene	ND	0.0250	1	02/02/24	02/05/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/05/24	
Toluene	ND	0.0250	1	02/02/24	02/05/24	
o-Xylene	ND	0.0250	1	02/02/24	02/05/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/05/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.2 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.9 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405164
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/05/24	
Surrogate: n-Nonane		*88.2 %*	*50-200*	*02/03/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406005
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

SP Comp127-2'

E402043-19

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Benzene	ND	0.0250	1	02/02/24	02/05/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/05/24	
Toluene	ND	0.0250	1	02/02/24	02/05/24	
o-Xylene	ND	0.0250	1	02/02/24	02/05/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/05/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.4 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.3 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405164
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/05/24	
Surrogate: n-Nonane		*88.1 %*	*50-200*	*02/03/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406005
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

SP Comp128-2'

E402043-20

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Benzene	ND	0.0250	1	02/02/24	02/05/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/05/24	
Toluene	ND	0.0250	1	02/02/24	02/05/24	
o-Xylene	ND	0.0250	1	02/02/24	02/05/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/05/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*94.1 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405154
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.4 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2405164
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/05/24	
Surrogate: n-Nonane		*88.6 %*	*50-200*	*02/03/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406005
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

SP Comp129-2'

E402043-21

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*115 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.3 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*110 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: Bromofluorobenzene		*115 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.3 %*	*70-130*	*02/02/24*	*02/04/24*	
Surrogate: Toluene-d8		*110 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405166
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*93.8 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406006
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

SP Comp130-2'

E402043-22

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Benzene	ND	0.0250	1	02/02/24	02/06/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/06/24	
Toluene	ND	0.0250	1	02/02/24	02/06/24	
o-Xylene	ND	0.0250	1	02/02/24	02/06/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/06/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/06/24	
Surrogate: Bromofluorobenzene		*124 %*	*70-130*	*02/02/24*	*02/06/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.0 %*	*70-130*	*02/02/24*	*02/06/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/06/24	
Surrogate: Bromofluorobenzene		*124 %*	*70-130*	*02/02/24*	*02/06/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.0 %*	*70-130*	*02/02/24*	*02/06/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405166
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*93.3 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406006
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

SP Comp131-2'

E402043-23

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Benzene	ND	0.0250	1	02/02/24	02/05/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/05/24	
Toluene	ND	0.0250	1	02/02/24	02/05/24	
o-Xylene	ND	0.0250	1	02/02/24	02/05/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/05/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/05/24	
Surrogate: Bromofluorobenzene		*120 %*	*70-130*	*02/02/24*	*02/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.8 %*	*70-130*	*02/02/24*	*02/05/24*	
Surrogate: Toluene-d8		*113 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/05/24	
Surrogate: Bromofluorobenzene		*120 %*	*70-130*	*02/02/24*	*02/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.8 %*	*70-130*	*02/02/24*	*02/05/24*	
Surrogate: Toluene-d8		*113 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405166
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*102 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406006
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

SP Comp132-2'

E402043-24

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Benzene	ND	0.0250	1	02/02/24	02/05/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/05/24	
Toluene	ND	0.0250	1	02/02/24	02/05/24	
o-Xylene	ND	0.0250	1	02/02/24	02/05/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/05/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/05/24	
Surrogate: Bromofluorobenzene		*119 %*	*70-130*	*02/02/24*	*02/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.8 %*	*70-130*	*02/02/24*	*02/05/24*	
Surrogate: Toluene-d8		*109 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405152
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/05/24	
Surrogate: Bromofluorobenzene		*119 %*	*70-130*	*02/02/24*	*02/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.8 %*	*70-130*	*02/02/24*	*02/05/24*	
Surrogate: Toluene-d8		*109 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405166
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*98.8 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406006
Chloride	ND	20.0	1	02/04/24	02/05/24	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

Volatile Organic Compounds by EPA 8260B

Analyst: RKS

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405152-BLK1)									Prepared: 02/02/24 Analyzed: 02/06/24
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: Bromofluorobenzene	*0.568*		*0.500*		*114*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.467*		*0.500*		*93.3*	*70-130*			
Surrogate: Toluene-d8	*0.540*		*0.500*		*108*	*70-130*			
LCS (2405152-BS1)									Prepared: 02/02/24 Analyzed: 02/06/24
Benzene	2.81	0.0250	2.50		112	70-130			
Ethylbenzene	2.96	0.0250	2.50		119	70-130			
Toluene	2.87	0.0250	2.50		115	70-130			
o-Xylene	2.96	0.0250	2.50		118	70-130			
p,m-Xylene	5.86	0.0500	5.00		117	70-130			
Total Xylenes	8.82	0.0250	7.50		118	70-130			
Surrogate: Bromofluorobenzene	*0.574*		*0.500*		*115*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.489*		*0.500*		*97.8*	*70-130*			
Surrogate: Toluene-d8	*0.544*		*0.500*		*109*	*70-130*			
LCS Dup (2405152-BSD1)									Prepared: 02/02/24 Analyzed: 02/06/24
Benzene	2.37	0.0250	2.50		94.8	70-130	16.9	23	
Ethylbenzene	2.53	0.0250	2.50		101	70-130	15.7	27	
Toluene	2.38	0.0250	2.50		95.2	70-130	18.6	24	
o-Xylene	2.55	0.0250	2.50		102	70-130	14.9	27	
p,m-Xylene	5.12	0.0500	5.00		102	70-130	13.5	27	
Total Xylenes	7.67	0.0250	7.50		102	70-130	14.0	27	
Surrogate: Bromofluorobenzene	*0.579*		*0.500*		*116*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.491*		*0.500*		*98.2*	*70-130*			
Surrogate: Toluene-d8	*0.533*		*0.500*		*107*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

Volatile Organics by EPA 8021B

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405154-BLK1)									Prepared: 02/02/24 Analyzed: 02/04/24
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.78*		*8.00*		*97.2*	*70-130*			
LCS (2405154-BS1)									Prepared: 02/02/24 Analyzed: 02/04/24
Benzene	4.95	0.0250	5.00		99.1	70-130			
Ethylbenzene	4.82	0.0250	5.00		96.4	70-130			
Toluene	4.95	0.0250	5.00		99.0	70-130			
o-Xylene	4.90	0.0250	5.00		98.0	70-130			
p,m-Xylene	9.85	0.0500	10.0		98.5	70-130			
Total Xylenes	14.7	0.0250	15.0		98.3	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.78*		*8.00*		*97.3*	*70-130*			
LCS Dup (2405154-BSD1)									Prepared: 02/02/24 Analyzed: 02/04/24
Benzene	4.98	0.0250	5.00		99.6	70-130	0.528	20	
Ethylbenzene	4.84	0.0250	5.00		96.8	70-130	0.417	20	
Toluene	4.97	0.0250	5.00		99.4	70-130	0.425	20	
o-Xylene	4.92	0.0250	5.00		98.4	70-130	0.433	20	
p,m-Xylene	9.89	0.0500	10.0		98.9	70-130	0.457	20	
Total Xylenes	14.8	0.0250	15.0		98.7	70-130	0.449	20	
Surrogate: 4-Bromochlorobenzene-PID	*7.83*		*8.00*		*97.8*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: RKS

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405152-BLK1)									Prepared: 02/02/24 Analyzed: 02/06/24
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: Bromofluorobenzene	*0.568*		*0.500*		*114*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.467*		*0.500*		*93.3*	*70-130*			
Surrogate: Toluene-d8	*0.540*		*0.500*		*108*	*70-130*			
LCS (2405152-BS2)									Prepared: 02/02/24 Analyzed: 02/06/24
Gasoline Range Organics (C6-C10)	54.8	20.0	50.0		110	70-130			
Surrogate: Bromofluorobenzene	*0.560*		*0.500*		*112*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.459*		*0.500*		*91.7*	*70-130*			
Surrogate: Toluene-d8	*0.554*		*0.500*		*111*	*70-130*			
LCS Dup (2405152-BSD2)									Prepared: 02/02/24 Analyzed: 02/06/24
Gasoline Range Organics (C6-C10)	56.0	20.0	50.0		112	70-130	2.11	20	
Surrogate: Bromofluorobenzene	*0.568*		*0.500*		*114*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.472*		*0.500*		*94.4*	*70-130*			
Surrogate: Toluene-d8	*0.562*		*0.500*		*112*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405154-BLK1)									Prepared: 02/02/24 Analyzed: 02/04/24
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.34*		*8.00*		*91.7*	*70-130*			
LCS (2405154-BS2)									Prepared: 02/02/24 Analyzed: 02/04/24
Gasoline Range Organics (C6-C10)	43.9	20.0	50.0		87.8	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.47*		*8.00*		*93.4*	*70-130*			
LCS Dup (2405154-BSD2)									Prepared: 02/02/24 Analyzed: 02/04/24
Gasoline Range Organics (C6-C10)	45.7	20.0	50.0		91.3	70-130	3.96	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.53*		*8.00*		*94.1*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KM

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405164-BLK1)									Prepared: 02/03/24 Analyzed: 02/04/24
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*43.1*		*50.0*		*86.2*	*50-200*			
LCS (2405164-BS1)									Prepared: 02/03/24 Analyzed: 02/04/24
Diesel Range Organics (C10-C28)	217	25.0	250		86.7	38-132			
Surrogate: n-Nonane	*42.7*		*50.0*		*85.3*	*50-200*			
LCS Dup (2405164-BSD1)									Prepared: 02/03/24 Analyzed: 02/04/24
Diesel Range Organics (C10-C28)	223	25.0	250		89.1	38-132	2.67	20	
Surrogate: n-Nonane	*43.9*		*50.0*		*87.9*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: JL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405166-BLK1)									Prepared: 02/04/24 Analyzed: 02/05/24
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*46.9*		*50.0*		*93.9*	*50-200*			
LCS (2405166-BS1)									Prepared: 02/04/24 Analyzed: 02/05/24
Diesel Range Organics (C10-C28)	223	25.0	250		89.1	38-132			
Surrogate: n-Nonane	*48.1*		*50.0*		*96.2*	*50-200*			
LCS Dup (2405166-BSD1)									Prepared: 02/04/24 Analyzed: 02/05/24
Diesel Range Organics (C10-C28)	217	25.0	250		86.9	38-132	2.48	20	
Surrogate: n-Nonane	*47.0*		*50.0*		*94.0*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

Anions by EPA 300.0/9056A

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2406005-BLK1)									Prepared: 02/04/24 Analyzed: 02/05/24
Chloride	ND	20.0							
LCS (2406005-BS1)									Prepared: 02/04/24 Analyzed: 02/05/24
Chloride	260	20.0	250		104	90-110			
LCS Dup (2406005-BSD1)									Prepared: 02/04/24 Analyzed: 02/05/24
Chloride	260	20.0	250		104	90-110	0.0243	20	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 4:48:22PM

Anions by EPA 300.0/9056A

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2406006-BLK1)									Prepared: 02/04/24 Analyzed: 02/05/24
Chloride	ND	20.0							
LCS (2406006-BS1)									Prepared: 02/04/24 Analyzed: 02/05/24
Chloride	258	20.0	250		103	90-110			
LCS Dup (2406006-BSD1)									Prepared: 02/04/24 Analyzed: 02/05/24
Chloride	259	20.0	250		103	90-110	0.372	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	02/06/24 16:48

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Page 1 of 3

Project Information

Chain of Custody

Rush

Client: TARROCK	
Project: OLYMPUS North	
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E402043 Job Number 2004(0001

TAT: 1D X | 2D | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM X | CO | UT | AZ | TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
	02/01	S	1	SP Comp 85 - 2'	1							X		
				SP Comp 86 - 2'	2									
				SP Comp 87 - 2'	3									
				SP Comp 88 - 2'	4									
				SP Comp 89 - 2'	5									
				SP Comp 90 - 2'	6									
				SP Comp 91 - 2'	7									
				SP Comp 92 - 2'	8									
				SP Comp 93 - 2'	9									
	02/01	S	1	SP Comp 94 - 2'	10							X		

Analysis and Method

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	02/01/24		Michelle Garcia	2-2-24	1351
Michelle Garcia	2-3-24	1400		2/3/24	1450
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Lab Use Only
Received on ice: (Y) N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Rush

Client: Torrac
Project: Olympus North
Project Manager:
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E462043 Job Number 2004000

TAT: 1D X | 2D | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM X | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM | BGDOC TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	BGDOC NM	Remarks
	02/01	S	1	SP Comp 95 - 2'	11	X	
				SP Comp 96 - 2'	12		
				SP Comp 121 - 2'	13		
				SP Comp 122 - 2'	14		
				SP Comp 123 - 2'	15		
				SP Comp 124 - 2'	16		
				SP Comp 125 - 2'	17		
				SP Comp 126 - 2'	18		
				SP Comp 127 - 2'	19		
	02/01	S	1	SP Comp 128 - 2'	20	X	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	02/01/24		Michelle Gaylor	2-2-24	1351
Michelle Gaylor	2-3-24	1400		2/3/24	1450
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Lab Use Only
Received on ice: (Y) N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other _____

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Rush

Client: TAPROCK
Project: OLYMPUS NORTH
Project Manager:
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E402043 Job Number 2054000021

TAT: 1D X | 2D | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM X | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM | BGDOC TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	BGDOC NM	Remarks
	02/01	S	1	SP COMP 129 - 2'	21	X	
	"	S	1	SP COMP 130 - 2'	22	"	
	"	S	1	SP COMP 131 - 2'	23	"	
	02/01	S	1	SP COMP 132 - 2'	24	X	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	02/01/24		Michelle Gaylor	2-2-24	1351
Michelle Gaylor	2-3-24	1400		2/3/24	1450
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other _____

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Envirotech Analytical Laboratory

Printed: 2/4/2024 3:21:46PM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	02/03/24 14:50	Work Order ID:	E402043
Phone:	(575) 390-6397	Date Logged In:	02/02/24 16:51	Logged In By:	Alexa Michaels
Email:	natalie@energystaffingllc.com	Due Date:	02/05/24 17:00 (0 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes	
13. If no visible ice, record the temperature. Actual sample temperature: 4°C		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	Yes	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filteration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

Time sampled and project manager are not documented on the COC by client.

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	Olympus North
Work Order:	E402044
Job Number:	20046-0001
Received:	2/3/2024

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
2/6/24

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 2/6/24

Natalie Gladden
7 W. Compress Road
Artesia, NM 88210

Project Name: Olympus North
Workorder: E402044
Date Received: 2/3/2024 2:50:00PM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 2/3/2024 2:50:00PM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Golzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 4

Sample Data 5

- SP Comp97-2 5
- SP Comp98-2 6
- SP Comp99-2 7
- SP Comp100-2 8
- SP Comp101-2 9
- SP Comp102-2 10
- SP Comp103-2 11
- SP Comp104-2 12
- SP Comp105-2 13
- SP Comp106-2 14
- SP Comp107-2 15
- SP Comp108-2 16

QC Summary Data 17

- QC - Volatile Organics by EPA 8021B 17
- QC - Nonhalogenated Organics by EPA 8015D - GRO 18
- QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 19
- QC - Anions by EPA 300.0/9056A 20

Definitions and Notes 21

Chain of Custody etc. 22

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	02/06/24 14:43

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SP Comp97-2	E402044-01A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp98-2	E402044-02A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp99-2	E402044-03A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp100-2	E402044-04A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp101-2	E402044-05A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp102-2	E402044-06A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp103-2	E402044-07A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp104-2	E402044-08A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp105-2	E402044-09A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp106-2	E402044-10A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp107-2	E402044-11A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.
SP Comp108-2	E402044-12A	Soil	02/01/24	02/03/24	Glass Jar, 2 oz.

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 2:43:49PM

SP Comp97-2

E402044-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2405155
Benzene	ND	0.0250	1	02/02/24	02/05/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/05/24	
Toluene	ND	0.0250	1	02/02/24	02/05/24	
o-Xylene	ND	0.0250	1	02/02/24	02/05/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/05/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*93.5 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2405155
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*94.8 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405166
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*95.1 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406006
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 2:43:49PM

SP Comp98-2

E402044-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2405155
Benzene	ND	0.0250	1	02/02/24	02/05/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/05/24	
Toluene	ND	0.0250	1	02/02/24	02/05/24	
o-Xylene	ND	0.0250	1	02/02/24	02/05/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/05/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*94.5 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2405155
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*94.4 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405166
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*92.7 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406006
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 2:43:49PM

SP Comp99-2

E402044-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2405155
Benzene	ND	0.0250	1	02/02/24	02/05/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/05/24	
Toluene	ND	0.0250	1	02/02/24	02/05/24	
o-Xylene	ND	0.0250	1	02/02/24	02/05/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/05/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*93.6 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2405155
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*94.7 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405166
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*97.1 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406006
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 2:43:49PM

SP Comp100-2

E402044-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2405155
Benzene	ND	0.0250	1	02/02/24	02/05/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/05/24	
Toluene	ND	0.0250	1	02/02/24	02/05/24	
o-Xylene	ND	0.0250	1	02/02/24	02/05/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/05/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*94.5 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2405155
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*96.7 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405166
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*97.6 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406006
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 2:43:49PM

SP Comp101-2

E402044-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2405155
Benzene	ND	0.0250	1	02/02/24	02/05/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/05/24	
Toluene	ND	0.0250	1	02/02/24	02/05/24	
o-Xylene	ND	0.0250	1	02/02/24	02/05/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/05/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*93.5 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2405155
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*93.8 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405166
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*92.3 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406006
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 2:43:49PM

SP Comp102-2

E402044-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2405155
Benzene	ND	0.0250	1	02/02/24	02/05/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/05/24	
Toluene	ND	0.0250	1	02/02/24	02/05/24	
o-Xylene	ND	0.0250	1	02/02/24	02/05/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/05/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*93.9 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2405155
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*94.6 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405166
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*95.0 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406006
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 2:43:49PM

SP Comp103-2

E402044-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2405155
Benzene	ND	0.0250	1	02/02/24	02/05/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/05/24	
Toluene	ND	0.0250	1	02/02/24	02/05/24	
o-Xylene	ND	0.0250	1	02/02/24	02/05/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/05/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*93.5 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2405155
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*94.4 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405166
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*92.9 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406006
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 2:43:49PM

SP Comp104-2

E402044-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2405155
Benzene	ND	0.0250	1	02/02/24	02/05/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/05/24	
Toluene	ND	0.0250	1	02/02/24	02/05/24	
o-Xylene	ND	0.0250	1	02/02/24	02/05/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/05/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*93.9 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2405155
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*96.8 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405166
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*93.6 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406006
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 2:43:49PM

SP Comp105-2

E402044-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2405155
Benzene	ND	0.0250	1	02/02/24	02/05/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/05/24	
Toluene	ND	0.0250	1	02/02/24	02/05/24	
o-Xylene	ND	0.0250	1	02/02/24	02/05/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/05/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*93.4 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2405155
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*94.7 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405166
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*95.2 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406006
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 2:43:49PM

SP Comp106-2

E402044-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2405155
Benzene	ND	0.0250	1	02/02/24	02/05/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/05/24	
Toluene	ND	0.0250	1	02/02/24	02/05/24	
o-Xylene	ND	0.0250	1	02/02/24	02/05/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/05/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*93.0 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2405155
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*94.5 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405166
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*94.8 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406006
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 2:43:49PM

SP Comp107-2

E402044-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2405155
Benzene	ND	0.0250	1	02/02/24	02/05/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/05/24	
Toluene	ND	0.0250	1	02/02/24	02/05/24	
o-Xylene	ND	0.0250	1	02/02/24	02/05/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/05/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*92.3 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2405155
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*94.9 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405166
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*94.9 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406006
Chloride	ND	20.0	1	02/04/24	02/05/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 2:43:49PM

SP Comp108-2

E402044-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2405155
Benzene	ND	0.0250	1	02/02/24	02/05/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/05/24	
Toluene	ND	0.0250	1	02/02/24	02/05/24	
o-Xylene	ND	0.0250	1	02/02/24	02/05/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/05/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*92.8 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2405155
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*95.1 %*	*70-130*	*02/02/24*	*02/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405166
Diesel Range Organics (C10-C28)	ND	25.0	1	02/04/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/04/24	02/05/24	
Surrogate: n-Nonane		*91.4 %*	*50-200*	*02/04/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406006
Chloride	ND	20.0	1	02/04/24	02/05/24	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 2:43:49PM

Volatile Organics by EPA 8021B

Analyst: EG

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405155-BLK1)									Prepared: 02/02/24 Analyzed: 02/04/24
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.56*		*8.00*		*94.4*	*70-130*			
LCS (2405155-BS1)									Prepared: 02/02/24 Analyzed: 02/05/24
Benzene	4.86	0.0250	5.00		97.1	70-130			
Ethylbenzene	4.82	0.0250	5.00		96.3	70-130			
Toluene	4.83	0.0250	5.00		96.6	70-130			
o-Xylene	4.78	0.0250	5.00		95.6	70-130			
p,m-Xylene	9.71	0.0500	10.0		97.1	70-130			
Total Xylenes	14.5	0.0250	15.0		96.6	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.57*		*8.00*		*94.6*	*70-130*			
LCS Dup (2405155-BSD1)									Prepared: 02/02/24 Analyzed: 02/05/24
Benzene	4.73	0.0250	5.00		94.6	70-130	2.69	20	
Ethylbenzene	4.69	0.0250	5.00		93.8	70-130	2.62	20	
Toluene	4.70	0.0250	5.00		94.0	70-130	2.74	20	
o-Xylene	4.65	0.0250	5.00		93.1	70-130	2.69	20	
p,m-Xylene	9.48	0.0500	10.0		94.8	70-130	2.41	20	
Total Xylenes	14.1	0.0250	15.0		94.2	70-130	2.50	20	
Surrogate: 4-Bromochlorobenzene-PID	*7.57*		*8.00*		*94.6*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 2:43:49PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: EG

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405155-BLK1)									Prepared: 02/02/24 Analyzed: 02/04/24
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.50*		*8.00*		*93.7*	*70-130*			
LCS (2405155-BS2)									Prepared: 02/02/24 Analyzed: 02/05/24
Gasoline Range Organics (C6-C10)	46.4	20.0	50.0		92.8	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.84*		*8.00*		*98.0*	*70-130*			
LCS Dup (2405155-BSD2)									Prepared: 02/02/24 Analyzed: 02/05/24
Gasoline Range Organics (C6-C10)	48.9	20.0	50.0		97.7	70-130	5.18	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.60*		*8.00*		*95.0*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 2:43:49PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: JL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405166-BLK1)									Prepared: 02/04/24 Analyzed: 02/05/24
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*46.9*		*50.0*		*93.9*	*50-200*			
LCS (2405166-BS1)									Prepared: 02/04/24 Analyzed: 02/05/24
Diesel Range Organics (C10-C28)	223	25.0	250		89.1	38-132			
Surrogate: n-Nonane	*48.1*		*50.0*		*96.2*	*50-200*			
LCS Dup (2405166-BSD1)									Prepared: 02/04/24 Analyzed: 02/05/24
Diesel Range Organics (C10-C28)	217	25.0	250		86.9	38-132	2.48	20	
Surrogate: n-Nonane	*47.0*		*50.0*		*94.0*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/6/2024 2:43:49PM

Anions by EPA 300.0/9056A

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2406006-BLK1)									Prepared: 02/04/24 Analyzed: 02/05/24
Chloride	ND	20.0							
LCS (2406006-BS1)									Prepared: 02/04/24 Analyzed: 02/05/24
Chloride	258	20.0	250		103	90-110			
LCS Dup (2406006-BSD1)									Prepared: 02/04/24 Analyzed: 02/05/24
Chloride	259	20.0	250		103	90-110	0.372	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	02/06/24 14:43

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Rush | Page 1 of 2

Client:	Tap Rock
Project:	Olympus North
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E402044 Job Number 20046000021

TAT: 1D X | 2D | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM X | CO | UT | AZ | TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
	2/1/24	S	1	Spcomp 97-2	1							X		
				Spcomp 98-2	2									
				Spcomp 99-2	3									
				Spcomp 100-2	4									
				Spcomp 101-2	5									
				Spcomp 102-2	6									
				Spcomp 103-2	7									
				Spcomp 104-2	8									
				Spcomp 105-2	9									
	2/1/24	S	1	Spcomp 106-2	10							X		

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Andy Torga

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Andy Torga	2/1/24		Michelle Gant	2-2-24	1351
Michelle Gant	2-3-24	1400		2/3/24	1450
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Lab Use Only
Received on ice: (Y) N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other _____
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Rush

Client: Tap Rock
Project: Olympus North
Project Manager:
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E402044 Job Number 2004000X

TAT: 1D X | 2D | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM X | CO | UT | AZ | TX

Analysis and Method

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0			BGDOC NM	BGDOC TX			Remarks
	2/1/24	S	1	Spcomp 107-2	11									X				
	2/1/24	S	1	Spcomp 108-2	12									X				

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Andy Tovuga

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Andy Tovuga	2/1/24		Michelle Garcia	2-2-24	1351
Michelle Garcia	2-3-24	1400		2/3/24	1450

Lab Use Only
Received on ice: (Y) N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Envirotech Analytical Laboratory

Printed: 2/4/2024 3:11:45PM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	02/03/24 14:50	Work Order ID:	E402044
Phone:	(575) 390-6397	Date Logged In:	02/02/24 16:57	Logged In By:	Alexa Michaels
Email:	natalie@energystaffingllc.com	Due Date:	02/05/24 17:00 (0 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes	
13. If no visible ice, record the temperature. Actual sample temperature: 4°C		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	Yes	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filteration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

Time sampled and project manager are not documented on the COC by client.

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	Olympus North
Work Order:	E402052
Job Number:	20046-0001
Received:	2/6/2024

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
2/7/24

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 2/7/24

Natalie Gladden
7 W. Compress Road
Artesia, NM 88210

Project Name: Olympus North
Workorder: E402052
Date Received: 2/6/2024 7:30:00AM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 2/6/2024 7:30:00AM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Golzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 5

Sample Data 6

- SW COMP 1-2’ 6
- SW COMP 2-2’ 7
- SW COMP 3-2’ 8
- SW COMP 4-2’ 9
- SW COMP 5-2’ 10
- SW COMP 6-2’ 11
- SW COMP 7-2’ 12
- SW COMP 8-2’ 13
- SW COMP 9-2’ 14
- SW COMP 10-2’ 15
- SW COMP 11-2’ 16
- SW COMP 12-2’ 17
- SW COMP 13-2’ 18
- SW COMP 14-2’ 19
- SW COMP 15-2’ 20
- SW COMP 16-2’ 21

QC Summary Data 22

- QC - Volatile Organics by EPA 8021B 22
- QC - Nonhalogenated Organics by EPA 8015D - GRO 23
- QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 24

Table of Contents (continued)

QC - Anions by EPA 300.0/9056A 25

Definitions and Notes 26

Chain of Custody etc. 27

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	02/07/24 14:25

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SW COMP 1-2'	E402052-01A	Soil	02/02/24	02/06/24	Glass Jar, 2 oz.
SW COMP 2-2'	E402052-02A	Soil	02/02/24	02/06/24	Glass Jar, 2 oz.
SW COMP 3-2'	E402052-03A	Soil	02/02/24	02/06/24	Glass Jar, 2 oz.
SW COMP 4-2'	E402052-04A	Soil	02/02/24	02/06/24	Glass Jar, 2 oz.
SW COMP 5-2'	E402052-05A	Soil	02/02/24	02/06/24	Glass Jar, 2 oz.
SW COMP 6-2'	E402052-06A	Soil	02/02/24	02/06/24	Glass Jar, 2 oz.
SW COMP 7-2'	E402052-07A	Soil	02/02/24	02/06/24	Glass Jar, 2 oz.
SW COMP 8-2'	E402052-08A	Soil	02/02/24	02/06/24	Glass Jar, 2 oz.
SW COMP 9-2'	E402052-09A	Soil	02/02/24	02/06/24	Glass Jar, 2 oz.
SW COMP 10-2'	E402052-10A	Soil	02/02/24	02/06/24	Glass Jar, 2 oz.
SW COMP 11-2'	E402052-11A	Soil	02/02/24	02/06/24	Glass Jar, 2 oz.
SW COMP 12-2'	E402052-12A	Soil	02/02/24	02/06/24	Glass Jar, 2 oz.
SW COMP 13-2'	E402052-13A	Soil	02/02/24	02/06/24	Glass Jar, 2 oz.
SW COMP 14-2'	E402052-14A	Soil	02/02/24	02/06/24	Glass Jar, 2 oz.
SW COMP 15-2'	E402052-15A	Soil	02/02/24	02/06/24	Glass Jar, 2 oz.
SW COMP 16-2'	E402052-16A	Soil	02/02/24	02/06/24	Glass Jar, 2 oz.

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/7/2024 2:25:09PM

SW COMP 1-2'

E402052-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Benzene	ND	0.0250	1	02/06/24	02/06/24	
Ethylbenzene	ND	0.0250	1	02/06/24	02/06/24	
Toluene	ND	0.0250	1	02/06/24	02/06/24	
o-Xylene	ND	0.0250	1	02/06/24	02/06/24	
p,m-Xylene	ND	0.0500	1	02/06/24	02/06/24	
Total Xylenes	ND	0.0250	1	02/06/24	02/06/24	
Surrogate: 4-Bromochlorobenzene-PID		*94.5 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/06/24	02/06/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*93.4 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2406032
Diesel Range Organics (C10-C28)	ND	25.0	1	02/06/24	02/06/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/06/24	02/06/24	
Surrogate: n-Nonane		*103 %*	*50-200*	*02/06/24*	*02/06/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406036
Chloride	ND	20.0	1	02/06/24	02/06/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/7/2024 2:25:09PM

SW COMP 2-2'

E402052-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Benzene	ND	0.0250	1	02/06/24	02/06/24	
Ethylbenzene	ND	0.0250	1	02/06/24	02/06/24	
Toluene	ND	0.0250	1	02/06/24	02/06/24	
o-Xylene	ND	0.0250	1	02/06/24	02/06/24	
p,m-Xylene	ND	0.0500	1	02/06/24	02/06/24	
Total Xylenes	ND	0.0250	1	02/06/24	02/06/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.1 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/06/24	02/06/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*94.7 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2406032
Diesel Range Organics (C10-C28)	ND	25.0	1	02/06/24	02/06/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/06/24	02/06/24	
Surrogate: n-Nonane		*107 %*	*50-200*	*02/06/24*	*02/06/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406036
Chloride	ND	20.0	1	02/06/24	02/06/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/7/2024 2:25:09PM

SW COMP 3-2'

E402052-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Benzene	ND	0.0250	1	02/06/24	02/06/24	
Ethylbenzene	ND	0.0250	1	02/06/24	02/06/24	
Toluene	ND	0.0250	1	02/06/24	02/06/24	
o-Xylene	ND	0.0250	1	02/06/24	02/06/24	
p,m-Xylene	ND	0.0500	1	02/06/24	02/06/24	
Total Xylenes	ND	0.0250	1	02/06/24	02/06/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.6 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/06/24	02/06/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*93.4 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2406032
Diesel Range Organics (C10-C28)	ND	25.0	1	02/06/24	02/06/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/06/24	02/06/24	
Surrogate: n-Nonane		*104 %*	*50-200*	*02/06/24*	*02/06/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406036
Chloride	ND	20.0	1	02/06/24	02/06/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/7/2024 2:25:09PM

SW COMP 4-2'

E402052-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Benzene	ND	0.0250	1	02/06/24	02/06/24	
Ethylbenzene	ND	0.0250	1	02/06/24	02/06/24	
Toluene	ND	0.0250	1	02/06/24	02/06/24	
o-Xylene	ND	0.0250	1	02/06/24	02/06/24	
p,m-Xylene	ND	0.0500	1	02/06/24	02/06/24	
Total Xylenes	ND	0.0250	1	02/06/24	02/06/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.8 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/06/24	02/06/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*94.6 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2406032
Diesel Range Organics (C10-C28)	ND	25.0	1	02/06/24	02/06/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/06/24	02/06/24	
Surrogate: n-Nonane		*108 %*	*50-200*	*02/06/24*	*02/06/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406036
Chloride	ND	20.0	1	02/06/24	02/06/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/7/2024 2:25:09PM

SW COMP 5-2'

E402052-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Benzene	ND	0.0250	1	02/06/24	02/06/24	
Ethylbenzene	ND	0.0250	1	02/06/24	02/06/24	
Toluene	ND	0.0250	1	02/06/24	02/06/24	
o-Xylene	ND	0.0250	1	02/06/24	02/06/24	
p,m-Xylene	ND	0.0500	1	02/06/24	02/06/24	
Total Xylenes	ND	0.0250	1	02/06/24	02/06/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.6 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/06/24	02/06/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*95.0 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2406032
Diesel Range Organics (C10-C28)	ND	25.0	1	02/06/24	02/06/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/06/24	02/06/24	
Surrogate: n-Nonane		*104 %*	*50-200*	*02/06/24*	*02/06/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406036
Chloride	ND	20.0	1	02/06/24	02/06/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/7/2024 2:25:09PM

SW COMP 6-2'

E402052-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Benzene	ND	0.0250	1	02/06/24	02/06/24	
Ethylbenzene	ND	0.0250	1	02/06/24	02/06/24	
Toluene	ND	0.0250	1	02/06/24	02/06/24	
o-Xylene	ND	0.0250	1	02/06/24	02/06/24	
p,m-Xylene	ND	0.0500	1	02/06/24	02/06/24	
Total Xylenes	ND	0.0250	1	02/06/24	02/06/24	
Surrogate: 4-Bromochlorobenzene-PID		*96.1 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/06/24	02/06/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*94.3 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2406032
Diesel Range Organics (C10-C28)	ND	25.0	1	02/06/24	02/06/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/06/24	02/06/24	
Surrogate: n-Nonane		*105 %*	*50-200*	*02/06/24*	*02/06/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406036
Chloride	ND	20.0	1	02/06/24	02/06/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/7/2024 2:25:09PM

SW COMP 7-2'

E402052-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Benzene	ND	0.0250	1	02/06/24	02/06/24	
Ethylbenzene	ND	0.0250	1	02/06/24	02/06/24	
Toluene	ND	0.0250	1	02/06/24	02/06/24	
o-Xylene	ND	0.0250	1	02/06/24	02/06/24	
p,m-Xylene	ND	0.0500	1	02/06/24	02/06/24	
Total Xylenes	ND	0.0250	1	02/06/24	02/06/24	
Surrogate: 4-Bromochlorobenzene-PID		*96.7 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/06/24	02/06/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*97.2 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2406032
Diesel Range Organics (C10-C28)	ND	25.0	1	02/06/24	02/06/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/06/24	02/06/24	
Surrogate: n-Nonane		*106 %*	*50-200*	*02/06/24*	*02/06/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406036
Chloride	ND	20.0	1	02/06/24	02/06/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/7/2024 2:25:09PM

SW COMP 8-2'

E402052-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Benzene	ND	0.0250	1	02/06/24	02/06/24	
Ethylbenzene	ND	0.0250	1	02/06/24	02/06/24	
Toluene	ND	0.0250	1	02/06/24	02/06/24	
o-Xylene	ND	0.0250	1	02/06/24	02/06/24	
p,m-Xylene	ND	0.0500	1	02/06/24	02/06/24	
Total Xylenes	ND	0.0250	1	02/06/24	02/06/24	
Surrogate: 4-Bromochlorobenzene-PID		*97.3 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/06/24	02/06/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*94.0 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2406032
Diesel Range Organics (C10-C28)	ND	25.0	1	02/06/24	02/06/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/06/24	02/06/24	
Surrogate: n-Nonane		*107 %*	*50-200*	*02/06/24*	*02/06/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406036
Chloride	ND	20.0	1	02/06/24	02/06/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/7/2024 2:25:09PM

SW COMP 9-2'

E402052-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Benzene	ND	0.0250	1	02/06/24	02/06/24	
Ethylbenzene	ND	0.0250	1	02/06/24	02/06/24	
Toluene	ND	0.0250	1	02/06/24	02/06/24	
o-Xylene	ND	0.0250	1	02/06/24	02/06/24	
p,m-Xylene	ND	0.0500	1	02/06/24	02/06/24	
Total Xylenes	ND	0.0250	1	02/06/24	02/06/24	
Surrogate: 4-Bromochlorobenzene-PID		*96.9 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/06/24	02/06/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*94.9 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2406032
Diesel Range Organics (C10-C28)	ND	25.0	1	02/06/24	02/06/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/06/24	02/06/24	
Surrogate: n-Nonane		*118 %*	*50-200*	*02/06/24*	*02/06/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406036
Chloride	ND	20.0	1	02/06/24	02/06/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/7/2024 2:25:09PM

SW COMP 10-2'

E402052-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Benzene	ND	0.0250	1	02/06/24	02/06/24	
Ethylbenzene	ND	0.0250	1	02/06/24	02/06/24	
Toluene	ND	0.0250	1	02/06/24	02/06/24	
o-Xylene	ND	0.0250	1	02/06/24	02/06/24	
p,m-Xylene	ND	0.0500	1	02/06/24	02/06/24	
Total Xylenes	ND	0.0250	1	02/06/24	02/06/24	
Surrogate: 4-Bromochlorobenzene-PID		*98.1 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/06/24	02/06/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*95.3 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2406032
Diesel Range Organics (C10-C28)	ND	25.0	1	02/06/24	02/06/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/06/24	02/06/24	
Surrogate: n-Nonane		*113 %*	*50-200*	*02/06/24*	*02/06/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406036
Chloride	ND	20.0	1	02/06/24	02/06/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/7/2024 2:25:09PM

SW COMP 11-2'

E402052-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Benzene	ND	0.0250	1	02/06/24	02/06/24	
Ethylbenzene	ND	0.0250	1	02/06/24	02/06/24	
Toluene	ND	0.0250	1	02/06/24	02/06/24	
o-Xylene	ND	0.0250	1	02/06/24	02/06/24	
p,m-Xylene	ND	0.0500	1	02/06/24	02/06/24	
Total Xylenes	ND	0.0250	1	02/06/24	02/06/24	
Surrogate: 4-Bromochlorobenzene-PID		*96.7 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/06/24	02/06/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*94.9 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2406032
Diesel Range Organics (C10-C28)	ND	25.0	1	02/06/24	02/06/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/06/24	02/06/24	
Surrogate: n-Nonane		*113 %*	*50-200*	*02/06/24*	*02/06/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406036
Chloride	ND	20.0	1	02/06/24	02/06/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/7/2024 2:25:09PM

SW COMP 12-2'

E402052-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Benzene	ND	0.0250	1	02/06/24	02/06/24	
Ethylbenzene	ND	0.0250	1	02/06/24	02/06/24	
Toluene	ND	0.0250	1	02/06/24	02/06/24	
o-Xylene	ND	0.0250	1	02/06/24	02/06/24	
p,m-Xylene	ND	0.0500	1	02/06/24	02/06/24	
Total Xylenes	ND	0.0250	1	02/06/24	02/06/24	
Surrogate: 4-Bromochlorobenzene-PID		*97.5 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/06/24	02/06/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*93.5 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2406032
Diesel Range Organics (C10-C28)	ND	25.0	1	02/06/24	02/06/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/06/24	02/06/24	
Surrogate: n-Nonane		*124 %*	*50-200*	*02/06/24*	*02/06/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406036
Chloride	ND	20.0	1	02/06/24	02/06/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/7/2024 2:25:09PM

SW COMP 13-2'

E402052-13

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Benzene	ND	0.0250	1	02/06/24	02/06/24	
Ethylbenzene	ND	0.0250	1	02/06/24	02/06/24	
Toluene	ND	0.0250	1	02/06/24	02/06/24	
o-Xylene	ND	0.0250	1	02/06/24	02/06/24	
p,m-Xylene	ND	0.0500	1	02/06/24	02/06/24	
Total Xylenes	ND	0.0250	1	02/06/24	02/06/24	
Surrogate: 4-Bromochlorobenzene-PID		*96.4 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/06/24	02/06/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*94.8 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2406032
Diesel Range Organics (C10-C28)	ND	25.0	1	02/06/24	02/06/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/06/24	02/06/24	
Surrogate: n-Nonane		*119 %*	*50-200*	*02/06/24*	*02/06/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406036
Chloride	ND	20.0	1	02/06/24	02/06/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/7/2024 2:25:09PM

SW COMP 14-2'

E402052-14

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Benzene	ND	0.0250	1	02/06/24	02/06/24	
Ethylbenzene	ND	0.0250	1	02/06/24	02/06/24	
Toluene	ND	0.0250	1	02/06/24	02/06/24	
o-Xylene	ND	0.0250	1	02/06/24	02/06/24	
p,m-Xylene	ND	0.0500	1	02/06/24	02/06/24	
Total Xylenes	ND	0.0250	1	02/06/24	02/06/24	
Surrogate: 4-Bromochlorobenzene-PID		*99.1 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/06/24	02/06/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.4 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2406032
Diesel Range Organics (C10-C28)	ND	25.0	1	02/06/24	02/06/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/06/24	02/06/24	
Surrogate: n-Nonane		*116 %*	*50-200*	*02/06/24*	*02/06/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406036
Chloride	ND	20.0	1	02/06/24	02/06/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/7/2024 2:25:09PM

SW COMP 15-2'

E402052-15

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Benzene	ND	0.0250	1	02/06/24	02/06/24	
Ethylbenzene	ND	0.0250	1	02/06/24	02/06/24	
Toluene	ND	0.0250	1	02/06/24	02/06/24	
o-Xylene	ND	0.0250	1	02/06/24	02/06/24	
p,m-Xylene	ND	0.0500	1	02/06/24	02/06/24	
Total Xylenes	ND	0.0250	1	02/06/24	02/06/24	
Surrogate: 4-Bromochlorobenzene-PID		*98.4 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/06/24	02/06/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*91.7 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2406032
Diesel Range Organics (C10-C28)	ND	25.0	1	02/06/24	02/06/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/06/24	02/06/24	
Surrogate: n-Nonane		*115 %*	*50-200*	*02/06/24*	*02/06/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406036
Chloride	ND	20.0	1	02/06/24	02/06/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/7/2024 2:25:09PM

SW COMP 16-2'

E402052-16

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Benzene	ND	0.0250	1	02/06/24	02/06/24	
Ethylbenzene	ND	0.0250	1	02/06/24	02/06/24	
Toluene	ND	0.0250	1	02/06/24	02/06/24	
o-Xylene	ND	0.0250	1	02/06/24	02/06/24	
p,m-Xylene	ND	0.0500	1	02/06/24	02/06/24	
Total Xylenes	ND	0.0250	1	02/06/24	02/06/24	
Surrogate: 4-Bromochlorobenzene-PID		*99.0 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2406030
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/06/24	02/06/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*90.9 %*	*70-130*	*02/06/24*	*02/06/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2406032
Diesel Range Organics (C10-C28)	ND	25.0	1	02/06/24	02/06/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/06/24	02/06/24	
Surrogate: n-Nonane		*117 %*	*50-200*	*02/06/24*	*02/06/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2406036
Chloride	ND	20.0	1	02/06/24	02/06/24	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/7/2024 2:25:09PM

Volatile Organics by EPA 8021B

Analyst: EG

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2406030-BLK1)									Prepared: 02/06/24 Analyzed: 02/06/24
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.76*		*8.00*		*97.0*	*70-130*			
LCS (2406030-BS1)									Prepared: 02/06/24 Analyzed: 02/06/24
Benzene	4.85	0.0250	5.00		96.9	70-130			
Ethylbenzene	4.84	0.0250	5.00		96.7	70-130			
Toluene	4.84	0.0250	5.00		96.9	70-130			
o-Xylene	4.82	0.0250	5.00		96.4	70-130			
p,m-Xylene	9.74	0.0500	10.0		97.4	70-130			
Total Xylenes	14.6	0.0250	15.0		97.1	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.73*		*8.00*		*96.7*	*70-130*			
Matrix Spike (2406030-MS1)				**Source: E402052-01**					Prepared: 02/06/24 Analyzed: 02/06/24
Benzene	4.43	0.0250	5.00	ND	88.5	54-133			
Ethylbenzene	4.46	0.0250	5.00	ND	89.2	61-133			
Toluene	4.45	0.0250	5.00	ND	89.0	61-130			
o-Xylene	4.44	0.0250	5.00	ND	88.9	63-131			
p,m-Xylene	9.01	0.0500	10.0	ND	90.1	63-131			
Total Xylenes	13.4	0.0250	15.0	ND	89.7	63-131			
Surrogate: 4-Bromochlorobenzene-PID	*7.62*		*8.00*		*95.3*	*70-130*			
Matrix Spike Dup (2406030-MSD1)				**Source: E402052-01**					Prepared: 02/06/24 Analyzed: 02/06/24
Benzene	4.21	0.0250	5.00	ND	84.2	54-133	5.00	20	
Ethylbenzene	4.23	0.0250	5.00	ND	84.7	61-133	5.17	20	
Toluene	4.23	0.0250	5.00	ND	84.5	61-130	5.19	20	
o-Xylene	4.20	0.0250	5.00	ND	84.1	63-131	5.54	20	
p,m-Xylene	8.53	0.0500	10.0	ND	85.3	63-131	5.38	20	
Total Xylenes	12.7	0.0250	15.0	ND	84.9	63-131	5.43	20	
Surrogate: 4-Bromochlorobenzene-PID	*7.76*		*8.00*		*97.0*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/7/2024 2:25:09PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: EG

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2406030-BLK1)									Prepared: 02/06/24 Analyzed: 02/06/24
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.52*		*8.00*		*94.1*	*70-130*			
LCS (2406030-BS2)									Prepared: 02/06/24 Analyzed: 02/06/24
Gasoline Range Organics (C6-C10)	47.5	20.0	50.0		94.9	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.59*		*8.00*		*94.8*	*70-130*			
Matrix Spike (2406030-MS2)				**Source: E402052-01**					Prepared: 02/06/24 Analyzed: 02/06/24
Gasoline Range Organics (C6-C10)	57.4	20.0	50.0	ND	115	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.68*		*8.00*		*96.0*	*70-130*			
Matrix Spike Dup (2406030-MSD2)				**Source: E402052-01**					Prepared: 02/06/24 Analyzed: 02/06/24
Gasoline Range Organics (C6-C10)	48.2	20.0	50.0	ND	96.4	70-130	17.4	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.71*		*8.00*		*96.4*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/7/2024 2:25:09PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KM

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2406032-BLK1)									Prepared: 02/06/24 Analyzed: 02/06/24
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*59.7*		*50.0*		*119*	*50-200*			
LCS (2406032-BS1)									Prepared: 02/06/24 Analyzed: 02/06/24
Diesel Range Organics (C10-C28)	245	25.0	250		98.2	38-132			
Surrogate: n-Nonane	*56.4*		*50.0*		*113*	*50-200*			
Matrix Spike (2406032-MS1)				**Source: E402017-02**					Prepared: 02/06/24 Analyzed: 02/06/24
Diesel Range Organics (C10-C28)	249	25.0	250	ND	99.6	38-132			
Surrogate: n-Nonane	*54.4*		*50.0*		*109*	*50-200*			
Matrix Spike Dup (2406032-MSD1)				**Source: E402017-02**					Prepared: 02/06/24 Analyzed: 02/06/24
Diesel Range Organics (C10-C28)	255	25.0	250	ND	102	38-132	2.34	20	
Surrogate: n-Nonane	*56.6*		*50.0*		*113*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/7/2024 2:25:09PM

Anions by EPA 300.0/9056A

Analyst: DT

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2406036-BLK1)									Prepared: 02/06/24 Analyzed: 02/06/24
Chloride	ND	20.0							
LCS (2406036-BS1)									Prepared: 02/06/24 Analyzed: 02/06/24
Chloride	248	20.0	250		99.3	90-110			
Matrix Spike (2406036-MS1)				**Source: E402052-03**					Prepared: 02/06/24 Analyzed: 02/06/24
Chloride	253	20.0	250	ND	101	80-120			
Matrix Spike Dup (2406036-MSD1)				**Source: E402052-03**					Prepared: 02/06/24 Analyzed: 02/06/24
Chloride	253	20.0	250	ND	101	80-120	0.0131	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	02/07/24 14:25

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Chain of Custody

RUSH

Project Information

Client: TarRock
Project: Olympus north
Project Manager:
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E402052
Job Number 200400001

TAT: 1D X | 2D | 3D | Standard
EPA Program: CWA | SDWA | RCRA
State: NM X | CO | UT | AZ | TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
	02/02	S	1	SW Comp 1 - 2'	1							X		
				SW Comp 2 - 2'	2									
				SW Comp 3 - 2'	3									
				SW Comp 4 - 2'	4									
				SW Comp 5 - 2'	5									
				SW Comp 6 - 2'	6									
				SW Comp 7 - 2'	7									
				SW Comp 8 - 2'	8									
				SW Comp 9 - 2'	9									
				SW Comp 10 - 2'	10							X		

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Soliz

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Soliz	02/02/24		Michelle Gaylor	2-5-24	1315
Michelle Gaylor	2-5-24	1730	Andrea Hobbs	2-5-24	1730
Andrea Hobbs	2-5-24	2330	Raina Lucy	2/6/24	7:30

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Chain of Custody

RUSH

Project Information

Client: Targa
Project: Olympus North
Project Manager:
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To

Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only

Lab WO# E402052
Job Number 2004[illegible]0001

TAT: 1D ✗ 2D ✗ 3D Standard

EPA Program: CWA SDWA RCRA

State: NM ✗ CO UT AZ TX

Analysis and Method: DRO/ORO by 8015; GRO/DRO by 8015; BTEX by 8021; VOC by 8260; Metals 6010; Chloride 300.0; BGDOC NM; BGDOC TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	BGDOC NM	Remarks
	02/02	S	1	SW Comp 11 - 2'	11	✗	
				SW Comp 12 - 2'	12		
				SW Comp 13 - 2'	13		
				SW Comp 14 - 2'	14		
				SW Comp 15 - 2'	15		
	02/02	S	1	SW Comp 16 - 2'	16	✗	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	02/02/24		Michelle Cruz	2-5-24	1315
Michelle Cruz	2-5-24	1730	Andrew Hobbs	2.5.24	1730
Andrew Hobbs	2-5-24	2330	Rana Lewis	2/6/24	7:30

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Envirotech Analytical Laboratory

Printed: 2/6/2024 3:37:50PM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	02/06/24 07:30	Work Order ID:	E402052
Phone:	(575) 390-6397	Date Logged In:	02/05/24 16:44	Logged In By:	Alexa Michaels
Email:	natalie@energystaffingllc.com	Due Date:	02/06/24 17:00 (0 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes	
13. If no visible ice, record the temperature. Actual sample temperature: 4°C		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	Yes	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filteration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

Project manager and time sampled are not documented on the COC by client.

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	Olympus North
Work Order:	E405327
Job Number:	20046-0001
Received:	5/23/2024

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
6/5/24

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 6/5/24

Natalie Gladden
523 Park Point Drive suite 200
Golden, CO 80401

Project Name: Olympus North
Workorder: E405327
Date Received: 5/23/2024 6:00:00AM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 5/23/2024 6:00:00AM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Golzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 5

Sample Data 6

- Comp 463 2’ 6
- Comp 461 2’ 7
- Comp 459 2’ 8
- Comp 457 2’ 9
- Comp 455 2’ 10
- Comp 453 2’ 11
- Comp 451 2’ 12
- Comp 449 2’ 13
- Comp 447 2’ 14
- Comp 445 2’ 15
- Comp 443 2’ 16
- Comp 441 2’ 17
- Comp 439 2’ 18
- Comp 437 2’ 19
- Comp 435 2’ 20
- Comp 433 2’ 21
- Comp 431 - 2’ 22

QC Summary Data 23

- QC - Volatile Organic Compounds by EPA8260B 23
- QC - Nonhalogenated Organics by EPA 8015D - GRO 24

Table of Contents (continued)

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 25

QC - Anions by EPA 300.0/9056A 26

Definitions and Notes 27

Chain of Custody etc. 28

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	06/05/24 08:32

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
Comp 463 2'	E405327-01A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
Comp 461 2'	E405327-02A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
Comp 459 2'	E405327-03A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
Comp 457 2'	E405327-04A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
Comp 455 2'	E405327-05A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
Comp 453 2'	E405327-06A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
Comp 451 2'	E405327-07A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
Comp 449 2'	E405327-08A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
Comp 447 2'	E405327-09A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
Comp 445 2'	E405327-10A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
Comp 443 2'	E405327-11A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
Comp 441 2'	E405327-12A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
Comp 439 2'	E405327-13A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
Comp 437 2'	E405327-14A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
Comp 435 2'	E405327-15A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
Comp 433 2'	E405327-16A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
Comp 431 - 2'	E405327-17A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 8:32:22AM

Comp 463 2'

E405327-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*98.7 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*95.2 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*98.7 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*95.2 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422057
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/02/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/02/24	
Surrogate: n-Nonane		*103 %*	*50-200*	*05/29/24*	*06/02/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422024
Chloride	**67.8**	20.0	1	05/28/24	05/28/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 8:32:22AM

Comp 461 2'

E405327-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*97.1 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*95.2 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*97.1 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*95.2 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422057
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/02/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/02/24	
Surrogate: n-Nonane		*103 %*	*50-200*	*05/29/24*	*06/02/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422024
Chloride	**68.3**	20.0	1	05/28/24	05/28/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 8:32:22AM

Comp 459 2'

E405327-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*97.3 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.8 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*95.4 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*97.3 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.8 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*95.4 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422057
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/02/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/02/24	
Surrogate: n-Nonane		*103 %*	*50-200*	*05/29/24*	*06/02/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422024
Chloride	**71.9**	20.0	1	05/28/24	05/28/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 8:32:22AM

Comp 457 2'

E405327-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*97.4 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*96.0 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*97.4 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*96.0 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422057
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/02/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/02/24	
Surrogate: n-Nonane		*106 %*	*50-200*	*05/29/24*	*06/02/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422024
Chloride	**53.3**	20.0	1	05/28/24	05/28/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 8:32:22AM

Comp 455 2'

E405327-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*97.8 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*105 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*95.2 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*97.8 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*105 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*95.2 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422057
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/02/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/02/24	
Surrogate: n-Nonane		*105 %*	*50-200*	*05/29/24*	*06/02/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422024
Chloride	**44.6**	20.0	1	05/28/24	05/28/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 8:32:22AM

Comp 453 2'

E405327-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*97.8 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*100 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*95.7 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*97.8 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*100 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*95.7 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422057
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/02/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/02/24	
Surrogate: n-Nonane		*103 %*	*50-200*	*05/29/24*	*06/02/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422024
Chloride	**54.0**	20.0	1	05/28/24	05/28/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 8:32:22AM

Comp 451 2'

E405327-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*96.2 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*94.6 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*96.2 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*94.6 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422057
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/02/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/02/24	
Surrogate: n-Nonane		*108 %*	*50-200*	*05/29/24*	*06/02/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422024
Chloride	**21.2**	20.0	1	05/28/24	05/28/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 8:32:22AM

Comp 449 2'

E405327-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*98.4 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*103 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*95.4 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*98.4 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*103 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*95.4 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422057
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/02/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/02/24	
Surrogate: n-Nonane		*103 %*	*50-200*	*05/29/24*	*06/02/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422024
Chloride	**89.9**	20.0	1	05/28/24	05/28/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 8:32:22AM

Comp 447 2'

E405327-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*97.1 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*106 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*93.3 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*97.1 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*106 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*93.3 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422057
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/02/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/02/24	
Surrogate: n-Nonane		*104 %*	*50-200*	*05/29/24*	*06/02/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422024
Chloride	**69.7**	20.0	1	05/28/24	05/28/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 8:32:22AM

Comp 445 2'

E405327-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*97.9 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*94.0 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*97.9 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*94.0 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422057
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/02/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/02/24	
Surrogate: n-Nonane		*107 %*	*50-200*	*05/29/24*	*06/02/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422024
Chloride	**63.0**	20.0	1	05/28/24	05/28/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 8:32:22AM

Comp 443 2'

E405327-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*96.9 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*95.2 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*96.9 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*95.2 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422057
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/02/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/02/24	
Surrogate: n-Nonane		*105 %*	*50-200*	*05/29/24*	*06/02/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422024
Chloride	**57.6**	20.0	1	05/28/24	05/28/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 8:32:22AM

Comp 441 2'

E405327-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*96.7 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*95.0 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*96.7 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*95.0 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422057
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/02/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/02/24	
Surrogate: n-Nonane		*102 %*	*50-200*	*05/29/24*	*06/02/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422024
Chloride	**54.7**	20.0	1	05/28/24	05/28/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 8:32:22AM

Comp 439 2'

E405327-13

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*94.8 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*104 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*94.7 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*94.8 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*104 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*94.7 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422057
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/02/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/02/24	
Surrogate: n-Nonane		*104 %*	*50-200*	*05/29/24*	*06/02/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422024
Chloride	**20.0**	20.0	1	05/28/24	05/28/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 8:32:22AM

Comp 437 2'

E405327-14

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*96.6 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*101 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*94.4 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*96.6 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*101 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*94.4 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422057
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/02/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/02/24	
Surrogate: n-Nonane		*104 %*	*50-200*	*05/29/24*	*06/02/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422024
Chloride	**55.8**	20.0	1	05/28/24	05/28/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 8:32:22AM

Comp 435 2'

E405327-15

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*96.6 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*104 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*96.1 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*96.6 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*104 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*96.1 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422057
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/02/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/02/24	
Surrogate: n-Nonane		*105 %*	*50-200*	*05/29/24*	*06/02/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422024
Chloride	**61.3**	20.0	1	05/28/24	05/28/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 8:32:22AM

Comp 433 2'

E405327-16

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*96.3 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*105 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*93.9 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*96.3 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*105 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*93.9 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422057
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/02/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/02/24	
Surrogate: n-Nonane		*105 %*	*50-200*	*05/29/24*	*06/02/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422024
Chloride	**59.6**	20.0	1	05/28/24	05/28/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 8:32:22AM

Comp 431 - 2'

E405327-17

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*96.6 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*104 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*95.2 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2421188
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*96.6 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*104 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*95.2 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422057
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/02/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/02/24	
Surrogate: n-Nonane		*107 %*	*50-200*	*05/29/24*	*06/02/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422024
Chloride	**50.6**	20.0	1	05/28/24	05/28/24	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 8:32:22AM

Volatile Organic Compounds by EPA 8260B

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2421188-BLK1)									Prepared: 05/25/24 Analyzed: 06/01/24
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: Bromofluorobenzene	*0.488*		*0.500*		*97.6*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.522*		*0.500*		*104*	*70-130*			
Surrogate: Toluene-d8	*0.478*		*0.500*		*95.6*	*70-130*			
LCS (2421188-BS1)									Prepared: 05/25/24 Analyzed: 06/01/24
Benzene	2.77	0.0250	2.50		111	70-130			
Ethylbenzene	2.62	0.0250	2.50		105	70-130			
Toluene	2.54	0.0250	2.50		101	70-130			
o-Xylene	2.38	0.0250	2.50		95.1	70-130			
p,m-Xylene	4.91	0.0500	5.00		98.2	70-130			
Total Xylenes	7.29	0.0250	7.50		97.2	70-130			
Surrogate: Bromofluorobenzene	*0.491*		*0.500*		*98.1*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.486*		*0.500*		*97.1*	*70-130*			
Surrogate: Toluene-d8	*0.484*		*0.500*		*96.7*	*70-130*			
LCS Dup (2421188-BSD1)									Prepared: 05/25/24 Analyzed: 06/01/24
Benzene	2.72	0.0250	2.50		109	70-130	1.71	23	
Ethylbenzene	2.64	0.0250	2.50		106	70-130	0.684	27	
Toluene	2.55	0.0250	2.50		102	70-130	0.747	24	
o-Xylene	2.40	0.0250	2.50		96.1	70-130	1.00	27	
p,m-Xylene	4.99	0.0500	5.00		99.8	70-130	1.58	27	
Total Xylenes	7.39	0.0250	7.50		98.6	70-130	1.39	27	
Surrogate: Bromofluorobenzene	*0.490*		*0.500*		*97.9*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.502*		*0.500*		*100*	*70-130*			
Surrogate: Toluene-d8	*0.489*		*0.500*		*97.8*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 8:32:22AM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2421188-BLK1)									Prepared: 05/25/24 Analyzed: 06/01/24
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: Bromofluorobenzene	*0.488*		*0.500*		*97.6*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.522*		*0.500*		*104*	*70-130*			
Surrogate: Toluene-d8	*0.478*		*0.500*		*95.6*	*70-130*			
LCS (2421188-BS2)									Prepared: 05/25/24 Analyzed: 06/01/24
Gasoline Range Organics (C6-C10)	43.9	20.0	50.0		87.8	70-130			
Surrogate: Bromofluorobenzene	*0.505*		*0.500*		*101*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.507*		*0.500*		*101*	*70-130*			
Surrogate: Toluene-d8	*0.488*		*0.500*		*97.6*	*70-130*			
LCS Dup (2421188-BSD2)									Prepared: 05/25/24 Analyzed: 06/01/24
Gasoline Range Organics (C6-C10)	43.0	20.0	50.0		86.0	70-130	2.12	20	
Surrogate: Bromofluorobenzene	*0.502*		*0.500*		*100*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.497*		*0.500*		*99.3*	*70-130*			
Surrogate: Toluene-d8	*0.483*		*0.500*		*96.5*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 8:32:22AM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KM

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2422057-BLK1)									Prepared: 05/29/24 Analyzed: 06/01/24
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*52.9*		*50.0*		*106*	*50-200*			
LCS (2422057-BS1)									Prepared: 05/29/24 Analyzed: 06/01/24
Diesel Range Organics (C10-C28)	247	25.0	250		98.8	38-132			
Surrogate: n-Nonane	*52.1*		*50.0*		*104*	*50-200*			
LCS Dup (2422057-BSD1)									Prepared: 05/29/24 Analyzed: 06/01/24
Diesel Range Organics (C10-C28)	247	25.0	250		98.6	38-132	0.214	20	
Surrogate: n-Nonane	*51.0*		*50.0*		*102*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 8:32:22AM

Anions by EPA 300.0/9056A

Analyst: DT

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2422024-BLK1)									Prepared: 05/28/24 Analyzed: 05/28/24
Chloride	ND	20.0							
LCS (2422024-BS1)									Prepared: 05/28/24 Analyzed: 05/28/24
Chloride	258	20.0	250		103	90-110			
LCS Dup (2422024-BSD1)									Prepared: 05/28/24 Analyzed: 05/28/24
Chloride	256	20.0	250		102	90-110	0.583	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	06/05/24 08:32

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 1 of 2

Client:	TAPROCK (ESS)
Project:	OLYMPUS NORTH
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To

Attention:	ENERGY STAFFING SERVICES
Address:	2724 NW COUNTY RD
City, State, Zip	HOBBS, NM 88240
Phone:	575-393-9048
Email:	NATALIE@ENERGYSTAFFINGLLC.COM
	BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only

Lab WO# E405327 | Job Number 20046-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM | BGDOC TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	BGDOC NM	Remarks
	5/21/24	S	1	COMP 463 2'	1	X	
				COMP 461 2'	2		
				COMP 459 2'	3		
				COMP 457 - 2'	4		
				COMP 455 - 2'	5		
				COMP 453 - 2'	6		
				COMP 451 - 2'	7		
				COMP 449 - 2'	8		
				COMP 447 - 2'	9		
	5/21/24	S	1	COMP 445 - 2'	10	X	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: M. RIVERA

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	5/21/24		Michelle Gonzales	5-22-24	1205
Michelle Gonzales	5-22-24	1545		5.22.24	1745
	5.22.24	2400		5/23/24	0600

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 2 of 2

Client:	TAPROCK (CES)
Project:	OLYMPUS NORTH
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E 405327 | Job Number 20016-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
	5/21/24	S	1	COMP 443-2'	11							X		
				COMP 441-2'	12									
				COMP 439-2'	13									
				COMP 437-2'	14									
				COMP 435-2'	15									
				COMP 433-2'	16									
	5/21/24	S	1	COMP 431-2'	17							X		

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: M. RIVERA

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	5/21/24		Michelle Gonzales	5-22-24	1205
Michelle Gonzales	5.22.24	1545		5.22.24	1745
	5.22.24	2400		5/23/24	0800

Lab Use Only
Received on ice: (Y) N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Envirotech Analytical Laboratory

Printed: 5/28/2024 7:59:36AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	05/23/24 06:00	Work Order ID:	E405327
Phone:	(575) 390-6397	Date Logged In:	05/23/24 09:57	Logged In By:	Angelina Pineda
Email:	natalie@energystaffingllc.com	Due Date:	05/30/24 17:00 (5 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes	
13. If no visible ice, record the temperature. Actual sample temperature: 4°C		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	Yes	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filteration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

Project manager and Time Sampled not documented on COC by client

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	Olympus North
Work Order:	E405328
Job Number:	20046-0001
Received:	5/23/2024

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
6/4/24

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 6/4/24

Natalie Gladden
523 Park Point Drive suite 200
Golden, CO 80401

Project Name: Olympus North
Workorder: E405328
Date Received: 5/23/2024 10:04:00AM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 5/23/2024 10:04:00AM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Golzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 5

Sample Data 6

SP Comp 464 - 2’ 6

SP Comp 462 - 2’ 7

SP Comp 460 - 2’ 8

SP Comp 458 - 2’ 9

SP Comp 456 - 2’ 10

SP Comp 454 - 2’ 11

SP Comp 452 - 2’ 12

SP Comp 450 - 2’ 13

SP Comp 448 - 2’ 14

SP Comp 446 - 2’ 15

SP Comp 444 - 2’ 16

SP Comp 442 - 2’ 17

SP Comp 440 - 2’ 18

SP Comp 438 - 2’ 19

SP Comp 436 - 2’ 20

SP Comp 434 - 2’ 21

SP Comp 432 - 2’ 22

SP Comp 430 - 2’ 23

QC Summary Data 24

QC - Volatile Organic Compounds by EPA 8260B 24

Table of Contents (continued)

QC - Nonhalogenated Organics by EPA 8015D - GRO 25

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 26

QC - Anions by EPA 300.0/9056A 27

Definitions and Notes 28

Chain of Custody etc. 29

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	06/04/24 15:46

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SP Comp 464 - 2'	E405328-01A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
SP Comp 462 - 2'	E405328-02A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
SP Comp 460 - 2'	E405328-03A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
SP Comp 458 - 2'	E405328-04A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
SP Comp 456 - 2'	E405328-05A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
SP Comp 454 - 2'	E405328-06A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
SP Comp 452 - 2'	E405328-07A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
SP Comp 450 - 2'	E405328-08A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
SP Comp 448 - 2'	E405328-09A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
SP Comp 446 - 2'	E405328-10A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
SP Comp 444 - 2'	E405328-11A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
SP Comp 442 - 2'	E405328-12A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
SP Comp 440 - 2'	E405328-13A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
SP Comp 438 - 2'	E405328-14A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
SP Comp 436 - 2'	E405328-15A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
SP Comp 434 - 2'	E405328-16A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
SP Comp 432 - 2'	E405328-17A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.
SP Comp 430 - 2'	E405328-18A	Soil	05/21/24	05/23/24	Glass Jar, 2 oz.

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 3:46:50PM

SP Comp 464 - 2'

E405328-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*94.6 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*94.6 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2422056
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/03/24	
Surrogate: n-Nonane		*107 %*	*50-200*	*05/29/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422035
Chloride	ND	20.0	1	05/28/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 3:46:50PM

SP Comp 462 - 2'

E405328-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*93.9 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*100 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*93.9 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*100 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2422056
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/03/24	
Surrogate: n-Nonane		*110 %*	*50-200*	*05/29/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422035
Chloride	**73.4**	20.0	1	05/28/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 3:46:50PM

SP Comp 460 - 2'

E405328-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*106 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*95.1 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*106 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*95.1 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2422056
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/03/24	
Surrogate: n-Nonane		*111 %*	*50-200*	*05/29/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422035
Chloride	**67.6**	20.0	1	05/28/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 3:46:50PM

SP Comp 458 - 2'

E405328-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*94.4 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*102 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*94.4 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*102 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2422056
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/03/24	
Surrogate: n-Nonane		*110 %*	*50-200*	*05/29/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422035
Chloride	**83.3**	20.0	1	05/28/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 3:46:50PM

SP Comp 456 - 2'

E405328-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.6 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.6 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2422056
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/03/24	
Surrogate: n-Nonane		*108 %*	*50-200*	*05/29/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422035
Chloride	**49.3**	20.0	1	05/28/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 3:46:50PM

SP Comp 454 - 2'

E405328-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*95.9 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*102 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*95.9 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*102 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2422056
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/03/24	
Surrogate: n-Nonane		*111 %*	*50-200*	*05/29/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422035
Chloride	**59.3**	20.0	1	05/28/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 3:46:50PM

SP Comp 452 - 2'

E405328-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.2 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*100 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.2 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*100 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2422056
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/03/24	
Surrogate: n-Nonane		*111 %*	*50-200*	*05/29/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422035
Chloride	**62.2**	20.0	1	05/28/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 3:46:50PM

SP Comp 450 - 2'

E405328-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*106 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.0 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*106 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.0 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2422056
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/03/24	
Surrogate: n-Nonane		*110 %*	*50-200*	*05/29/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422035
Chloride	**51.5**	20.0	1	05/28/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 3:46:50PM

SP Comp 448 - 2'

E405328-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.1 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*99.3 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.1 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*99.3 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2422056
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/03/24	
Surrogate: n-Nonane		*110 %*	*50-200*	*05/29/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422035
Chloride	**45.9**	20.0	1	05/28/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 3:46:50PM

SP Comp 446 - 2'

E405328-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.9 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.9 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2422056
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/03/24	
Surrogate: n-Nonane		*111 %*	*50-200*	*05/29/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422035
Chloride	**70.1**	20.0	1	05/28/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 3:46:50PM

SP Comp 444 - 2'

E405328-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.5 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*99.4 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.5 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*99.4 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2422056
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/03/24	
Surrogate: n-Nonane		*114 %*	*50-200*	*05/29/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422035
Chloride	**49.7**	20.0	1	05/28/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 3:46:50PM

SP Comp 442 - 2'

E405328-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.4 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.4 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2422056
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/03/24	
Surrogate: n-Nonane		*113 %*	*50-200*	*05/29/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422035
Chloride	**38.4**	20.0	1	05/28/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 3:46:50PM

SP Comp 440 - 2'

E405328-13

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.5 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.5 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2422056
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/03/24	
Surrogate: n-Nonane		*113 %*	*50-200*	*05/29/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422035
Chloride	**69.8**	20.0	1	05/28/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 3:46:50PM

SP Comp 438 - 2'

E405328-14

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.9 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*100 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.9 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*100 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2422056
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/03/24	
Surrogate: n-Nonane		*113 %*	*50-200*	*05/29/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422035
Chloride	**63.6**	20.0	1	05/28/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 3:46:50PM

SP Comp 436 - 2'

E405328-15

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.8 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.8 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2422056
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/03/24	
Surrogate: n-Nonane		*112 %*	*50-200*	*05/29/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422035
Chloride	**55.7**	20.0	1	05/28/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 3:46:50PM

SP Comp 434 - 2'

E405328-16

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Benzene	ND	0.0250	1	05/25/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/01/24	
Toluene	ND	0.0250	1	05/25/24	06/01/24	
o-Xylene	ND	0.0250	1	05/25/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*95.5 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*100 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/01/24	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: 1,2-Dichloroethane-d4		*95.5 %*	*70-130*	*05/25/24*	*06/01/24*	
Surrogate: Toluene-d8		*100 %*	*70-130*	*05/25/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2422056
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/03/24	
Surrogate: n-Nonane		*112 %*	*50-200*	*05/29/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422035
Chloride	ND	20.0	1	05/28/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 3:46:50PM

SP Comp 432 - 2'

E405328-17

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Benzene	ND	0.0250	1	05/25/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/02/24	
Toluene	ND	0.0250	1	05/25/24	06/02/24	
o-Xylene	ND	0.0250	1	05/25/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/02/24	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*05/25/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*101 %*	*70-130*	*05/25/24*	*06/02/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/25/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/02/24	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*05/25/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*101 %*	*70-130*	*05/25/24*	*06/02/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/25/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2422056
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/03/24	
Surrogate: n-Nonane		*114 %*	*50-200*	*05/29/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422035
Chloride	ND	20.0	1	05/28/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 3:46:50PM

SP Comp 430 - 2'

E405328-18

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Benzene	ND	0.0250	1	05/25/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/25/24	06/02/24	
Toluene	ND	0.0250	1	05/25/24	06/02/24	
o-Xylene	ND	0.0250	1	05/25/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/25/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/25/24	06/02/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/25/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*94.7 %*	*70-130*	*05/25/24*	*06/02/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/25/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2421189
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/25/24	06/02/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/25/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*94.7 %*	*70-130*	*05/25/24*	*06/02/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/25/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2422056
Diesel Range Organics (C10-C28)	ND	25.0	1	05/29/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	05/29/24	06/03/24	
Surrogate: n-Nonane		*114 %*	*50-200*	*05/29/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422035
Chloride	**34.5**	20.0	1	05/28/24	05/29/24	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 3:46:50PM

Volatile Organic Compounds by EPA 8260B

Analyst: RKS

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2421189-BLK1)									Prepared: 05/25/24 Analyzed: 06/01/24
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: Bromofluorobenzene	*0.511*		*0.500*		*102*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.488*		*0.500*		*97.6*	*70-130*			
Surrogate: Toluene-d8	*0.499*		*0.500*		*99.7*	*70-130*			
LCS (2421189-BS1)									Prepared: 05/25/24 Analyzed: 06/01/24
Benzene	2.55	0.0250	2.50		102	70-130			
Ethylbenzene	2.64	0.0250	2.50		106	70-130			
Toluene	2.51	0.0250	2.50		100	70-130			
o-Xylene	2.69	0.0250	2.50		108	70-130			
p,m-Xylene	5.45	0.0500	5.00		109	70-130			
Total Xylenes	8.14	0.0250	7.50		109	70-130			
Surrogate: Bromofluorobenzene	*0.510*		*0.500*		*102*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.475*		*0.500*		*95.0*	*70-130*			
Surrogate: Toluene-d8	*0.509*		*0.500*		*102*	*70-130*			
LCS Dup (2421189-BSD1)									Prepared: 05/25/24 Analyzed: 06/01/24
Benzene	2.52	0.0250	2.50		101	70-130	0.986	23	
Ethylbenzene	2.64	0.0250	2.50		106	70-130	0.133	27	
Toluene	2.51	0.0250	2.50		100	70-130	0.0199	24	
o-Xylene	2.72	0.0250	2.50		109	70-130	1.16	27	
p,m-Xylene	5.49	0.0500	5.00		110	70-130	0.804	27	
Total Xylenes	8.21	0.0250	7.50		110	70-130	0.923	27	
Surrogate: Bromofluorobenzene	*0.512*		*0.500*		*102*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.483*		*0.500*		*96.6*	*70-130*			
Surrogate: Toluene-d8	*0.512*		*0.500*		*102*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 3:46:50PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: RKS

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2421189-BLK1)									Prepared: 05/25/24 Analyzed: 06/01/24
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: Bromofluorobenzene	*0.511*		*0.500*		*102*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.488*		*0.500*		*97.6*	*70-130*			
Surrogate: Toluene-d8	*0.499*		*0.500*		*99.7*	*70-130*			
LCS (2421189-BS2)									Prepared: 05/25/24 Analyzed: 06/01/24
Gasoline Range Organics (C6-C10)	55.5	20.0	50.0		111	70-130			
Surrogate: Bromofluorobenzene	*0.535*		*0.500*		*107*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.483*		*0.500*		*96.6*	*70-130*			
Surrogate: Toluene-d8	*0.512*		*0.500*		*102*	*70-130*			
LCS Dup (2421189-BSD2)									Prepared: 05/25/24 Analyzed: 06/01/24
Gasoline Range Organics (C6-C10)	53.4	20.0	50.0		107	70-130	3.80	20	
Surrogate: Bromofluorobenzene	*0.527*		*0.500*		*105*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.477*		*0.500*		*95.3*	*70-130*			
Surrogate: Toluene-d8	*0.511*		*0.500*		*102*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 3:46:50PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KH

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2422056-BLK1)									Prepared: 05/29/24 Analyzed: 06/03/24
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*54.1*		*50.0*		*108*	*50-200*			
LCS (2422056-BS1)									Prepared: 05/29/24 Analyzed: 06/03/24
Diesel Range Organics (C10-C28)	290	25.0	250		116	38-132			
Surrogate: n-Nonane	*52.1*		*50.0*		*104*	*50-200*			
LCS Dup (2422056-BSD1)									Prepared: 05/29/24 Analyzed: 06/03/24
Diesel Range Organics (C10-C28)	288	25.0	250		115	38-132	0.611	20	
Surrogate: n-Nonane	*53.2*		*50.0*		*106*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 3:46:50PM

Anions by EPA 300.0/9056A

Analyst: DT

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2422035-BLK1)									Prepared: 05/28/24 Analyzed: 05/29/24
Chloride	ND	20.0							
LCS (2422035-BS1)									Prepared: 05/28/24 Analyzed: 05/29/24
Chloride	252	20.0	250		101	90-110			
LCS Dup (2422035-BSD1)									Prepared: 05/28/24 Analyzed: 05/29/24
Chloride	251	20.0	250		101	90-110	0.244	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	06/04/24 15:46

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client:	Tap Rock
Project:	Olympus North
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To

Attention:	ENERGY STAFFING SERVICES
Address:	2724 NW COUNTY RD
City, State, Zip	HOBBS, NM 88240
Phone:	575-393-9048
Email:	NATALIE@ENERGYSTAFFINGLLC.COM
	BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only

Lab WO# E 405328 Job Number 20046-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
	05/21	S	1	SP Comp 464 - 2'	1							X		
				SP Comp 462 - 2'	2									
				SP Comp 460 - 2'	3									
				SP Comp 458 - 2'	4									
				SP Comp 456 - 2'	5									
				SP Comp 454 - 2'	6									
				SP Comp 452 - 2'	7									
				SP Comp 450 - 2'	8									
				SP Comp 448 - 2'	9									
	05/21	S	1	SP Comp 446 - 2'	10							X		

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	05/21/24		Michelle Gonzales	5-22-24	1505
Michelle Gonzales	5-22-24	1545		5.22.24	1745
	5.22.24	2400		5/23/24	0000

Lab Use Only

Received on ice: (Y) N

T1 _____ T2 _____ T3 _____

AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other _____

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

enviro+tech

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client: TapRock
Project: Olympus North
Project Manager:
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E405328
Job Number 20046-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
	05/21	S	1	SP Comp 444 - 2'	11							X		
				SP Comp 442 - 2'	12									
				SP Comp 440 - 2'	13									
				SP Comp 438 - 2'	14									
				SP Comp 436 - 2'	15									
				SP Comp 434 - 2'	16									
				SP Comp 432 - 2'	17									
	05/21	S	1	SP Comp 430 - 2'	18							X		

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	05/21/24		Michelle Gonzales	5.22.24	1205
Michelle Gonzales	5.22.24	1545		5.22.24	1745
	5.22.24	2400		5/23/24	0600

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

enviro+tech

Envirotech Analytical Laboratory

Printed: 5/28/2024 8:08:16AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	05/23/24 10:04	Work Order ID:	E405328
Phone:	(575) 390-6397	Date Logged In:	05/23/24 10:04	Logged In By:	Angelina Pineda
Email:	natalie@energystaffingllc.com	Due Date:	05/30/24 17:00 (5 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes	
13. If no visible ice, record the temperature. Actual sample temperature: 4°C		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	Yes	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filteration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

Project manager and Time Sampled not documented on COC by client

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	Olympus North
Work Order:	E405344
Job Number:	20046-0001
Received:	5/24/2024

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
6/5/24

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 6/5/24

Natalie Gladden
523 Park Point Drive suite 200
Golden, CO 80401

Project Name: Olympus North
Workorder: E405344
Date Received: 5/24/2024 8:00:00AM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 5/24/2024 8:00:00AM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Golzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 5

Sample Data 6

- Sp Comp 428 - 2’ 6
- Sp Comp 426 - 2’ 7
- Sp Comp 424 - 2’ 8
- Sp Comp 422 - 2’ 9
- Sp Comp 420 - 2’ 10
- Sp Comp 418 - 2’ 11
- Sp Comp 416 - 2’ 12
- Sp Comp 414 - 2’ 13
- Sp Comp 412 - 2’ 14
- Sp Comp 410 - 2’ 15
- Sp Comp 408 - 2’ 16
- Sp Comp 406 - 2’ 17
- Sp Comp 404 - 2’ 18
- Sp Comp 402 - 2’ 19
- Sp Comp 400 - 2’ 20
- Sp Comp 398 - 2’ 21
- Sp Comp 396 - 2’ 22

QC Summary Data 23

- QC - Volatile Organic Compounds by EPA 8260B 23
- QC - Nonhalogenated Organics by EPA 8015D - GRO 24

Table of Contents (continued)

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 25

QC - Anions by EPA 300.0/9056A 26

Definitions and Notes 27

Chain of Custody etc. 28

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	06/05/24 11:32

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
Sp Comp 428 - 2'	E405344-01A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Sp Comp 426 - 2'	E405344-02A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Sp Comp 424 - 2'	E405344-03A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Sp Comp 422 - 2'	E405344-04A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Sp Comp 420 - 2'	E405344-05A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Sp Comp 418 - 2'	E405344-06A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Sp Comp 416 - 2'	E405344-07A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Sp Comp 414 - 2'	E405344-08A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Sp Comp 412 - 2'	E405344-09A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Sp Comp 410 - 2'	E405344-10A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Sp Comp 408 - 2'	E405344-11A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Sp Comp 406 - 2'	E405344-12A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Sp Comp 404 - 2'	E405344-13A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Sp Comp 402 - 2'	E405344-14A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Sp Comp 400 - 2'	E405344-15A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Sp Comp 398 - 2'	E405344-16A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Sp Comp 396 - 2'	E405344-17A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 11:32:53AM

Sp Comp 428 - 2'

E405344-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*98.5 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*105 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*95.9 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*98.5 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*105 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*95.9 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423003
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/04/24	
Surrogate: n-Nonane		*107 %*	*50-200*	*06/03/24*	*06/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422041
Chloride	**85.1**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 11:32:53AM

Sp Comp 426 - 2'

E405344-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*99.2 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*103 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*95.2 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*99.2 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*103 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*95.2 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423003
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/04/24	
Surrogate: n-Nonane		*105 %*	*50-200*	*06/03/24*	*06/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422041
Chloride	**92.1**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 11:32:53AM

Sp Comp 424 - 2'

E405344-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*96.9 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*103 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*94.2 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*96.9 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*103 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*94.2 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423003
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/04/24	
Surrogate: n-Nonane		*108 %*	*50-200*	*06/03/24*	*06/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422041
Chloride	**61.7**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 11:32:53AM

Sp Comp 422 - 2'

E405344-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*97.1 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*106 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*94.2 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*97.1 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*106 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*94.2 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423003
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/04/24	
Surrogate: n-Nonane		*104 %*	*50-200*	*06/03/24*	*06/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422041
Chloride	**48.7**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 11:32:53AM

Sp Comp 420 - 2'

E405344-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*97.0 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*106 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*94.9 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*97.0 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*106 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*94.9 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423003
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/04/24	
Surrogate: n-Nonane		*105 %*	*50-200*	*06/03/24*	*06/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422041
Chloride	**62.0**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 11:32:53AM

Sp Comp 418 - 2'

E405344-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*97.3 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*105 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*94.2 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*97.3 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*105 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*94.2 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423003
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/04/24	
Surrogate: n-Nonane		*96.9 %*	*50-200*	*06/03/24*	*06/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422041
Chloride	**86.4**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 11:32:53AM

Sp Comp 416 - 2'

E405344-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*96.9 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*106 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*94.6 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*96.9 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*106 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*94.6 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423003
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/04/24	
Surrogate: n-Nonane		*107 %*	*50-200*	*06/03/24*	*06/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422041
Chloride	**76.8**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 11:32:53AM

Sp Comp 414 - 2'

E405344-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*97.2 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*105 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*94.8 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*97.2 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*105 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*94.8 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423003
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/04/24	
Surrogate: n-Nonane		*106 %*	*50-200*	*06/03/24*	*06/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422041
Chloride	**42.1**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 11:32:53AM

Sp Comp 412 - 2'

E405344-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*97.4 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*106 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*94.3 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*97.4 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*106 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*94.3 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423003
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/04/24	
Surrogate: n-Nonane		*108 %*	*50-200*	*06/03/24*	*06/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422041
Chloride	**58.0**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 11:32:53AM

Sp Comp 410 - 2'

E405344-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*96.2 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*104 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*93.4 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*96.2 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*104 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*93.4 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423003
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/04/24	
Surrogate: n-Nonane		*105 %*	*50-200*	*06/03/24*	*06/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422041
Chloride	**38.9**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 11:32:53AM

Sp Comp 408 - 2'

E405344-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*96.8 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*104 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*94.8 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*96.8 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*104 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*94.8 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423003
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/04/24	
Surrogate: n-Nonane		*105 %*	*50-200*	*06/03/24*	*06/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422041
Chloride	**51.7**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 11:32:53AM

Sp Comp 406 - 2'

E405344-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*96.0 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*105 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*93.5 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*96.0 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*105 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*93.5 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423003
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*105 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422041
Chloride	**77.4**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 11:32:53AM

Sp Comp 404 - 2'

E405344-13

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*96.6 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*105 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*93.2 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*96.6 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*105 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*93.2 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423003
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*108 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422041
Chloride	**74.4**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 11:32:53AM

Sp Comp 402 - 2'

E405344-14

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*96.1 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*105 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*94.2 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*96.1 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*105 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*94.2 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423003
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*106 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422041
Chloride	**64.7**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 11:32:53AM

Sp Comp 400 - 2'

E405344-15

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*96.8 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*105 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*93.1 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*96.8 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*105 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*93.1 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423003
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*107 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422041
Chloride	ND	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 11:32:53AM

Sp Comp 398 - 2'

E405344-16

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*96.0 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*108 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*93.4 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*96.0 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*108 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*93.4 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423003
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*108 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422041
Chloride	**79.4**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 11:32:53AM

Sp Comp 396 - 2'

E405344-17

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*97.2 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*106 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*93.4 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422005
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: Bromofluorobenzene		*97.2 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*106 %*	*70-130*	*05/28/24*	*06/02/24*	
Surrogate: Toluene-d8		*93.4 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423003
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*109 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422041
Chloride	**71.5**	20.0	1	05/29/24	05/29/24	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 11:32:53AM

Volatile Organic Compounds by EPA 8260B

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2422005-BLK1)									Prepared: 05/28/24 Analyzed: 06/01/24
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: Bromofluorobenzene	*0.485*		*0.500*		*97.0*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.515*		*0.500*		*103*	*70-130*			
Surrogate: Toluene-d8	*0.470*		*0.500*		*94.0*	*70-130*			
LCS (2422005-BS1)									Prepared: 05/28/24 Analyzed: 06/01/24
Benzene	2.68	0.0250	2.50		107	70-130			
Ethylbenzene	2.59	0.0250	2.50		104	70-130			
Toluene	2.48	0.0250	2.50		99.0	70-130			
o-Xylene	2.32	0.0250	2.50		92.9	70-130			
p,m-Xylene	4.79	0.0500	5.00		95.9	70-130			
Total Xylenes	7.12	0.0250	7.50		94.9	70-130			
Surrogate: Bromofluorobenzene	*0.486*		*0.500*		*97.2*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.508*		*0.500*		*102*	*70-130*			
Surrogate: Toluene-d8	*0.485*		*0.500*		*96.9*	*70-130*			
LCS Dup (2422005-BSD1)									Prepared: 05/28/24 Analyzed: 06/02/24
Benzene	2.62	0.0250	2.50		105	70-130	2.26	23	
Ethylbenzene	2.53	0.0250	2.50		101	70-130	2.66	27	
Toluene	2.42	0.0250	2.50		96.9	70-130	2.21	24	
o-Xylene	2.31	0.0250	2.50		92.5	70-130	0.388	27	
p,m-Xylene	4.79	0.0500	5.00		95.9	70-130	0.0104	27	
Total Xylenes	7.11	0.0250	7.50		94.8	70-130	0.134	27	
Surrogate: Bromofluorobenzene	*0.494*		*0.500*		*98.7*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.513*		*0.500*		*103*	*70-130*			
Surrogate: Toluene-d8	*0.476*		*0.500*		*95.2*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 11:32:53AM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2422005-BLK1)									Prepared: 05/28/24 Analyzed: 06/01/24
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: Bromofluorobenzene	*0.485*		*0.500*		*97.0*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.515*		*0.500*		*103*	*70-130*			
Surrogate: Toluene-d8	*0.470*		*0.500*		*94.0*	*70-130*			
LCS (2422005-BS2)									Prepared: 05/28/24 Analyzed: 06/02/24
Gasoline Range Organics (C6-C10)	48.5	20.0	50.0		97.0	70-130			
Surrogate: Bromofluorobenzene	*0.503*		*0.500*		*101*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.504*		*0.500*		*101*	*70-130*			
Surrogate: Toluene-d8	*0.489*		*0.500*		*97.8*	*70-130*			
LCS Dup (2422005-BSD2)									Prepared: 05/28/24 Analyzed: 06/02/24
Gasoline Range Organics (C6-C10)	48.3	20.0	50.0		96.7	70-130	0.326	20	
Surrogate: Bromofluorobenzene	*0.499*		*0.500*		*99.7*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.501*		*0.500*		*100*	*70-130*			
Surrogate: Toluene-d8	*0.486*		*0.500*		*97.2*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 11:32:53AM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KM

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2423003-BLK1)									Prepared: 06/03/24 Analyzed: 06/04/24
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*53.3*		*50.0*		*107*	*50-200*			
LCS (2423003-BS1)									Prepared: 06/03/24 Analyzed: 06/04/24
Diesel Range Organics (C10-C28)	266	25.0	250		107	38-132			
Surrogate: n-Nonane	*55.2*		*50.0*		*110*	*50-200*			
LCS Dup (2423003-BSD1)									Prepared: 06/03/24 Analyzed: 06/04/24
Diesel Range Organics (C10-C28)	272	25.0	250		109	38-132	1.96	20	
Surrogate: n-Nonane	*54.9*		*50.0*		*110*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/5/2024 11:32:53AM

Anions by EPA 300.0/9056A

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2422041-BLK1)									Prepared: 05/29/24 Analyzed: 05/29/24
Chloride	ND	20.0							
LCS (2422041-BS1)									Prepared: 05/29/24 Analyzed: 05/29/24
Chloride	249	20.0	250		99.4	90-110			
LCS Dup (2422041-BSD1)									Prepared: 05/29/24 Analyzed: 05/29/24
Chloride	257	20.0	250		103	90-110	3.17	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	06/05/24 11:32

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client:	TORROCK
Project:	OLYMPUS NORTH
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To

Attention:	ENERGY STAFFING SERVICES
Address:	2724 NW COUNTY RD
City, State, Zip	HOBBS, NM 88240
Phone:	575-393-9048
Email:	NATALIE@ENERGYSTAFFINGLLC.COM
	BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only

Lab WO# E 405344 | Job Number 22046-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0			BGDOC NM	BGDOC TX			Remarks
	05/22	S	1	SP Comp 428 - 2'	1									X				
				SP Comp 426 - 2'	2													
				SP Comp 424 - 2'	3													
				SP Comp 422 - 2'	4													
				SP Comp 420 - 2'	5													
				SP Comp 418 - 2'	6													
				SP Comp 416 - 2'	7													
				SP Comp 414 - 2'	8													
				SP Comp 412 - 2'	9													
	05/22	S	1	SP Comp 410 - 2'	10									X				

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	05/22/24		Michelle Gonzales	5-23-24	1220
Michelle Gonzales	5-23-24	1620		5.23.24	1800
	5.23.24	2400		5/24/24	0800

Lab Use Only

Received on ice: (Y) N

T1 ____ T2 ____ T3 ____

AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other ____

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

enviro+tech

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 2 of 2

Client: TAPROCK	Bill To	Lab Use Only	TAT / EPA Program
Project: OLYMPUS North	Attention: ENERGY STAFFING SERVICES	Lab WO# E405344	Job Number 20246-0001
Project Manager:	Address: 2724 NW COUNTY RD	1D:	2D:	3D:	Standard: X
Address:	City, State, Zip HOBBS, NM 88240	CWA:	SDWA:	RCRA:
City, State, Zip	Phone: 575-393-9048	State: NM X	CO	UT	AZ	TX
Phone:	Email: NATALIE@ENERGYSTAFFINGLLC.COM	
Email:	BRITTNEY@ENERGYSTAFFINGLLC.COM	
Report due by:		

Analysis and Method

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0			BGDOC NM	BGDOC TX			Remarks
	05/22	S	1	SP Comp 408 - 2'	11									X				
				SP Comp 406 - 2'	12													
				SP Comp 404 - 2'	13													
				SP Comp 402 - 2'	14													
				SP Comp 400 - 2'	15													
				SP Comp 398 - 2'	16													
	05/22	S	1	SP Comp 396 - 2'	17									X				

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	05/22/24		Michelle Gonzales	5-23-24	1220
Michelle Gonzales	5.23.24	1620		5.23.24	1800
	5.23.24	2400		5/24/24	0800

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Envirotech Analytical Laboratory

Printed: 5/28/2024 7:34:56AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	05/24/24 08:00	Work Order ID:	E405344
Phone:	(575) 390-6397	Date Logged In:	05/24/24 08:03	Logged In By:	Angelina Pineda
Email:	natalie@energystaffingllc.com	Due Date:	06/03/24 17:00 (5 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes	
13. If no visible ice, record the temperature. Actual sample temperature: 4°C		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	Yes	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filteration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

Project manager and Time sampled not documented on COC by client

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	Olympus North
Work Order:	E405345
Job Number:	20046-0001
Received:	5/24/2024

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
6/4/24

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 6/4/24

Natalie Gladden
523 Park Point Drive suite 200
Golden, CO 80401

Project Name: Olympus North
Workorder: E405345
Date Received: 5/24/2024 8:00:00AM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 5/24/2024 8:00:00AM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Golzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 5

Sample Data 6

- Comp 429 - 2’ 6
- Comp 427 - 2’ 7
- Comp 425 - 2’ 8
- Comp 423 - 2’ 9
- Comp 421 - 2’ 10
- Comp 419 - 2’ 11
- Comp 417 - 2’ 12
- Comp 415 - 2’ 13
- Comp 413 - 2’ 14
- Comp 411 - 2’ 15
- Comp 409 - 2’ 16
- Comp 407 - 2’ 17
- Comp 405 - 2’ 18
- Comp 403 - 2’ 19
- Comp 401 - 2’ 20
- Comp 399 - 2’ 21
- Comp 397 - 2’ 22
- Comp 395 - 2’ 23

QC Summary Data 24

- QC - Volatile Organics by EPA 8021B 24

Table of Contents (continued)

QC - Nonhalogenated Organics by EPA 8015D - GRO 25

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 26

QC - Anions by EPA 300.0/9056A 27

Definitions and Notes 28

Chain of Custody etc. 29

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	06/04/24 13:23

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
Comp 429 - 2'	E405345-01A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Comp 427 - 2'	E405345-02A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Comp 425 - 2'	E405345-03A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Comp 423 - 2'	E405345-04A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Comp 421 - 2'	E405345-05A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Comp 419 - 2'	E405345-06A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Comp 417 - 2'	E405345-07A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Comp 415 - 2'	E405345-08A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Comp 413 - 2'	E405345-09A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Comp 411 - 2'	E405345-10A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Comp 409 - 2'	E405345-11A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Comp 407 - 2'	E405345-12A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Comp 405 - 2'	E405345-13A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Comp 403 - 2'	E405345-14A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Comp 401 - 2'	E405345-15A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Comp 399 - 2'	E405345-16A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Comp 397 - 2'	E405345-17A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.
Comp 395 - 2'	E405345-18A	Soil	05/22/24	05/24/24	Glass Jar, 2 oz.

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 1:23:06PM

Comp 429 - 2'

E405345-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Benzene	ND	0.0250	1	05/28/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/01/24	
Toluene	ND	0.0250	1	05/28/24	06/01/24	
o-Xylene	ND	0.0250	1	05/28/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/01/24	
Surrogate: 4-Bromochlorobenzene-PID		*92.4 %*	*70-130*	*05/28/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/01/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*110 %*	*70-130*	*05/28/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422122
Diesel Range Organics (C10-C28)	ND	25.0	1	06/01/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/01/24	06/03/24	
Surrogate: n-Nonane		*101 %*	*50-200*	*06/01/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422043
Chloride	**66.5**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 1:23:06PM

Comp 427 - 2'

E405345-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Benzene	ND	0.0250	1	05/28/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/01/24	
Toluene	ND	0.0250	1	05/28/24	06/01/24	
o-Xylene	ND	0.0250	1	05/28/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/01/24	
Surrogate: 4-Bromochlorobenzene-PID		*92.3 %*	*70-130*	*05/28/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/01/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*110 %*	*70-130*	*05/28/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422122
Diesel Range Organics (C10-C28)	ND	25.0	1	06/01/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/01/24	06/03/24	
Surrogate: n-Nonane		*100 %*	*50-200*	*06/01/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422043
Chloride	**62.5**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 1:23:06PM

Comp 425 - 2'

E405345-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Benzene	ND	0.0250	1	05/28/24	06/01/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/01/24	
Toluene	ND	0.0250	1	05/28/24	06/01/24	
o-Xylene	ND	0.0250	1	05/28/24	06/01/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/01/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/01/24	
Surrogate: 4-Bromochlorobenzene-PID		*92.8 %*	*70-130*	*05/28/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/01/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*111 %*	*70-130*	*05/28/24*	*06/01/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422122
Diesel Range Organics (C10-C28)	ND	25.0	1	06/01/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/01/24	06/03/24	
Surrogate: n-Nonane		*102 %*	*50-200*	*06/01/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422043
Chloride	**55.9**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 1:23:06PM

Comp 423 - 2'

E405345-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: 4-Bromochlorobenzene-PID		*93.3 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*110 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422122
Diesel Range Organics (C10-C28)	ND	25.0	1	06/01/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/01/24	06/03/24	
Surrogate: n-Nonane		*107 %*	*50-200*	*06/01/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422043
Chloride	**45.5**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 1:23:06PM

Comp 421 - 2'

E405345-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: 4-Bromochlorobenzene-PID		*93.2 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*111 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422122
Diesel Range Organics (C10-C28)	ND	25.0	1	06/01/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/01/24	06/03/24	
Surrogate: n-Nonane		*105 %*	*50-200*	*06/01/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422043
Chloride	**48.7**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 1:23:06PM

Comp 419 - 2'

E405345-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: 4-Bromochlorobenzene-PID		*92.7 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*109 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422122
Diesel Range Organics (C10-C28)	ND	25.0	1	06/01/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/01/24	06/03/24	
Surrogate: n-Nonane		*108 %*	*50-200*	*06/01/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422043
Chloride	**76.5**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 1:23:06PM

Comp 417 - 2'

E405345-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: 4-Bromochlorobenzene-PID		*92.6 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*110 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422122
Diesel Range Organics (C10-C28)	ND	25.0	1	06/01/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/01/24	06/03/24	
Surrogate: n-Nonane		*110 %*	*50-200*	*06/01/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422043
Chloride	**114**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 1:23:06PM

Comp 415 - 2'

E405345-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: 4-Bromochlorobenzene-PID		*94.0 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*108 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422122
Diesel Range Organics (C10-C28)	ND	25.0	1	06/01/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/01/24	06/03/24	
Surrogate: n-Nonane		*107 %*	*50-200*	*06/01/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422043
Chloride	**80.9**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 1:23:06PM

Comp 413 - 2'

E405345-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: 4-Bromochlorobenzene-PID		*94.3 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*109 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422122
Diesel Range Organics (C10-C28)	ND	25.0	1	06/01/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/01/24	06/03/24	
Surrogate: n-Nonane		*103 %*	*50-200*	*06/01/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422043
Chloride	**46.0**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 1:23:06PM

Comp 411 - 2'

E405345-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: 4-Bromochlorobenzene-PID		*94.2 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*109 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422122
Diesel Range Organics (C10-C28)	ND	25.0	1	06/01/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/01/24	06/03/24	
Surrogate: n-Nonane		*108 %*	*50-200*	*06/01/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422043
Chloride	**90.3**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 1:23:06PM

Comp 409 - 2'

E405345-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: 4-Bromochlorobenzene-PID		*94.2 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*109 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422122
Diesel Range Organics (C10-C28)	ND	25.0	1	06/01/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/01/24	06/03/24	
Surrogate: n-Nonane		*109 %*	*50-200*	*06/01/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422043
Chloride	**58.7**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 1:23:06PM

Comp 407 - 2'

E405345-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: 4-Bromochlorobenzene-PID		*94.5 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*109 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422122
Diesel Range Organics (C10-C28)	ND	25.0	1	06/01/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/01/24	06/03/24	
Surrogate: n-Nonane		*109 %*	*50-200*	*06/01/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422043
Chloride	**65.6**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 1:23:06PM

Comp 405 - 2'

E405345-13

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: 4-Bromochlorobenzene-PID		*94.8 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*108 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422122
Diesel Range Organics (C10-C28)	ND	25.0	1	06/01/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/01/24	06/03/24	
Surrogate: n-Nonane		*108 %*	*50-200*	*06/01/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422043
Chloride	**80.3**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 1:23:06PM

Comp 403 - 2'

E405345-14

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.6 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*109 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422122
Diesel Range Organics (C10-C28)	ND	25.0	1	06/01/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/01/24	06/03/24	
Surrogate: n-Nonane		*103 %*	*50-200*	*06/01/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422043
Chloride	**84.1**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 1:23:06PM

Comp 401 - 2'

E405345-15

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: 4-Bromochlorobenzene-PID		*94.7 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*108 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422122
Diesel Range Organics (C10-C28)	ND	25.0	1	06/01/24	06/03/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/01/24	06/03/24	
Surrogate: n-Nonane		*106 %*	*50-200*	*06/01/24*	*06/03/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422043
Chloride	**49.1**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 1:23:06PM

Comp 399 - 2'

E405345-16

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.8 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*108 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422122
Diesel Range Organics (C10-C28)	ND	25.0	1	06/01/24	06/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/01/24	06/04/24	
Surrogate: n-Nonane		*102 %*	*50-200*	*06/01/24*	*06/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422043
Chloride	**77.3**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 1:23:06PM

Comp 397 - 2'

E405345-17

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.5 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*108 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422122
Diesel Range Organics (C10-C28)	ND	25.0	1	06/01/24	06/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/01/24	06/04/24	
Surrogate: n-Nonane		*106 %*	*50-200*	*06/01/24*	*06/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422043
Chloride	**76.7**	20.0	1	05/29/24	05/29/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 1:23:06PM

Comp 395 - 2'

E405345-18

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Benzene	ND	0.0250	1	05/28/24	06/02/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/02/24	
Toluene	ND	0.0250	1	05/28/24	06/02/24	
o-Xylene	ND	0.0250	1	05/28/24	06/02/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/02/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/02/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.7 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422002
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/02/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*108 %*	*70-130*	*05/28/24*	*06/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2422122
Diesel Range Organics (C10-C28)	ND	25.0	1	06/01/24	06/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/01/24	06/04/24	
Surrogate: n-Nonane		*108 %*	*50-200*	*06/01/24*	*06/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422043
Chloride	**78.4**	20.0	1	05/29/24	05/29/24	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 1:23:06PM

Volatile Organics by EPA 8021B

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2422002-BLK1)									Prepared: 05/28/24 Analyzed: 06/01/24
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.36*		*8.00*		*92.1*	*70-130*			
LCS (2422002-BS1)									Prepared: 05/28/24 Analyzed: 06/01/24
Benzene	4.95	0.0250	5.00		99.0	70-130			
Ethylbenzene	4.66	0.0250	5.00		93.2	70-130			
Toluene	4.88	0.0250	5.00		97.5	70-130			
o-Xylene	4.76	0.0250	5.00		95.1	70-130			
p,m-Xylene	9.60	0.0500	10.0		96.0	70-130			
Total Xylenes	14.4	0.0250	15.0		95.7	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.45*		*8.00*		*93.1*	*70-130*			
LCS Dup (2422002-BSD1)									Prepared: 05/28/24 Analyzed: 06/01/24
Benzene	5.25	0.0250	5.00		105	70-130	5.90	20	
Ethylbenzene	4.98	0.0250	5.00		99.6	70-130	6.62	20	
Toluene	5.18	0.0250	5.00		104	70-130	6.09	20	
o-Xylene	5.09	0.0250	5.00		102	70-130	6.85	20	
p,m-Xylene	10.3	0.0500	10.0		103	70-130	6.61	20	
Total Xylenes	15.3	0.0250	15.0		102	70-130	6.69	20	
Surrogate: 4-Bromochlorobenzene-PID	*7.39*		*8.00*		*92.4*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 1:23:06PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2422002-BLK1)									Prepared: 05/28/24 Analyzed: 06/01/24
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*8.77*		*8.00*		*110*	*70-130*			
LCS (2422002-BS2)									Prepared: 05/28/24 Analyzed: 06/01/24
Gasoline Range Organics (C6-C10)	53.9	20.0	50.0		108	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*8.90*		*8.00*		*111*	*70-130*			
LCS Dup (2422002-BSD2)									Prepared: 05/28/24 Analyzed: 06/01/24
Gasoline Range Organics (C6-C10)	46.7	20.0	50.0		93.5	70-130	14.2	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*8.89*		*8.00*		*111*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 1:23:06PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KM

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2422122-BLK1)									Prepared: 06/01/24 Analyzed: 06/03/24
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*55.2*		*50.0*		*110*	*50-200*			
LCS (2422122-BS1)									Prepared: 06/01/24 Analyzed: 06/03/24
Diesel Range Organics (C10-C28)	303	25.0	250		121	38-132			
Surrogate: n-Nonane	*58.3*		*50.0*		*117*	*50-200*			
LCS Dup (2422122-BSD1)									Prepared: 06/01/24 Analyzed: 06/03/24
Diesel Range Organics (C10-C28)	296	25.0	250		118	38-132	2.28	20	
Surrogate: n-Nonane	*56.7*		*50.0*		*113*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/4/2024 1:23:06PM

Anions by EPA 300.0/9056A

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2422043-BLK1)									Prepared: 05/29/24 Analyzed: 05/29/24
Chloride	ND	20.0							
LCS (2422043-BS1)									Prepared: 05/29/24 Analyzed: 05/29/24
Chloride	249	20.0	250		99.7	90-110			
LCS Dup (2422043-BSD1)									Prepared: 05/29/24 Analyzed: 05/29/24
Chloride	250	20.0	250		100	90-110	0.453	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	06/04/24 13:23

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 1 of 2

Client:	TAPROCK (ESS)
Project:	OLYMPUS NORTH
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To

Attention:	ENERGY STAFFING SERVICES
Address:	2724 NW COUNTY RD
City, State, Zip	HOBBS, NM 88240
Phone:	575-393-9048
Email:	NATALIE@ENERGYSTAFFINGLLC.COM
	BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only

Lab WO# E405345 | Job Number 20046-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
	5/22/24	S	1	COMP 429-2'	1							X		
				COMP 427-2'	2									
				COMP 425-2'	3									
				COMP 423-2'	4									
				COMP 421-2'	5									
				COMP 419-2'	6									
				COMP 417-2'	7									
				COMP 415-2'	8									
				COMP 413-2'	9									
	5/22/24	S	1	COMP 411-2'	10							X		

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: M. RIVERA

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	5/22/24		Michelle Gonzales	5-23-24	1220
Michelle Gonzales	5.23.24	1620		5.23.24	1800
	5.23.24	2400		5/24/24	0800

Lab Use Only

Received on ice: (Y) / N

T1 _____ T2 _____ T3 _____

AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other _____

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Page 532 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 2 of 2

Client:	TAPROCK (ESS)
Project:	Olympus North
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E405345 | Job Number 20016-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
	5/22/24	S	1	COMP 409-2'	11							X		
				COMP 407-2'	12									
				COMP 405-2'	13									
				COMP 403-2'	14									
				COMP 401-2'	15									
				COMP 399-2'	16									
				COMP 397-2'	17									
	5/22/24	S	1	COMP 395-2'	18							X		

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: M. Rivera

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
[signature]	5/22/24		Michelle Gonzales	5.22.24	1220
Michelle Gonzales	5.23.24	1620	[signature]	5.23.24	1800
[signature]	5.23.24	2400	[signature]	5/24/24	0800

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Envirotech Analytical Laboratory

Printed: 5/28/2024 9:49:12AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	05/24/24 08:00	Work Order ID:	E405345
Phone:	(575) 390-6397	Date Logged In:	05/24/24 08:17	Logged In By:	Angelina Pineda
Email:	natalie@energystaffingllc.com	Due Date:	06/03/24 17:00 (5 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier:
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes	
13. If no visible ice, record the temperature. Actual sample temperature: 4°C		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	Yes	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filteration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

Project manager and Time sampled not documented on COC by client

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	Olympus North
Work Order:	E405361
Job Number:	20046-0001
Received:	5/28/2024

Revision: 2

Report Reviewed By:

Walter Hinchman
Laboratory Director
6/6/24

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 6/6/24

Natalie Gladden
523 Park Point Drive suite 200
Golden, CO 80401

Project Name: Olympus North
Workorder: E405361
Date Received: 5/28/2024 10:02:41AM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 5/28/2024 10:02:41AM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Golzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 5

Sample Data 6

COMP 145-2’ 6

COMP 146-2’ 7

COMP 147-2’ 8

COMP 148-2’ 9

COMP 149-2’ 10

COMP 150-2’ 11

COMP 151-2’ 12

COMP 152-2’ 13

COMP 153-2’ 14

COMP 154-2’ 15

COMP 155-2’ 16

COMP 156-2’ 17

COMP 157-2’ 18

COMP 158-2’ 19

COMP 159-2’ 20

COMP 160-2’ 21

COMP 161-2’ 22

COMP 162-2’ 23

COMP 163-2’ 24

COMP 164-2’ 25

Table of Contents (continued)

QC Summary Data 26

QC - Volatile Organic Compounds by EPA 8260B 26

QC - Nonhalogenated Organics by EPA 8015D - GRO 27

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 28

QC - Anions by EPA 300.0/9056A 29

Definitions and Notes 30

Chain of Custody etc. 31

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	06/06/24 15:04

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
COMP 145-2'	E405361-01A	Soil	05/22/24	05/28/24	Glass Jar, 2 oz.
COMP 146-2'	E405361-02A	Soil	05/22/24	05/28/24	Glass Jar, 2 oz.
COMP 147-2'	E405361-03A	Soil	05/22/24	05/28/24	Glass Jar, 2 oz.
COMP 148-2'	E405361-04A	Soil	05/22/24	05/28/24	Glass Jar, 2 oz.
COMP 149-2'	E405361-05A	Soil	05/22/24	05/28/24	Glass Jar, 2 oz.
COMP 150-2'	E405361-06A	Soil	05/22/24	05/28/24	Glass Jar, 2 oz.
COMP 151-2'	E405361-07A	Soil	05/22/24	05/28/24	Glass Jar, 2 oz.
COMP 152-2'	E405361-08A	Soil	05/22/24	05/28/24	Glass Jar, 2 oz.
COMP 153-2'	E405361-09A	Soil	05/22/24	05/28/24	Glass Jar, 2 oz.
COMP 154-2'	E405361-10A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 155-2'	E405361-11A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 156-2'	E405361-12A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 157-2'	E405361-13A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 158-2'	E405361-14A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 159-2'	E405361-15A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 160-2'	E405361-16A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 161-2'	E405361-17A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 162-2'	E405361-18A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 163-2'	E405361-19A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 164-2'	E405361-20A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 3:04:25PM

COMP 145-2'

E405361-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Benzene	ND	0.0250	1	05/29/24	06/04/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/04/24	
Toluene	ND	0.0250	1	05/29/24	06/04/24	
o-Xylene	ND	0.0250	1	05/29/24	06/04/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/04/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.2 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.2 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423007
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*109 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422081
Chloride	**51.5**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 3:04:25PM

COMP 146-2'

E405361-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Benzene	ND	0.0250	1	05/29/24	06/04/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/04/24	
Toluene	ND	0.0250	1	05/29/24	06/04/24	
o-Xylene	ND	0.0250	1	05/29/24	06/04/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/04/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*105 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*94.2 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*99.8 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*105 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*94.2 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*99.8 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423007
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*111 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422081
Chloride	**51.8**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 3:04:25PM

COMP 147-2'

E405361-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Benzene	ND	0.0250	1	05/29/24	06/04/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/04/24	
Toluene	ND	0.0250	1	05/29/24	06/04/24	
o-Xylene	ND	0.0250	1	05/29/24	06/04/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/04/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*95.5 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*95.5 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423007
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*110 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422081
Chloride	**49.6**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 3:04:25PM

COMP 148-2'

E405361-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Benzene	ND	0.0250	1	05/29/24	06/04/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/04/24	
Toluene	ND	0.0250	1	05/29/24	06/04/24	
o-Xylene	ND	0.0250	1	05/29/24	06/04/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/04/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*105 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.8 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*105 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.8 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423007
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*113 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422081
Chloride	**49.7**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 3:04:25PM

COMP 149-2'

E405361-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Benzene	ND	0.0250	1	05/29/24	06/04/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/04/24	
Toluene	ND	0.0250	1	05/29/24	06/04/24	
o-Xylene	ND	0.0250	1	05/29/24	06/04/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/04/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*93.5 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*102 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*93.5 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*102 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423007
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*108 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422081
Chloride	**50.9**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 3:04:25PM

COMP 150-2'

E405361-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Benzene	ND	0.0250	1	05/29/24	06/04/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/04/24	
Toluene	ND	0.0250	1	05/29/24	06/04/24	
o-Xylene	ND	0.0250	1	05/29/24	06/04/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/04/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.6 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.6 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423007
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*112 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422081
Chloride	**50.6**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 3:04:25PM

COMP 151-2'

E405361-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Benzene	ND	0.0250	1	05/29/24	06/04/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/04/24	
Toluene	ND	0.0250	1	05/29/24	06/04/24	
o-Xylene	ND	0.0250	1	05/29/24	06/04/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/04/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.2 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.2 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423007
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*108 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422081
Chloride	**52.5**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 3:04:25PM

COMP 152-2'

E405361-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Benzene	ND	0.0250	1	05/29/24	06/04/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/04/24	
Toluene	ND	0.0250	1	05/29/24	06/04/24	
o-Xylene	ND	0.0250	1	05/29/24	06/04/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/04/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.6 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*103 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.6 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*103 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423007
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*109 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422081
Chloride	**50.4**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 3:04:25PM

COMP 153-2'

E405361-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Benzene	ND	0.0250	1	05/29/24	06/04/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/04/24	
Toluene	ND	0.0250	1	05/29/24	06/04/24	
o-Xylene	ND	0.0250	1	05/29/24	06/04/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/04/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.4 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*99.5 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.4 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*99.5 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423007
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*111 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422081
Chloride	**52.4**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 3:04:25PM

COMP 154-2'

E405361-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Benzene	ND	0.0250	1	05/29/24	06/04/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/04/24	
Toluene	ND	0.0250	1	05/29/24	06/04/24	
o-Xylene	ND	0.0250	1	05/29/24	06/04/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/04/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.4 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*100 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.4 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*100 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423007
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*116 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422081
Chloride	**52.5**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 3:04:25PM

COMP 155-2'

E405361-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Benzene	ND	0.0250	1	05/29/24	06/04/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/04/24	
Toluene	ND	0.0250	1	05/29/24	06/04/24	
o-Xylene	ND	0.0250	1	05/29/24	06/04/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/04/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*95.8 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*95.8 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423007
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*112 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422081
Chloride	**140**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 3:04:25PM

COMP 156-2'

E405361-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Benzene	ND	0.0250	1	05/29/24	06/04/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/04/24	
Toluene	ND	0.0250	1	05/29/24	06/04/24	
o-Xylene	ND	0.0250	1	05/29/24	06/04/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/04/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.5 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.5 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423007
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*113 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422081
Chloride	**152**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 3:04:25PM

COMP 157-2'

E405361-13

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Benzene	ND	0.0250	1	05/29/24	06/04/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/04/24	
Toluene	ND	0.0250	1	05/29/24	06/04/24	
o-Xylene	ND	0.0250	1	05/29/24	06/04/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/04/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.4 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.4 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423007
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*110 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422081
Chloride	**133**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 3:04:25PM

COMP 158-2'

E405361-14

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Benzene	ND	0.0250	1	05/29/24	06/04/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/04/24	
Toluene	ND	0.0250	1	05/29/24	06/04/24	
o-Xylene	ND	0.0250	1	05/29/24	06/04/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/04/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.4 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.4 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*101 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423007
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*114 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422081
Chloride	**136**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 3:04:25PM

COMP 159-2'

E405361-15

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Benzene	ND	0.0250	1	05/29/24	06/04/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/04/24	
Toluene	ND	0.0250	1	05/29/24	06/04/24	
o-Xylene	ND	0.0250	1	05/29/24	06/04/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/04/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.4 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*98.7 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.4 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*98.7 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423007
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*113 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422081
Chloride	**135**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 3:04:25PM

COMP 160-2'

E405361-16

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Benzene	ND	0.0250	1	05/29/24	06/04/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/04/24	
Toluene	ND	0.0250	1	05/29/24	06/04/24	
o-Xylene	ND	0.0250	1	05/29/24	06/04/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/04/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.7 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*100 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.7 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*100 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423007
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*111 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422081
Chloride	**141**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 3:04:25PM

COMP 161-2'

E405361-17

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Benzene	ND	0.0250	1	05/29/24	06/04/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/04/24	
Toluene	ND	0.0250	1	05/29/24	06/04/24	
o-Xylene	ND	0.0250	1	05/29/24	06/04/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/04/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.6 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*99.8 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.6 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*99.8 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423007
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*108 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422081
Chloride	**132**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 3:04:25PM

COMP 162-2'

E405361-18

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Benzene	ND	0.0250	1	05/29/24	06/04/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/04/24	
Toluene	ND	0.0250	1	05/29/24	06/04/24	
o-Xylene	ND	0.0250	1	05/29/24	06/04/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/04/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.3 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*99.8 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.3 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*99.8 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423007
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*111 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422081
Chloride	**127**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 3:04:25PM

COMP 163-2'

E405361-19

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Benzene	ND	0.0250	1	05/29/24	06/04/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/04/24	
Toluene	ND	0.0250	1	05/29/24	06/04/24	
o-Xylene	ND	0.0250	1	05/29/24	06/04/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/04/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.7 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*99.7 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*104 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.7 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*99.7 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423007
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*116 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422081
Chloride	**50.8**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 3:04:25PM

COMP 164-2'

E405361-20

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Benzene	ND	0.0250	1	05/29/24	06/04/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/04/24	
Toluene	ND	0.0250	1	05/29/24	06/04/24	
o-Xylene	ND	0.0250	1	05/29/24	06/04/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/04/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.6 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*100 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2422050
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/04/24	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.6 %*	*70-130*	*05/29/24*	*06/04/24*	
Surrogate: Toluene-d8		*100 %*	*70-130*	*05/29/24*	*06/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423007
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*118 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2422081
Chloride	**51.4**	20.0	1	05/30/24	05/30/24	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 3:04:25PM

Volatile Organic Compounds by EPA 8260B

Analyst: RKS

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2422050-BLK1)									Prepared: 05/29/24 Analyzed: 06/04/24
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: Bromofluorobenzene	*0.520*		*0.500*		*104*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.487*		*0.500*		*97.4*	*70-130*			
Surrogate: Toluene-d8	*0.508*		*0.500*		*102*	*70-130*			
LCS (2422050-BS1)									Prepared: 05/29/24 Analyzed: 06/04/24
Benzene	2.09	0.0250	2.50		83.6	70-130			
Ethylbenzene	2.26	0.0250	2.50		90.5	70-130			
Toluene	2.13	0.0250	2.50		85.2	70-130			
o-Xylene	2.39	0.0250	2.50		95.5	70-130			
p,m-Xylene	4.80	0.0500	5.00		96.0	70-130			
Total Xylenes	7.19	0.0250	7.50		95.9	70-130			
Surrogate: Bromofluorobenzene	*0.520*		*0.500*		*104*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.453*		*0.500*		*90.5*	*70-130*			
Surrogate: Toluene-d8	*0.502*		*0.500*		*100*	*70-130*			
LCS Dup (2422050-BSD1)									Prepared: 05/29/24 Analyzed: 06/04/24
Benzene	2.25	0.0250	2.50		90.1	70-130	7.46	23	
Ethylbenzene	2.46	0.0250	2.50		98.3	70-130	8.28	27	
Toluene	2.30	0.0250	2.50		91.8	70-130	7.46	24	
o-Xylene	2.57	0.0250	2.50		103	70-130	7.20	27	
p,m-Xylene	5.09	0.0500	5.00		102	70-130	5.82	27	
Total Xylenes	7.66	0.0250	7.50		102	70-130	6.28	27	
Surrogate: Bromofluorobenzene	*0.516*		*0.500*		*103*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.464*		*0.500*		*92.8*	*70-130*			
Surrogate: Toluene-d8	*0.508*		*0.500*		*102*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 3:04:25PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: RKS

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2422050-BLK1)									Prepared: 05/29/24 Analyzed: 06/04/24
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: Bromofluorobenzene	*0.520*		*0.500*		*104*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.487*		*0.500*		*97.4*	*70-130*			
Surrogate: Toluene-d8	*0.508*		*0.500*		*102*	*70-130*			
LCS (2422050-BS2)									Prepared: 05/29/24 Analyzed: 06/04/24
Gasoline Range Organics (C6-C10)	51.8	20.0	50.0		104	70-130			
Surrogate: Bromofluorobenzene	*0.525*		*0.500*		*105*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.470*		*0.500*		*94.0*	*70-130*			
Surrogate: Toluene-d8	*0.505*		*0.500*		*101*	*70-130*			
LCS Dup (2422050-BSD2)									Prepared: 05/29/24 Analyzed: 06/04/24
Gasoline Range Organics (C6-C10)	43.2	20.0	50.0		86.5	70-130	18.0	20	
Surrogate: Bromofluorobenzene	*0.525*		*0.500*		*105*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.469*		*0.500*		*93.8*	*70-130*			
Surrogate: Toluene-d8	*0.510*		*0.500*		*102*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 3:04:25PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KM

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2423007-BLK1)									Prepared: 06/03/24 Analyzed: 06/05/24
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*53.6*		*50.0*		*107*	*50-200*			
LCS (2423007-BS1)									Prepared: 06/03/24 Analyzed: 06/05/24
Diesel Range Organics (C10-C28)	304	25.0	250		122	38-132			
Surrogate: n-Nonane	*57.9*		*50.0*		*116*	*50-200*			
LCS Dup (2423007-BSD1)									Prepared: 06/03/24 Analyzed: 06/05/24
Diesel Range Organics (C10-C28)	304	25.0	250		121	38-132	0.167	20	
Surrogate: n-Nonane	*57.5*		*50.0*		*115*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 3:04:25PM

Anions by EPA 300.0/9056A

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2422081-BLK1)									Prepared: 05/30/24 Analyzed: 05/30/24
Chloride	ND	20.0							
LCS (2422081-BS1)									Prepared: 05/30/24 Analyzed: 05/30/24
Chloride	250	20.0	250		100	90-110			
LCS Dup (2422081-BSD1)									Prepared: 05/30/24 Analyzed: 05/30/24
Chloride	250	20.0	250		100	90-110	0.0124	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	06/06/24 15:04

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 1 of 5

Client:	TAPROCK (ESS)
Project:	OLYMPUS NORTH
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E405361 | Job Number 20046-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM | BGDOC TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	BGDOC NM	Remarks
	5/22/24	S	1	COMP 145-2'	1	X	
				COMP 146-2'	2		
				COMP 147-2'	3		
				COMP 148-2'	4		
				COMP 149-2'	5		
				COMP 150-2'	6		
				COMP 151-2'	7		
				COMP 152-2'	8		
				COMP 153-2'	9		
	5/23/24	S	1	COMP 154-2'	10	X	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: M. RIVERA

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	5/23/24		Michelle Gonzales	5-24-24	1240
Michelle Gonzales	5.24.24	1620		5.24.24	1800
	5.24.24	2400		2/28/24	1002

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 2 of 5

Client: TAPROCK (ESS)	Bill To	Lab Use Only	TAT / EPA Program
Project: OLYMPUS NORTH	Attention: ENERGY STAFFING SERVICES	Lab WO# E405361	Job Number 20046-0001
Project Manager:	Address: 2724 NW COUNTY RD	1D 2D 3D Standard: Standard	CWA SDWA RCRA
Address:	City, State, Zip HOBBS, NM 88240		
City, State, Zip	Phone: 575-393-9048		
Phone:	Email: NATALIE@ENERGYSTAFFINGLLC.COM		
Email:	BRITTNEY@ENERGYSTAFFINGLLC.COM		
Report due by:			

State: NM X | CO | UT | AZ | TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
	5/23/24	S	1	COMP 155-2'	11							X		
				COMP 156-2'	12									
				COMP 157-2'	13									
				COMP 158-2'	14									
				COMP 159-2'	15									
				COMP 160-2'	16									
				COMP 161-2'	17									
				COMP 162-2'	18									
				COMP 163-2'	19									
	5/23/24	S	1	COMP 164-2'	20							X		

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: M. RIVAS

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	5/23/24		Michelle Gonzales	5-24-24	1240
Michelle Gonzales	5-24-24	1620		5.24.24	1800
	5.24.24	2400		5/28/24	1002

Lab Use Only — Received on ice: Y / N

T1 ____ T2 ____ T3 ____

AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other ____

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Envirotech Analytical Laboratory

Printed: 5/28/2024 12:06:31PM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	05/28/24 10:02	Work Order ID:	E405361
Phone:	(575) 390-6397	Date Logged In:	05/25/24 19:03	Logged In By:	Alexa Michaels
Email:	natalie@energystaffingllc.com	Due Date:	06/04/24 17:00 (5 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes	
13. If no visible ice, record the temperature. Actual sample temperature: 4°C		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	No	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filteration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

Project manager and time sampled is not documented on the COC by client. Project Olympus North has been separated into two WO due to high sample volume. WO are as follows: E405361 and E405362.

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	Olympus North
Work Order:	E405362
Job Number:	20046-0001
Received:	5/28/2024

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
6/6/24

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 6/6/24

Natalie Gladden
523 Park Point Drive suite 200
Golden, CO 80401

Project Name: Olympus North
Workorder: E405362
Date Received: 5/28/2024 10:02:41AM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 5/28/2024 10:02:41AM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Golzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 5

Sample Data 6

COMP 165-2’ 6

COMP 166-2’ 7

COMP 167-2’ 8

COMP 168-2’ 9

COMP 169-2’ 10

COMP 170-2’ 11

COMP 171-2’ 12

COMP 172-2’ 13

COMP 173-2’ 14

COMP 174-2’ 15

COMP 175-2’ 16

COMP 176-2’ 17

COMP 177-2’ 18

COMP 178-2’ 19

COMP 179-2’ 20

COMP 180-2’ 21

COMP 181-2’ 22

COMP 182-2’ 23

COMP 183-2’ 24

COMP 184-2’ 25

Table of Contents (continued)

COMP 185-2’ 26

COMP 186-2’ 27

COMP 187-2’ 28

COMP 188-2’ 29

COMP 189-2’ 30

COMP 190-2’ 31

COMP 191-2’ 32

COMP 192-2’ 33

COMP 193-2’ 34

COMP 194-2’ 35

QC Summary Data 36

QC - Volatile Organic Compounds by EPA 8260B 36

QC - Volatile Organics by EPA 8021B 37

QC - Nonhalogenated Organics by EPA 8015D - GRO 38

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 40

QC - Anions by EPA 300.0/9056A 42

Definitions and Notes 44

Chain of Custody etc. 45

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	06/06/24 14:43

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
COMP 165-2'	E405362-01A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 166-2'	E405362-02A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 167-2'	E405362-03A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 168-2'	E405362-04A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 169-2'	E405362-05A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 170-2'	E405362-06A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 171-2'	E405362-07A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 172-2'	E405362-08A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 173-2'	E405362-09A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 174-2'	E405362-10A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 175-2'	E405362-11A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 176-2'	E405362-12A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 177-2'	E405362-13A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 178-2'	E405362-14A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 179-2'	E405362-15A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 180-2'	E405362-16A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 181-2'	E405362-17A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 182-2'	E405362-18A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 183-2'	E405362-19A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 184-2'	E405362-20A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 185-2'	E405362-21A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 186-2'	E405362-22A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 187-2'	E405362-23A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 188-2'	E405362-24A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 189-2'	E405362-25A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 190-2'	E405362-26A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 191-2'	E405362-27A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 192-2'	E405362-28A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 193-2'	E405362-29A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
COMP 194-2'	E405362-30A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 165-2'

E405362-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Benzene	ND	0.0250	1	05/28/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/05/24	
Toluene	ND	0.0250	1	05/28/24	06/05/24	
o-Xylene	ND	0.0250	1	05/28/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*92.0 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*108 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423008
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*115 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422082
Chloride	**52.9**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 166-2'

E405362-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Benzene	ND	0.0250	1	05/28/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/05/24	
Toluene	ND	0.0250	1	05/28/24	06/05/24	
o-Xylene	ND	0.0250	1	05/28/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*93.1 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*109 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423008
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*116 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422082
Chloride	**51.9**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 167-2'

E405362-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Benzene	ND	0.0250	1	05/28/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/05/24	
Toluene	ND	0.0250	1	05/28/24	06/05/24	
o-Xylene	ND	0.0250	1	05/28/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*92.0 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*108 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423008
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*115 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422082
Chloride	**52.6**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 168-2'

E405362-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Benzene	ND	0.0250	1	05/28/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/05/24	
Toluene	ND	0.0250	1	05/28/24	06/05/24	
o-Xylene	ND	0.0250	1	05/28/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*92.4 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*110 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423008
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*118 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422082
Chloride	**53.2**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 169-2'

E405362-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Benzene	ND	0.0250	1	05/28/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/05/24	
Toluene	ND	0.0250	1	05/28/24	06/05/24	
o-Xylene	ND	0.0250	1	05/28/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*93.0 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*109 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423008
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*118 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422082
Chloride	**53.4**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 170-2'

E405362-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Benzene	ND	0.0250	1	05/28/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/05/24	
Toluene	ND	0.0250	1	05/28/24	06/05/24	
o-Xylene	ND	0.0250	1	05/28/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*92.6 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*109 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423008
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*117 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422082
Chloride	**54.8**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 171-2'

E405362-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Benzene	ND	0.0250	1	05/28/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/05/24	
Toluene	ND	0.0250	1	05/28/24	06/05/24	
o-Xylene	ND	0.0250	1	05/28/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*93.0 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*108 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423008
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*117 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422082
Chloride	**53.1**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 172-2'

E405362-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Benzene	ND	0.0250	1	05/28/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/05/24	
Toluene	ND	0.0250	1	05/28/24	06/05/24	
o-Xylene	ND	0.0250	1	05/28/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*91.7 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*108 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423008
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*114 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422082
Chloride	**52.6**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 173-2'

E405362-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Benzene	ND	0.0250	1	05/28/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/05/24	
Toluene	ND	0.0250	1	05/28/24	06/05/24	
o-Xylene	ND	0.0250	1	05/28/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*92.6 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*109 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423008
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*111 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422082
Chloride	**51.5**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 174-2'

E405362-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Benzene	ND	0.0250	1	05/28/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/05/24	
Toluene	ND	0.0250	1	05/28/24	06/05/24	
o-Xylene	ND	0.0250	1	05/28/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*92.8 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*108 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423008
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*115 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422082
Chloride	**52.8**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 175-2'

E405362-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Benzene	ND	0.0250	1	05/28/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/05/24	
Toluene	ND	0.0250	1	05/28/24	06/05/24	
o-Xylene	ND	0.0250	1	05/28/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*92.9 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*109 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423008
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*114 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422082
Chloride	**52.2**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 176-2'

E405362-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Benzene	ND	0.0250	1	05/28/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/05/24	
Toluene	ND	0.0250	1	05/28/24	06/05/24	
o-Xylene	ND	0.0250	1	05/28/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*92.3 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*107 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423008
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*112 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422082
Chloride	**53.3**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 177-2'

E405362-13

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Benzene	ND	0.0250	1	05/28/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/05/24	
Toluene	ND	0.0250	1	05/28/24	06/05/24	
o-Xylene	ND	0.0250	1	05/28/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*92.5 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*109 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423008
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*115 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422082
Chloride	**51.6**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 178-2'

E405362-14

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Benzene	ND	0.0250	1	05/28/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/05/24	
Toluene	ND	0.0250	1	05/28/24	06/05/24	
o-Xylene	ND	0.0250	1	05/28/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*93.0 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*109 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423008
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*116 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422082
Chloride	**240**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 179-2'

E405362-15

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Benzene	ND	0.0250	1	05/28/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/05/24	
Toluene	ND	0.0250	1	05/28/24	06/05/24	
o-Xylene	ND	0.0250	1	05/28/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*92.9 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*109 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423008
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/06/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/06/24	
Surrogate: n-Nonane		*115 %*	*50-200*	*06/03/24*	*06/06/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422082
Chloride	**227**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 180-2'

E405362-16

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Benzene	ND	0.0250	1	05/28/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/05/24	
Toluene	ND	0.0250	1	05/28/24	06/05/24	
o-Xylene	ND	0.0250	1	05/28/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*92.8 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*108 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423008
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/06/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/06/24	
Surrogate: n-Nonane		*112 %*	*50-200*	*06/03/24*	*06/06/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422082
Chloride	**241**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 181-2'

E405362-17

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Benzene	ND	0.0250	1	05/28/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/05/24	
Toluene	ND	0.0250	1	05/28/24	06/05/24	
o-Xylene	ND	0.0250	1	05/28/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*92.9 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*109 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423008
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/06/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/06/24	
Surrogate: n-Nonane		*101 %*	*50-200*	*06/03/24*	*06/06/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422082
Chloride	**245**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 182-2'

E405362-18

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Benzene	ND	0.0250	1	05/28/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/05/24	
Toluene	ND	0.0250	1	05/28/24	06/05/24	
o-Xylene	ND	0.0250	1	05/28/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*93.3 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*108 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423008
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/06/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/06/24	
Surrogate: n-Nonane		*104 %*	*50-200*	*06/03/24*	*06/06/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422082
Chloride	**62.8**	20.0	1	05/30/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 183-2'

E405362-19

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Benzene	ND	0.0250	1	05/28/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/05/24	
Toluene	ND	0.0250	1	05/28/24	06/05/24	
o-Xylene	ND	0.0250	1	05/28/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*94.0 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*108 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423008
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/06/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/06/24	
Surrogate: n-Nonane		*105 %*	*50-200*	*06/03/24*	*06/06/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422082
Chloride	**62.7**	20.0	1	05/30/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 184-2'

E405362-20

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Benzene	ND	0.0250	1	05/28/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/28/24	06/05/24	
Toluene	ND	0.0250	1	05/28/24	06/05/24	
o-Xylene	ND	0.0250	1	05/28/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/28/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/28/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*92.7 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422016
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*108 %*	*70-130*	*05/28/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423008
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/06/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/06/24	
Surrogate: n-Nonane		*114 %*	*50-200*	*06/03/24*	*06/06/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422082
Chloride	**64.6**	20.0	1	05/30/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 185-2'

E405362-21

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422015
Benzene	ND	0.0250	1	05/28/24	05/31/24	
Ethylbenzene	ND	0.0250	1	05/28/24	05/31/24	
Toluene	ND	0.0250	1	05/28/24	05/31/24	
o-Xylene	ND	0.0250	1	05/28/24	05/31/24	
p,m-Xylene	ND	0.0500	1	05/28/24	05/31/24	
Total Xylenes	ND	0.0250	1	05/28/24	05/31/24	
Surrogate: Bromofluorobenzene		*98.0 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.4 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: Toluene-d8		*98.9 %*	*70-130*	*05/28/24*	*05/31/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422015
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	05/31/24	
Surrogate: Bromofluorobenzene		*98.0 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.4 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: Toluene-d8		*98.9 %*	*70-130*	*05/28/24*	*05/31/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2423023
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*104 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422083
Chloride	**62.2**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 186-2'

E405362-22

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422015
Benzene	ND	0.0250	1	05/28/24	05/31/24	
Ethylbenzene	ND	0.0250	1	05/28/24	05/31/24	
Toluene	ND	0.0250	1	05/28/24	05/31/24	
o-Xylene	ND	0.0250	1	05/28/24	05/31/24	
p,m-Xylene	ND	0.0500	1	05/28/24	05/31/24	
Total Xylenes	ND	0.0250	1	05/28/24	05/31/24	
Surrogate: Bromofluorobenzene		*99.1 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: Toluene-d8		*98.6 %*	*70-130*	*05/28/24*	*05/31/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422015
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	05/31/24	
Surrogate: Bromofluorobenzene		*99.1 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: Toluene-d8		*98.6 %*	*70-130*	*05/28/24*	*05/31/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2423023
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*106 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422083
Chloride	**64.2**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 187-2'

E405362-23

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422015
Benzene	ND	0.0250	1	05/28/24	05/31/24	
Ethylbenzene	ND	0.0250	1	05/28/24	05/31/24	
Toluene	ND	0.0250	1	05/28/24	05/31/24	
o-Xylene	ND	0.0250	1	05/28/24	05/31/24	
p,m-Xylene	ND	0.0500	1	05/28/24	05/31/24	
Total Xylenes	ND	0.0250	1	05/28/24	05/31/24	
Surrogate: Bromofluorobenzene		*98.6 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: 1,2-Dichloroethane-d4		*101 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: Toluene-d8		*98.7 %*	*70-130*	*05/28/24*	*05/31/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422015
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	05/31/24	
Surrogate: Bromofluorobenzene		*98.6 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: 1,2-Dichloroethane-d4		*101 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: Toluene-d8		*98.7 %*	*70-130*	*05/28/24*	*05/31/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2423023
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*104 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422083
Chloride	**144**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 188-2'

E405362-24

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422015
Benzene	ND	0.0250	1	05/28/24	05/31/24	
Ethylbenzene	ND	0.0250	1	05/28/24	05/31/24	
Toluene	ND	0.0250	1	05/28/24	05/31/24	
o-Xylene	ND	0.0250	1	05/28/24	05/31/24	
p,m-Xylene	ND	0.0500	1	05/28/24	05/31/24	
Total Xylenes	ND	0.0250	1	05/28/24	05/31/24	
Surrogate: Bromofluorobenzene		*99.2 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: Toluene-d8		*96.6 %*	*70-130*	*05/28/24*	*05/31/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422015
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	05/31/24	
Surrogate: Bromofluorobenzene		*99.2 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: Toluene-d8		*96.6 %*	*70-130*	*05/28/24*	*05/31/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2423023
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*109 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422083
Chloride	**143**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 189-2'

E405362-25

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422015
Benzene	ND	0.0250	1	05/28/24	05/31/24	
Ethylbenzene	ND	0.0250	1	05/28/24	05/31/24	
Toluene	ND	0.0250	1	05/28/24	05/31/24	
o-Xylene	ND	0.0250	1	05/28/24	05/31/24	
p,m-Xylene	ND	0.0500	1	05/28/24	05/31/24	
Total Xylenes	ND	0.0250	1	05/28/24	05/31/24	
Surrogate: Bromofluorobenzene		*99.9 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: Toluene-d8		*98.7 %*	*70-130*	*05/28/24*	*05/31/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422015
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	05/31/24	
Surrogate: Bromofluorobenzene		*99.9 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: Toluene-d8		*98.7 %*	*70-130*	*05/28/24*	*05/31/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2423023
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*110 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422083
Chloride	**162**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 190-2'

E405362-26

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422015
Benzene	ND	0.0250	1	05/28/24	05/31/24	
Ethylbenzene	ND	0.0250	1	05/28/24	05/31/24	
Toluene	ND	0.0250	1	05/28/24	05/31/24	
o-Xylene	ND	0.0250	1	05/28/24	05/31/24	
p,m-Xylene	ND	0.0500	1	05/28/24	05/31/24	
Total Xylenes	ND	0.0250	1	05/28/24	05/31/24	
Surrogate: Bromofluorobenzene		*96.7 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.8 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: Toluene-d8		*98.0 %*	*70-130*	*05/28/24*	*05/31/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422015
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	05/31/24	
Surrogate: Bromofluorobenzene		*96.7 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.8 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: Toluene-d8		*98.0 %*	*70-130*	*05/28/24*	*05/31/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2423023
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*108 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422083
Chloride	**152**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 191-2'

E405362-27

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422015
Benzene	ND	0.0250	1	05/28/24	05/31/24	
Ethylbenzene	ND	0.0250	1	05/28/24	05/31/24	
Toluene	ND	0.0250	1	05/28/24	05/31/24	
o-Xylene	ND	0.0250	1	05/28/24	05/31/24	
p,m-Xylene	ND	0.0500	1	05/28/24	05/31/24	
Total Xylenes	ND	0.0250	1	05/28/24	05/31/24	
Surrogate: Bromofluorobenzene		*96.8 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: 1,2-Dichloroethane-d4		*103 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: Toluene-d8		*97.4 %*	*70-130*	*05/28/24*	*05/31/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422015
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	05/31/24	
Surrogate: Bromofluorobenzene		*96.8 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: 1,2-Dichloroethane-d4		*103 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: Toluene-d8		*97.4 %*	*70-130*	*05/28/24*	*05/31/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2423023
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*102 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422083
Chloride	**155**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 192-2'

E405362-28

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422015
Benzene	ND	0.0250	1	05/28/24	05/31/24	
Ethylbenzene	ND	0.0250	1	05/28/24	05/31/24	
Toluene	ND	0.0250	1	05/28/24	05/31/24	
o-Xylene	ND	0.0250	1	05/28/24	05/31/24	
p,m-Xylene	ND	0.0500	1	05/28/24	05/31/24	
Total Xylenes	ND	0.0250	1	05/28/24	05/31/24	
Surrogate: Bromofluorobenzene		*99.0 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: Toluene-d8		*95.9 %*	*70-130*	*05/28/24*	*05/31/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422015
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	05/31/24	
Surrogate: Bromofluorobenzene		*99.0 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: Toluene-d8		*95.9 %*	*70-130*	*05/28/24*	*05/31/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2423023
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*104 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422083
Chloride	**62.1**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 193-2'

E405362-29

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422015
Benzene	ND	0.0250	1	05/28/24	05/31/24	
Ethylbenzene	ND	0.0250	1	05/28/24	05/31/24	
Toluene	ND	0.0250	1	05/28/24	05/31/24	
o-Xylene	ND	0.0250	1	05/28/24	05/31/24	
p,m-Xylene	ND	0.0500	1	05/28/24	05/31/24	
Total Xylenes	ND	0.0250	1	05/28/24	05/31/24	
Surrogate: Bromofluorobenzene		*98.2 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: 1,2-Dichloroethane-d4		*100 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: Toluene-d8		*97.1 %*	*70-130*	*05/28/24*	*05/31/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422015
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	05/31/24	
Surrogate: Bromofluorobenzene		*98.2 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: 1,2-Dichloroethane-d4		*100 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: Toluene-d8		*97.1 %*	*70-130*	*05/28/24*	*05/31/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2423023
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*106 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422083
Chloride	**148**	20.0	1	05/30/24	05/30/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

COMP 194-2'

E405362-30

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422015
Benzene	ND	0.0250	1	05/28/24	05/31/24	
Ethylbenzene	ND	0.0250	1	05/28/24	05/31/24	
Toluene	ND	0.0250	1	05/28/24	05/31/24	
o-Xylene	ND	0.0250	1	05/28/24	05/31/24	
p,m-Xylene	ND	0.0500	1	05/28/24	05/31/24	
Total Xylenes	ND	0.0250	1	05/28/24	05/31/24	
Surrogate: Bromofluorobenzene		*97.3 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: 1,2-Dichloroethane-d4		*103 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: Toluene-d8		*97.0 %*	*70-130*	*05/28/24*	*05/31/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422015
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/28/24	05/31/24	
Surrogate: Bromofluorobenzene		*97.3 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: 1,2-Dichloroethane-d4		*103 %*	*70-130*	*05/28/24*	*05/31/24*	
Surrogate: Toluene-d8		*97.0 %*	*70-130*	*05/28/24*	*05/31/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KH			Batch: 2423023
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*110 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422083
Chloride	**154**	20.0	1	05/30/24	05/30/24	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

Volatile Organic Compounds by EPA 8260B

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2422015-BLK1)									Prepared: 05/28/24 Analyzed: 05/31/24
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: Bromofluorobenzene	*0.494*		*0.500*		*98.8*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.501*		*0.500*		*100*	*70-130*			
Surrogate: Toluene-d8	*0.486*		*0.500*		*97.2*	*70-130*			
LCS (2422015-BS1)									Prepared: 05/28/24 Analyzed: 05/30/24
Benzene	2.45	0.0250	2.50		97.8	70-130			
Ethylbenzene	2.62	0.0250	2.50		105	70-130			
Toluene	2.49	0.0250	2.50		99.5	70-130			
o-Xylene	2.40	0.0250	2.50		96.2	70-130			
p,m-Xylene	4.98	0.0500	5.00		99.6	70-130			
Total Xylenes	7.39	0.0250	7.50		98.5	70-130			
Surrogate: Bromofluorobenzene	*0.490*		*0.500*		*97.9*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.486*		*0.500*		*97.1*	*70-130*			
Surrogate: Toluene-d8	*0.504*		*0.500*		*101*	*70-130*			
LCS Dup (2422015-BSD1)									Prepared: 05/28/24 Analyzed: 05/30/24
Benzene	2.36	0.0250	2.50		94.3	70-130	3.64	23	
Ethylbenzene	2.54	0.0250	2.50		102	70-130	2.83	27	
Toluene	2.40	0.0250	2.50		96.0	70-130	3.54	24	
o-Xylene	2.39	0.0250	2.50		95.5	70-130	0.731	27	
p,m-Xylene	4.95	0.0500	5.00		98.9	70-130	0.715	27	
Total Xylenes	7.33	0.0250	7.50		97.8	70-130	0.720	27	
Surrogate: Bromofluorobenzene	*0.499*		*0.500*		*99.8*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.477*		*0.500*		*95.4*	*70-130*			
Surrogate: Toluene-d8	*0.511*		*0.500*		*102*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

Volatile Organics by EPA 8021B

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2422016-BLK1)									Prepared: 05/28/24 Analyzed: 06/04/24
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.34*		*8.00*		*91.7*	*70-130*			
LCS (2422016-BS1)									Prepared: 05/28/24 Analyzed: 06/04/24
Benzene	4.75	0.0250	5.00		94.9	70-130			
Ethylbenzene	4.45	0.0250	5.00		89.0	70-130			
Toluene	4.66	0.0250	5.00		93.2	70-130			
o-Xylene	4.51	0.0250	5.00		90.2	70-130			
p,m-Xylene	9.14	0.0500	10.0		91.4	70-130			
Total Xylenes	13.7	0.0250	15.0		91.0	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.43*		*8.00*		*92.8*	*70-130*			
LCS Dup (2422016-BSD1)									Prepared: 05/28/24 Analyzed: 06/04/24
Benzene	5.67	0.0250	5.00		113	70-130	17.7	20	
Ethylbenzene	5.32	0.0250	5.00		106	70-130	17.9	20	
Toluene	5.57	0.0250	5.00		111	70-130	17.8	20	
o-Xylene	5.43	0.0250	5.00		109	70-130	18.4	20	
p,m-Xylene	10.9	0.0500	10.0		109	70-130	17.8	20	
Total Xylenes	16.4	0.0250	15.0		109	70-130	18.0	20	
Surrogate: 4-Bromochlorobenzene-PID	*7.38*		*8.00*		*92.3*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2422015-BLK1)									Prepared: 05/28/24 Analyzed: 05/31/24
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: Bromofluorobenzene	*0.494*		*0.500*		*98.8*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.501*		*0.500*		*100*	*70-130*			
Surrogate: Toluene-d8	*0.486*		*0.500*		*97.2*	*70-130*			
LCS (2422015-BS2)									Prepared: 05/28/24 Analyzed: 05/30/24
Gasoline Range Organics (C6-C10)	51.2	20.0	50.0		102	70-130			
Surrogate: Bromofluorobenzene	*0.505*		*0.500*		*101*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.490*		*0.500*		*97.9*	*70-130*			
Surrogate: Toluene-d8	*0.507*		*0.500*		*101*	*70-130*			
LCS Dup (2422015-BSD2)									Prepared: 05/28/24 Analyzed: 05/30/24
Gasoline Range Organics (C6-C10)	51.2	20.0	50.0		102	70-130	0.0186	20	
Surrogate: Bromofluorobenzene	*0.509*		*0.500*		*102*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.488*		*0.500*		*97.6*	*70-130*			
Surrogate: Toluene-d8	*0.511*		*0.500*		*102*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2422016-BLK1)									Prepared: 05/28/24 Analyzed: 06/04/24
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*8.72*		*8.00*		*109*	*70-130*			
LCS (2422016-BS2)									Prepared: 05/28/24 Analyzed: 06/04/24
Gasoline Range Organics (C6-C10)	54.0	20.0	50.0		108	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*8.85*		*8.00*		*111*	*70-130*			
LCS Dup (2422016-BSD2)									Prepared: 05/28/24 Analyzed: 06/05/24
Gasoline Range Organics (C6-C10)	55.7	20.0	50.0		111	70-130	3.08	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*8.85*		*8.00*		*111*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KM

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2423008-BLK1)									Prepared: 06/03/24 Analyzed: 06/05/24
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*58.8*		*50.0*		*118*	*50-200*			
LCS (2423008-BS1)									Prepared: 06/03/24 Analyzed: 06/05/24
Diesel Range Organics (C10-C28)	318	25.0	250		127	38-132			
Surrogate: n-Nonane	*59.0*		*50.0*		*118*	*50-200*			
LCS Dup (2423008-BSD1)									Prepared: 06/03/24 Analyzed: 06/05/24
Diesel Range Organics (C10-C28)	306	25.0	250		122	38-132	3.91	20	
Surrogate: n-Nonane	*57.2*		*50.0*		*114*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KH

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2423023-BLK1)									Prepared: 06/03/24 Analyzed: 06/05/24
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*55.7*		*50.0*		*111*	*50-200*			
LCS (2423023-BS1)									Prepared: 06/03/24 Analyzed: 06/05/24
Diesel Range Organics (C10-C28)	268	25.0	250		107	38-132			
Surrogate: n-Nonane	*53.5*		*50.0*		*107*	*50-200*			
LCS Dup (2423023-BSD1)									Prepared: 06/03/24 Analyzed: 06/05/24
Diesel Range Organics (C10-C28)	268	25.0	250		107	38-132	0.0839	20	
Surrogate: n-Nonane	*54.5*		*50.0*		*109*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

Anions by EPA 300.0/9056A

Analyst: DT

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2422082-BLK1)									Prepared: 05/30/24 Analyzed: 05/30/24
Chloride	ND	20.0							
LCS (2422082-BS1)									Prepared: 05/30/24 Analyzed: 05/30/24
Chloride	250	20.0	250		99.9	90-110			
LCS Dup (2422082-BSD1)									Prepared: 05/30/24 Analyzed: 05/30/24
Chloride	247	20.0	250		98.7	90-110	1.20	20	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 2:43:07PM

Anions by EPA 300.0/9056A

Analyst: DT

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2422083-BLK1)									Prepared: 05/30/24 Analyzed: 05/30/24
Chloride	ND	20.0							
LCS (2422083-BS1)									Prepared: 05/30/24 Analyzed: 05/30/24
Chloride	250	20.0	250		99.9	90-110			
LCS Dup (2422083-BSD1)									Prepared: 05/30/24 Analyzed: 05/30/24
Chloride	251	20.0	250		101	90-110	0.592	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	06/06/24 14:43

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 3 of 5

Client:	TAPROCK (ESS)
Project:	OLYMPUS NORTH
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E405302 Job Number 200460-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
	5/23/24	S	1	COMP 165 - 2'	1							X		
				COMP 166 - 2'	2									
				COMP 167 - 2'	3									
				COMP 168 - 2'	4									
				COMP 169 - 2'	5									
				COMP 170 - 2'	6									
				COMP 171 - 2'	7									
				COMP 172 - 2'	8									
				COMP 173 - 2'	9									
	5/23/24	S	1	COMP 174 - 2'	10							X		

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: M. RIVERA

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	5/23/24		Michelle Gonzales	5-24-24	1240
Michelle Gonzales	5-24-24	1620		5.24.24	1800
	5.24.24	2400		5/28/24	1002

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 4 of 5

Client:	TAP ROCK (ESS)
Project:	OLYMPUS NORTH
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E405362 Job Number 2004160001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
	5/23/24	S	1	COMP 175 - 2'	11							X		
				COMP 176 - 2'	12									
				COMP 177 - 2'	13									
				COMP 178 - 2'	14									
				COMP 179 - 2'	15									
				COMP 180 - 2'	16									
				COMP 181 - 2'	17									
				COMP 182 - 2'	18									
				COMP 183 - 2'	19									
	5/23/24	S	1	COMP 184 - 2'	20							X		

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: M. Rivas

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	5/23/24		Michelle Gonzales	5.24.24	1240
Michelle Gonzales	5.24.24	1620		5.24.24	1800
	5.24.24	2400		5/28/24	1002

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 5 of 5

Client: TAPROCK (ESS)	Bill To	Lab Use Only	TAT / EPA Program
Project: OLYMPUS NORTH	Attention: ENERGY STAFFING SERVICES	Lab WO# E405362	Job Number 2004100001
Project Manager:	Address: 2724 NW COUNTY RD	1D 2D 3D Standard	CWA SDWA RCRA
Address:	City, State, Zip HOBBS, NM 88240		
City, State, Zip	Phone: 575-393-9048		
Phone:	Email: NATALIE@ENERGYSTAFFINGLLC.COM		
Email:	BRITTNEY@ENERGYSTAFFINGLLC.COM		
Report due by:			

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
	5/23/24	S	1	185 - 2'	21							X		
				186 - 2'	22									
				187 - 2'	23									
				188 - 2'	24									
				189 - 2'	25									
				190 - 2'	26									
				191 - 2'	27									
				192 - 2'	28									
				193 - 2'	29									
	5/23/24	S	1	194 - 2'	30							X		

State: NM X | CO | UT | AZ | TX

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: M. Rivera

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	5/23/24		Michelle Gonzales	5-24-24	1240
Michelle Gonzales	5-24-24	1620		5.24.24	1800
	5.24.24	2400		5/28/24	1002

Lab Use Only — Received on ice: (Y) / N

T1 ____ T2 ____ T3 ____

AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other ____

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Envirotech Analytical Laboratory

Printed: 5/28/2024 12:18:07PM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	05/28/24 10:02	Work Order ID:	E405362
Phone:	(575) 390-6397	Date Logged In:	05/25/24 19:03	Logged In By:	Alexa Michaels
Email:	natalie@energystaffingllc.com	Due Date:	06/04/24 17:00 (5 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes	
13. If no visible ice, record the temperature. Actual sample temperature: 4°C		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	No	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filteration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

Project manager and time sampled is not documented on the COC by client. Project Olympus North has been separated into two WO due to high sample volume. WO are as follows: E405361 and E405362.

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	Olympus North
Work Order:	E405364
Job Number:	20046-0001
Received:	5/28/2024

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
6/6/24

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 6/6/24

Natalie Gladden
523 Park Point Drive suite 200
Golden, CO 80401

Project Name: Olympus North
Workorder: E405364
Date Received: 5/28/2024 10:00:41AM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 5/28/2024 10:00:41AM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Golzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 5

Sample Data 6

SP COMP 394 - 2’ 6

SP COMP 393 -2’ 7

SP COMP 392 -2’ 8

SP COMP 391 -2’ 9

SP COMP 390 -2’ 10

SP COMP 389 -2’ 11

SP COMP 388 -2’ 12

SP COMP 387 -2’ 13

SP COMP 386 -2’ 14

SP COMP 385 -2’ 15

SP COMP 384 -2’ 16

SP COMP 383 -2’ 17

SP COMP 382 -2’ 18

SP COMP 381 -2’ 19

SP COMP 380 -2’ 20

SP COMP 379 -2’ 21

SP COMP 378 -2’ 22

SP COMP 377 -2’ 23

SP COMP 376 -2’ 24

SP COMP 375 -2’ 25

Table of Contents (continued)

QC Summary Data 26

QC - Volatile Organic Compounds by EPA8260B 26

QC - Nonhalogenated Organics by EPA 8015D - GRO 27

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 28

QC - Anions by EPA 300.0/9056A 29

Definitions and Notes 30

Chain of Custody etc. 31

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	06/06/24 10:59

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SP COMP 394 - 2'	E405364-01A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 393 -2'	E405364-02A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 392 -2'	E405364-03A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 391 -2'	E405364-04A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 390 -2'	E405364-05A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 389 -2'	E405364-06A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 388 -2'	E405364-07A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 387 -2'	E405364-08A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 386 -2'	E405364-09A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 385 -2'	E405364-10A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 384 -2'	E405364-11A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 383 -2'	E405364-12A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 382 -2'	E405364-13A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 381 -2'	E405364-14A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 380 -2'	E405364-15A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 379 -2'	E405364-16A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 378 -2'	E405364-17A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 377 -2'	E405364-18A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 376 -2'	E405364-19A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 375 -2'	E405364-20A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 10:59:16AM

SP COMP 394 - 2'

E405364-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*101 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*93.6 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*101 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*93.6 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423021
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/04/24	
Surrogate: n-Nonane		*86.2 %*	*50-200*	*06/03/24*	*06/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422103
Chloride	**77.4**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 10:59:16AM

SP COMP 393 -2'

E405364-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*98.8 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*105 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*90.5 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*98.8 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*105 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*90.5 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423021
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/04/24	
Surrogate: n-Nonane		*85.4 %*	*50-200*	*06/03/24*	*06/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422103
Chloride	**50.3**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 10:59:16AM

SP COMP 392 -2'

E405364-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*99.6 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*101 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*93.2 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*99.6 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*101 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*93.2 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423021
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/04/24	
Surrogate: n-Nonane		*84.0 %*	*50-200*	*06/03/24*	*06/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422103
Chloride	**72.8**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 10:59:16AM

SP COMP 391 -2'

E405364-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*99.7 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*104 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*91.9 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*99.7 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*104 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*91.9 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423021
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/04/24	
Surrogate: n-Nonane		*91.8 %*	*50-200*	*06/03/24*	*06/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422103
Chloride	**57.8**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 10:59:16AM

SP COMP 390 -2'

E405364-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*99.1 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*93.0 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*99.1 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*93.0 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423021
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/04/24	
Surrogate: n-Nonane		*89.7 %*	*50-200*	*06/03/24*	*06/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422103
Chloride	**86.7**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 10:59:16AM

SP COMP 389 -2'

E405364-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*100 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.6 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*92.5 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*100 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.6 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*92.5 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423021
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/04/24	
Surrogate: n-Nonane		*86.0 %*	*50-200*	*06/03/24*	*06/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422103
Chloride	**69.8**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 10:59:16AM

SP COMP 388 -2'

E405364-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*93.8 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*93.8 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423021
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/04/24	
Surrogate: n-Nonane		*85.0 %*	*50-200*	*06/03/24*	*06/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422103
Chloride	**59.8**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 10:59:16AM

SP COMP 387 -2'

E405364-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*98.9 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*101 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*92.4 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*98.9 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*101 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*92.4 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423021
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/04/24	
Surrogate: n-Nonane		*85.6 %*	*50-200*	*06/03/24*	*06/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422103
Chloride	**56.1**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 10:59:16AM

SP COMP 386 -2'

E405364-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*99.7 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*92.0 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*99.7 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*92.0 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423021
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/04/24	
Surrogate: n-Nonane		*84.2 %*	*50-200*	*06/03/24*	*06/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422103
Chloride	**90.5**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 10:59:16AM

SP COMP 385 -2'

E405364-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*98.3 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*92.9 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*98.3 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*102 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*92.9 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423021
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/04/24	
Surrogate: n-Nonane		*85.2 %*	*50-200*	*06/03/24*	*06/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422103
Chloride	**95.1**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 10:59:16AM

SP COMP 384 -2'

E405364-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*99.9 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*104 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*91.6 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*99.9 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*104 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*91.6 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423021
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*85.9 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422103
Chloride	**70.3**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 10:59:16AM

SP COMP 383 -2'

E405364-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*99.2 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*104 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*93.1 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*99.2 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*104 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*93.1 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423021
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*84.2 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422103
Chloride	**96.2**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 10:59:16AM

SP COMP 382 -2'

E405364-13

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*100 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*108 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*91.9 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*100 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*108 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*91.9 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423021
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*88.8 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422103
Chloride	**78.0**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 10:59:16AM

SP COMP 381 -2'

E405364-14

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*103 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*92.2 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*103 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*92.2 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423021
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*85.8 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422103
Chloride	**74.2**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 10:59:16AM

SP COMP 380 -2'

E405364-15

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*99.0 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*106 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*91.5 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*99.0 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*106 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*91.5 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423021
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*88.1 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422103
Chloride	**66.2**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 10:59:16AM

SP COMP 379 -2'

E405364-16

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*99.6 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*101 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*92.5 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*99.6 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*101 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*92.5 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423021
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*85.5 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422103
Chloride	**73.7**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 10:59:16AM

SP COMP 378 -2'

E405364-17

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*99.3 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*105 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*91.8 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*99.3 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*105 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*91.8 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423021
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*83.8 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422103
Chloride	**67.0**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 10:59:16AM

SP COMP 377 -2'

E405364-18

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*99.4 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*105 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*92.0 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*99.4 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*105 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*92.0 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423021
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*88.2 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422103
Chloride	**64.7**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 10:59:16AM

SP COMP 376 -2'

E405364-19

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*99.5 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*105 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*90.8 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*99.5 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*105 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*90.8 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423021
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*82.8 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422103
Chloride	**55.9**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 10:59:16AM

SP COMP 375 -2'

E405364-20

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*97.3 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*106 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*90.8 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2422065
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: Bromofluorobenzene		*97.3 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: 1,2-Dichloroethane-d4		*106 %*	*70-130*	*05/29/24*	*06/05/24*	
Surrogate: Toluene-d8		*90.8 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423021
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*86.4 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422103
Chloride	**61.0**	20.0	1	05/31/24	05/31/24	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 10:59:16AM

Volatile Organic Compounds by EPA 8260B

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2422065-BLK1)									Prepared: 05/29/24 Analyzed: 06/04/24
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: Bromofluorobenzene	*0.501*		*0.500*		*100*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.512*		*0.500*		*102*	*70-130*			
Surrogate: Toluene-d8	*0.463*		*0.500*		*92.6*	*70-130*			
LCS (2422065-BS1)									Prepared: 05/29/24 Analyzed: 06/04/24
Benzene	2.74	0.0250	2.50		109	70-130			
Ethylbenzene	2.61	0.0250	2.50		104	70-130			
Toluene	2.46	0.0250	2.50		98.6	70-130			
o-Xylene	2.34	0.0250	2.50		93.5	70-130			
p,m-Xylene	4.81	0.0500	5.00		96.1	70-130			
Total Xylenes	7.15	0.0250	7.50		95.3	70-130			
Surrogate: Bromofluorobenzene	*0.498*		*0.500*		*99.6*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.498*		*0.500*		*99.6*	*70-130*			
Surrogate: Toluene-d8	*0.469*		*0.500*		*93.8*	*70-130*			
LCS Dup (2422065-BSD1)									Prepared: 05/29/24 Analyzed: 06/05/24
Benzene	2.67	0.0250	2.50		107	70-130	2.59	23	
Ethylbenzene	2.56	0.0250	2.50		102	70-130	1.89	27	
Toluene	2.42	0.0250	2.50		96.8	70-130	1.84	24	
o-Xylene	2.34	0.0250	2.50		93.5	70-130	0.0428	27	
p,m-Xylene	4.80	0.0500	5.00		96.1	70-130	0.0624	27	
Total Xylenes	7.14	0.0250	7.50		95.2	70-130	0.0280	27	
Surrogate: Bromofluorobenzene	*0.509*		*0.500*		*102*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.488*		*0.500*		*97.5*	*70-130*			
Surrogate: Toluene-d8	*0.465*		*0.500*		*93.0*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 10:59:16AM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2422065-BLK1)									Prepared: 05/29/24 Analyzed: 06/04/24
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: Bromofluorobenzene	*0.501*		*0.500*		*100*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.512*		*0.500*		*102*	*70-130*			
Surrogate: Toluene-d8	*0.463*		*0.500*		*92.6*	*70-130*			
LCS (2422065-BS2)									Prepared: 05/29/24 Analyzed: 06/05/24
Gasoline Range Organics (C6-C10)	46.9	20.0	50.0		93.7	70-130			
Surrogate: Bromofluorobenzene	*0.512*		*0.500*		*102*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.517*		*0.500*		*103*	*70-130*			
Surrogate: Toluene-d8	*0.468*		*0.500*		*93.6*	*70-130*			
LCS Dup (2422065-BSD2)									Prepared: 05/29/24 Analyzed: 06/05/24
Gasoline Range Organics (C6-C10)	47.5	20.0	50.0		94.9	70-130	1.28	20	
Surrogate: Bromofluorobenzene	*0.507*		*0.500*		*101*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.494*		*0.500*		*98.8*	*70-130*			
Surrogate: Toluene-d8	*0.471*		*0.500*		*94.2*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 10:59:16AM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KM

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2423021-BLK1)									Prepared: 06/03/24 Analyzed: 06/04/24
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*43.7*		*50.0*		*87.5*	*50-200*			
LCS (2423021-BS1)									Prepared: 06/03/24 Analyzed: 06/04/24
Diesel Range Organics (C10-C28)	230	25.0	250		92.0	38-132			
Surrogate: n-Nonane	*43.5*		*50.0*		*87.0*	*50-200*			
LCS Dup (2423021-BSD1)									Prepared: 06/03/24 Analyzed: 06/04/24
Diesel Range Organics (C10-C28)	235	25.0	250		94.0	38-132	2.11	20	
Surrogate: n-Nonane	*44.8*		*50.0*		*89.6*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 10:59:16AM

Anions by EPA 300.0/9056A

Analyst: DT

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2422103-BLK1)									Prepared: 05/31/24 Analyzed: 05/31/24
Chloride	ND	20.0							
LCS (2422103-BS1)									Prepared: 05/31/24 Analyzed: 05/31/24
Chloride	251	20.0	250		100	90-110			
LCS Dup (2422103-BSD1)									Prepared: 05/31/24 Analyzed: 05/31/24
Chloride	251	20.0	250		100	90-110	0.0307	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	06/06/24 10:59

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client: TGROCK
Project: OLYMPUS NORTH
Project Manager:
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E405364 Job Number 2004400001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM | BGDOC TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	BGDOC NM	Remarks
	05/23	S	1	SP Comp 394 - 2'	1	X	
				SP Comp 393 - 2'	2		
				SP Comp 392 - 2'	3		
				SP Comp 391 - 2'	4		
				SP Comp 390 - 2'	5		
				SP Comp 389 - 2'	6		
				SP Comp 388 - 2'	7		
				SP Comp 387 - 2'	8		
				SP Comp 386 - 2'	9		
	05/23	S	1	SP Comp 385 - 2'	10	X	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Soris

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Soris	05/23/24		Michelle Gonzales	5-24-24	1240
Michelle Gonzales	5-24-24	1620		5.24.24	1800
	5.24.24	2400		5/28/24	1000

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

enviro+tech

Page 646 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client:	TGROCK
Project:	Olympus North
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To

Attention:	ENERGY STAFFING SERVICES
Address:	2724 NW COUNTY RD
City, State, Zip	HOBBS, NM 88240
Phone:	575-393-9048
Email:	NATALIE@ENERGYSTAFFINGLLC.COM
	BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only

Lab WO# E405360 4 | Job Number 2004600001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC IX	Remarks
	05/23	S	1	SP Comp 384 - 2'	11							X		
				SP Comp 383 - 2'	12									
				SP Comp 382 - 2'	13									
				SP Comp 381 - 2'	14									
				SP Comp 380 - 2'	15									
				SP Comp 379 - 2'	16									
				SP Comp 378 - 2'	17									
				SP Comp 377 - 2'	18									
				SP Comp 376 - 2'	19									
	05/23	S	1	SP Comp 375 - 2'	20							X		

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	05/23/24		Michelle Gonzales	5-24-24	1240
Michelle Gonzales	5-24-24	1620		5.24.24	1800
	5.24.24	2400		5/28/24	1000

Lab Use Only

Received on ice: (Y) / N

T1 _____ T2 _____ T3 _____

AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other _____

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

enviro+tech

Page 647 of 1517

Envirotech Analytical Laboratory

Printed: 5/28/2024 3:20:04PM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	05/28/24 10:00	Work Order ID:	E405364
Phone:	(575) 390-6397	Date Logged In:	05/25/24 19:03	Logged In By:	Alexa Michaels
Email:	natalie@energystaffingllc.com	Due Date:	06/04/24 17:00 (5 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes	
13. If no visible ice, record the temperature. Actual sample temperature: 4°C		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	Yes	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filteration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

Project Olympus North has been separated into multiple workorders due to high sample volume. WO are as follows:E405364, 405365. Project Manager and Time Sampled is not documented on COC by client

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	Olympus North
Work Order:	E405365
Job Number:	20046-0001
Received:	5/28/2024

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
6/6/24

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 6/6/24

Natalie Gladden
523 Park Point Drive suite 200
Golden, CO 80401

Project Name: Olympus North
Workorder: E405365
Date Received: 5/28/2024 10:00:41AM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 5/28/2024 10:00:41AM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Golzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 4

Sample Data 5

- SP COMP 374 - 2’ 5
- SP COMP 373 -2’ 6
- SP COMP 372 - 2’ 7
- SP COMP 371 - 2’ 8
- SP COMP 370 - 2’ 9
- SP COMP 369 - 2’ 10
- SP COMP 368 - 2’ 11
- SP COMP 367 - 2’ 12
- SP COMP 366- 2’ 13
- SP COMP 365 - 2’ 14
- SP COMP 364 - 2’ 15
- SP COMP 363 - 2’ 16

QC Summary Data 17

- QC - Volatile Organics by EPA 8021B 17
- QC - Nonhalogenated Organics by EPA 8015D - GRO 18
- QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 19
- QC - Anions by EPA 300.0/9056A 20

Definitions and Notes 21

Chain of Custody etc. 22

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	06/06/24 12:36

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SP COMP 374 - 2'	E405365-01A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 373 -2'	E405365-02A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 372 - 2'	E405365-03A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 371 - 2'	E405365-04A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 370 - 2'	E405365-05A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 369 - 2'	E405365-06A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 368 - 2'	E405365-07A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 367 - 2'	E405365-08A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 366- 2'	E405365-09A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 365 - 2'	E405365-10A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 364 - 2'	E405365-11A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.
SP COMP 363 - 2'	E405365-12A	Soil	05/23/24	05/28/24	Glass Jar, 2 oz.

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 12:36:08PM

SP COMP 374 - 2'

E405365-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2422066
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*90.7 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2422066
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*98.1 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423022
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*81.8 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422104
Chloride	**87.7**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 12:36:08PM

SP COMP 373 -2'

E405365-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2422066
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*91.3 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2422066
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*97.5 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423022
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*83.1 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422104
Chloride	**88.6**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 12:36:08PM

SP COMP 372 - 2'

E405365-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2422066
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*91.7 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2422066
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*99.2 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423022
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*79.9 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422104
Chloride	**59.2**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 12:36:08PM

SP COMP 371 - 2'

E405365-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2422066
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*91.6 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2422066
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*98.2 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423022
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*81.7 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422104
Chloride	**65.2**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 12:36:08PM

SP COMP 370 - 2'

E405365-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2422066
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*91.3 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2422066
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*97.7 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423022
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*84.8 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422104
Chloride	**63.4**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 12:36:08PM

SP COMP 369 - 2'

E405365-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2422066
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*92.1 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2422066
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*98.4 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423022
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*83.3 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422104
Chloride	**38.1**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 12:36:08PM

SP COMP 368 - 2'

E405365-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2422066
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*90.7 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2422066
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*98.0 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423022
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*87.2 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422104
Chloride	**47.2**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 12:36:08PM

SP COMP 367 - 2'

E405365-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2422066
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*92.2 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2422066
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*98.7 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423022
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*84.6 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422104
Chloride	**68.1**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 12:36:08PM

SP COMP 366- 2'

E405365-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2422066
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*91.3 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2422066
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*97.8 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423022
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*82.7 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422104
Chloride	**73.6**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 12:36:08PM

SP COMP 365 - 2'

E405365-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2422066
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*92.6 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2422066
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*98.1 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423022
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*86.0 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422104
Chloride	**80.1**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 12:36:08PM

SP COMP 364 - 2'

E405365-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2422066
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*92.3 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2422066
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*98.8 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423022
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*87.4 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422104
Chloride	**109**	20.0	1	05/31/24	05/31/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 12:36:08PM

SP COMP 363 - 2'

E405365-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2422066
Benzene	ND	0.0250	1	05/29/24	06/05/24	
Ethylbenzene	ND	0.0250	1	05/29/24	06/05/24	
Toluene	ND	0.0250	1	05/29/24	06/05/24	
o-Xylene	ND	0.0250	1	05/29/24	06/05/24	
p,m-Xylene	ND	0.0500	1	05/29/24	06/05/24	
Total Xylenes	ND	0.0250	1	05/29/24	06/05/24	
Surrogate: 4-Bromochlorobenzene-PID		*92.9 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2422066
Gasoline Range Organics (C6-C10)	ND	20.0	1	05/29/24	06/05/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*98.5 %*	*70-130*	*05/29/24*	*06/05/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2423022
Diesel Range Organics (C10-C28)	ND	25.0	1	06/03/24	06/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	06/03/24	06/05/24	
Surrogate: n-Nonane		*86.6 %*	*50-200*	*06/03/24*	*06/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2422104
Chloride	**82.0**	20.0	1	05/31/24	05/31/24	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 12:36:08PM

Volatile Organics by EPA 8021B

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2422066-BLK1)									Prepared: 05/29/24 Analyzed: 06/05/24
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.15*		*8.00*		*89.3*	*70-130*			
LCS (2422066-BS1)									Prepared: 05/29/24 Analyzed: 06/05/24
Benzene	4.71	0.0250	5.00		94.2	70-130			
Ethylbenzene	4.53	0.0250	5.00		90.5	70-130			
Toluene	4.63	0.0250	5.00		92.6	70-130			
o-Xylene	4.50	0.0250	5.00		89.9	70-130			
p,m-Xylene	9.17	0.0500	10.0		91.7	70-130			
Total Xylenes	13.7	0.0250	15.0		91.1	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.11*		*8.00*		*88.9*	*70-130*			
LCS Dup (2422066-BSD1)									Prepared: 05/29/24 Analyzed: 06/05/24
Benzene	4.77	0.0250	5.00		95.4	70-130	1.30	20	
Ethylbenzene	4.60	0.0250	5.00		92.0	70-130	1.64	20	
Toluene	4.69	0.0250	5.00		93.9	70-130	1.37	20	
o-Xylene	4.57	0.0250	5.00		91.4	70-130	1.64	20	
p,m-Xylene	9.34	0.0500	10.0		93.4	70-130	1.77	20	
Total Xylenes	13.9	0.0250	15.0		92.7	70-130	1.72	20	
Surrogate: 4-Bromochlorobenzene-PID	*7.17*		*8.00*		*89.6*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 12:36:08PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2422066-BLK1)									Prepared: 05/29/24 Analyzed: 06/05/24
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*8.01*		*8.00*		*100*	*70-130*			
LCS (2422066-BS2)									Prepared: 05/29/24 Analyzed: 06/05/24
Gasoline Range Organics (C6-C10)	40.5	20.0	50.0		80.9	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.97*		*8.00*		*99.6*	*70-130*			
LCS Dup (2422066-BSD2)									Prepared: 05/29/24 Analyzed: 06/05/24
Gasoline Range Organics (C6-C10)	44.5	20.0	50.0		89.0	70-130	9.51	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*8.03*		*8.00*		*100*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 12:36:08PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KM

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2423022-BLK1)									Prepared: 06/03/24 Analyzed: 06/05/24
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*46.6*		*50.0*		*93.2*	*50-200*			
LCS (2423022-BS1)									Prepared: 06/03/24 Analyzed: 06/05/24
Diesel Range Organics (C10-C28)	237	25.0	250		94.9	38-132			
Surrogate: n-Nonane	*44.6*		*50.0*		*89.2*	*50-200*			
LCS Dup (2423022-BSD1)									Prepared: 06/03/24 Analyzed: 06/05/24
Diesel Range Organics (C10-C28)	232	25.0	250		92.8	38-132	2.33	20	
Surrogate: n-Nonane	*43.1*		*50.0*		*86.2*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	6/6/2024 12:36:08PM

Anions by EPA 300.0/9056A

Analyst: DT

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2422104-BLK1)									Prepared: 05/31/24 Analyzed: 05/31/24
Chloride	ND	20.0							
LCS (2422104-BS1)									Prepared: 05/31/24 Analyzed: 05/31/24
Chloride	255	20.0	250		102	90-110			
LCS Dup (2422104-BSD1)									Prepared: 05/31/24 Analyzed: 05/31/24
Chloride	256	20.0	250		102	90-110	0.282	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Tap Rock	Project Name:	Olympus North	
523 Park Point Drive suite 200	Project Number:	20046-0001	**Reported:**
Golden CO, 80401	Project Manager:	Natalie Gladden	06/06/24 12:36

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 3 of 4

Client: TGPROCK	Bill To
Project: OLYMPUS NORTH	Attention: ENERGY STAFFING SERVICES
Project Manager:	Address: 2724 NW COUNTY RD
Address:	City, State, Zip HOBBS, NM 88240
City, State, Zip	Phone: 575-393-9048
Phone:	Email: NATALIE@ENERGYSTAFFINGLLC.COM
Email:	BRITTNEY@ENERGYSTAFFINGLLC.COM
Report due by:	

Lab Use Only: Lab WO# E405305 | Job Number 20040 0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM | BGDOC TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	Remarks
	05/23	S	1	SP Comp 374 - 2'	1	
				SP Comp 373 - 2'	2	
				SP Comp 372 - 2'	3	
				SP Comp 371 - 2'	4	
				SP Comp 370 - 2'	5	
				SP Comp 369 - 2'	6	
				SP Comp 368 - 2'	7	
				SP Comp 367 - 2'	8	
				SP Comp 366 - 2'	9	
	05/23	S	1	SP Comp 365 - 2'	10	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	05/23/24		Michelle Gonzales	5.24.24	1240
Michelle Gonzales	5-24-24	1620		5.24.24	1800
	5.24.24	2400		5/28/24	1000

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Page 670 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 4 of 4

Client: TEPROCK	Bill To	Lab Use Only	TAT / EPA Program
Project: OLYMPUS North	Attention: ENERGY STAFFING SERVICES	Lab WO# E 405305	Job Number 20046000001
Project Manager:	Address: 2724 NW COUNTY RD		1D 2D 3D Standard: X
Address:	City, State, Zip HOBBS, NM 88240		CWA SDWA RCRA
City, State, Zip	Phone: 575-393-9048		State: NM X, CO, UT, AZ, TX
Phone:	Email: NATALIE@ENERGYSTAFFINGLLC.COM		
Email:	BRITTNEY@ENERGYSTAFFINGLLC.COM		
Report due by:			

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
	05/23	S	1	SP Comp 364 - 2'	11							X		
	05/23	S	1	SP Comp 363 - 2'	12							X		

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	05/23/24		Michelle Gonzales	5-24-24	1240
Michelle Gonzales	5-24-24	1620		5.24.24	1800
	5.24.24	2400		5/28/24	1000

Lab Use Only — Received on ice: (Y) N

T1 T2 T3

AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Envirotech Analytical Laboratory

Printed: 5/28/2024 3:34:02PM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	05/28/24 10:00	Work Order ID:	E405365
Phone:	(575) 390-6397	Date Logged In:	05/25/24 19:03	Logged In By:	Alexa Michaels
Email:	natalie@energystaffingllc.com	Due Date:	06/04/24 17:00 (5 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes	
13. If no visible ice, record the temperature. Actual sample temperature: 4°C		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	Yes	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filteration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

Project Olympus North has been separated into multiple workorders due to high sample volume. WO are as follows:E405364, 405365. Project Manager and Time Sampled is not documented on COC by client

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	Olympus North
Work Order:	E405372
Job Number:	20046-0001
Received:	5/29/2024

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
6/10/24

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.
Envirotech Inc, holds the NM SDWA certification for data reported. (Lab #NM00979)

Date Reported: 6/10/24

Natalie Gladden
523 Park Point Drive suite 200
Golden, CO 80401

Project Name: Olympus North
Workorder: E405372
Date Received: 5/29/2024 8:00:00AM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 5/29/2024 8:00:00AM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rlopez@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area
Lynn Jarboe **Michelle Golzales**

Table of Contents

Title Page	1
Cover Page	2
Table of Contents	3
Sample Summary	4
Chain of Custody etc.	6

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	06/10/24 16:22

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
COMP 195 -2'	E405372-01A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 196 -2'	E405372-02A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 197 -2'	E405372-03A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 198 -2'	E405372-04A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 199 -2'	E405372-05A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 200 -2'	E405372-06A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 201 -2'	E405372-07A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 202 -2'	E405372-08A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 203 -2'	E405372-09A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 204 -2'	E405372-10A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 205 -2'	E405372-11A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 206 -2'	E405372-12A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 207 -2'	E405372-13A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 208 -2'	E405372-14A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 209 -2'	E405372-15A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 210 -2'	E405372-16A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 211 -2'	E405372-17A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 212 -2'	E405372-18A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 213 -2'	E405372-19A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 214 -2'	E405372-20A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 215 -2'	E405372-21A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 216 -2'	E405372-22A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 217 -2'	E405372-23A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 218 -2'	E405372-24A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 219 -2'	E405372-25A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 220 -2'	E405372-26A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 221 -2'	E405372-27A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 222 -2'	E405372-28A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 223 -2'	E405372-29A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 224 '	E405372-30A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 225 -2'	E405372-31A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 226 -2'	E405372-32A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 227 -2'	E405372-33A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 228 -2'	E405372-34A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 229 -2'	E405372-35A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 230 -2'	E405372-36A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 231 -2'	E405372-37A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 232 -2'	E405372-38A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 233 -2'	E405372-39A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 234 -2'	E405372-40A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	06/10/24 16:22

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
COMP 235 -2'	E405372-41A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 236 -2'	E405372-42A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 237 -2'	E405372-43A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 238 -2'	E405372-44A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 239 -2'	E405372-45A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 240 -2'	E405372-46A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 241 -2'	E405372-47A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 242 -2'	E405372-48A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 243 -2'	E405372-49A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
COMP 244 -2'	E405372-50A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 1 of 5

Client:	TAPROCK (255)
Project:	OLYMPUS NORTH
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To

Attention:	ENERGY STAFFING SERVICES
Address:	2724 NW COUNTY RD
City, State, Zip	HOBBS, NM 88240
Phone:	575-393-9048
Email:	NATALIE@ENERGYSTAFFINGLLC.COM
	BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only

Lab WO# E405372 | Job Number 20046-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0			BGDOC NM	BGDOC TX			Remarks
	5/24/24	S	1	COMP 195-2'	1									X				
				COMP 196-2'	2													
				COMP 197-2'	3													
				COMP 198-2'	4													
				COMP 199-2'	5													
				COMP 200-2'	6													
				COMP 201-2'	7													
				COMP 202-2'	8													
				COMP 203-2'	9													
	5/24/24	S	1	COMP 204-2'	10									X				

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: M. RIVERA

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
[signature]	5/24/24		Michelle Gonzales	5-28-24	1300
Michelle Gonzales	5.28.24	1600	[signature]	5.28.24	1730
[signature]	5.28.24	2400	[signature]	5/29/24	0800

Lab Use Only

Received on ice: (Y) / N

T1 _____ T2 _____ T3 _____

AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other _____

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Page 678 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Client:	TAP ROCK (ESS)
Project:	OLYMPUS NORTH
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E405372 Job Number 20046-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
	5/24/24	S	1	COMP 205 -2'	11							X		
				COMP 206 -2'	12									
				COMP 207 -2'	13									
				COMP 208 -2'	14									
				COMP 209 -2'	15									
				COMP 210 -2'	16									
				COMP 211 -2'	17									
				COMP 212 -2'	18									
				COMP 213 2'	19									
	5/24/24	S	1	COMP 214 -2'	20							X		

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: M. RIVERA

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	5/24/24		Michelle Gonzales	5-28-24	1300
Michelle Gonzales	5-28-24	1600		5.28.24	1730
	5.28.24	2400		5/29/24	0800

Lab Use Only
Received on ice: (Y) N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Page 679 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 3 of 5

Client:	TAPROCK (ESS)
Project:	OLYMPUS NORTH
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E405372 Job Number 20046-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0			BGDOC NM	BGDOC TX			Remarks
	5/24/24	S	1	COMP 215-2'	21									X				
				COMP 216-2'	22													
				COMP 217-2'	23													
				COMP 218-2'	24													
				COMP 219-2'	25													
				COMP 220-2'	26													
				COMP 221-2'	27													
				COMP 222-2'	28													
				COMP 223-2'	29													
	5/24/24	S	1	COMP 224'	30									X				

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: M. RIVERA

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	5/24/24		Michelle Gonzales	5-28-24	1300
Michelle Gonzales	5.28.24	1600		5.28.24	1730
	5.28.24	2400		5/29/24	0800

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Page 680 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 4 of 5

Client:	JADROCK (ESS)
Project:	OLYMPUS NORTH
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E405372 | Job Number 20046-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0			BGDOC NM	BGDOC Tx			Remarks
	5/24/24	S	1	COMP 225-2'	31									Y				
				COMP 226-2'	32													
				COMP 227-2'	33													
				COMP 228-2'	34													
				COMP 229-2'	35													
				COMP 230-2'	36													
				COMP 231-2'	37													
				COMP 232-2'	38													
				COMP 233-2'	39													
	5/24/24	S	1	COMP 234-2'	40									Y				

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: M. Given

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	5/24/24		Michelle Gonzales	5-28-24	1300
Michelle Gonzales	5-28-24	1600		5.28.24	1730
	5.28.24	2400		5/29/24	0800

Lab Use Only
Received on ice: (Y) N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Page 681 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 5 of 5

Client:	TAPROCK (ESS)
Project:	OLYMPUS NORTH
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To

Attention:	ENERGY STAFFING SERVICES
Address:	2724 NW COUNTY RD
City, State, Zip	HOBBS, NM 88240
Phone:	575-393-9048
Email:	NATALIE@ENERGYSTAFFINGLLC.COM
	BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only

Lab WO# E405372 | Job Number 20046-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0			BGDOC NM	BGDOC TX			Remarks
	5/24/24	S	1	COMP 235-2'	41									X				
				COMP 236-2'	42													
				COMP 237-2'	43													
				COMP 238-2'	44													
				COMP 239-2'	45													
				COMP 240-2'	46													
				COMP 241-2'	47													
				COMP 242-2'	48													
				COMP 243-2'	49													
	5/24/24	S	1	COMP 244-2'	50									X				

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: M. RIVERA

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	5/24/24		Michelle Gonzales	5-28-24	1300
Michelle Gonzales	5.28.24	1600		5.28.24	1730
	5.28.24	2400		5/29/24	0800

Lab Use Only

Received on ice: (Y) N

T1 | T2 | T3

AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Envirotech Analytical Laboratory

Printed: 5/29/2024 10:35:28AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	05/29/24 08:00	Work Order ID:	E405372
Phone:	(575) 390-6397	Date Logged In:	05/29/24 08:31	Logged In By:	Angelina Pineda
Email:	natalie@energystaffingllc.com	Due Date:	06/07/24 17:00 (7 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes
2. Does the number of samples per sampling site location match the COC	Yes
3. Were samples dropped off by client or carrier?	Yes
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes

Carrier: Courier

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes

Sample Cooler

7. Was a sample cooler received?	Yes
8. If yes, was cooler received in good condition?	Yes
9. Was the sample(s) received intact, i.e., not broken?	Yes
10. Were custody/security seals present?	No
11. If yes, were custody/security seals intact?	NA
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes
13. If no visible ice, record the temperature. Actual sample temperature: 4°C	

Sample Container

14. Are aqueous VOC samples present?	No
15. Are VOC samples collected in VOA Vials?	NA
16. Is the head space less than 6-8 mm (pea sized or less)?	NA
17. Was a trip blank (TB) included for VOC analyses?	NA
18. Are non-VOC samples collected in the correct containers?	Yes
19. Is the appropriate volume/weight or number of sample containers collected?	Yes

Field Label

20. Were field sample labels filled out with the minimum information:	
Sample ID?	Yes
Date/Time Collected?	Yes
Collectors name?	Yes

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No
22. Are sample(s) correctly preserved?	NA
24. Is lab filteration required and/or requested for dissolved metals?	No

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No
29. Was a subcontract laboratory specified by the client and if so who?	NA

Subcontract Lab: ALAMO/SAN ANTONIO

Comments/Resolution

Project Manager and Time Sampled not documented on COC by client. Spoke with Client and informed them that Samples were to be shipped off to Alamo in San Antonio.

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

ALAMO ANALYTICAL LABORATORIES, LTD.
Main: 10526 Gulfdale • San Antonio, Texas 78216-3601 • (210) 340-8121 . Fax. (210) 340-8123

REPORT NARRATIVE 6/10/2024

Raina Schwanz
Envirotech, Inc
5796 US Hwy 64
Farmington , NM - 87401
TEL: (505) 632-1881 Email: RainaSchwanz@envirotech-inc.com;LabAdmin@EnviroTech-inc.com
FAX:

RE: Tap Rock / Olympus North

Dear Raina Schwanz: Order No.: 2405113

Enclosed please find the analytical report for the sample/s received on 5/31/2024.

SAMPLE RECEIPT: Samples were received intact and with chain of custody documentation.
HOLDING TIMES: All samples were analyzed within prescribed holding times and/or in accordance with the Sample Acceptance Policy unless otherwise noted in the report.

COMMENTS: No significant observations were made.

If you have any questions regarding these test results call (210) 340-8121.

Thank you,

Reddy Gosala, Ph.D
Laboratory Director

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client.
Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-01A

Client Sample ID: Comp 195 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	115	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	91%	51—145
BTXS_GCMS	Toluene-d8	89%	54—173
TPH8015	o-Terphenyl	98%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-02A

Client Sample ID: Comp 196 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	127	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	90%	51—145
BTXS_GCMS	Toluene-d8	93%	54—173
TPH8015	o-Terphenyl	80%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-03A

Client Sample ID: Comp 197 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	101	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	88%	51—145
BTXS_GCMS	Toluene-d8	96%	54—173
TPH8015	o-Terphenyl	102%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-04A

Client Sample ID: Comp 198 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	120	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	90%	51—145
BTXS_GCMS	Toluene-d8	96%	54—173
TPH8015	o-Terphenyl	82%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-05A

Client Sample ID: Comp 199 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	124	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	89%	51—145
BTXS_GCMS	Toluene-d8	90%	54—173
TPH8015	o-Terphenyl	102%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-06A

Client Sample ID: Comp 200 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	97.6	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	86%	51—145
BTXS_GCMS	Toluene-d8	86%	54—173
TPH8015	o-Terphenyl	82%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-07A

Client Sample ID: Comp 201 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	99.9	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	90%	51—145
BTXS_GCMS	Toluene-d8	91%	54—173
TPH8015	o-Terphenyl	104%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-08A

Client Sample ID: Comp 202 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	141	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	88%	51—145
BTXS_GCMS	Toluene-d8	94%	54—173
TPH8015	o-Terphenyl	75%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-09A

Client Sample ID: Comp 203 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	241	3.54	8	mg/Kg	2	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	90%	51—145
BTXS_GCMS	Toluene-d8	93%	54—173
TPH8015	o-Terphenyl	88%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-10A

Client Sample ID: Comp 204 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	240	3.54	8	mg/Kg	2	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	84%	51—145
BTXS_GCMS	Toluene-d8	97%	54—173
TPH8015	o-Terphenyl	75%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-11A

Client Sample ID: Comp 205 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	246	3.54	8	mg/Kg	2	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	78%	51—145
BTXS_GCMS	Toluene-d8	86%	54—173
TPH8015	o-Terphenyl	103%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-12A

Client Sample ID: Comp 206 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	103	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	81%	51—145
BTXS_GCMS	Toluene-d8	89%	54—173
TPH8015	o-Terphenyl	68%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-13A

Client Sample ID: Comp 207 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	114	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	82%	51—145
BTXS_GCMS	Toluene-d8	93%	54—173
TPH8015	o-Terphenyl	89%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-14A

Client Sample ID: Comp 208 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	97.3	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	91%	51—145
BTXS_GCMS	Toluene-d8	101%	54—173
TPH8015	o-Terphenyl	74%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-15A

Client Sample ID: Comp 209 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	123	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	96%	51—145
BTXS_GCMS	Toluene-d8	99%	54—173
TPH8015	o-Terphenyl	88%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-16A

Client Sample ID: Comp 210 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	100	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	96%	51—145
BTXS_GCMS	Toluene-d8	95%	54—173
TPH8015	o-Terphenyl	67%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-17A

Client Sample ID: Comp 211 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	124	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	96%	51—145
BTXS_GCMS	Toluene-d8	92%	54—173
TPH8015	o-Terphenyl	90%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-18A

Client Sample ID: Comp 212 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	181	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	101%	51—145
BTXS_GCMS	Toluene-d8	93%	54—173
TPH8015	o-Terphenyl	68%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-19A

Client Sample ID: Comp 213 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	201	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	98%	51—145
BTXS_GCMS	Toluene-d8	92%	54—173
TPH8015	o-Terphenyl	84%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-20A

Client Sample ID: Comp 214 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	199	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	93%	51—145
BTXS_GCMS	Toluene-d8	88%	54—173
TPH8015	o-Terphenyl	70%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-21A

Client Sample ID: Comp 215 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	200	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	96%	51—145
BTXS_GCMS	Toluene-d8	90%	54—173
TPH8015	o-Terphenyl	87%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-22A

Client Sample ID: Comp 216 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	100	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	86%	51—145
BTXS_GCMS	Toluene-d8	84%	54—173
TPH8015	o-Terphenyl	69%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-23A

Client Sample ID: Comp 217 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	99.9	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	91%	51—145
BTXS_GCMS	Toluene-d8	96%	54—173
TPH8015	o-Terphenyl	85%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-24A

Client Sample ID: Comp 218 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	140	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	94%	51—145
BTXS_GCMS	Toluene-d8	93%	54—173
TPH8015	o-Terphenyl	72%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-25A

Client Sample ID: Comp 219 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	100	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	90%	51—145
BTXS_GCMS	Toluene-d8	91%	54—173
TPH8015	o-Terphenyl	110%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-26A

Client Sample ID: Comp 220 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	160	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	91%	51—145
BTXS_GCMS	Toluene-d8	93%	54—173
TPH8015	o-Terphenyl	68%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-27A

Client Sample ID: Comp 221 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	184	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	96%	51—145
BTXS_GCMS	Toluene-d8	93%	54—173
TPH8015	o-Terphenyl	97%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-28A

Client Sample ID: Comp 222 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	180	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	90%	51—145
BTXS_GCMS	Toluene-d8	99%	54—173
TPH8015	o-Terphenyl	73%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-29A

Client Sample ID: Comp 223 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	80.6	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	94%	51—145
BTXS_GCMS	Toluene-d8	97%	54—173
TPH8015	o-Terphenyl	118%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-30A

Client Sample ID: Comp 224 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	124	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	91%	51—145
BTXS_GCMS	Toluene-d8	89%	54—173
TPH8015	o-Terphenyl	69%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-31A

Client Sample ID: Comp 225 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	124	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	81%	51—145
BTXS_GCMS	Toluene-d8	93%	54—173
TPH8015	o-Terphenyl	114%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-32A

Client Sample ID: Comp 226 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	246	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	83%	51—145
BTXS_GCMS	Toluene-d8	94%	54—173
TPH8015	o-Terphenyl	75%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-33A

Client Sample ID: Comp 227 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	223	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	81%	51—145
BTXS_GCMS	Toluene-d8	89%	54—173
TPH8015	o-Terphenyl	111%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-34A

Client Sample ID: Comp 228 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	246	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	94%	51—145
BTXS_GCMS	Toluene-d8	99%	54—173
TPH8015	o-Terphenyl	84%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-35A

Client Sample ID: Comp 229 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	184	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/5/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/5/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	89%	51—145
BTXS_GCMS	Toluene-d8	96%	54—173
TPH8015	o-Terphenyl	102%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-36A

Client Sample ID: Comp 230 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	223	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/5/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/5/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	94%	51—145
BTXS_GCMS	Toluene-d8	91%	54—173
TPH8015	o-Terphenyl	76%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-37A

Client Sample ID: Comp 231 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	123	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/5/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/5/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	93%	51—145
BTXS_GCMS	Toluene-d8	87%	54—173
TPH8015	o-Terphenyl	101%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-38A

Client Sample ID: Comp 232 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	121	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/5/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/5/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	92%	51—145
BTXS_GCMS	Toluene-d8	84%	54—173
TPH8015	o-Terphenyl	68%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-39A

Client Sample ID: Comp 233 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	79.9	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/5/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/5/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	97%	51—145
BTXS_GCMS	Toluene-d8	92%	54—173
TPH8015	o-Terphenyl	95%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-40A

Client Sample ID: Comp 234 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/7/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/7/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/7/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/7/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	117	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/5/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/5/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	99%	51—145
BTXS_GCMS	Toluene-d8	89%	54—173
TPH8015	o-Terphenyl	70%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-41A

Client Sample ID: Comp 235 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: SUB**		
Chloride	CL_R_S	119	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/5/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/5/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	92%	51—145
BTXS_GCMS	Toluene-d8	100%	54—173
TPH8015	o-Terphenyl	92%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-42A

Client Sample ID: Comp 236 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: SUB**		
Chloride	CL_R_S	161	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/5/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/5/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	88%	51—145
BTXS_GCMS	Toluene-d8	92%	54—173
TPH8015	o-Terphenyl	70%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-43A

Client Sample ID: Comp 237 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: SUB**		
Chloride	CL_R_S	241	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/5/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/5/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	93%	51—145
BTXS_GCMS	Toluene-d8	96%	54—173
TPH8015	o-Terphenyl	94%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-44A

Client Sample ID: Comp 238 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: SUB**		
Chloride	CL_R_S	200	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/5/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/5/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	87%	51—145
BTXS_GCMS	Toluene-d8	93%	54—173
TPH8015	o-Terphenyl	75%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-45A

Client Sample ID: Comp 239 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: SUB**		
Chloride	CL_R_S	203	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/5/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/5/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	99%	51—145
BTXS_GCMS	Toluene-d8	89%	54—173
TPH8015	o-Terphenyl	104%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-46A

Client Sample ID: Comp 240 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: SUB**		
Chloride	CL_R_S	203	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/5/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/5/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	93%	51—145
BTXS_GCMS	Toluene-d8	96%	54—173
TPH8015	o-Terphenyl	72%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-47A

Client Sample ID: Comp 241 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: SUB**		
Chloride	CL_R_S	101	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/5/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/5/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	96%	51—145
BTXS_GCMS	Toluene-d8	99%	54—173
TPH8015	o-Terphenyl	93%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-48A

Client Sample ID: Comp 242 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: SUB**		
Chloride	CL_R_S	124	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/5/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/5/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	90%	51—145
BTXS_GCMS	Toluene-d8	92%	54—173
TPH8015	o-Terphenyl	70%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-49A

Client Sample ID: Comp 243 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: SUB**		
Chloride	CL_R_S	102	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/5/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/5/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	90%	51—145
BTXS_GCMS	Toluene-d8	94%	54—173
TPH8015	o-Terphenyl	106%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405113
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405113-50A

Client Sample ID: Comp 244 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: SUB**		
Chloride	CL_R_S	100	1.77	4	mg/Kg	1	6/10/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/5/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/5/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/5/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	93%	51—145
BTXS_GCMS	Toluene-d8	92%	54—173
TPH8015	o-Terphenyl	73%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

CLIENT: Envirotech, Inc
Work Order: 2405113 **Project:** Tap Rock / Olympus North

QC SUMMARY REPORT

Analyte	BLK	SPK value	%REC LCS	%REC LCSD	RPD %	RPD Limit	%REC MS	%REC MSD	RPD %	RPD Limit	Low - High Limit
Batch ID: BTXS_GCMS-6/10/2024	**TestName:** BTEX										
Run ID: BTEX1_240610A	**Test Code:** SW8260B				**Units:** mg/Kg			**Analysis Date:** 6/6/2024			**Prep Date:** 6/6/2024
Benzene	<0.005	0.05	100.6%				99.7%	104.7%	5.000	30.0	57 - 142
Toluene	<0.005	0.05	98.4%				93.8%	96.8%	3.000	30.0	53 - 145
Ethylbenzene	<0.005	0.05	102.7%				93.8%	100.3%	7.000	30.0	66 - 142
Xylenes, Total	<0.015	0.15	102.3%				98.7%	93.4%	6.000	30.0	55 - 140
Batch ID: BTXS_GCMS-6/7/2024	**TestName:** BTEX										
Run ID: BTEX1_240607A	**Test Code:** SW8260B				**Units:** mg/Kg			**Analysis Date:** 6/7/2024			**Prep Date:** 6/7/2024
Benzene	<0.005	0.05	98.6%				92.0%	86.2%	7.000	30.0	57 - 142
Toluene	<0.005	0.05	96.4%				90.2%	84.8%	6.000	30.0	53 - 145
Ethylbenzene	<0.005	0.05	102.7%				90.5%	85.6%	5.000	30.0	66 - 142
Xylenes, Total	<0.015	0.15	96.0%				92.4%	87.4%	6.000	30.0	55 - 140
Batch ID: BTXS_GCMS-6/7/2024	**TestName:** BTEX										
Run ID: BTEX1_240607B	**Test Code:** SW8260B				**Units:** mg/Kg			**Analysis Date:** 6/7/2024			**Prep Date:** 6/7/2024
Benzene	<0.005	0.05	96.2%				95.2%	91.8%	4.000	30.0	57 - 142
Toluene	<0.005	0.05	92.1%				98.7%	90.5%	9.000	30.0	53 - 145
Ethylbenzene	<0.005	0.05	93.1%				98.7%	94.5%	5.000	30.0	66 - 142
Xylenes, Total	<0.015	0.15	65.2%				88.4%	89.7%	1.000	30.0	55 - 140
Batch ID: CL_R_S-6/10/2024	**TestName:** CHLORIDE BY ION CHROMATOGRAPH										
Run ID: CL_240610A	**Test Code:** E300				**Units:** mg/Kg			**Analysis Date:** 6/10/2024 8:40:00 AM			**Prep Date:** 6/7/2024 4:00:00 P
Chloride	<4	100	92.8%				92.6%	97.7%	2.000	30.0	80 - 120
Batch ID: CL_R_S-6/10/2024	**TestName:** CHLORIDE BY ION CHROMATOGRAPH										
Run ID: CL_240610B	**Test Code:** E300				**Units:** mg/Kg			**Analysis Date:** 6/10/2024 1:45:00 PM			**Prep Date:** 6/7/2024 4:40:00 P
Chloride	<4	100	96.2%				91.1%	96.7%	3.000	30.0	80 - 120

Approved by: Brandy

Laboratory QC Report

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

CLIENT: Envirotech, Inc
Work Order: 2405113 **Project:** Tap Rock / Olympus North

QC SUMMARY REPORT

Analyte	BLK	SPK value	%REC LCS	%REC LCSD	RPD %	RPD Limit	%REC MS	%REC MSD	RPD %	RPD Limit	Low - High Limit
Batch ID: CL_R_S-6/7/2024	**TestName:** CHLORIDE BY ION CHROMATOGRAPH										
Run ID: CL_240607B	**Test Code:** E300		**Units:** mg/Kg				**Analysis Date:** 6/7/2024 1:50:00 PM			**Prep Date:** 6/6/2024 4:40:00 P	
Chloride	<4	100	90.7%				91.2%	96.4%	2.000	30.0	80 - 120
Batch ID: TPH8015-6/10/2024	**TestName:** TPH Method 8015 Extn to C36										
Run ID: DRO1_240605A	**Test Code:** DRO-8015		**Units:** mg/Kg				**Analysis Date:** 6/5/2024			**Prep Date:** 6/5/2024	
GRO(C6-C10)	<10	500	114.0%				119.2%	91.2%	27.000	30.0	46 - 144
DRO(>C10-C28)	<25	500	104.4%				90.2%	97.2%	7.000	30.0	51 - 153
ORO(>C28-C36)	<25										
Total TPH (C6-C36)	<50										
Batch ID: TPH8015-6/7/2024	**TestName:** TPH Method 8015 Extn to C36										
Run ID: DRO1_240604A	**Test Code:** DRO-8015		**Units:** mg/Kg				**Analysis Date:** 6/4/2024			**Prep Date:** 6/4/2024	
GRO(C6-C10)	<10	500	92.6%				104.0%	95.6%	8.000	30.0	46 - 144
DRO(>C10-C28)	<25	500	96.4%				101.4%	94.2%	7.000	30.0	51 - 153
ORO(>C28-C36)	<25										
Total TPH (C6-C36)	<50										
Batch ID: TPH8015-6/7/2024	**TestName:** TPH Method 8015 Extn to C36										
Run ID: DRO1_240604B	**Test Code:** DRO-8015		**Units:** mg/Kg				**Analysis Date:** 6/4/2024			**Prep Date:** 6/4/2024	
GRO(C6-C10)	<10	500	102.4%				89.4%	77.8%	14.000	30.0	46 - 144
DRO(>C10-C28)	<25	500	95.0%				86.4%	108.6%	23.000	30.0	51 - 153
ORO(>C28-C36)	<25										
Total TPH (C6-C36)	<50										

Approved by: Brandy

Laboratory QC Report

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 1 of 5

Client:	TAPROCK (ESS)
Project:	OLYMPUS NORTH
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E405372 | Job Number 20046-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM | BGDOC TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	BGDOC NM	Remarks
	5/24/24	S	1	COMP 195-2'	1	X	2405113-01
				COMP 196-2'	2		02
				COMP 197-2'	3		03
				COMP 198-2'	4		04
				COMP 199-2'	5		05
				COMP 200-2'	6		06
				COMP 201-2'	7		07
				COMP 202-2'	8		08
				COMP 203-2'	9		09
	5/24/24	S	1	COMP 204-2'	10	X	10

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: M. RIVERA

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	5/24/24		Michelle Gonzales	5-28-24	1300
Michelle Gonzales	528-24	1600		5.28.24	1730
	5.28.24	2400		5/29/24	0800

Lab Use Only
Received on ice: (Y) N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

	5/30/24	0923	Michelle Gonzales	5.30.24	0923
	5/30/24	1820		5-3024	1820

envirotech

Page 737 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 2 of 5

Client:	TAPROCK (E35)
Project:	OLYMPUS NORTH
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E405372 | Job Number 20046-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM | BGDOC Tx

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	BGDOC NM	Remarks
	5/24/24	S	1	COMP 205 -2'	11	X	2405713-11
				COMP 206 -2'	12		12
				COMP 207 -2'	13		13
				COMP 208 -2'	14		14
				COMP 209 -2'	15		15
				COMP 210 -2'	16		16
				COMP 211 -2'	17		17
				COMP 212 -2'	18		18
				COMP 213 2'	19		19
	5/24/24	S	1	COMP 214 -2'	20	X	20

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: M. RIVERA

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	5/24/24		Michelle Gonzales	5-28-24	1300
Michelle Gonzales	5-28-24	1600		5.28.24	1730
	5.28.24	2400		5/29/24	0800
	5/30/24	0923	Michelle Gonzales	5.30.24	0923
	5/30/24	1820		5-30-24	1820

Lab Use Only
Received on ice: (Y) N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Page 738 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Client:	TARROCK (ESS)
Project:	OLYMPUS NORTH
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E405372 | Job Number 20046-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | 8GDOC NM | 8GDOC TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	8GDOC NM	Remarks
	5/24/24	S	1	COMP 215-2'	21	X	2405113-21
				COMP 216-2'	22		22
				COMP 217-2'	23		23
				COMP 218-2'	24		24
				COMP 219-2'	25		25
				COMP 220-2'	26		26
				COMP 221-2'	27		27
				COMP 222-2'	28		28
				COMP 223-2'	29		29
	5/24/24	S	1	COMP 224'	30	X	30

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: M. RIVERA

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	5/24/24		Michelle Gonzales	5-28-24	1800
Michelle Gonzales	5.28.24	1600		5.28.24	1730
	5.28.24	2400		5/29/24	0800

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

	5/30/24	0923	Michelle Gonzales	5.30.24	0923
	5/30/24	1820		5-3024	1820

envirotech

Page 739 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 4 of 5

Client:	TAPROCK (ESS)
Project:	OLYMPUS NORTH
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E405372 | Job Number 20046-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM | BGDOC TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	BGDOC NM	Remarks
	5/24/24	S	1	COMP 225-2'	31	X	2405713-31
				COMP 226-2'	32		32
				COMP 227-2'	33		33
				COMP 228-2'	34		34
				COMP 229-2'	35		35
				COMP 230-2'	36		36
				COMP 231-2'	37		37
				COMP 232-2'	38		38
				COMP 233-2'	39		39
	5/24/24	S	1	COMP 234-2'	40	X	40

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: M. Rivera

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	5/24/24		Michelle Gonzales	5.28.24	1300
Michelle Gonzales	5.28.24	1600		5.28.24	1730
	5.28.24	2400		5/29/24	0800

Lab Use Only
Received on ice: (Y) N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

	5/30/24	0923	Michelle Gonzales	5.30.24	0923
	5/30/24	1820		5-30-24	1820

enviro+ech

Page 740 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 5 of 5

Client:	TAPROCK (ESS)
Project:	OLYMPUS NORTH
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E405372 | Job Number 20046-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM | BGDOC TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	BGDOC NM	Remarks
	5/24/24	S	1	COMP 235-2'	41	X	E405713-41
				COMP 236-2'	42		42
				COMP 237-2'	43		43
				COMP 238-2'	44		44
				COMP 239-2'	45		45
				COMP 240-2'	46		46
				COMP 241-2'	47		47
				COMP 242-2'	48		48
				COMP 243-2'	49		49
	5/24/24	S	1	COMP 244-2'	50	X	50

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: M. RIVERA

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	5/24/24		Michelle Gonzales	5-28-24	1300
Michelle Gonzales	5.28.24	1600		5.28.24	1730
	5.28.24	2400		5/29/24	0800

Lab Use Only
Received on ice: (Y) N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

	5/30/24	0923		5.30.24	0923
	5/30/24	1820	Michelle Gonzales	5.30.24	1820

envirotech

Page 741 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

CHAIN OF CUSTODY RECORD

COC #: E-COC (Electronically Filled)

MUST BE COMPLETED BY CLIENT

ALAMO ANALYTICAL LABORATORIES, LTD.

10526 Gulfdale
San Antonio, Texas 78216
(210) 340-8121

2500 Montana Avenue
El Paso,Texas 79903,
(915) 599-2182

www.alamoanalytical.com

Alamo's Client:	Envirotech Inc.	Client P.O. #:	LAB
Project Manager:	Raina Schwanz	Phone #:	505-632-1881
Address:	5796 US HWY 64 Farmington, NM 87401	Fax #:	
Project Number:	E405372	Project Name:	Olympus North
Project Location:	20046-0001	Sampler's Signature:	

Turnaround time: Standard (7) ☑ (in working days)
RUSH: 1 ☐ 2 ☐ 3-5 ☐ Days (additional charges)

Analysis for Permit Compliance: Yes ☐ No ☐

LAB ID# (Do not use)	Sampling Date	Sampling Time	Composite	Grab	Matrix	FIELD ID #	FIELD DISCRIPTION	No. of Containers	Analysis	REMARKS (Preservation, Size/Amount, Etc.)
										*see attached COC for sample information
							2405113-01 to 5D			

Relinquished by: (Signature / Print Name)	Date 5/30/24	Time 1939	Received by: Signature Andrew Mello
Relinquished by: (Signature / Print Name) Andrew Mello	Date 5/30/24	Time 1820	Received by: Signature Michelle Gonzales
Relinquished by: (Signature / Print Name) Michelle Gonzales	Date 5/31/24	Time 1129	Received by: Signature
Relinquished by: (Signature / Print Name)	Date 5/31/24	Time 15:20	Received by: Signature

Headspace		NA	If Yes, Amt.
Properly Sealed	✓		If No, Explain
Chilled ≤ 4°C	✓		If No, Temp.

Comments:
Please Complete enclosed ScSRC and return to labadmin@envirotech-inc.com
Email Report to: rainaschwanz, ~~aohee, jliesse~~, and labadmin@envirotech-inc.com

Page 742 of 1517

Figure 3

Sample Log-In Checklist

DATE: 5/13/24 **TIME:** 15:30 **INITIALS:** dt

CLIENT: Envirotech **PROJECT: W.O#** 2405113 to 2405 115

1.	Is a Chain of Custody present?	(Yes)	No
2.	Is a Chain of Custody properly completed?	(Yes)	No
3.	Are custody seals present?	Yes	(No)
	If yes, are they intact?	Yes	(No)
	Are they on: Sample ____ or on	Shipping Container ____	
4.	Are all samples tagged or labeled?	(Yes)	No
	If yes, do the labels match the Chain of Custody?	(Yes)	No
5.	Do all shipping documents agree (i.e., number of coolers arrived vs. on tickets) *If not,* describe below.	Yes No	(N/A)
6.	Are samples preserved properly? *If not*, describe below.	(Yes)	No
7.	Are all samples within holding times on arrival? *If not*, describe below.	(Yes)	No

8. Condition of shipping container: Intact | or ____

9. Condition of samples: Intact / or ____

10. Temperature of samples: Temp. (°C): 5.2 Corrected Temp. (°C): 5.2 Thermometer ID : **DT1 or L2**

11. pH strip lot#: ____ Samples pH range: <2 ____ >12 ____ ____

12. Delivery agent: Client ___ UPS ___ Fed-Ex___ Alamo P/U / Other___

13. Sample disposal: Return to client___ Alamo Analytical Disposal / ____

14. Location (WI) (walk-in)/ F2 (Freezer 2 for TPH1005 soils)/ R2 (Refrigerator 2 for TPH & VOC water)

Comments: (Reference checklist item number from above, or for comments on resolution below):

Record of contacting client for resolution of sample discrepancies (first and retry contact)

Contacted How?

Name: ____ Phone ____ Fax____ Date: __/__/__ Time: ____
Name: ____ Phone ____ Fax____ Date: __/__/__ Time: ____

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	Olympus North
Work Order:	E405373
Job Number:	20046-0001
Received:	5/29/2024

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
6/10/24

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.
Envirotech Inc, holds the NM SDWA certification for data reported. (Lab #NM00979)

Date Reported: 6/10/24

Natalie Gladden
523 Park Point Drive suite 200
Golden, CO 80401

Project Name: Olympus North
Workorder: E405373
Date Received: 5/29/2024 8:00:00AM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 5/29/2024 8:00:00AM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rlopez@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe **Michelle Golzales**

Table of Contents

Title Page	1
Cover Page	2
Table of Contents	3
Sample Summary	4
Chain of Custody etc.	5

Released to Imaging: 9/15/2025 3:20:41 PM

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	06/10/24 09:01

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SP COMP 362 -2'	E405373-01A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
SP COMP 361 -2'	E405373-02A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
SP COMP 360 -2'	E405373-03A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
SP COMP 359 -2'	E405373-04A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
SP COMP 358 -2'	E405373-05A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
SP COMP 357 -2'	E405373-06A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
SP COMP 356 -2'	E405373-07A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
SP COMP 355 -2'	E405373-08A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
SP COMP 354 -2'	E405373-09A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
SP COMP 353 -2'	E405373-10A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
SP COMP 352	E405373-11A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
SP COMP 351	E405373-12A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
SP COMP 350	E405373-13A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
SP COMP 349	E405373-14A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
SP COMP 348	E405373-15A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
SP COMP 347	E405373-16A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
SP COMP 346	E405373-17A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
SP COMP 345	E405373-18A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
SP COMP 344	E405373-19A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
SP COMP 343	E405373-20A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
SP COMP 342 -2'	E405373-21A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
SP COMP 341 -2'	E405373-22A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.
SP COMP 340 -2'	E405373-23A	Soil	05/24/24	05/29/24	Glass Jar, 2 oz.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client: TORROCK
Project: OLYMPUS NORTH
Project Manager:
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E405373 Job Number 20046-0009

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0			BGDOC NM	BGDOC TX			Remarks
	05/24	S	1	SP Comp 362 - 2'	1									X				
				SP Comp 361 - 2'	2													
				SP Comp 360 - 2'	3													
				SP Comp 359 - 2'	4													
				SP Comp 358 - 2'	5													
				SP Comp 357 - 2'	6													
				SP Comp 356 - 2'	7													
				SP Comp 355 - 2'	8													
				SP Comp 354 - 2'	9													
	05/24	S	1	SP Comp 353 - 2'	10									X				

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	05/24/24		Michelle Gonzales	5-28-24	1300
Michelle Gonzales	5.28.24	1600		5.28.24	1730
	5.28.24	2400		5/29/24	0800

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

enviro+tech

Page 748 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client:	TORTUGA
Project:	OLYMPUS NORTH
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To

Attention:	ENERGY STAFFING SERVICES
Address:	2724 NW COUNTY RD
City, State, Zip	HOBBS, NM 88240
Phone:	575-393-9048
Email:	NATALIE@ENERGYSTAFFINGLLC.COM
	BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only

Lab WO# E

Job Number 20046-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0			BGDOC NM	BGDOC IX			Remarks
	05/24	S	1	SP Comp 352	11									X				
				SP Comp 351	12													
				SP Comp 350	13													
				SP Comp 349	14													
				SP Comp 348	15													
				SP Comp 347	16													
				SP Comp 346	17													
				SP Comp 345	18													
				SP Comp 344	19													
	05/24	S	1	SP Comp 343	20									X				

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	05/24/24		Michelle Gonzales	5-28-24	1300
Michelle Gonzales	5-28-24	1600		5.28.24	1730
	5.28.24	2400		5/29/24	0800

Lab Use Only

Received on ice: (Y) / N

T1 _____ T2 _____ T3 _____

AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other _____

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client:	Tarbuck
Project:	Olympus North
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To

Attention:	ENERGY STAFFING SERVICES
Address:	2724 NW COUNTY RD
City, State, Zip	HOBBS, NM 88240
Phone:	575-393-9048
Email:	NATALIE@ENERGYSTAFFINGLLC.COM
	BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only

Lab WO# E — Job Number 20046-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
	05/24	S	1	SP Comp 342 - 2'	21							X		
	〃	〃	1	SP Comp 341 - 2'	22							〃		
	05/24	S	1	SP Comp 340 - 2'	23							X		

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	05/24/24		Michelle Gonzales	5-28-24	1800
Michelle Gonzales	5-28-24	1600		5.28.24	1730
	5.28.24	2400		5/29/24	0800

Lab Use Only

Received on ice: (Y) / N

T1 ____ T2 ____ T3 ____

AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other ____

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Envirotech Analytical Laboratory

Printed: 5/29/2024 10:45:16AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	05/29/24 08:00	Work Order ID:	E405373
Phone:	(575) 390-6397	Date Logged In:	05/29/24 08:46	Logged In By:	Angelina Pineda
Email:	natalie@energystaffingllc.com	Due Date:	06/07/24 17:00 (7 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes
2. Does the number of samples per sampling site location match the COC	Yes
3. Were samples dropped off by client or carrier?	Yes
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes

Carrier: Courier

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes

Sample Cooler

7. Was a sample cooler received?	Yes
8. If yes, was cooler received in good condition?	Yes
9. Was the sample(s) received intact, i.e., not broken?	Yes
10. Were custody/security seals present?	No
11. If yes, were custody/security seals intact?	NA
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes
13. If no visible ice, record the temperature. Actual sample temperature: 4°C	

Sample Container

14. Are aqueous VOC samples present?	No
15. Are VOC samples collected in VOA Vials?	NA
16. Is the head space less than 6-8 mm (pea sized or less)?	NA
17. Was a trip blank (TB) included for VOC analyses?	NA
18. Are non-VOC samples collected in the correct containers?	Yes
19. Is the appropriate volume/weight or number of sample containers collected?	Yes

Field Label

20. Were field sample labels filled out with the minimum information:	
Sample ID?	Yes
Date/Time Collected?	Yes
Collectors name?	Yes

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No
22. Are sample(s) correctly preserved?	NA
24. Is lab filteration required and/or requested for dissolved metals?	No

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	Yes
29. Was a subcontract laboratory specified by the client and if so who?	No

Subcontract Lab: ALAMO/SAN ANTONIO

Comments/Resolution

Project Manager and Time Sampled not documented on COC by client. Spoke with Client and informed them that Samples were to be shipped off to Alamo in San Antonio.

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

ALAMO ANALYTICAL LABORATORIES, LTD.
Main: 10526 Gulfdale • San Antonio, Texas 78216-3601 • (210) 340-8121 . Fax. (210) 340-8123

REPORT NARRATIVE 6/10/2024

Raina Schwanz
Envirotech, Inc
5796 US Hwy 64
Farmington , NM - 87401
TEL: (505) 632-1881 Email: RainaSchwanz@envirotech-inc.com;LabAdmin@EnviroTech-inc.com
FAX:

RE: Tap Rock / Olympus North

Dear Raina Schwanz: Order No.: 2405112

Enclosed please find the analytical report for the sample/s received on 5/31/2024.

SAMPLE RECEIPT: Samples were received intact and with chain of custody documentation.
HOLDING TIMES: All samples were analyzed within prescribed holding times and/or in accordance with the Sample Acceptance Policy unless otherwise noted in the report.

COMMENTS: No significant observations were made.

If you have any questions regarding these test results call (210) 340-8121.

Thank you,

Reddy Gosala, Ph.D
Laboratory Director

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405112
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405112-01A

Client Sample ID: SP Comp 362 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	98.8	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	92%	51—145
BTXS_GCMS	Toluene-d8	92%	54—173
TPH8015	o-Terphenyl	97%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405112
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405112-02A

Client Sample ID: SP Comp 361 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	78.6	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	97%	51—145
BTXS_GCMS	Toluene-d8	97%	54—173
TPH8015	o-Terphenyl	96%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405112
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405112-03A

Client Sample ID: SP Comp 360 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	101	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	92%	51—145
BTXS_GCMS	Toluene-d8	90%	54—173
TPH8015	o-Terphenyl	93%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405112
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405112-04A

Client Sample ID: SP Comp 359 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	119	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	95%	51—145
BTXS_GCMS	Toluene-d8	94%	54—173
TPH8015	o-Terphenyl	90%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405112
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405112-05A

Client Sample ID: SP Comp 358 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	80.4	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	92%	51—145
BTXS_GCMS	Toluene-d8	91%	54—173
TPH8015	o-Terphenyl	102%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405112
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405112-06A

Client Sample ID: SP Comp 357 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	123	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	92%	51—145
BTXS_GCMS	Toluene-d8	90%	54—173
TPH8015	o-Terphenyl	95%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405112
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405112-07A

Client Sample ID: SP Comp 356 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	104	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	91%	51—145
BTXS_GCMS	Toluene-d8	93%	54—173
TPH8015	o-Terphenyl	99%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405112
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405112-08A

Client Sample ID: SP Comp 355 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	61.4	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	90%	51—145
BTXS_GCMS	Toluene-d8	91%	54—173
TPH8015	o-Terphenyl	92%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405112
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405112-09A

Client Sample ID: SP Comp 354 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	121	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	92%	51—145
BTXS_GCMS	Toluene-d8	100%	54—173
TPH8015	o-Terphenyl	93%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405112
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405112-10A

Client Sample ID: SP Comp 353 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	163	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	89%	51—145
BTXS_GCMS	Toluene-d8	99%	54—173
TPH8015	o-Terphenyl	86%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405112
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405112-11A

Client Sample ID: SP Comp 352 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	41.2	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	81%	51—145
BTXS_GCMS	Toluene-d8	86%	54—173
TPH8015	o-Terphenyl	98%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405112
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405112-12A

Client Sample ID: SP Comp 351 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	60.8	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	86%	51—145
BTXS_GCMS	Toluene-d8	91%	54—173
TPH8015	o-Terphenyl	88%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405112
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405112-13A

Client Sample ID: SP Comp 350 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	102	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	86%	51—145
BTXS_GCMS	Toluene-d8	90%	54—173
TPH8015	o-Terphenyl	91%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405112
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405112-14A

Client Sample ID: SP Comp 349 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	60.8	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	92%	51—145
BTXS_GCMS	Toluene-d8	92%	54—173
TPH8015	o-Terphenyl	88%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405112
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405112-15A

Client Sample ID: SP Comp 348 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	104	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	92%	51—145
BTXS_GCMS	Toluene-d8	89%	54—173
TPH8015	o-Terphenyl	90%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405112
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405112-16A

Client Sample ID: SP Comp 347 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	123	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	91%	51—145
BTXS_GCMS	Toluene-d8	92%	54—173
TPH8015	o-Terphenyl	85%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405112
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405112-17A

Client Sample ID: SP Comp 346 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	104	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	93%	51—145
BTXS_GCMS	Toluene-d8	93%	54—173
TPH8015	o-Terphenyl	104%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405112
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405112-18A

Client Sample ID: SP Comp 345 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	122	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	95%	51—145
BTXS_GCMS	Toluene-d8	96%	54—173
TPH8015	o-Terphenyl	56%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405112
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405112-19A

Client Sample ID: SP Comp 344 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	106	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	90%	51—145
BTXS_GCMS	Toluene-d8	90%	54—173
TPH8015	o-Terphenyl	137%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405112
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405112-20A

Client Sample ID: SP Comp 343 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	97.8	1.77	4	mg/Kg	1	6/7/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	86%	51—145
BTXS_GCMS	Toluene-d8	86%	54—173
TPH8015	o-Terphenyl	88%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405112
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405112-21A

Client Sample ID: SP Comp 342 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	104	1.77	4	mg/Kg	1	6/6/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	94%	51—145
BTXS_GCMS	Toluene-d8	82%	54—173
TPH8015	o-Terphenyl	73%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405112
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405112-22A

Client Sample ID: SP Comp 341 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	96.8	1.77	4	mg/Kg	1	6/6/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	96%	51—145
BTXS_GCMS	Toluene-d8	83%	54—173
TPH8015	o-Terphenyl	88%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405112
Project: Tap Rock / Olympus North

Collection Date: 5/24/2024
Matrix: SOIL
Lab ID: 2405112-23A

Client Sample ID: SP Comp 340 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/6/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/6/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/6/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/6/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	117	1.77	4	mg/Kg	1	6/6/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/4/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/4/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/4/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	92%	51—145
BTXS_GCMS	Toluene-d8	86%	54—173
TPH8015	o-Terphenyl	59%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

CLIENT: Envirotech, Inc
Work Order: 2405112 **Project:** Tap Rock / Olympus North

QC SUMMARY REPORT

Analyte	BLK	SPK value	%REC LCS	%REC LCSD	RPD %	RPD Limit	%REC MS	%REC MSD	RPD %	RPD Limit	Low - High Limit
Batch ID: BTXS_GCMS-6/6/2024	**TestName:** BTEX										
Run ID: BTEX1_240606A	**Test Code:** SW8260B		**Units:** mg/Kg				**Analysis Date:** 6/6/2024				**Prep Date:** 6/6/2024
Benzene	<0.005	0.05	92.2%				96.3%	89.9%	7.000	30.0	57 - 142
Toluene	<0.005	0.05	96.6%				89.9%	90.6%	1.000	30.0	53 - 145
Ethylbenzene	<0.005	0.05	96.7%				91.9%	86.1%	7.000	30.0	66 - 142
Xylenes, Total	<0.015	0.15	94.4%				92.5%	87.4%	6.000	30.0	55 - 140
Batch ID: BTXS_GCMS-6/6/2024	**TestName:** BTEX										
Run ID: BTEX1_240606B	**Test Code:** SW8260B		**Units:** mg/Kg				**Analysis Date:** 6/6/2024				**Prep Date:** 6/6/2024
Benzene	<0.005	0.05	100.4%				96.6%	89.6%	8.000	30.0	57 - 142
Toluene	<0.005	0.05	92.6%				97.6%	90.4%	8.000	30.0	53 - 145
Ethylbenzene	<0.005	0.05	99.6%				95.9%	90.0%	6.000	30.0	66 - 142
Xylenes, Total	<0.015	0.15	103.6%				97.9%	92.2%	6.000	30.0	55 - 140
Batch ID: CL_R_S-6/6/2024	**TestName:** CHLORIDE BY ION CHROMATOGRAPH										
Run ID: CL_240606B	**Test Code:** E300		**Units:** mg/Kg				**Analysis Date:** 6/6/2024 1:25:00 PM				**Prep Date:** 6/5/2024 4:55:00 P
Chloride	<4	100	99.8%				93.3%	98.4%	3.000	30.0	80 - 120
Batch ID: CL_R_S-6/7/2024	**TestName:** CHLORIDE BY ION CHROMATOGRAPH										
Run ID: CL_240607A	**Test Code:** E300		**Units:** mg/Kg				**Analysis Date:** 6/7/2024 8:30:00 AM				**Prep Date:** 6/6/2024 3:55:00 P
Chloride	<4	100	90.5%				91.1%	95.8%	3.000	30.0	80 - 120

Approved by:

Laboratory QC Report

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

CLIENT: Envirotech, Inc
Work Order: 2405112 **Project:** Tap Rock / Olympus North

QC SUMMARY REPORT

Analyte	BLK	SPK value	%REC LCS	%REC LCSD	RPD %	RPD Limit	%REC MS	%REC MSD	RPD %	RPD Limit	Low - High Limit
Batch ID: TPH8015-6/7/2024	**TestName:** TPH Method 8015 Extn to C36										
Run ID: DRO1_240603D	**Test Code:** DRO-8015			**Units:** mg/Kg			**Analysis Date:** 6/3/2024			**Prep Date:** 6/3/2024	
GRO(C6-C10)	<10	500	98.2%				122.2%	107.4%	13.000	30.0	46 - 144
DRO(>C10-C28)	<25	500	104.0%				120.6%	92.6%	26.000	30.0	51 - 153
ORO(>C28-C36)	<25										
Total TPH (C6-C36)	<50										
Batch ID: TPH8015-6/7/2024	**TestName:** TPH Method 8015 Extn to C36										
Run ID: DRO1_240604A	**Test Code:** DRO-8015			**Units:** mg/Kg			**Analysis Date:** 6/4/2024			**Prep Date:** 6/4/2024	
GRO(C6-C10)	<10	500	92.6%				104.0%	95.6%	8.000	30.0	46 - 144
DRO(>C10-C28)	<25	500	96.4%				101.4%	94.2%	7.000	30.0	51 - 153
ORO(>C28-C36)	<25										
Total TPH (C6-C36)	<50										

Approved by:

Laboratory QC Report

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

Page 777 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

CHAIN OF CUSTODY RECORD

COC #: E-COC (Electronically Filled)

MUST BE COMPLETED BY CLIENT

ALAMO ANALYTICAL LABORATORIES, LTD.

10526 Gulfdale
San Antonio, Texas 78216
(210) 340-8121

2500 Montana Avenue
El Paso,Texas 79903,
(915) 599-2182

www.alamoanalytical.com

Alamo's Client:	Envirotech Inc.	Client P.O. #:	LAB
Project Manager:	Raina Schwanz	Phone #:	505-632-1881
Address:	5796 US HWY 64 Farmington, NM 87401	Fax #:	
Project Number:	E405373	Project Name:	Olympus North
Project Location:	20046-0001	Sampler's Signature:	

Turnaround time: Standard (7) [X]
(in working days)
RUSH: 1 [ ] 2 [ ] 3-5 [ ] Days (additional charges)

Analysis for Permit Compliance: Yes [ ] No [ ]

LAB ID# (Do not use)	Sampling Date	Sampling Time	Composite	Grab	Matrix	FIELD ID #	FIELD DISCRIPTION	No. of Containers	Analysis	REMARKS (Preservation, Size/Amount, Etc.)
										* see attached COC for sample information.
							2405112-01 to 23			

Relinquished by: (Signature / Print Name)	Date 5/30/24	Time 939	Received by: Signature	Headspace	NA
Relinquished by: (Signature / Print Name) Andrew Munoz	Date 5/30/24	Time 1820	Received by: Signature Michelle Gonzales	Properly Sealed	✓
Relinquished by: (Signature / Print Name) Michelle Gonzales	Date 5/31/24	Time 1129	Received by: Signature	Chilled ≤ 4°C	✓
Relinquished by: (Signature / Print Name)	Date 5/31/24	Time 15:20	Received by: Signature		

If Yes, Amt. _____
If No, Explain _____
If No, Temp. _____

Comments:
Please Complete enclosed ScSRC and return to labadmin@envirotech-inc.com
Email Report to: rainaschwanz, ~~achee, jlieces~~, and labadmin@envirotech-inc.com

Page 778 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody

Client: TORROCK
Project: Olympus North
Project Manager:
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E405373 Job Number 20046-0009

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM | BGDOC TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	BGDOC NM	Remarks
	05/24	S	1	SP Comp 362 - 2'	1	X	2405112701
				SP Comp 361 - 2'	2		02
				SP Comp 360 - 2'	3		03
				SP Comp 359 - 2'	4		04
				SP Comp 358 - 2'	5		05
				SP Comp 357 - 2'	6		06
				SP Comp 356 - 2'	7		07
				SP Comp 355 - 2'	8		08
				SP Comp 354 - 2'	9		09
	05/24	S	1	SP Comp 353 - 2'	10	X	10

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	05/24/24		Michelle Gonzales	5-28-24	1300
Michelle Gonzales	5.28.24	1600	[illegible]	5.28.24	1730
[illegible]	5.28.24	2400	[illegible]	5/29/24	0800

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

[illegible]	5/30/24	0923	Michelle Gonzales	5.30.24	0923
[illegible]	5/30/24	1820		5.30.24	1820

envirotech

Page 779 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 2 of 3

Client:	TORROCH
Project:	OLYMPUS NORTH
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO#: E
Job Number: 2046-0001

TAT: 1D | 2D | 3D | Standard: X

EPA Program: CWA | SDWA | RCRA

State: NM: X | CO | UT | AZ | TX

Analysis and Method

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
	05/24	S	1	SP Comp 352	11							X		2405118-11
				SP Comp 351	12									12
				SP Comp 350	13									13
				SP Comp 349	14									14
				SP Comp 348	15									15
				SP Comp 347	16									16
				SP Comp 346	17									17
				SP Comp 345	18									18
				SP Comp 344	19									19
	05/24	S	1	SP Comp 343	20							X		20

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	05/24/24		Michelle Gonzales	5-28-24	1300
Michelle Gonzales	5.28.24	1600		5.28.24	1730
	5.28.24	2400		5/29/24	0800

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

	5/30/24	0923	Michelle Gonzales	5.30.24	0923
	5/30/24	1820		5-30-24	1820

envirotech

Page 780 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project information | Chain of Custody

Client: TERRACON
Project: OLYMPUS NORTH
Project Manager:
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO#: E
Job Number: 20040-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0			BGDOC NM	BGDOC TX			Remarks
	05/24	S	1	SP Comp 342 - 2'	21									X				2405112-21
	〃	〃	1	SP Comp 341 - 2'	22									〃				-22
	05/24	S	1	SP Comp 340 - 2'	23									X				-23

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	05/24/24		Michelle Gonzales	5-28-24	1300
Michelle Gonzales	5-28-24	1600		5.28.24	1730
	5.28.24	2400		5/29/24	0800

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

	5/30/24	0923	Michelle Gonzales	5.30.24	0923
	5/30/24	1820		5-30-24	1820

envirotech

Page 781 of 1517

Figure 3

Sample Log-In Checklist

DATE: 5/31/24 **TIME:** 15:30 **INITIALS:** S

CLIENT: Envirotech **PROJECT: W.O#** 2405108 to 2405119

1.	Is a Chain of Custody present?	(Yes)	No
2.	Is a Chain of Custody properly completed?	(Yes)	No
3.	Are custody seals present?	Yes	(No)
	If yes, are they intact?	Yes	(No)
	Are they on: Sample ____ or on Shipping Container ____		
4.	Are all samples tagged or labeled?	(Yes)	No
	If yes, do the labels match the Chain of Custody?	(Yes)	No
5.	Do all shipping documents agree (i.e., number of coolers arrived vs. on tickets) *If not,* describe below.	Yes No	(N/A)
6.	Are samples preserved properly? *If not*, describe below.	(Yes)	No
7.	Are all samples within holding times on arrival? *If not*, describe below.	(Yes)	No

8. Condition of shipping container: Intact ___ or _____

9. Condition of samples: Intact ____ or _____

10. Temperature of samples: Temp. (°C) 3.7 Corrected Temp. (°C) 3.7 Thermometer ID: **DT1 or L2**

11. pH strip lot#: _____ Samples pH range: <2 ____ >12 ____ _____

12. Delivery agent: Client ___ UPS ___ Fed-Ex ___ Alamo P/U ___ Other ____

13. Sample disposal: Return to client _____ Alamo Analytical Disposal _____

14. Location: (WI) (walk-in)/ F2 (Freezer 2 for TPH1005 soils)/ R2 (Refrigerator 2 for TPH & VOC water)

Comments: (Reference checklist item number from above, or for comments on resolution below):

_____

_____

_____

Record of contacting client for resolution of sample discrepancies (first and retry contact)

Contacted How?

Name: _____ Phone _____ Fax _____ Date: __/__/____ Time: _____

Name: _____ Phone _____ Fax _____ Date: __/__/____ Time: _____

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	Olympus North
Work Order:	E405386
Job Number:	20046-0001
Received:	5/30/2024

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
6/7/24

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.
Envirotech Inc, holds the NM SDWA certification for data reported. (Lab #NM00979)

Date Reported: 6/7/24

Natalie Gladden
523 Park Point Drive suite 200
Golden, CO 80401

Project Name: Olympus North
Workorder: E405386
Date Received: 5/30/2024 2:00:00PM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 5/30/2024 2:00:00PM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rlopez@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe **Michelle Golzales**

Table of Contents

Title Page	1
Cover Page	2
Table of Contents	3
Sample Summary	4
Chain of Custody etc.	5

Released to Imaging: 9/15/2025 3:20:41 PM

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	06/07/24 14:41

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SP COMP 339 - 2'	E405386-01A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 338 - 2'	E405386-02A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 337 - 2'	E405386-03A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 336 - 2'	E405386-04A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 335 - 2'	E405386-05A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 334 - 2'	E405386-06A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 333 - 2'	E405386-07A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 332 - 2'	E405386-08A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 331- 2'	E405386-09A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 330 - 2'	E405386-10A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 329 - 2'	E405386-11A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 328 - 2'	E405386-12A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 327 - 2'	E405386-13A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 326 - 2'	E405386-14A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 325 - 2'	E405386-15A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 324 - 2'	E405386-16A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 323 - 2'	E405386-17A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 322 - 2'	E405386-18A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 321 - 2'	E405386-19A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 320 - 2'	E405386-20A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 319	E405386-21A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 318	E405386-22A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 317	E405386-23A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 316	E405386-24A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 315	E405386-25A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 314	E405386-26A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 313	E405386-27A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 312	E405386-28A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 311	E405386-29A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 310	E405386-30A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 309 - 2'	E405386-31A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.
SP COMP 308 - 2'	E405386-32A	Soil	05/28/24	05/30/24	Glass Jar, 2 oz.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 1 of 4

Client: TC Pitch	
Project: Olympus North	
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To

Attention:	ENERGY STAFFING SERVICES
Address:	2724 NW COUNTY RD
City, State, Zip	HOBBS, NM 88240
Phone:	575-393-9048
Email:	NATALIE@ENERGYSTAFFINGLLC.COM
	BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only

Lab WO#: E405386 | Job Number: 20046-0001

TAT: 1D | 2D | 3D | Standard: X

EPA Program: CWA | SDWA | RCRA

State: NM: X | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM | BGDOC TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	BGDOC NM	Remarks
	05/28	S	1	SP Comp 339 - 2'	1	X	
				SP Comp 338 - 2'	2		
				SP Comp 337 - 2'	3		
				SP Comp 336 - 2'	4		
				SP Comp 335 - 2'	5		
				SP Comp 334 - 2'	6		
				SP Comp 333 - 2'	7		
				SP Comp 332 - 2'	8		
				SP Comp 331 - 2'	9		
	05/28	S	1	SP Comp 330 - 2'	10	X	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	05/28/24		Michelle Gonzales	52924	1315
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
				5/30/24	0400
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Lab Use Only

Received on ice: (Y) / N

T1 _____ T2 _____ T3 _____

AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other _____

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client:	TopRock
Project:	Olympus North
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To

Attention:	ENERGY STAFFING SERVICES
Address:	2724 NW COUNTY RD
City, State, Zip	HOBBS, NM 88240
Phone:	575-393-9048
Email:	NATALIE@ENERGYSTAFFINGLLC.COM
	BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only

Lab WO# E405386 | Job Number 20240-0001

TAT: 1D | 2D | 3D | Standard (✓)

EPA Program: CWA | SDWA | RCRA

State: NM (✓) | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM | BGDOC TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	BGDOC NM	BGDOC TX	Remarks
	05/28	S	1	SP Comp 329 - 2'	11	X		
				SP Comp 328 - 2'	12			
				SP Comp 327 - 2'	13			
				SP Comp 326 - 2'	14			
				SP Comp 325 - 2'	15			
				SP Comp 324 - 2'	16			
				SP Comp 323 - 2'	17			
				SP Comp 322 - 2'	18			
				SP Comp 321 - 2'	19			
	05/28	S	1	SP Comp 320 - 2'	20	X		

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	05/28/24		Michelle Gonzales	5-29-24	1315
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	5/30/24	1400
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Lab Use Only

Received on ice: (Y) / N

T1 ____ T2 ____ T3 ____

AVG Temp °C 4

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other ____

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Page 788 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client:	TGROCK
Project:	OLYMPUS NORTH
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To

Attention:	ENERGY STAFFING SERVICES
Address:	2724 NW COUNTY RD
City, State, Zip	HOBBS, NM 88240
Phone:	575-393-9048
Email:	NATALIE@ENERGYSTAFFINGLLC.COM
	BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only

Lab WO# E405380 Job Number 2046-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
	05/28	S	1	SP Comp 319	21							X		
				SP Comp 318	22									
				SP Comp 317	23									
				SP Comp 316	24									
				SP Comp 315	25									
				SP Comp 314	26									
				SP Comp 313	27									
				SP Comp 312	28									
				SP Comp 311	29									
	05/28	S	1	SP Comp 310	30							X		

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Jum Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Jum Solis	05/28/24		Michelle Gonzales	5-29-24	1315
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
				5/30/24	1400
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Lab Use Only

Received on ice: (Y) / N

T1 T2 T3

AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Page 789 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 4 of 4

Client: TCDRock	
Project: Olympus North	
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E 405326 | Job Number 20046-0001

TAT: 1D | 2D | 3D | Standard ✓

EPA Program: CWA | SDWA | RCRA

State: NM ✓ | CO | UT | AZ | TX

Analysis and Method

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
	05/28	S	1	SP Comp 309 - 2'	31							X		
	05/28	S	1	SP Comp 308 - 2'	32							X		

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	05/28/24		Michelle Gonzales	5.29.24	1315
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
				5/30/24	1400
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Lab Use Only
Received on ice: Y N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Page 790 of 1517

Envirotech Analytical Laboratory

Printed: 5/30/2024 3:24:51PM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	05/30/24 14:00	Work Order ID:	E405386
Phone:	(575) 390-6397	Date Logged In:	05/30/24 14:22	Logged In By:	Angelina Pineda
Email:	natalie@energystaffingllc.com	Due Date:	06/07/24 17:00 (6 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes
2. Does the number of samples per sampling site location match the COC	Yes
3. Were samples dropped off by client or carrier?	Yes
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes

Carrier: Courier

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes

Sample Cooler

7. Was a sample cooler received?	Yes
8. If yes, was cooler received in good condition?	Yes
9. Was the sample(s) received intact, i.e., not broken?	Yes
10. Were custody/security seals present?	No
11. If yes, were custody/security seals intact?	NA
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes
13. If no visible ice, record the temperature. Actual sample temperature: 4°C	

Sample Container

14. Are aqueous VOC samples present?	No
15. Are VOC samples collected in VOA Vials?	NA
16. Is the head space less than 6-8 mm (pea sized or less)?	NA
17. Was a trip blank (TB) included for VOC analyses?	NA
18. Are non-VOC samples collected in the correct containers?	Yes
19. Is the appropriate volume/weight or number of sample containers collected?	Yes

Field Label

20. Were field sample labels filled out with the minimum information:	
Sample ID?	Yes
Date/Time Collected?	Yes
Collectors name?	Yes

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No
22. Are sample(s) correctly preserved?	NA
24. Is lab filteration required and/or requested for dissolved metals?	No

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	Yes
29. Was a subcontract laboratory specified by the client and if so who?	No

Subcontract Lab: ALAMO/SAN ANTONIO

Comments/Resolution

Project Manager and Time Sampled not documented on COC by client. Spoke with Client and informed them that Samples were to be shipped off to Alamo in San Antonio.

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

ALAMO ANALYTICAL LABORATORIES, LTD.
Main: 10526 Gulfdale • San Antonio, Texas 78216-3601 • (210) 340-8121 . Fax. (210) 340-8123

REPORT NARRATIVE 6/7/2024

Raina Schwanz
Envirotech, Inc
5796 US Hwy 64
Farmington , NM - 87401
TEL: (505) 632-1881 Email: RainaSchwanz@envirotech-inc.com;LabAdmin@EnviroTech-inc.com
FAX:

RE: Tap Rock / Olympus North

Dear Raina Schwanz: Order No.: 2405104

Enclosed please find the analytical report for the sample/s received on 5/31/2024.

SAMPLE RECEIPT: Samples were received intact and with chain of custody documentation.
HOLDING TIMES: All samples were analyzed within prescribed holding times and/or in accordance with the Sample Acceptance Policy unless otherwise noted in the report.

COMMENTS: No significant observations were made.

If you have any questions regarding these test results call (210) 340-8121.

Thank you,

Reddy Gosala, Ph.D
Laboratory Director

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client.
Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-01A

Client Sample ID: SP Comp 339 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/3/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/3/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/3/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/3/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	121	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	90%	51—145
BTXS_GCMS	Toluene-d8	93%	54—173
TPH8015	o-Terphenyl	105%	47—142

H Holding times for preparation or analysis exceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-02A

Client Sample ID: SP Comp 338 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/3/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/3/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/3/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/3/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	103	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	99%	51—145
BTXS_GCMS	Toluene-d8	98%	54—173
TPH8015	o-Terphenyl	81%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-03A

Client Sample ID: SP Comp 337 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/3/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/3/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/3/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/3/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	136	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	102%	51—145
BTXS_GCMS	Toluene-d8	101%	54—173
TPH8015	o-Terphenyl	102%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-04A

Client Sample ID: SP Comp 336 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/3/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/3/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/3/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/3/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	121	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	103%	51—145
BTXS_GCMS	Toluene-d8	99%	54—173
TPH8015	o-Terphenyl	74%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-05A

Client Sample ID: SP Comp 335 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/3/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/3/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/3/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/3/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	123	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	93%	51—145
BTXS_GCMS	Toluene-d8	95%	54—173
TPH8015	o-Terphenyl	110%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-06A

Client Sample ID: SP Comp 334 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/3/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/3/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/3/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/3/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	117	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	98%	51—145
BTXS_GCMS	Toluene-d8	98%	54—173
TPH8015	o-Terphenyl	77%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-07A

Client Sample ID: SP Comp 333 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/3/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/3/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/3/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/3/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	111	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	99%	51—145
BTXS_GCMS	Toluene-d8	93%	54—173
TPH8015	o-Terphenyl	106%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-08A

Client Sample ID: SP Comp 332 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/3/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/3/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/3/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/3/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	143	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	95%	51—145
BTXS_GCMS	Toluene-d8	104%	54—173
TPH8015	o-Terphenyl	74%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-09A

Client Sample ID: SP Comp 331 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/3/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/3/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/3/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/3/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	127	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	94%	51—145
BTXS_GCMS	Toluene-d8	92%	54—173
TPH8015	o-Terphenyl	105%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-10A

Client Sample ID: SP Comp 330 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/3/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/3/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/3/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/3/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	119	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	99%	51—145
BTXS_GCMS	Toluene-d8	105%	54—173
TPH8015	o-Terphenyl	79%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-11A

Client Sample ID: SP Comp 329 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/3/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/3/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/3/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/3/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	142	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	91%	51—145
BTXS_GCMS	Toluene-d8	92%	54—173
TPH8015	o-Terphenyl	101%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-12A

Client Sample ID: SP Comp 328 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/3/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/3/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/3/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/3/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	123	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	101%	51—145
BTXS_GCMS	Toluene-d8	96%	54—173
TPH8015	o-Terphenyl	78%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-13A

Client Sample ID: SP Comp 327 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/3/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/3/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/3/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/3/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	144	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	103%	51—145
BTXS_GCMS	Toluene-d8	93%	54—173
TPH8015	o-Terphenyl	107%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-14A

Client Sample ID: SP Comp 326 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/3/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/3/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/3/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/3/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	120	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	98%	51—145
BTXS_GCMS	Toluene-d8	103%	54—173
TPH8015	o-Terphenyl	77%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-15A

Client Sample ID: SP Comp 325 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/3/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/3/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/3/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/3/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	142	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	93%	51—145
BTXS_GCMS	Toluene-d8	97%	54—173
TPH8015	o-Terphenyl	109%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-16A

Client Sample ID: SP Comp 324 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/3/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/3/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/3/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/3/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	124	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	98%	51—145
BTXS_GCMS	Toluene-d8	97%	54—173
TPH8015	o-Terphenyl	88%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-17A

Client Sample ID: SP Comp 323 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/3/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/3/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/3/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/3/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	146	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	96%	51—145
BTXS_GCMS	Toluene-d8	93%	54—173
TPH8015	o-Terphenyl	110%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-18A

Client Sample ID: SP Comp 322 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/3/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/3/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/3/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/3/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	122	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	98%	51—145
BTXS_GCMS	Toluene-d8	104%	54—173
TPH8015	o-Terphenyl	87%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-19A

Client Sample ID: SP Comp 321 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/3/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/3/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/3/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/3/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	124	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	95%	51—145
BTXS_GCMS	Toluene-d8	104%	54—173
TPH8015	o-Terphenyl	105%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-20A

Client Sample ID: SP Comp 320 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/3/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/3/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/3/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/3/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	120	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	99%	51—145
BTXS_GCMS	Toluene-d8	102%	54—173
TPH8015	o-Terphenyl	118%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-21A

Client Sample ID: SP Comp 319 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/2/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/2/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/2/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/2/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	99.9	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	100%	51—145
BTXS_GCMS	Toluene-d8	92%	54—173
TPH8015	o-Terphenyl	104%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-22A

Client Sample ID: SP Comp 318 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/2/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/2/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/2/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/2/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	119	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	97%	51—145
BTXS_GCMS	Toluene-d8	102%	54—173
TPH8015	o-Terphenyl	89%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-23A

Client Sample ID: SP Comp 317 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/2/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/2/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/2/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/2/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	120	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	94%	51—145
BTXS_GCMS	Toluene-d8	101%	54—173
TPH8015	o-Terphenyl	101%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-24A

Client Sample ID: SP Comp 316 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/2/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/2/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/2/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/2/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	103	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	101%	51—145
BTXS_GCMS	Toluene-d8	97%	54—173
TPH8015	o-Terphenyl	92%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-25A

Client Sample ID: SP Comp 315 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/2/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/2/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/2/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/2/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	121	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	97%	51—145
BTXS_GCMS	Toluene-d8	102%	54—173
TPH8015	o-Terphenyl	104%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-26A

Client Sample ID: SP Comp 314 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/2/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/2/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/2/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/2/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	141	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	98%	51—145
BTXS_GCMS	Toluene-d8	101%	54—173
TPH8015	o-Terphenyl	85%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-27A

Client Sample ID: SP Comp 313 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/2/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/2/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/2/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/2/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	80.5	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	101%	51—145
BTXS_GCMS	Toluene-d8	97%	54—173
TPH8015	o-Terphenyl	101%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-28A

Client Sample ID: SP Comp 312 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/2/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/2/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/2/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/2/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	143	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	103%	51—145
BTXS_GCMS	Toluene-d8	100%	54—173
TPH8015	o-Terphenyl	88%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-29A

Client Sample ID: SP Comp 311 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/2/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/2/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/2/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/2/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	99.9	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	106%	51—145
BTXS_GCMS	Toluene-d8	101%	54—173
TPH8015	o-Terphenyl	101%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-30A

Client Sample ID: SP Comp 310 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/2/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/2/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/2/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/2/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	146	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	93%	51—145
BTXS_GCMS	Toluene-d8	98%	54—173
TPH8015	o-Terphenyl	91%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-31A

Client Sample ID: SP Comp 309 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/2/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/2/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/2/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/2/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	127	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	101%	51—145
BTXS_GCMS	Toluene-d8	98%	54—173
TPH8015	o-Terphenyl	103%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405104
Project: Tap Rock / Olympus North

Collection Date: 5/28/2024
Matrix: SOIL
Lab ID: 2405104-32A

Client Sample ID: SP Comp 308 - 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/2/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/2/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/2/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/2/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	143	1.77	4	mg/Kg	1	6/3/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	98%	51—145
BTXS_GCMS	Toluene-d8	100%	54—173
TPH8015	o-Terphenyl	87%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

CLIENT: Envirotech, Inc
Work Order: 2405104 **Project:** Tap Rock / Olympus North

QC SUMMARY REPORT

Analyte	BLK	SPK value	%REC LCS	%REC LCSD	RPD %	RPD Limit	%REC MS	%REC MSD	RPD %	RPD Limit	Low - High Limit
Batch ID: BTXS_GCMS-6/2/2024	**TestName:** BTEX										
Run ID: BTEX1_240602B	**Test Code:** SW8260B		**Units:** mg/Kg				**Analysis Date:** 6/2/2024				**Prep Date:** 6/2/2024
Benzene	<0.005	0.05	100.8%				104.0%	96.7%	7.000	30.0	57 - 142
Toluene	<0.005	0.05	93.8%				97.9%	90.6%	8.000	30.0	53 - 145
Ethylbenzene	<0.005	0.05	97.9%				102.7%	97.9%	5.000	30.0	66 - 142
Xylenes, Total	<0.015	0.15	101.2%				104.1%	96.7%	7.000	30.0	55 - 140
Batch ID: BTXS_GCMS-6/3/2024	**TestName:** BTEX										
Run ID: BTEX1_240603A	**Test Code:** SW8260B		**Units:** mg/Kg				**Analysis Date:** 6/3/2024				**Prep Date:** 6/3/2024
Benzene	<0.005	0.05	104.7%				102.9%	101.6%	1.000	30.0	57 - 142
Toluene	<0.005	0.05	100.5%				96.7%	93.6%	3.000	30.0	53 - 145
Ethylbenzene	<0.005	0.05	100.4%				105.6%	98.8%	7.000	30.0	66 - 142
Xylenes, Total	<0.015	0.15	106.0%				99.1%	96.0%	3.000	30.0	55 - 140
Batch ID: CL_R_S-6/3/2024	**TestName:** CHLORIDE BY ION CHROMATOGRAPH										
Run ID: CL_240603B	**Test Code:** E300		**Units:** mg/Kg				**Analysis Date:** 6/3/2024 8:40:00 AM				**Prep Date:** 6/2/2024 4:10:00 P
Chloride	<4	100	92.2%				89.7%	94.3%	2.000	30.0	80 - 120
Batch ID: CL_R_S-6/3/2024	**TestName:** CHLORIDE BY ION CHROMATOGRAPH										
Run ID: CL_240603C	**Test Code:** E300		**Units:** mg/Kg				**Analysis Date:** 6/3/2024 2:00:00 PM				**Prep Date:** 6/2/2024 5:00:00 P
Chloride	<4	100	98.2%				90.2%	98.9%	4.000	30.0	80 - 120

Approved by:

Laboratory QC Report

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *07-Jun-24*

CLIENT: Envirotech, Inc
Work Order: 2405104 **Project:** Tap Rock / Olympus North

QC SUMMARY REPORT

Analyte	BLK	SPK value	%REC LCS	%REC LCSD	RPD %	RPD Limit	%REC MS	%REC MSD	RPD %	RPD Limit	Low - High Limit
Batch ID: TPH8015-6/7/2024	**TestName:** TPH Method 8015 Extn to C36										
Run ID: DRO1_240602A	**Test Code:** DRO-8015		**Units:** mg/Kg				**Analysis Date:** 6/2/2024			**Prep Date:** 6/2/2024	
GRO(C6-C10)	<10	500	101.0%				89.0%	94.6%	6.000	30.0	46 - 144
DRO(>C10-C28)	<25	500	87.6%				81.0%	88.0%	8.000	30.0	51 - 153
ORO(>C28-C36)	<25										
Total TPH (C6-C36)	<50										
Batch ID: TPH8015-6/7/2024	**TestName:** TPH Method 8015 Extn to C36										
Run ID: DRO1_240602B	**Test Code:** DRO-8015		**Units:** mg/Kg				**Analysis Date:** 6/2/2024			**Prep Date:** 6/2/2024	
GRO(C6-C10)	<10	500	100.4%				102.8%	95.6%	7.000	30.0	46 - 144
DRO(>C10-C28)	<25	500	87.0%				70.6%	112.4%	46.000	30.0	51 - 153
ORO(>C28-C36)	<25										
Total TPH (C6-C36)	<50										

Approved by: Brandy

Laboratory QC Report

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 1 of 4

Client: TGPRock	Bill To
Project: Olympus North	Attention: ENERGY STAFFING SERVICES
Project Manager:	Address: 2724 NW COUNTY RD
Address:	City, State, Zip HOBBS, NM 88240
City, State, Zip	Phone: 575-393-9048
Phone:	Email: NATALIE@ENERGYSTAFFINGLLC.COM
Email:	BRITTNEY@ENERGYSTAFFINGLLC.COM
Report due by:	

Lab Use Only: Lab WO# E405386 | Job Number 20046-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM | BGDOC TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	BGDOC NM	Remarks
	05/28	S	1	SP Comp 339 - 2'	1	X	2405104-01
				SP Comp 338 - 2'	2		02
				SP Comp 337 - 2'	3		03
				SP Comp 336 - 2'	4		04
				SP Comp 335 - 2'	5		05
				SP Comp 334 - 2'	6		06
				SP Comp 333 - 2'	7		07
				SP Comp 332 - 2'	8		08
				SP Comp 331 - 2'	9		09
	05/28	S	1	SP Comp 330 - 2'	10	X	10

Additional Instructions: PLEASE SEND REPORT TO labadmin@envirotech-inc.com & rainaschwenz@envirotech-inc.com

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	05/28/24		Michelle Gonzales	52924	1315
Michelle Gonzales	5-31-24	1127			
	5/31/2024	15:20		5/31/24	1520

Lab Use Only: Received on ice: (Y) / N

T1 ____ T2 ____ T3 ____

AVG Temp °C ____

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other ____

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Page 827 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 2 of 41

Client:	TopRock
Project:	Olympus North
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E
Job Number

TAT
1D | 2D | 3D | Standard: Y

EPA Program
CWA | SDWA | RCRA

State
NM: Y | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015; GRO/DRO by 8015; BTEX by 8021; VOC by 8260; Metals 6010; Chloride 300.0; BGDOC NM: X; BGDOC TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	Remarks
	05/28	S	1	SP Comp 329 - 2'	11	2405104-11
				SP Comp 328 - 2'	12	12
				SP Comp 327 - 2'	13	13
				SP Comp 326 - 2'	14	14
				SP Comp 325 - 2'	15	15
				SP Comp 324 - 2'	16	16
				SP Comp 323 - 2'	17	17
				SP Comp 322 - 2'	18	18
				SP Comp 321 - 2'	19	19
	05/28	S	1	SP Comp 320 - 2'	20	20

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	05/28/24		Michelle Gonzales	5-28-24	1315
Michelle Gonzales	5-31-24	1127			
	5/31/2024	1520		5/31/24	1520

Lab Use Only
Received on ice: (Y) N
T1 T2 T3
AVG Temp °C

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Page 828 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project information | Chain of Custody

Client:	TCORock
Project:	Olympus North
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To

Attention:	ENERGY STAFFING SERVICES
Address:	2724 NW COUNTY RD
City, State, Zip	HOBBS, NM 88240
Phone:	575-393-9048
Email:	NATALIE@ENERGYSTAFFINGLLC.COM
	BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only

Lab WO# E | Job Number

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM (X) | BGDOC TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	Remarks
	05/28	S	1	SP Comp 319	21	2405104-21
				SP Comp 318	22	22
				SP Comp 317	23	23
				SP Comp 316	24	24
				SP Comp 315	25	25
				SP Comp 314	26	26
				SP Comp 313	27	27
				SP Comp 312	28	28
				SP Comp 311	29	29
	05/28	S	1	SP Comp 310	30	30

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Jun Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Jun Solis	05/28/24		Michelle Gonzales	5-29-24	1315
Michelle Gonzales	5-31-24	1127			
	5/31/2024	15:20		9/3/24	1520

Lab Use Only — Received on ice: (Y) / N

T1 ____ T2 ____ T3 ____

AVG Temp °C ____

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other ____

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

enviro+tech

Page 829 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 4 of 41

Client: TORock	
Project: Olympus North	
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To

Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only

Lab WO# E | Job Number

TAT

1D	2D	3D	Standard
			X

EPA Program

CWA	SDWA	RCRA

State

NM	CO	UT	AZ	TX
X				

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
	05/28	S	1	SP Comp 309 - 2'	31							X		2405104-31
	05/28	S	1	SP Comp 308 - 2'	32							X		↓ 32

Analysis and Method

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	05/28/24		Michelle Gonzales	5.29.24	1315
Michelle Gonzales	5-31-24	1127			
	5/31/24	15:20		5/31/24	1520

Lab Use Only
Received on ice: (Y) N
T1 T2 T3
AVG Temp °C

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

enviro+tech

Page 830 of 1517

Alamo Analytical Laboratories LTD
10526 Gulfdale, San Antonio, TX - 78216

Figure 3

Sample Log-In Checklist

DATE: 5/31/24 **TIME:** 15:22 **INITIALS:** [illegible]

CLIENT: Envirotech **PROJECT: W.O#** 2405102 to 2405107

1.	Is a Chain of Custody present?	(Yes)	No
2.	Is a Chain of Custody properly completed?	(Yes)	No
3.	Are custody seals present?	Yes	(No)
	If yes, are they intact?	Yes	(No)
	Are they on: Sample _____ or on	Shipping Container _____	
4.	Are all samples tagged or labeled?	(Yes)	No
	If yes, do the labels match the Chain of Custody?	(Yes)	No
5.	Do all shipping documents agree (i.e., number of coolers arrived vs. on tickets) *If not,* describe below.	Yes	No (N/A)
6.	Are samples preserved properly? *If not*, describe below.	(Yes)	No
7.	Are all samples within holding times on arrival? *If not*, describe below.	(Yes)	No

8. Condition of shipping container: Intact ✓ or _____

9. Condition of samples: Intact ✓ or _____

10. Temperature of samples: Temp. (°C) 3.6 Corrected Temp. (°C) 3.6 Thermometer ID : **DT1 or L2**

11. pH strip lot#:_____ Samples pH range: <2 _____ >12 _____ _____

12. Delivery agent: Client ___ UPS ____ Fed-Ex____ Alamo P/U ✓ Other_____

13. Sample disposal: Return to client_____ Alamo Analytical Disposal ✓

14. Location: (W1) (walk-in)/ F2 (Freezer 2 for TPH1005 soils)/ R2 (Refrigerator 2 for TPH & VOC water)

Comments: (Reference checklist item number from above, or for comments on resolution below):

_____

_____

_____

Record of contacting client for resolution of sample discrepancies (first and retry contact)

Contacted How?

Name: _____ Phone _____ Fax_____ Date: __/__/____ Time: _____
Name: _____ Phone _____ Fax_____ Date: __/__/____ Time: _____

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	Olympus North
Work Order:	E405391
Job Number:	20046-0001
Received:	5/30/2024

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
6/10/24

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.
Envirotech Inc, holds the NM SDWA certification for data reported. (Lab #NM00979)

Date Reported: 6/10/24

Natalie Gladden
523 Park Point Drive suite 200
Golden, CO 80401

Project Name: Olympus North
Workorder: E405391
Date Received: 5/30/2024 1:10:00PM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 5/30/2024 1:10:00PM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rlopez@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe **Michelle Golzales**

Table of Contents

Title Page	1
Cover Page	2
Table of Contents	3
Sample Summary	4
Chain of Custody etc.	6

Released to Imaging: 9/15/2025 3:20:41 PM

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	06/10/24 09:03

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
COMP 245 -2'	E405391-01A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 246 -2'	E405391-02A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 247 -2'	E405391-03A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 248 -2'	E405391-04A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 249 -2'	E405391-05A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 250 -2'	E405391-06A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 251 -2'	E405391-07A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 252 -2'	E405391-08A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 253 -2'	E405391-09A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 254 -2'	E405391-10A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 255 -2'	E405391-11A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 256 -2'	E405391-12A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 257 -2'	E405391-13A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 258 -2'	E405391-14A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 259 -2'	E405391-15A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 260 -2'	E405391-16A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 261 -2'	E405391-17A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 262 -2'	E405391-18A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 263 -2'	E405391-19A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 264 -2'	E405391-20A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 265 -2'	E405391-21A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 266 -2'	E405391-22A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 267 -2'	E405391-23A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 268 -2'	E405391-24A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 269 -2'	E405391-25A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 270 -2'	E405391-26A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 271 -2'	E405391-27A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 272 -2'	E405391-28A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 273 -2'	E405391-29A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 274 -2'	E405391-30A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 275 -2'	E405391-31A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 276 -2'	E405391-32A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 277 -2'	E405391-33A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 278 -2'	E405391-34A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 279 -2'	E405391-35A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 280 -2'	E405391-36A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 281 -2'	E405391-37A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 282 -2'	E405391-38A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 283 -2'	E405391-39A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 284 -2'	E405391-40A	Soil	05/09/24	05/30/24	Glass Jar, 2 oz.

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	06/10/24 09:03

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
COMP 285 -2'	E405391-41A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 286 -2'	E405391-42A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 287 -2'	E405391-43A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 288 -2'	E405391-44A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 289 -2'	E405391-45A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 290 -2'	E405391-46A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 291 -2'	E405391-47A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 292 -2'	E405391-48A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 293 -2'	E405391-49A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
COMP 294 -2'	E405391-50A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client:	TGPRock (ESS)
Project:	OLYMPUS NORTH
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To

Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only

Lab WO# E405391
Job Number 20046-004

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM (X) | BGDOC TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	Remarks
	5/29/24	S	1	COMP 245 - 2'	1	
				COMP 246 - 2'	2	
				COMP 247 - 2'	3	
				COMP 248 - 2'	4	
				COMP 249 - 2'	5	
				COMP 250 - 2'	6	
				COMP 251 2'	7	
				COMP 252 - 2'	8	
				COMP 253 - 2'	9	
	5/29/24	S	1	COMP 254 - 2'	10	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: M. RIVERA

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	5/29/24		Michelle Gonzales	5-30-24	1310
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Lab Use Only
Received on ice: (Y) N
T1 T2 T3
AVG Temp °C 4

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Page 837 of 1517

Released to Imaging: 9/15/2025 3:20:44 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client:	TAPRock (RSS)
Project:	OLYMPA NORTH
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E405391
Job Number 20246-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
	5/29/24	S	1	COMP 255-2'	11							X		
				COMP 256-2'	12									
				COMP 257-2'	13									
				COMP 258-2'	14									
				COMP 259-2'	15									
				COMP 260-2'	16									
				COMP 261-2'	17									
				COMP 262-2'	18									
				COMP 263-2'	19									
	5/29/24	S	1	COMP 264-2'	20							X		

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: M. Rivera

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	5/29/24		Michelle Gonzales	5.30.24	1310
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

enviro+tech

Page 838 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 3 of 5

Client:	TAPROCK (ESS)
Project:	OLYMPUS NORTH
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E405391 Job Number 20046-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (Y) | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM | BGDOC TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	BGDOC NM	Remarks
	5/29/24	S	1	COMP 265 - 2'	21	X	
				COMP 266 - 2'	22		
				COMP 267 - 2'	23		
				COMP 268 - 2'	24		
				COMP 269 - 2'	25		
				COMP 270 - 2'	26		
				COMP 271 - 2'	27		
				COMP 272 - 2'	28		
				COMP 273 - 2'	29		
	5/29/24	S	1	COMP 274 - 2'	30	X	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: M. RIVERA

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

	Date	Time		Date	Time
Relinquished by: (Signature)	5/29/24		Received by: (Signature) Michelle Gonzales	5-30-24	1310
Relinquished by: (Signature)			Received by: (Signature)		
Relinquished by: (Signature)			Received by: (Signature)		

Lab Use Only
Received on ice: (Y) N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client:	TAPROCK (ESS)
Project:	Olympus North
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To

Attention:	ENERGY STAFFING SERVICES
Address:	2724 NW COUNTY RD
City, State, Zip	HOBBS, NM 88240
Phone:	575-393-9048
Email:	NATALIE@ENERGYSTAFFINGLLC.COM
	BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only

Lab WO# E405391 Job Number 20046-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
	5/29/24	S	1	COMP 275-2'	31							X		
				COMP 276-2'	32									
				COMP 277-2'	33									
				COMP 278-2'	34									
				COMP 279-2'	35									
				COMP 280-2'	36									
				COMP 281-2'	37									
				COMP 282-2'	38									
				COMP 283-2'	39									
	5/29/24	S	1	COMP 284-2'	40							X		

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: M. Rivera

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	5/29/24		Michelle Gonzales	5-30-24	1310
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Lab Use Only

Received on ice: (Y) / N

T1 T2 T3

AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

enviro+ech

Page 840 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client:	TAPROCK (ESS)
Project:	OLYMPUS NORTH
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E 405391
Job Number 20046-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6020 | Chloride 300.0 | BGDOC NM (X) | BGDOC TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	BGDOC NM	Remarks
	5/29/24	S	1	COMP 285-2'	41	X	
				COMP 286-2'	42		
				COMP 287-2'	43		
				COMP 288-2'	44		
				COMP 289-2'	45		
				COMP 290-2'	46		
				COMP 291-2'	47		
				COMP 292-2'	48		
				COMP 293-2'	49		
	5/29/24	S	1	COMP 294-2'	50	X	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: M. RIVERA

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

	Date	Time		Date	Time
Relinquished by: (Signature)	5/29/24		Received by: (Signature) Michelle Gonzales	8.30.24	1310
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Page 841 of 1517

Envirotech Analytical Laboratory

Printed: 5/31/2024 4:27:32PM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	05/30/24 13:10	Work Order ID:	E405391
Phone:	(575) 390-6397	Date Logged In:	05/30/24 16:29	Logged In By:	Raina Schwanz
Email:	natalie@energystaffingllc.com	Due Date:	06/07/24 17:00 (6 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes
2. Does the number of samples per sampling site location match the COC	Yes
3. Were samples dropped off by client or carrier?	Yes
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes

Carrier: Courier

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes

Sample Cooler

7. Was a sample cooler received?	Yes
8. If yes, was cooler received in good condition?	Yes
9. Was the sample(s) received intact, i.e., not broken?	Yes
10. Were custody/security seals present?	No
11. If yes, were custody/security seals intact?	NA
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes
13. If no visible ice, record the temperature. Actual sample temperature: 4°C	

Sample Container

14. Are aqueous VOC samples present?	No
15. Are VOC samples collected in VOA Vials?	NA
16. Is the head space less than 6-8 mm (pea sized or less)?	NA
17. Was a trip blank (TB) included for VOC analyses?	NA
18. Are non-VOC samples collected in the correct containers?	Yes
19. Is the appropriate volume/weight or number of sample containers collected?	Yes

Field Label

20. Were field sample labels filled out with the minimum information:	
Sample ID?	Yes
Date/Time Collected?	Yes
Collectors name?	Yes

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No
22. Are sample(s) correctly preserved?	NA
24. Is lab filteration required and/or requested for dissolved metals?	No

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No
29. Was a subcontract laboratory specified by the client and if so who?	NA

Subcontract Lab: ALAMO/SAN ANTONIO

Comments/Resolution

Project Manager and Time Sampled not documented on COC by client. Spoke with Client and informed them that Samples were to be shipped off to Alamo in San Antonio.

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

ALAMO ANALYTICAL LABORATORIES, LTD.
Main: 10526 Gulfdale • San Antonio, Texas 78216-3601 • (210) 340-8121 . Fax. (210) 340-8123

REPORT NARRATIVE 6/10/2024

Raina Schwanz
Envirotech, Inc
5796 US Hwy 64
Farmington , NM - 87401
TEL: (505) 632-1881 Email: RainaSchwanz@envirotech-inc.com;LabAdmin@EnviroTech-inc.com
FAX:

RE: Tap Rock / Olympus North

Dear Raina Schwanz: Order No.: 2405108

Enclosed please find the analytical report for the sample/s received on 5/31/2024.

SAMPLE RECEIPT: Samples were received intact and with chain of custody documentation.
HOLDING TIMES: All samples were analyzed within prescribed holding times and/or in accordance with the Sample Acceptance Policy unless otherwise noted in the report.

COMMENTS: No significant observations were made.

If you have any questions regarding these test results call (210) 340-8121.

Thank you,

Reddy Gosala, Ph.D
Laboratory Director

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-01A

Client Sample ID: Comp 245 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	139	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	93%	51—145
BTXS_GCMS	Toluene-d8	95%	54—173
TPH8015	o-Terphenyl	66%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-02A

Client Sample ID: Comp 246 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	134	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	91%	51—145
BTXS_GCMS	Toluene-d8	98%	54—173
TPH8015	o-Terphenyl	87%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-03A

Client Sample ID: Comp 247 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	150	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	95%	51—145
BTXS_GCMS	Toluene-d8	99%	54—173
TPH8015	o-Terphenyl	58%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-04A

Client Sample ID: Comp 248 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	140	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	93%	51—145
BTXS_GCMS	Toluene-d8	96%	54—173
TPH8015	o-Terphenyl	91%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-05A

Client Sample ID: Comp 249 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	121	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	94%	51—145
BTXS_GCMS	Toluene-d8	96%	54—173
TPH8015	o-Terphenyl	60%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-06A

Client Sample ID: Comp 250 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	114	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	99%	51—145
BTXS_GCMS	Toluene-d8	100%	54—173
TPH8015	o-Terphenyl	86%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-07A

Client Sample ID: Comp 251 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	144	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	97%	51—145
BTXS_GCMS	Toluene-d8	99%	54—173
TPH8015	o-Terphenyl	59%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-08A

Client Sample ID: Comp 252 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	121	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	99%	51—145
BTXS_GCMS	Toluene-d8	94%	54—173
TPH8015	o-Terphenyl	88%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-09A

Client Sample ID: Comp 253 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	280	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	92%	51—145
BTXS_GCMS	Toluene-d8	97%	54—173
TPH8015	o-Terphenyl	57%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-10A

Client Sample ID: Comp 254 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	241	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	99%	51—145
BTXS_GCMS	Toluene-d8	101%	54—173
TPH8015	o-Terphenyl	88%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-11A

Client Sample ID: Comp 255 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	247	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	97%	51—145
BTXS_GCMS	Toluene-d8	104%	54—173
TPH8015	o-Terphenyl	56%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-12A

Client Sample ID: Comp 256 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	233	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	92%	51—145
BTXS_GCMS	Toluene-d8	101%	54—173
TPH8015	o-Terphenyl	83%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-13A

Client Sample ID: Comp 257 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	101	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	102%	51—145
BTXS_GCMS	Toluene-d8	103%	54—173
TPH8015	o-Terphenyl	58%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-14A

Client Sample ID: Comp 258 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	121	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	96%	51—145
BTXS_GCMS	Toluene-d8	101%	54—173
TPH8015	o-Terphenyl	92%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-15A

Client Sample ID: Comp 259 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	136	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	99%	51—145
BTXS_GCMS	Toluene-d8	101%	54—173
TPH8015	o-Terphenyl	58%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-16A

Client Sample ID: Comp 260 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	141	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/2/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/2/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/2/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	99%	51—145
BTXS_GCMS	Toluene-d8	98%	54—173
TPH8015	o-Terphenyl	86%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-17A

Client Sample ID: Comp 261 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	102	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	93%	51—145
BTXS_GCMS	Toluene-d8	102%	54—173
TPH8015	o-Terphenyl	63%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-18A

Client Sample ID: Comp 262 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	79.6	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	99%	51—145
BTXS_GCMS	Toluene-d8	101%	54—173
TPH8015	o-Terphenyl	81%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-19A

Client Sample ID: Comp 263 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	247	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	99%	51—145
BTXS_GCMS	Toluene-d8	99%	54—173
TPH8015	o-Terphenyl	69%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-20A

Client Sample ID: Comp 264 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	260	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	100%	51—145
BTXS_GCMS	Toluene-d8	97%	54—173
TPH8015	o-Terphenyl	94%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-21A

Client Sample ID: Comp 265 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	238	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	97%	51—145
BTXS_GCMS	Toluene-d8	98%	54—173
TPH8015	o-Terphenyl	71%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-22A

Client Sample ID: Comp 266 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	239	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	91%	51—145
BTXS_GCMS	Toluene-d8	95%	54—173
TPH8015	o-Terphenyl	97%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-23A

Client Sample ID: Comp 267 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	141	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	90%	51—145
BTXS_GCMS	Toluene-d8	98%	54—173
TPH8015	o-Terphenyl	71%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-24A

Client Sample ID: Comp 268 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	100	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	97%	51—145
BTXS_GCMS	Toluene-d8	99%	54—173
TPH8015	o-Terphenyl	98%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-25A

Client Sample ID: Comp 269 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	146	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	99%	51—145
BTXS_GCMS	Toluene-d8	95%	54—173
TPH8015	o-Terphenyl	67%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-26A

Client Sample ID: Comp 270 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	104	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	95%	51—145
BTXS_GCMS	Toluene-d8	93%	54—173
TPH8015	o-Terphenyl	92%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-27A

Client Sample ID: Comp 271 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	141	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	99%	51—145
BTXS_GCMS	Toluene-d8	96%	54—173
TPH8015	o-Terphenyl	75%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-28A

Client Sample ID: Comp 272 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	118	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	96%	51—145
BTXS_GCMS	Toluene-d8	97%	54—173
TPH8015	o-Terphenyl	92%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-29A

Client Sample ID: Comp 273 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	119	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	93%	51—145
BTXS_GCMS	Toluene-d8	92%	54—173
TPH8015	o-Terphenyl	77%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-30A

Client Sample ID: Comp 274 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	100	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	97%	51—145
BTXS_GCMS	Toluene-d8	99%	54—173
TPH8015	o-Terphenyl	99%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-31A

Client Sample ID: Comp 275 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	146	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	101%	51—145
BTXS_GCMS	Toluene-d8	92%	54—173
TPH8015	o-Terphenyl	78%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-32A

Client Sample ID: Comp 276 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	143	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	101%	51—145
BTXS_GCMS	Toluene-d8	97%	54—173
TPH8015	o-Terphenyl	108%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-33A

Client Sample ID: Comp 277 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	280	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	97%	51—145
BTXS_GCMS	Toluene-d8	93%	54—173
TPH8015	o-Terphenyl	82%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-34A

Client Sample ID: Comp 278 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	283	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	95%	51—145
BTXS_GCMS	Toluene-d8	96%	54—173
TPH8015	o-Terphenyl	87%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-35A

Client Sample ID: Comp 279 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	260	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	98%	51—145
BTXS_GCMS	Toluene-d8	98%	54—173
TPH8015	o-Terphenyl	70%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-36A

Client Sample ID: Comp 280 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	261	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	94%	51—145
BTXS_GCMS	Toluene-d8	92%	54—173
TPH8015	o-Terphenyl	97%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-37A

Client Sample ID: Comp 281 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	142	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	95%	51—145
BTXS_GCMS	Toluene-d8	97%	54—173
TPH8015	o-Terphenyl	85%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-38A

Client Sample ID: Comp 282 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	127	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	97%	51—145
BTXS_GCMS	Toluene-d8	95%	54—173
TPH8015	o-Terphenyl	102%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-39A

Client Sample ID: Comp 283 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	102	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	98%	51—145
BTXS_GCMS	Toluene-d8	98%	54—173
TPH8015	o-Terphenyl	75%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-40A

Client Sample ID: Comp 284 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	101	1.77	4	mg/Kg	1	6/5/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	92%	51—145
BTXS_GCMS	Toluene-d8	97%	54—173
TPH8015	o-Terphenyl	87%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-41A

Client Sample ID: Comp 285 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	279	1.77	4	mg/Kg	1	6/6/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	99%	51—145
BTXS_GCMS	Toluene-d8	92%	54—173
TPH8015	o-Terphenyl	83%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-42A

Client Sample ID: Comp 286 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	80.4	1.77	4	mg/Kg	1	6/6/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	94%	51—145
BTXS_GCMS	Toluene-d8	89%	54—173
TPH8015	o-Terphenyl	101%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-43A

Client Sample ID: Comp 287 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	61.1	1.77	4	mg/Kg	1	6/6/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	96%	51—145
BTXS_GCMS	Toluene-d8	97%	54—173
TPH8015	o-Terphenyl	76%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-44A

Client Sample ID: Comp 288 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	260	1.77	4	mg/Kg	1	6/6/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	97%	51—145
BTXS_GCMS	Toluene-d8	93%	54—173
TPH8015	o-Terphenyl	97%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-45A

Client Sample ID: Comp 289 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	254	1.77	4	mg/Kg	1	6/6/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	94%	51—145
BTXS_GCMS	Toluene-d8	89%	54—173
TPH8015	o-Terphenyl	83%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-46A

Client Sample ID: Comp 290 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	240	1.77	4	mg/Kg	1	6/6/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	92%	51—145
BTXS_GCMS	Toluene-d8	98%	54—173
TPH8015	o-Terphenyl	104%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-47A

Client Sample ID: Comp 291 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	221	1.77	4	mg/Kg	1	6/6/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	97%	51—145
BTXS_GCMS	Toluene-d8	92%	54—173
TPH8015	o-Terphenyl	80%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-48A

Client Sample ID: Comp 292 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	204	1.77	4	mg/Kg	1	6/6/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	92%	51—145
BTXS_GCMS	Toluene-d8	94%	54—173
TPH8015	o-Terphenyl	93%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-49A

Client Sample ID: Comp 293 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	80.6	1.77	4	mg/Kg	1	6/6/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	98%	51—145
BTXS_GCMS	Toluene-d8	97%	54—173
TPH8015	o-Terphenyl	68%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405108
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405108-50A

Client Sample ID: Comp 294 2'

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/5/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/5/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/5/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/5/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	97.5	1.77	4	mg/Kg	1	6/6/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	92%	51—145
BTXS_GCMS	Toluene-d8	91%	54—173
TPH8015	o-Terphenyl	109%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

CLIENT: Envirotech, Inc
Work Order: 2405108 **Project:** Tap Rock / Olympus North

QC SUMMARY REPORT

Analyte	BLK	SPK value	%REC LCS	%REC LCSD	RPD %	RPD Limit	%REC MS	%REC MSD	RPD %	RPD Limit	Low - High Limit
Batch ID: BTXS_GCMS-6/4/2024	**TestName:** BTEX										
Run ID: BTEX1_240604B	**Test Code:** SW8260B			**Units:** mg/Kg			**Analysis Date:** 6/4/2024				**Prep Date:** 6/4/2024
Benzene	<0.005	0.05	100.6%				105.9%	97.9%	8.000	30.0	57 - 142
Toluene	<0.005	0.05	98.5%				101.9%	96.8%	5.000	30.0	53 - 145
Ethylbenzene	<0.005	0.05	102.8%				98.6%	93.6%	5.000	30.0	66 - 142
Xylenes, Total	<0.015	0.15	99.1%				98.9%	93.3%	6.000	30.0	55 - 140
Batch ID: BTXS_GCMS-6/5/2024	**TestName:** BTEX										
Run ID: BTEX1_240605A	**Test Code:** SW8260B			**Units:** mg/Kg			**Analysis Date:** 6/5/2024				**Prep Date:** 6/5/2024
Benzene	<0.005	0.05	92.4%				90.7%	97.8%	7.000	30.0	57 - 142
Toluene	<0.005	0.05	98.4%				96.4%	88.6%	8.000	30.0	53 - 145
Ethylbenzene	<0.005	0.05	91.4%				88.8%	92.4%	4.000	30.0	66 - 142
Xylenes, Total	<0.015	0.15	91.8%				88.1%	93.0%	5.000	30.0	55 - 140
Batch ID: BTXS_GCMS-6/5/2024	**TestName:** BTEX										
Run ID: BTEX1_240605B	**Test Code:** SW8260B			**Units:** mg/Kg			**Analysis Date:** 6/5/2024				**Prep Date:** 6/5/2024
Benzene	<0.005	0.05	91.4%				87.6%	90.2%	3.000	30.0	57 - 142
Toluene	<0.005	0.05	91.5%				91.6%	87.7%	4.000	30.0	53 - 145
Ethylbenzene	<0.005	0.05	92.7%				87.5%	92.8%	6.000	30.0	66 - 142
Xylenes, Total	<0.015	0.15	87.8%				86.3%	86.0%	0.000	30.0	55 - 140
Batch ID: CL_R_S-6/5/2024	**TestName:** CHLORIDE BY ION CHROMATOGRAPH										
Run ID: CL_240605A	**Test Code:** E300			**Units:** mg/Kg			**Analysis Date:** 6/5/2024 8:20:00 AM				**Prep Date:** 6/4/2024 3:55:00 P
Chloride	<4	100	92.2%				93.6%	98.8%	3.000	30.0	80 - 120
Batch ID: CL_R_S-6/5/2024	**TestName:** CHLORIDE BY ION CHROMATOGRAPH										
Run ID: CL_240605B	**Test Code:** E300			**Units:** mg/Kg			**Analysis Date:** 6/5/2024 2:35:00 PM				**Prep Date:** 6/4/2024 4:20:00 P
Chloride	<4	100	96.8%				91.2%	95.4%	2.000	30.0	80 - 120

Approved by:

Laboratory QC Report

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

CLIENT: Envirotech, Inc
Work Order: 2405108 **Project:** Tap Rock / Olympus North

QC SUMMARY REPORT

Analyte	BLK	SPK value	%REC LCS	%REC LCSD	RPD %	RPD Limit	%REC MS	%REC MSD	RPD %	RPD Limit	Low - High Limit
Batch ID: CL_R_S-6/6/2024	**TestName:** CHLORIDE BY ION CHROMATOGRAPH										
Run ID: CL_240606A	**Test Code:** E300		**Units:** mg/Kg				**Analysis Date:** 6/6/2024 8:05:00 AM			**Prep Date:** 6/5/2024 4:00:00 P	
Chloride	<4	100	91.2%				92.9%	96.3%	2.000	30.0	80 - 120
Batch ID: TPH8015-6/7/2024	**TestName:** TPH Method 8015 Extn to C36										
Run ID: DRO1_240602D	**Test Code:** DRO-8015		**Units:** mg/Kg				**Analysis Date:** 6/2/2024			**Prep Date:** 6/2/2024	
GRO(C6-C10)	<10	500	105.8%				96.4%	85.2%	12.000	30.0	46 - 144
DRO(>C10-C28)	<25	500	88.8%				86.8%	96.6%	11.000	30.0	51 - 153
ORO(>C28-C36)	<25										
Total TPH (C6-C36)	<50										
Batch ID: TPH8015-6/7/2024	**TestName:** TPH Method 8015 Extn to C36										
Run ID: DRO1_240603A	**Test Code:** DRO-8015		**Units:** mg/Kg				**Analysis Date:** 6/3/2024			**Prep Date:** 6/3/2024	
GRO(C6-C10)	<10	500	79.4%				89.6%	83.8%	7.000	30.0	46 - 144
DRO(>C10-C28)	<25	500	62.4%				85.0%	89.2%	5.000	30.0	51 - 153
ORO(>C28-C36)	<25										
Total TPH (C6-C36)	<50										
Batch ID: TPH8015-6/7/2024	**TestName:** TPH Method 8015 Extn to C36										
Run ID: DRO1_240603B	**Test Code:** DRO-8015		**Units:** mg/Kg				**Analysis Date:** 6/3/2024			**Prep Date:** 6/3/2024	
GRO(C6-C10)	<10	500	82.8%				85.8%	88.8%	3.000	30.0	46 - 144
DRO(>C10-C28)	<25	500	91.8%				91.0%	101.6%	11.000	30.0	51 - 153
ORO(>C28-C36)	<25										
Total TPH (C6-C36)	<50										

Approved by:

Laboratory QC Report

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Client:	Tapack (ESS)
Project:	Olympus North
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E405391 | Job Number 20046-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | RGDOC NM | BGDOC TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	Remarks
	5/29/24	S	1	COMP 245 - 2'	1	240570801
				COMP 246 - 2'	2	02
				COMP 247 - 2'	3	03
				COMP 248 - 2'	4	04
				COMP 249 - 2'	5	05
				COMP 250 - 2'	6	06
				COMP 251 2'	7	07
				COMP 252 - 2'	8	08
				COMP 253 - 2'	9	09
	5/29/24	S	1	COMP 254 - 2'	10	10

Additional Instructions: PLEASE EMAIL REPORT TO labadmin@envirotech-inc.com & rainschoun@centralcon

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: M. Rivera

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	5/29/24		Michelle Gonzales	5-30-24	1310
Michelle Gonzales	5-31-24	1128			
	5/31/2024	15:20		5/31/24	15:20

Lab Use Only
Received on ice: (Y) N
T1 T2 T3
AVG Temp °C

Sample Matrix: S - Soil, So - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Page 896 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 2 of 5

Client:	TAPack (ESS)
Project:	OLYMPA NORTH
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E | Job Number

TAT
1D | 2D | 3D | Standard (X)

EPA Program
CWA | SDWA | RCRA

State
NM (X) | CO | UT | AZ | TX

Analysis and Method

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	RGDOC NM	RGDOC TX	Remarks
	5/29/24	S	1	COMP 255 - 2'	11							X		2405108-11
				COMP 256 - 2'	12									12
				COMP 257 - 2'	13									13
				COMP 258 - 2'	14									14
				COMP 259 - 2'	15									15
				COMP 260 - 2'	16									16
				COMP 261 - 2'	17									17
				COMP 262 - 2'	18									18
				COMP 263 - 2'	19									19
	5/29/24	S	1	COMP 264 - 2'	20							X		20

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: M. Rivera

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	5/29/24		Michelle Gonzales	5-30-24	1310
Michelle Gonzales	5-31-24	1128			
	5/31/24	15:20		5/31/24	15:20

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Page 897 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 3 of 5

Client:	TAPROCK (ESS)
Project:	OLYMPUS NORTH
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E | Job Number

TAT: 1D | 2D | 3D | Standard X

EPA Program: CWA | SDWA | RCRA

State: NM Y | CO | UT | AZ | TX

Analysis and Method: GRO/DRO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM X | BGDOC TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	Remarks
	5/29/24	S	1	COMP 265 - 2'	21	2405108-21
				COMP 266 - 2'	22	22
				COMP 267 - 2'	23	23
				COMP 268 - 2'	24	24
				COMP 269 - 2'	25	25
				COMP 270 - 2'	26	26
				COMP 271 - 2'	27	27
				COMP 272 - 2'	28	28
				COMP 273 - 2'	29	29
	5/29/24	S	1	COMP 274 - 2'	30	30

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: M. RIVERA

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	5/29/24		Michelle Gonzales	5-30-24	1310
Michelle Gonzales	5-31-24	1128			
	5/31/2024	15:20		5/31/24	15:20

Lab Use Only
Received on ice: (Y) N
T1 T2 T3
AVG Temp °C

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

enviro+tech

Page 898 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 4 of 5

Client:	TAProck (ESS)
Project:	Olympus North
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# EF | Job Number

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 4500	8RCRA NM	8RCRA TX	Remarks
	5/29/24	S	1	COMP 275-2'	31							X		2405108-31
				COMP 276-2'	32									32
				COMP 277-2'	33									33
				COMP 278-2'	34									34
				COMP 279-2'	35									35
				COMP 280-2'	36									36
				COMP 281-2'	37									37
				COMP 282-2'	38									38
				COMP 283-2'	39									39
	5/29/24	S	1	COMP 284-2'	40							X		40

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: M. Rivera

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	5/29/24		Michelle Gonzales	5-30-24	1310
Michelle Gonzales	5-31-24	1128			
	5/31/24	15:20		5/31/24	15:20

Lab Use Only
Received on ice: (Y) N
T1 T2 T3
AVG Temp °C

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 5 of 5

Client:	TAPROCK (ESS)
Project:	OLYMPUS NORTH
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only: Lab WO# EF | Job Number

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM | BGDOC TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	BGDOC NM	Remarks
	5/29/24	S	1	COMP 285-2'	41	X	2405108-41
				COMP 286-2'	42		42
				COMP 287-2'	43		43
				COMP 288-2'	44		44
				COMP 289-2'	45		45
				COMP 290-2'	46		46
				COMP 291-2'	47		47
				COMP 292-2'	48		48
				COMP 293-2'	49		49
	5/29/24	S	1	COMP 294-2'	50	X	50

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: MIRIAM

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	5/29/24		Michelle Gonzales	5.30.24	1310
Michelle Gonzales	5-31-24	1128			
	5/31/2024	15:20		5/31/24	15:20

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Figure 3

Sample Log-In Checklist

DATE: 5/31/24 **TIME:** 15:30 **INITIALS:** S

CLIENT: Envirotech **PROJECT: W.O#** 2405108 to 2405119

1.	Is a Chain of Custody present?	(Yes)	No
2.	Is a Chain of Custody properly completed?	(Yes)	No
3.	Are custody seals present?	Yes	(No)
	If yes, are they intact?	Yes	(No)
	Are they on: Sample ____ or on Shipping Container ____		
4.	Are all samples tagged or labeled?	(Yes)	No
	If yes, do the labels match the Chain of Custody?	(Yes)	No
5.	Do all shipping documents agree (i.e., number of coolers arrived vs. on tickets) *If not,* describe below.	Yes No	(N/A)
6.	Are samples preserved properly? *If not*, describe below.	(Yes)	No
7.	Are all samples within holding times on arrival? *If not*, describe below.	(Yes)	No

8. Condition of shipping container: Intact ___ or _____

9. Condition of samples: Intact ____ or _____

10. Temperature of samples: Temp. (°C) 3.7 Corrected Temp. (°C) 3.7 Thermometer ID: **DT1 or L2**

11. pH strip lot#: _____ Samples pH range: <2 ____ >12 ____ _____

12. Delivery agent: Client ___ UPS ___ Fed-Ex ___ Alamo P/U ___ Other ____

13. Sample disposal: Return to client _____ Alamo Analytical Disposal _____

14. Location: (W1) (walk-in)/ F2 (Freezer 2 for TPH1005 soils)/ R2 (Refrigerator 2 for TPH & VOC water)

Comments: (Reference checklist item number from above, or for comments on resolution below):

_____

_____

_____

Record of contacting client for resolution of sample discrepancies (first and retry contact)

Contacted How?

Name: _____ Phone _____ Fax _____ Date: __/__/____ Time: _____

Name: _____ Phone _____ Fax _____ Date: __/__/____ Time: _____

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	Olympus North
Work Order:	E405393
Job Number:	20046-0001
Received:	5/30/2024

Revision: 2

Report Reviewed By:

Walter Hinchman
Laboratory Director
6/10/24

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.
Envirotech Inc, holds the NM SDWA certification for data reported. (Lab #NM00979)

Date Reported: 6/10/24

Natalie Gladden
523 Park Point Drive suite 200
Golden, CO 80401

Project Name: Olympus North
Workorder: E405393
Date Received: 5/30/2024 1:10:00PM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 5/30/2024 1:10:00PM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rlopez@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe **Michelle Golzales**

Table of Contents

Title Page	1
Cover Page	2
Table of Contents	3
Sample Summary	4
Chain of Custody etc.	5

Released to Imaging: 9/15/2025 3:20:41 PM

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
523 Park Point Drive suite 200	Project Number:	20046-0001	
Golden CO, 80401	Project Manager:	Natalie Gladden	06/10/24 09:57

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SP COMP 307 -2'	E405393-01A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
SP COMP 306 -2'	E405393-02A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
SP COMP 305 -2'	E405393-03A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
SP COMP 304 -2'	E405393-04A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
SP COMP 303 -2'	E405393-05A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
SP COMP 302 - 2'	E405393-06A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
SP COMP 301 - 2'	E405393-07A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
SP COMP 300 - 2'	E405393-08A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
SP COMP 299 - 2'	E405393-09A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
SP COMP 298 - 2'	E405393-10A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
SP COMP 297 - 2'	E405393-11A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
SP COMP 296 - 2'	E405393-12A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.
SP COMP 295 - 2'	E405393-13A	Soil	05/29/24	05/30/24	Glass Jar, 2 oz.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 1 of 2

Client:	TORROCK
Project:	OLYMPUS North
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E 405393 | Job Number 20346-0004

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM | BGDOC TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	BGDOC NM	Remarks
	05/29	S	1	SP Comp 307 - 2'	1	X	
				SP Comp 306 - 2'	2		
				SP Comp 305 - 2'	3		
				SP Comp 304 - 2'	4		
				SP Comp 303 - 2'	5		
				SP Comp 302 - 2'	6		
				SP Comp 301 - 2'	7		
				SP Comp 300 - 2'	8		
				SP Comp 299 - 2'	9		
	05/29	S	1	SP Comp 298 - 2'	10	X	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by:

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Soto			Michelle Gonzales	5-30-24	1310
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

enviro+tech

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 2 of 2

Client: TOPROCK	Bill To
Project: OLYMPUS North	Attention: ENERGY STAFFING SERVICES
Project Manager:	Address: 2724 NW COUNTY RD
Address:	City, State, Zip HOBBS, NM 88240
City, State, Zip	Phone: 575-393-9048
Phone:	Email: NATALIE@ENERGYSTAFFINGLLC.COM
Email:	BRITTNEY@ENERGYSTAFFINGLLC.COM
Report due by:	

Lab Use Only: Lab WO# E405393 | Job Number 20046-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM | BGDOC TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	BGDOC NM	Remarks
	05/24	S	1	SP Comp 297 - 2'	11	X	
	"	S	1	SP Comp 296 - 2'	12	"	
	05/24	S	1	SP Comp 295 - 2'	13	X	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Soris

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Soris	05/29/24		Michelle Gonzales	5-30-24	1310
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

enviro+tech

Envirotech Analytical Laboratory

Printed: 5/31/2024 5:01:58PM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	05/30/24 13:10	Work Order ID:	E405393
Phone:	(575) 390-6397	Date Logged In:	05/30/24 16:35	Logged In By:	Raina Schwanz
Email:	natalie@energystaffingllc.com	Due Date:	06/07/24 17:00 (6 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes
2. Does the number of samples per sampling site location match the COC	Yes
3. Were samples dropped off by client or carrier?	Yes
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes

Carrier: Courier

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes

Sample Cooler

7. Was a sample cooler received?	Yes
8. If yes, was cooler received in good condition?	Yes
9. Was the sample(s) received intact, i.e., not broken?	Yes
10. Were custody/security seals present?	No
11. If yes, were custody/security seals intact?	NA
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes
13. If no visible ice, record the temperature. Actual sample temperature: 4°C	

Sample Container

14. Are aqueous VOC samples present?	No
15. Are VOC samples collected in VOA Vials?	NA
16. Is the head space less than 6-8 mm (pea sized or less)?	NA
17. Was a trip blank (TB) included for VOC analyses?	NA
18. Are non-VOC samples collected in the correct containers?	Yes
19. Is the appropriate volume/weight or number of sample containers collected?	Yes

Field Label

20. Were field sample labels filled out with the minimum information:	
Sample ID?	Yes
Date/Time Collected?	Yes
Collectors name?	Yes

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No
22. Are sample(s) correctly preserved?	NA
24. Is lab filteration required and/or requested for dissolved metals?	No

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No
29. Was a subcontract laboratory specified by the client and if so who?	NA

Subcontract Lab: ALAMO/SAN ANTONIO

Comments/Resolution

Project Manager and Time Sampled not documented on COC by client. Spoke with Client and informed them that Samples were to be shipped off to Alamo in San Antonio.

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

ALAMO ANALYTICAL LABORATORIES, LTD.
Main: 10526 Gulfdale • San Antonio, Texas 78216-3601 • (210) 340-8121 . Fax. (210) 340-8123

REPORT NARRATIVE 6/10/2024

Raina Schwanz
Envirotech, Inc
5796 US Hwy 64
Farmington , NM - 87401
TEL: (505) 632-1881 Email: RainaSchwanz@envirotech-inc.com;LabAdmin@EnviroTech-inc.com
FAX:

RE: Tap Rock / Olympus North

Dear Raina Schwanz: Order No.: 2405109

Enclosed please find the analytical report for the sample/s received on 5/31/2024.

SAMPLE RECEIPT: Samples were received intact and with chain of custody documentation.
HOLDING TIMES: All samples were analyzed within prescribed holding times and/or in accordance with the Sample Acceptance Policy unless otherwise noted in the report.

COMMENTS: No significant observations were made.

If you have any questions regarding these test results call (210) 340-8121.

Thank you,

Reddy Gosala, Ph.D
Laboratory Director

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405109
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405109-01A

Client Sample ID: SP Comp 307 - 2 '

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	79.8	1.77	4	mg/Kg	1	6/4/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	97%	51—145
BTXS_GCMS	Toluene-d8	99%	54—173
TPH8015	o-Terphenyl	73%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405109
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405109-02A

Client Sample ID: SP Comp 306 - 2 '

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	101	1.77	4	mg/Kg	1	6/4/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	94%	51—145
BTXS_GCMS	Toluene-d8	99%	54—173
TPH8015	o-Terphenyl	103%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405109
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405109-03A

Client Sample ID: SP Comp 305 - 2 '

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	141	1.77	4	mg/Kg	1	6/4/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	101%	51—145
BTXS_GCMS	Toluene-d8	103%	54—173
TPH8015	o-Terphenyl	74%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405109
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405109-04A

Client Sample ID: SP Comp 304 - 2 '

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	161	1.77	4	mg/Kg	1	6/4/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	92%	51—145
BTXS_GCMS	Toluene-d8	99%	54—173
TPH8015	o-Terphenyl	90%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405109
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405109-05A

Client Sample ID: SP Comp 303 - 2 '

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	140	1.77	4	mg/Kg	1	6/4/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	88%	51—145
BTXS_GCMS	Toluene-d8	99%	54—173
TPH8015	o-Terphenyl	73%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405109
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405109-06A

Client Sample ID: SP Comp 302 - 2 '

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	160	1.77	4	mg/Kg	1	6/4/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	101%	51—145
BTXS_GCMS	Toluene-d8	101%	54—173
TPH8015	o-Terphenyl	102%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405109
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405109-07A

Client Sample ID: SP Comp 301 - 2 '

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	117	1.77	4	mg/Kg	1	6/4/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	99%	51—145
BTXS_GCMS	Toluene-d8	104%	54—173
TPH8015	o-Terphenyl	70%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405109
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405109-08A

Client Sample ID: SP Comp 300 - 2 '

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	154	1.77	4	mg/Kg	1	6/4/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	97%	51—145
BTXS_GCMS	Toluene-d8	100%	54—173
TPH8015	o-Terphenyl	94%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405109
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405109-09A

Client Sample ID: SP Comp 299 - 2 '

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	102	1.77	4	mg/Kg	1	6/4/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	96%	51—145
BTXS_GCMS	Toluene-d8	101%	54—173
TPH8015	o-Terphenyl	66%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405109
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405109-10A

Client Sample ID: SP Comp 298 - 2 '

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	220	1.77	4	mg/Kg	1	6/4/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	101%	51—145
BTXS_GCMS	Toluene-d8	99%	54—173
TPH8015	o-Terphenyl	95%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405109
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405109-11A

Client Sample ID: SP Comp 297 - 2 '

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	106	1.77	4	mg/Kg	1	6/4/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	98%	51—145
BTXS_GCMS	Toluene-d8	97%	54—173
TPH8015	o-Terphenyl	86%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405109
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405109-12A

Client Sample ID: SP Comp 296 - 2 '

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	121	1.77	4	mg/Kg	1	6/4/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	102%	51—145
BTXS_GCMS	Toluene-d8	99%	54—173
TPH8015	o-Terphenyl	95%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

Analytical Results Report

CLIENT: Envirotech, Inc
Lab Order 2405109
Project: Tap Rock / Olympus North

Collection Date: 5/29/2024
Matrix: SOIL
Lab ID: 2405109-13A

Client Sample ID: SP Comp 295 - 2 '

Analyses	Test Code	Result	MDL	PQL	Units	DF	Date Analyzed	Qual
TestName: BTEX						**Analyst: SUB**		
Benzene	BTXS_GCM	< 0.005	0.0011	0.005	mg/Kg	1	6/4/2024	
Toluene	BTXS_GCM	< 0.005	0.001	0.005	mg/Kg	1	6/4/2024	
Ethylbenzene	BTXS_GCM	< 0.005	0.0013	0.005	mg/Kg	1	6/4/2024	
Xylenes, Total	BTXS_GCM	< 0.015	0.0015	0.015	mg/Kg	1	6/4/2024	
TestName: CHLORIDE BY ION CHROMATOGR						**Analyst: YK**		
Chloride	CL_R_S	141	1.77	4	mg/Kg	1	6/4/2024	
TestName: TPH Method 8015 Extn to C36						**Analyst: SLF**		
GRO(C6-C10)	TPH8015	< 10	2.8	10	mg/Kg	1	6/3/2024	
DRO(>C10-C28)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
ORO(>C28-C36)	TPH8015	< 25	9.6	25	mg/Kg	1	6/3/2024	
Total TPH (C6-C36)	TPH8015	< 50	20	50	mg/Kg	1	6/3/2024	

BTXS_GCMS	1,2-Dichloroethane-d4	102%	51—145
BTXS_GCMS	Toluene-d8	97%	54—173
TPH8015	o-Terphenyl	89%	47—142

H Holding times for preparation or analysis excceeded; J - Analyte detected below quanititation limits
* Non-NELAP Standards ** Sub Contracted *** Not in Compliance

Approved by: Reddy Gosala, Laboratory Direc

Report of Laboratory Analysis

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

ALAMO ANALYTICAL LABORATORIES, LTD.

Date: *10-Jun-24*

CLIENT: Envirotech, Inc
Work Order: 2405109 **Project:** Tap Rock / Olympus North

QC SUMMARY REPORT

Analyte	BLK	SPK value	%REC LCS	%REC LCSD	RPD %	RPD Limit	%REC MS	%REC MSD	RPD %	RPD Limit	Low - High Limit
Batch ID: BTXS_GCMS-6/4/2024	**TestName:** BTEX										
Run ID: BTEX1_240604A	**Test Code:** SW8260B		**Units:** mg/Kg				**Analysis Date:** 6/4/2024				**Prep Date:** 6/4/2024
Benzene	<0.005	0.05	108.0%				105.7%	98.6%	7.000	30.0	57 - 142
Toluene	<0.005	0.05	103.6%				101.6%	98.8%	3.000	30.0	53 - 145
Ethylbenzene	<0.005	0.05	108.9%				106.2%	96.7%	9.000	30.0	66 - 142
Xylenes, Total	<0.015	0.15	107.9%				104.7%	98.1%	7.000	30.0	55 - 140
Batch ID: CL_R_S-6/4/2024	**TestName:** CHLORIDE BY ION CHROMATOGRAPH										
Run ID: CL_240604B	**Test Code:** E300		**Units:** mg/Kg				**Analysis Date:** 6/4/2024 2:08:00 PM				**Prep Date:** 6/3/2024 4:30:00 P
Chloride	<4	100	98.7%				94.3%	99.4%	2.000	30.0	80 - 120
Batch ID: TPH8015-6/7/2024	**TestName:** TPH Method 8015 Extn to C36										
Run ID: DRO1_240603B	**Test Code:** DRO-8015		**Units:** mg/Kg				**Analysis Date:** 6/3/2024				**Prep Date:** 6/3/2024
GRO(C6-C10)	<10	500	82.8%				85.8%	88.8%	3.000	30.0	46 - 144
DRO(>C10-C28)	<25	500	91.8%				91.0%	101.6%	11.000	30.0	51 - 153
ORO(>C28-C36)	<25										
Total TPH (C6-C36)	<50										
Batch ID: TPH8015-6/7/2024	**TestName:** TPH Method 8015 Extn to C36										
Run ID: DRO1_240603C	**Test Code:** DRO-8015		**Units:** mg/Kg				**Analysis Date:** 6/3/2024				**Prep Date:** 6/3/2024
GRO(C6-C10)	<10	500	88.0%				113.8%	91.0%	22.000	30.0	46 - 144
DRO(>C10-C28)	<25	500	101.0%				89.4%	85.2%	5.000	30.0	51 - 153
ORO(>C28-C36)	<25										
Total TPH (C6-C36)	<50										

Approved by: bsoeddy

Laboratory QC Report

Note: The analysis contained in this report applies only to the samples tested and for the exclusive use of the addressed client. Reproduction of this report wholly or in part requires written permission of the client.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 1 of 2

Client:	TapROCK
Project:	Olympus North
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E405393 | Job Number 20046-0001

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM | BGDOC TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	BGDOC NM	Remarks
	05/29	S	1	SP Comp 307 - 2'	1	X	2405109 01
				SP Comp 306 - 2'	2		02
				SP Comp 305 - 2'	3		03
				SP Comp 304 - 2'	4		04
				SP Comp 303 - 2'	5		05
				SP Comp 302 - 2'	6		06
				SP Comp 301 - 2'	7		07
				SP Comp 300 - 2'	8		08
				SP Comp 299 - 2'	9		09
	05/29	S	1	SP Comp 298 - 2'	10	X	10

Additional Instructions: PLEASE EMAIL REPORT TO [redacted]

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by:

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis			Michelle Gonzales	5-30-24	1310
Michelle Gonzales	5-31-24	1128			
	5/31/24	15:20		5/31/24	15:20

Lab Use Only — Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 2 of 2

Client: TopRock	
Project: Olympus North	
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E | Job Number

TAT: 1D | 2D | 3D | Standard (X)

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM | BGDOC TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	Remarks
	05/29	S	1	SP Comp 297 - 2'	11	2405109-11
	〃	〃	〃	SP Comp 296 - 2'	12	12
	05/29	S	1	SP Comp 295 - 2'	13	13

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Soris

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Soris	05/29/24		Michelle Gonzales	5-30-24	1310
Michelle Gonzales	5-31-24	1128			
	5/31/2024	15:20		5/31/24	15:20

Lab Use Only — Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

enviro-tech

Page 925 of 1517

Figure 3

Sample Log-In Checklist

DATE: 5/31/24 **TIME:** 15:30 **INITIALS:** S

CLIENT: Envirotech **PROJECT: W.O#** 2405108 to 2405119

1.	Is a Chain of Custody present?	(Yes)	No
2.	Is a Chain of Custody properly completed?	(Yes)	No
3.	Are custody seals present?	Yes	(No)
	If yes, are they intact?	Yes	(No)
	Are they on: Sample ____ or on Shipping Container ____		
4.	Are all samples tagged or labeled?	(Yes)	No
	If yes, do the labels match the Chain of Custody?	(Yes)	No
5.	Do all shipping documents agree (i.e., number of coolers arrived vs. on tickets) *If not,* describe below.	Yes No	(N/A)
6.	Are samples preserved properly? *If not*, describe below.	(Yes)	No
7.	Are all samples within holding times on arrival? *If not*, describe below.	(Yes)	No

8. Condition of shipping container: Intact ___ or _____

9. Condition of samples: Intact ____ or _____

10. Temperature of samples: Temp. (°C) 3.7 Corrected Temp. (°C) 3.7 Thermometer ID: **DT1 or L2**

11. pH strip lot#: _____ Samples pH range: <2 ____ >12 ____ _____

12. Delivery agent: Client ___ UPS ___ Fed-Ex ___ Alamo P/U ___ Other ____

13. Sample disposal: Return to client _____ Alamo Analytical Disposal _____

14. Location: (W1) (walk-in)/ F2 (Freezer 2 for TPH1005 soils)/ R2 (Refrigerator 2 for TPH & VOC water)

Comments: (Reference checklist item number from above, or for comments on resolution below):

_____

_____

_____

Record of contacting client for resolution of sample discrepancies (first and retry contact)

Contacted How?

Name: _____ Phone _____ Fax _____ Date: __/__/____ Time: _____

Name: _____ Phone _____ Fax _____ Date: __/__/____ Time: _____

TAPROCK

NORTH OLYMPUS RECYCLING FACILITY
COMPOSITE MAP

Legend

- COMPOSITE SAMPLE PTS
- SIDEWALL COMPOSITES PTS

Released to Imaging: 9/15/2025 3:20:41 PM

Image © 2024 Airbus

Google Earth

100 ft

N

TAPROCK
OLYMPUS NORTH AST PHOTOS

Tuesday, August 8, 2023 at 2:23:30 PM
Jal NM 88252
United States
Taprock
Olympus North
Delineation

Tuesday, August 8, 2023 at 1:44:25 PM
N 32.216069°, W 103.578920°
275° W
Jal NM 88252
United States
Taprock
Olympus North
Delineation

Tuesday, August 8, 2023 at 1:44:18 PM
N 32.216069° W 103.578920°
273° W
Jal NM 88252
United States
Taprock
Olympus North
Delineation

Tuesday, August 8, 2023 at 11:11:56 AM
N 32.216037° W 103.578999°
184° S
Jal NM 88252
United States
Taprock
Olympus North
Delineation

Tuesday, August 8, 2023 at 11:11:39 AM
N 32.216037° W 103.578999°
184° S
Jal NM 88252
United States
Taprock
Olympus North
Delineation

Tuesday, August 8, 2023 at 9:45:32 AM
N 32.215756° W 103.579795°
142° SE
Jal NM 88252
United States
Taprock
Olympus North
Delineation

Tuesday, August 8, 2023 at 9:45:22 AM
N 32.215756° W 103.579795°
140° SE
Jal NM 88252
United States
Taprock
Olympus North
Delineation

Monday, August 7, 202
N 32.215871
161° S
Jal NM 88252
United States
Taprock
Olympus North
Delineation

Monday, August 7, 2023 at 2:31:44 PM
N 32.215871° W 103.579172°
61° NE
Jal NM 88252
United States
Taprock
Olympus North
Delineation

Monday, August 7, 2023 at 1:24:54 PM
N 32.215618°, W 103.578903°
114° SE
Jal NM 88252
United States
Taprock
Olympus North
Delineation


Monday, August 7, 2023 at 11:13:15 AM
N 32.215704° W 103.579153°
308° NW
Jal NM 88252
United States
Taprock
Olympus North
Delineation


Monday, August 7, 2023 at 9:29:58 AM
N 32.215725°, W 103.578884°
141° SE
Jal NM 88252
United States
Taprock
Olympus North
Delineation

Monday, August 7, 2023 at 9:29:50 AM
N 32.215725°, W 103.578884°
147° SE
Jal NM 88252
United States
Taprock
Olympus North
Delineation

Tuesday, August 8, 2023 at 2:23:49 PM
N 32.215864° W 103.579938°
291° NW
Jal NM 88252
United States
Taprock
Olympus North
Delineation

2/13/24, 11:05 AM
+32.216159,-103.578942
Jal NM 88252
United States
Altitude:1108.9meter
Speed:4.6km/h
Tap rock
North Olympus

2/13/24, 11:05 AM
+32.216159,-103.578942
Jal NM 88252
United States
Altitude:1108.9meter
Speed:4.6km/h
Tap rock
North Olympus

2/13/24, 11:05 AM
+32.215908,-103.578798
Jal NM 88252
United States
Altitude:1108.8meter
Speed:0.0km/h
Tap rock
North Olympus

2/13/24, 11:04 AM
+32.215426,-103.578644
Jal NM 88252
United States
Altitude:1103.2meter
Speed:4.3km/h
Tap rock
North Olympus

2/13/24, 11:03 AM
+32.215426,-103.578644
Jal NM 88252
United States
Altitude:1103.2meter
Speed:4.3km/h
Tap rock
North Olympus

2/13/24, 11:03 AM
+32.215380,-103.578753
Jal NM 88252
United States
Altitude:1104.2meter
Speed:4.3km/h
Tap rock
North Olympus


2/13/24, 11:02 AM
+32.215228,-103.579151
Jal NM 88252
United States
Altitude:1099.9meter
Speed:1.2km/h
Tap rock
North Olympus

2/13/24, 11:01 AM
+32.215186,-103.579380
Jal NM 88252
United States
Altitude:1101.3meter
Speed:3.1km/h
Tap rock
North Olympus

2/13/24, 11:01 AM
+32.215156,-103.579498
Jal NM 88252
United States
Altitude:1099.5meter
Speed:4.8km/h
Tap rock
North Olympus

2/13/24, 11:01 AM
+32.215129,-103.579621
Jal NM 88252
United States
Altitude:1100.5meter
Speed:3.9km/h
Tap rock
North Olympus

2/13/24, 11:01 AM
+32.215178,-103.579720
Jal NM 88252
United States
Altitude:1098.4meter
Speed:2.0km/h
Tap rock
North Olympus

2/13/24, 11:00 AM
+32.215748,-103.580000
Jal NM 88252
United States
Altitude:1100.8meter
Speed:4.1km/h
Tap rock
North Olympus

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 216015
Start: 01/30/2024 02:10 PM
End: 01/30/2024 02:50 PM
By: DML.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
COM: Cuttings
COM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 217959
Start: 01/30/2024 12:49 PM
End: 01/30/2024 01:00 PM
By: DML.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
COM: Cuttings
COM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 217968
Start: 01/30/2024 01:44 PM
End: 01/30/2024 01:51 PM
By: DML.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
COM: Cuttings
COM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

---- WEIGHT TICKET----
Ticket # 218049
Start:01/20/2024 03:18 PM
End:01/20/2024 03:47 PM
By:cwl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218078
Start:01/20/2024 04:16 PM
End:01/20/2024 04:23 PM
By:owl.norma

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Enei Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218040
Start:01/20/2024 03:16 PM
End:01/20/2024 03:38 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Enei Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218007
Start:01/20/2024 02:19 PM
End:01/20/2024 02:38 PM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Enei Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----------WEIGHT TICKET----------

Ticket # 217964

Start:01/23/2024 01:11 PM

End:01/30/2024 01:36 PM

Dri:cal Jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	10.01	$0.20

Haulers: ESS

Drivers: Evel Murillo

Base: North Olympus Pad

Wells: N/A

AFE #: N/A

County, State: LEA (NM)

API #: N/A

Client Company Mcs: Christian Combs

Rig Name & Number: N/A

Trucking Co Ticket #: N/A

Truck Type: Belly Dumper

JOM: Yard

JOM Count: 20

PF Test Result: Pass

H2S Test: Pass

H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filter - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00
24	0.0 lbs	10.01		$0.20

SUBTOTAL ---> $0.20

TAX ---> $0.01

ROUNDING ---> $-0.00

TOTAL ---> $0.21

Customer Tap Rock Resources

Driver: Gary Jonson

Customer Copy

----------WEIGHT TICKET----------

Ticket # 217960

Start:01/23/2024 01:11 PM

End:01/30/2024 01:36 PM

Dri:cal Jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	10.01	$0.20

Haulers: ESS

Drivers: Evel Murillo

Base: North Olympus Pad

Wells: N/A

AFE #: N/A

County, State: LEA (NM)

API #: N/A

Client Company Mcs: Christian Combs

Rig Name & Number: N/A

Trucking Co Ticket #: N/A

Truck Type: Belly Dumper

JOM: Yard

JOM Count: 20

PF Test Result: Pass

H2S Test: Pass

H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filter - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00
24	0.0 lbs	10.01		$0.20

SUBTOTAL ---> $0.20

TAX ---> $0.01

ROUNDING ---> $-0.00

TOTAL ---> $0.21

Customer Tap Rock Resources

Driver: Gary Jonson

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

---- WEIGHT TICKET----
Ticket # 218075
Start:01/20/2024 04:11 PM
End:01/30/2024 04:27 PM
By:owl.norma

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Osvaldo Quintana
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Durd
JOM Count: 20
PF Test Result: Fail
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

---- WEIGHT TICKET----
Ticket # 218037
Start:01/20/2024 03:10 PM
End:01/30/2024 03:27 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Osvaldo Quintana
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Durd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Tap Rock Resources
Driver: Osvaldo Quintana
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Durd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS
Paint Filter - PASS
NORM - PASS
Additional Photos

Contaminated Soil
Driver: Osvaldo Quintana
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
Client Company Man: Christian Combs
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Durd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

B:owl.norma

Customer Copy

----------MEIGHT TICKET----------

Ticket # 217977

Start:01/23/2024 01:14 PM

End:01/30/2024 01:21 PM

By:CM1.Jaycar

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	10.01	$0.20

Haulers: ESS

Drivers: Osvaldo Quintana

Lease: North Olympus Pad

Wells: N/A

AFE #: N/A

County, State, LEA (NM)

API #: N/A

Client Company Mem: Christian Combs

Rig Name & Number: N/A

Trucking No Ticket #: N/A

Truck Type: Belly Dumps

JOM: Surd

JOM Count: 2(

PF Test Result: Pass

H2S Test: Pass

H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filler - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00
24	C.O lbs	10.01		$0.20

SUBTOTAL ---> $0.20

TAX ---> $0.01

ROUNDING ---> $-0.00

TOTAL ---> $0.21

Customer: Tap Rock Resources

Driver: Dirty Johnson

Customer Copy

----------MEIGHT TICKET----------

Ticket # 217947

Start:01/23/2024 12:16 PM

End:01/30/2024 12:36 PM

By:CML.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	10.01	$0.20

Haulers: ESS

Drivers: Osvaldo Quintana

Lease: North Olympus Pad

Wells: N/A

AFE #: N/A

County, State, LEA (NM)

API #: N/A

Client Company Men: Christian Combs

Rig Name & Number: N/A

Trucking No Ticket #: N/A

Truck Type: Belly Dumps

JOM: Surd

JOM Count: 2(

PF Test Result: Pass

H2S Test: Pass

H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filler - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00
24	C.O lbs	10.01		$0.20

SUBTOTAL ---> $0.20

TAX ---> $0.01

ROUNDING ---> $-0.00

TOTAL ---> $0.21

Customer: Tap Rock Resources

Driver: Dirty Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

---WEIGHT TICKET---

Ticket # 217949
Start:01/30/2024 12:38 PM
End:01/30/2024 01:05 PM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carmelo Melero
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

---WEIGHT TICKET---

Ticket # 218028
Start:01/30/2024 02:47 PM
End:01/30/2024 03:05 PM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carmelo Melero
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

---WEIGHT TICKET---

Ticket # 217987
Start:01/30/2024 01:44 PM
End:01/30/2024 02:14 PM
By:owl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carmelo Melero
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
2	0	2	$0.00	$0.00
25	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 218066
Start:01/30/2024 03:46 PM
End:01/30/2024 04:17 PM
Brownl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Carmelo Malero
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218072
Start:01/30/2024 03:58 PM
End:01/30/2024 04:28 PM
By:owl.norma

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Alfonso Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs	$0.01	$0.20	

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218045
Start:01/30/2024 03:13 PM
End:01/30/2024 03:28 PM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Alfonso Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs	$0.01	$0.20	

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218010
Start:01/30/2024 02:14 PM
End:01/30/2024 02:43 PM
By:owl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Alfonso Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs	$0.01	$0.20	

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 217962
Start:01/30/2024 01:16 PM
End:01/30/2024 01:40 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Alfonso Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Curd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 217956
Start:01/30/2024 12:45 PM
End:01/30/2024 12:52 PM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Alfonso Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #
Truck Type: Bell
JOM: Curd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 217965
Start:01/20/2024 01:10 PM
End:01/20/2024 01:13 PM
By:cwl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminanced Soil				
23	0	23	10.01	$0.23

Hauler: EBS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Cuyd
JOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filter - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00
27	0.0 lbs		10.01	$0.23

SUBTOTAL ----> $0.23
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.24

Customer Copy

-----WEIGHT TICKET-----
Ticket # 217993
Start:01/20/2024 01:51 PM
End:01/20/2024 02:13 PM
By:cwl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminanced Soil				
23	0	23	10.01	$0.23

Hauler: EBS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Cuyd
JOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filter - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00
27	0.0 lbs		10.01	$0.23

SUBTOTAL ----> $0.23
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.24

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218029
Start:01/20/2024 02:48 PM
End:01/20/2024 03:13 PM
By:cwl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminanced Soil				
23	0	23	10.01	$0.23

Hauler: EBS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Cuyd
JOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filter - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00
27	0.0 lbs		10.01	$0.23

SUBTOTAL ----> $0.23
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.24

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

WEIGHT TICKET

Ticket # 218068

Start:01/20/2024 01:48 PM

End:01/20/2024 04:20 PM

By:cwl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Cuyd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

---- WEIGHT TICKET ----
Ticket # 218070
Start:01/20/2024 03:14 PM
End:01/20/2024 04:24 PM
By:owl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Adan Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

---- WEIGHT TICKET ----
Ticket # 218033
Start:01/20/2024 02:35 PM
End:01/20/2024 03:22 PM
By:owl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Adan Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

---- WEIGHT TICKET ----
Ticket # 218000
Start:01/20/2024 01:39 PM
End:01/20/2024 02:21 PM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Adan Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

WEIGHT TICKET

Ticket # 217967

Start:01/20/2024 01:15 PM

End:01/30/2024 01:21 PM

By:owl.jaycar

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Allan Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: 30yd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218505
Start:01/22/2024 03:16 PM
End:01/22/2024 03:19 PM
By:owl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Jurd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218484
Start:01/22/2024 02:17 PM
End:01/22/2024 02:33 PM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Jurd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218468
Start:01/22/2024 01:26 PM
End:01/22/2024 01:34 PM
By:owl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Jurd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 218436
Start:01/22/2024 12:23 PM
End:01/22/2024 12:35 PM
By:DWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20
Hauler: ESS				
Driver: Osvaldo Quintana				
Lease: North Olympus Pad				
Well: N/A				
AFE #: N/A				
County, State: LEA (NM)				
API #: N/A				
Client Company Man: Christian Combs				
Rig Name & Number: N/A				
Trucking Co Ticket #: N/A				
Truck Type: Belly Dumps				
UOM: CuYd				
UOM Count: 20				
PF Test Result: Pass				
H2S Test: Pass				
H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 218404
Start:01/22/2024 11:31 AM
End:01/22/2024 11:44 AM
By:DWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20
Hauler: ESS				
Driver: Osvaldo Quintana				
Lease: North Olympus Pad				
Well: N/A				
AFE #: N/A				
County, State: LEA (NM)				
API #: N/A				
Client Company Man: Christian Combs				
Rig Name & Number: N/A				
Trucking Co Ticket #: N/A				
Truck Type: Belly Dumps				
UOM: CuYd				
UOM Count: 20				
PF Test Result: Pass				
H2S Test: Pass				
H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 218373
Start:01/22/2024 10:48 AM
End:01/22/2024 10:57 AM
By:DWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20
Hauler: ESS				
Driver: Osvaldo Quintana				
Lease: North Olympus Pad				
Well: N/A				
AFE #: N/A				
County, State: LEA (NM)				
API #: N/A				
Client Company Man: Christian Combs				
Rig Name & Number: N/A				
Trucking Co Ticket #: N/A				
Truck Type: Belly Dumps				
UOM: CuYd				
UOM Count: 20				
PF Test Result: Pass				
H2S Test: Pass				
H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218468
Start:01/22/2024 01:26 PM
End:01/22/2024 01:34 PM
By:owl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Osvaldo Quintana
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218484
Start:01/22/2024 02:17 PM
End:01/22/2024 02:36 PM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Osvaldo Quintana
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218505
Start:01/22/2024 03:16 PM
End:01/22/2024 03:19 PM
By:owl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Osvaldo Quintana
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 218371
Start:01/22/2024 10:45 AM
End:01/22/2024 10:54 AM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Surd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 218402
Start:01/22/2024 11:38 AM
End:01/22/2024 11:45 AM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Surd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 218464
Start:01/22/2024 01:32 PM
End:01/22/2024 01:25 PM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Surd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 218506
Start:01/22/2024 03:18 PM
End:01/22/2024 03:19 PM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20
Hauler: ESS				
Driver: Pablo Terrazas				
Lease: North Olympus Pad				
Well: N/A				
AFE #: N/A				
County, State: LEA (NM)				
API #: N/A				
Client Company Man: Christian Combs				
Rig Name & Number: N/A				
Trucking Co Ticket #: N/A				
Truck Type: Belly Dumps				
UOM: CuYd				
UOM Count: 20				
PF Test Result: Pass				
H2S Test: Pass				
H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 218433
Start:01/22/2024 12:19 PM
End:01/22/2024 12:49 PM
By:owl.jazmine

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20
Hauler: ESS				
Driver: Pablo Terrazas				
Lease: North Olympus Pad				
Well: N/A				
AFE #: N/A				
County, State: LEA (NM)				
API #: N/A				
Client Company Man: Christian Combs				
Rig Name & Number: N/A				
Trucking Co Ticket #: N/A				
Truck Type: Belly Dumps				
UOM: CuYd				
UOM Count: 20				
PF Test Result: Pass				
H2S Test: Pass				
H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 218331
Start:01/22/2024 08:16 AM
End:01/22/2024 08:43 AM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20
Hauler: ESS				
Driver: Pablo Terrazas				
Lease: North Olympus Pad				
Well: N/A				
AFE #: N/A				
County, State: LEA (NM)				
API #: N/A				
Client Company Man: Christian Combs				
Rig Name & Number: N/A				
Trucking Co Ticket #: N/A				
Truck Type: Belly Dumps				
UOM: CuYd				
UOM Count: 20				
PF Test Result: Pass				
H2S Test: Pass				
H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218339
Start:01/22/2024 08:22 AM
End:01/22/2024 09:31 AM
By:owl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218356
Start:01/22/2024 10:13 AM
End:01/22/2024 10:13 AM
By:owl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: South Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218483
Start:01/22/2024 02:14 PM
End:01/22/2024 02:31 PM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218494
Start:01/22/2024 02:44 PM
End:01/22/2024 03:05 PM
By:owl.jayder

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Surd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218480
Start:01/22/2024 01:54 PM
End:01/22/2024 02:10 PM
By:owl.jayder

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Surd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218425
Start:01/22/2024 12:18 PM
End:01/22/2024 12:33 PM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Ebei Murillo
Lease: North Olmpos Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Surd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218401
Start:01/22/2024 11:14 AM
End:01/22/2024 11:38 AM
By:owl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Murillo
Lease: North Olympus Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00
	24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218370
Start:01/22/2024 10:42 AM
End:01/22/2024 10:58 AM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Ebei Murillo
Lease: North Olympus Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos		0	1	$0.00	$0.00
	24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218328
Start:01/22/2024 08:14 AM
End:01/22/2024 08:41 AM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Ebei Murillo
Lease: North Olympus Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00
	24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218338
Start:01/22/2024 09:20 AM
End:01/22/2024 09:23 AM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Ever Murrillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Cured
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218355
Start:01/22/2024 10:12 AM
End:01/22/2024 10:17 AM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Ever Murrillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Cured
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218459
Start:01/22/2024 01:18 PM
End:01/22/2024 01:17 PM
By:owl.jazmire

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Ever Murrillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Cured
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218333
Start:01/22/2024 08:43 AM
End:01/22/2024 08:52 AM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	23	0	23	$0.01	$0.23

Hauler: EBS
Driver: Andres Gonzalez
Lease: North Olympus Pac
Well: N/A
AFE #: N/A
County, State: A (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket:
Truck Type: Belly D
JOM: Jurd
JOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218379
Start:01/22/2024 10:37 AM
End:01/22/2024 11:04 AM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	23	0	23	$0.01	$0.23

Hauler: EBS
Driver: Andres Gonzalez
Lease: North Olympus Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218958
Start:01/22/2024 10:18 AM
End:01/22/2024 10:19 AM
By:owl.jaycar

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	23	0	23	$0.01	$0.23

Hauler: EBS
Driver: Andres Gonzalez
Lease: North Olympus Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 218408
Start:01/22/2024 11:34 AM
End:01/22/2024 11:58 AM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 218447
Start:01/22/2024 12:37 PM
End:01/22/2024 12:41 PM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Date	Type	Amount
	CASH	$0.24

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 218341
Start:01/22/2024 09:25 AM
End:01/22/2024 09:34 AM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218470
Start:01/22/2024 01:29 PM
End:01/22/2024 01:38 PM
By:cwl.jayder

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218495
Start:01/22/2024 02:47 PM
End:01/22/2024 02:51 PM
By:CWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218486
Start:01/22/2024 02:09 PM
End:01/22/2024 02:14 PM
By:CWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218497
Start:01/22/2024 02:31 PM
End:01/22/2024 02:58 PM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Adan Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cyrd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218487
Start:01/22/2024 02:11 PM
End:01/22/2024 02:15 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Adan Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cyrd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218469
Start:01/22/2024 01:19 PM
End:01/22/2024 01:39 PM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Adan Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cyrd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 218448
Start:01/22/2024 12:41 PM
End:01/22/2024 12:47 PM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Adan Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 218412
Start:01/22/2024 11:37 AM
End:01/22/2024 11:57 AM
By:OWL.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Adan Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 218383
Start:01/22/2024 11:03 AM
End:01/22/2024 11:05 AM
By:OWL.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Adan Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218360
Start:01/22/2024 10:11 AM
End:01/22/2024 10:23 AM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminaced Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Adan Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218330
Start:01/22/2024 08:30 AM
End:01/22/2024 08:54 AM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminaced Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Adan Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218344
Start:01/22/2024 09:31 AM
End:01/22/2024 09:35 AM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminaced Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Adan Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 216332
Start:01/22/2024 08:43 AM
End:01/22/2024 08:50 AM
By:owl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Cuyd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 216340
Start:01/22/2024 09:24 AM
End:01/22/2024 09:32 AM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Cuyd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 216357
Start:01/22/2024 10:04 AM
End:01/22/2024 10:17 AM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Cuyd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 218745
Start:01/23/2024 01:09 PM
End:01/23/2024 01:13 PM
By:cwl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20		$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing -- PASS				
1	0	1	$0.00	$0.00
Paint Filter -- PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 218761
Start:01/23/2024 01:34 PM
End:01/23/2024 02:02 PM
By:cwl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing -- PASS				
1	0	1	$0.00	$0.00
Paint Filter -- PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 218779
Start:01/23/2024 02:34 PM
End:01/23/2024 02:44 PM
By:cwl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing -- PASS				
1	0	1	$0.00	$0.00
Paint Filter -- PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

---WEIGHT TICKET---

Ticket # 218802
Start:01/23/2024 03:22 PM
End:01/23/2024 03:30 PM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

---WEIGHT TICKET---

Ticket # 218870
Start:01/23/2024 04:11 PM
End:01/23/2024 04:07 PM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

---WEIGHT TICKET---

Ticket # 218858
Start:01/23/2024 05:28 PM
End:01/23/2024 05:38 PM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----

Ticket # 218839

Start:01/23/2024 04:41 PM

End:01/23/2024 04:52 PM

By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Sara Nunez
Lease: North Olympus Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Surd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218685
Start:01/23/2024 10:37 AM
End:01/23/2024 11:08 AM
By:DWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Carlos Ortiz
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cyrd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218667
Start:01/23/2024 10:11 AM
End:01/23/2024 10:18 AM
By:DWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Carlos Ortiz
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cyrd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218652
Start:01/23/2024 09:12 AM
End:01/23/2024 09:31 AM
By:DWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Carlos Ortiz
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cyrd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 216642
Start:01/23/2024 08:42 AM
End:01/23/2024 08:51 AM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 216722
Start:01/23/2024 12:16 PM
End:01/23/2024 12:24 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 216705
Start:01/23/2024 11:38 AM
End:01/23/2024 11:43 AM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218651
Start:01/23/2024 05:11 PM
End:01/23/2024 05:15 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218758
Start:01/23/2024 01:48 PM
End:01/23/2024 01:56 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: EBS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ----> $0.23
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.24

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218639
Start:01/23/2024 08:31 AM
End:01/23/2024 08:38 AM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: EBS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ----> $0.23
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.24

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218665
Start:01/23/2024 09:36 AM
End:01/23/2024 10:02 AM
By:owl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	23	0	23	$0.01	$0.23

Hauler: EBS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ----> $0.23
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.24

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218650
Start:01/23/2024 09:16 AM
End:01/23/2024 09:24 AM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	23	0	23	$0.01	$0.23

Hauler: EBS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ----> $0.23
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.24

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218678
Start:01/23/2024 10:16 AM
End:01/23/2024 10:43 AM
By:owl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	23	0	23	$0.01	$0.23

Hauler: EBS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ----> $0.23
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.24

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

---WEIGHT TICKET---
Ticket # 218794
Start:01/23/2024 03:19 PM
End:01/23/2024 03:21 PM
By:cwl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Cuyd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00
	24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

---WEIGHT TICKET---
Ticket # 218815
Start:01/23/2024 03:52 PM
End:01/23/2024 03:57 PM
By:cwl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Cuyd
JOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00
	27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Customer Copy

---WEIGHT TICKET---
Ticket # 218835
Start:01/23/2024 04:33 PM
End:01/23/2024 04:37 PM
By:CWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Cuyd
JOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00
	27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218774
Start:01/23/2024 02:25 PM
End:01/23/2024 02:34 PM
By:cwl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Curd
JOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218737
Start:01/23/2024 12:54 PM
End:01/23/2024 01:02 PM
By:cwl.jazmire

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Curd
JOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218718
Start:01/23/2024 12:06 PM
End:01/23/2024 12:15 PM
By:CWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Curd
JOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----

Ticket # 218695

Start:01/23/2024 11:18 AM

End:01/23/2024 11:30 AM

B,:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218648
Start:01/23/2024 09:14 AM
End:01/23/2024 09:22 AM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EOS
Driver: Enei Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218638
Start:01/23/2024 08:26 AM
End:01/23/2024 08:30 AM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EOS
Driver: Eber Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218696
Start:01/23/2024 11:10 AM
End:01/23/2024 11:25 AM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EOS
Driver: Eber Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

------WEIGHT TICKET------
Ticket # 218663
Start:01/23/2024 09:12 AM
End:01/23/2024 09:56 AM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Yard
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs	$0.01	$0.20	

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

------WEIGHT TICKET------
Ticket # 218676
Start:01/23/2024 10:13 AM
End:01/23/2024 10:40 AM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Yard
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs	$0.01	$0.20	

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

------WEIGHT TICKET------
Ticket # 218724
Start:01/23/2024 12:19 PM
End:01/23/2024 12:28 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Yard
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs	$0.01	$0.20	

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 218743
Start:01/23/2024 01:07 PM
End:01/23/2024 01:15 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Eber Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 218756
Start:01/23/2024 01:43 PM
End:01/23/2024 01:52 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Eber Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 218773
Start:01/23/2024 02:23 PM
End:01/23/2024 02:30 PM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Eber Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218792
Start:01/23/2024 03:07 PM
End:01/23/2024 03:14 PM
By:cwl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Cuird
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218813
Start:01/23/2024 03:50 PM
End:01/23/2024 03:54 PM
By:cwl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Cuird
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218852
Start:01/23/2024 04:18 PM
End:01/23/2024 04:38 PM
By:cwl.jazmire

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Murrillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Cuird
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----

Ticket # 218849

Start:01/23/2024 05:16 PM

End:01/23/2024 05:14 PM

By:DML.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EES
Driver: Eber Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Yard
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing -- PASS				
1	0	1	$0.00	$0.00
Paint Filter -- PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218760
Start:01/23/2024 01:52 PM
End:01/23/2024 02:01 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EOS
Driver: Pablo Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Ourd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218798
Start:01/23/2024 03:17 PM
End:01/23/2024 03:24 PM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EOS
Driver: Pablo Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Ourd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218816
Start:01/23/2024 03:55 PM
End:01/23/2024 04:01 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EOS
Driver: Pablo Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Ourd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----

Ticket # 218721
Start:01/23/2024 12:13 PM
End:01/23/2024 12:23 PM
By:cwl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terraras
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----

Ticket # 218701
Start:01/23/2024 11:03 AM
End:01/23/2024 11:40 AM
By:cwl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terraras
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----

Ticket # 218681
Start:01/23/2024 10:45 AM
End:01/23/2024 10:59 AM
By:CWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terraras
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218666
Start:01/23/2024 10:10 AM
End:01/23/2024 10:11 AM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218651
Start:01/23/2024 09:20 AM
End:01/23/2024 09:21 AM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21



Customer Copy

-----WEIGHT TICKET-----
Ticket # 218641
Start:01/23/2024 08:37 AM
End:01/23/2024 08:41 AM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 218742
Start:01/23/2024 01:14 PM
End:01/23/2024 01:18 PM
By:owl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Yard
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 218778
Start:01/23/2024 02:31 PM
End:01/23/2024 02:35 PM
By:owl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Yard
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 218852
Start:01/23/2024 05:15 PM
End:01/23/2024 05:21 PM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Yard
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----

Ticket # 216834

Start:01/23/2024 04:33 PM

End:01/23/2024 04:41 PM

By:cwl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Guard
JOM Court: 20
PF Test Results: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

------WEIGHT TICKET------
Ticket # 218708
Start:01/23/2024 11:43 AM
End:01/23/2024 11:51 AM
By:owl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Adan Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

------WEIGHT TICKET------
Ticket # 218689
Start:01/23/2024 11:32 AM
End:01/23/2024 11:13 AM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Adan Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

------WEIGHT TICKET------
Ticket # 218669
Start:01/23/2024 10:12 AM
End:01/23/2024 10:23 AM
By:owl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Adan Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

---WEIGHT TICKET---

Ticket # 218657
Start:01/23/2024 08:10 AM
End:01/23/2024 09:38 AM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Adan Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cyrd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

---WEIGHT TICKET---

Ticket # 218644
Start:01/23/2024 08:34 AM
End:01/23/2024 09:01 AM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Adan Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cyrd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

---WEIGHT TICKET---

Ticket # 218747
Start:01/23/2024 01:12 PM
End:01/23/2024 01:23 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Adan Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cyrd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218726
Start:01/23/2024 12:25 PM
End:01/23/2024 12:33 PM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Adan Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218783
Start:01/23/2024 02:44 PM
End:01/23/2024 02:48 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Adan Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218764
Start:01/23/2024 01:39 PM
End:01/23/2024 02:13 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Adan Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218809
Start:01/23/2024 03:25 PM
End:01/23/2024 03:31 PM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20
H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00
	24	0.0 lbs		$0.01	$0.20

Hauler: EBS
Driver: Adan Murillo
Lease: North Olympus Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218821
Start:01/23/2024 04:12 PM
End:01/23/2024 04:05 PM
By:owl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20
H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00
	24	0.0 lbs		$0.01	$0.20

Hauler: EBS
Driver: Adan Murillo
Lease: North Olympus Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Rig Name & Number: Christian Combs
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218841
Start:01/23/2024 04:46 PM
End:01/23/2024 04:58 PM
By:owl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20
H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00
	24	0.0 lbs		$0.01	$0.20

Hauler: EBS
Driver: Adan Murillo
Lease: North Olympus Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Page 1000 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

---WEIGHT TICKET---
Ticket # 218859
Start:01/23/2024 05:29 PM
End:01/23/2024 05:40 PM
By:owl.jaycee

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Allan Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218668
Start:01/23/2024 10:14 AM
End:01/23/2024 10:14 AM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Sara Nunez
Lease: North Olympus Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218653
Start:01/23/2024 09:23 AM
End:01/23/2024 09:31 AM
By:owl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Sara Nunez
Lease: North Olympus Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218643
Start:01/23/2024 09:45 AM
End:01/23/2024 09:54 AM
By:owl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Sara Nunez
Lease: North Olympus Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

---WEIGHT TICKET---

Ticket # 218686

Start:01/23/2024 10:37 AM

End:01/24 11:11 AM

...jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: North Olym...
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Surd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

---WEIGHT TICKET---

Ticket # 218707

Start:01/23/2024 11:40 AM

End:01/24/2024 11:48 AM

...ycwl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: North Olympus Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Surd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

---WEIGHT TICKET---

Ticket # 218725

Start:01/23/2024 12:21 PM

End:01/23/2024 12:30 PM

B...OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: North Olympus Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Surd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218675
Start:01/23/2024 10:32 AM
End:01/23/2024 10:38 AM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: North Olympus Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218662
Start:01/23/2024 09:49 AM
End:01/23/2024 09:57 AM
By:cwl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: North Olympus Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218647
Start:01/23/2024 09:10 AM
End:01/23/2024 09:19 AM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: North Olympus Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218637
Start:01/23/2024 08:12 AM
End:01/23/2024 08:23 AM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218699
Start:01/23/2024 11:15 AM
End:01/23/2024 11:23 AM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218714
Start:01/23/2024 11:38 AM
End:01/23/2024 12:05 PM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218736
Start:01/23/2024 12:33 PM
End:01/23/2024 12:55 PM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Osvaldo Quintana
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Surd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218754
Start:01/23/2024 01:19 PM
End:01/23/2024 01:50 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Osvaldo Quintana
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Surd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218772
Start:01/23/2024 02:21 PM
End:01/23/2024 02:25 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Osvaldo Quintana
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Surd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 218789
Start:01/23/2024 03:11 PM
End:01/23/2024 03:11 PM
By:DWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	10.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Jurd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filter - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00

24	0.0 lbs	10.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 218810
Start:01/23/2024 03:42 PM
End:01/23/2024 03:43 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	10.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Jurd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filter - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00

24	0.0 lbs	10.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 218833
Start:01/23/2024 04:29 PM
End: 1/23/2024 04:34 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	10.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Jurd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filter - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00

24	0.0 lbs	10.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

------WEIGHT TICKET------
Ticket # 218848
Start:01/23/2024 05:35 PM
End:01/23/2024 05:12 PM
By:owl.jazmire

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Osvalaco Quintana
Lease: North Olympus Fac
Well: N/A
AFE #: N/A
County, State: EDDY (NM)
API #: N/A
Client Company Ma: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Oxyd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing -- PASS				
1	0	1	$0.00	$0.00
Paint Filter -- PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
34		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Page 1008 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----

Ticket # 218740

Start:01/23/2024 01:01 PM

End:01/23/2024 01:14 PM

By:cwl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Carlos Ortiz
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 218819
Start:01/23/2024 03:38 PM
End:01/23/2024 04:04 PM
By:cwl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 218776
Start:01/23/2024 02:37 PM
End:01/23/2024 02:42 PM
By:cwl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 218759
Start:01/23/2024 01:30 PM
End:01/23/2024 01:57 PM
By:cwl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 218838
Start:01/23/2024 04:39 PM
End:01/23/2024 04:44 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	10.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filter - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00
24	0.0 lbs		10.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 218855
Start:01/23/2024 05:19 PM
End:01/23/2024 05:23 PM
By:owl.jazmire

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	10.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filter - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00
24	0.0 lbs		10.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 218800
Start:01/23/2024 03:10 PM
End:01/23/2024 03:25 PM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	10.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filter - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00
24	0.0 lbs		10.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219138
Start:01/24/2024 03:45 PM
End:01/24/2024 ~~06:34~~ PM 4:04pm
By:owl.jazmine

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Martin Davila
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 219064
Start:01/24/2024 01:11 PM
End:01/24/2024 01:23 PM
By:owl.jaycar

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Martin Davila
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 219044
Start:01/24/2024 12:13 PM
End:01/24/2024 12:44 PM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Martin Davila
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219020
Start:01/24/2024 11:39 AM
End:01/24/2024 12:05 PM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Martin Davila
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Surd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filler - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219088
Start:01/24/2024 10:38 AM
End:01/24/2024 11:13 AM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Martin Davila
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Surd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filler - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219068
Start:01/24/2024 02:10 PM
End:01/24/2024 02:22 PM
By:owl.jazmire

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20		20	$0.01	$0.20

Hauler: EBS
Driver: Martin Davila
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Surd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filler - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 219112
Start:01/24/2024 02:49 PM
End:01/24/2024 03:01 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Martin Davila
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 219160
Start:01/24/2024 04:42 PM
End:01/24/2024 05:34 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Martin Davila
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219052
Start:01/24/2024 12:46 PM
End:01/24/2024 01:06 PM
By:cwl.jazmire

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Pablo Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Curd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218979
Start:01/24/2024 10:18 AM
End:01/24/2024 10:22 AM
By:CWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Pablo Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Curd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219005
Start:01/24/2024 11:19 AM
End:01/24/2024 11:23 AM
By:cwl.jazmire

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Pablo Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Curd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219028
Start:01/24/2024 11:35 AM
End:01/24/2024 12:14 PM
By:cwl.jazmire

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Yard
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219075
Start:01/24/2024 01:12 PM
End:01/24/2024 01:53 PM
By:cwl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Yard
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219102
Start:01/24/2024 [illegible] PM
End:01/24/2024 02:38 PM
By:cwl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Yard
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

-----WEIGHT TICKET-----
Ticket # 219155
Start:01/24/2024 04:35 PM
End:01/24/2024 05:21 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terraza
Base: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Dard
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219152
Start:01/24/2024 04:31 PM
End:01/24/2024 05:14 PM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osualdo Quintana
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christen Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 219104
Start:01/24/2024 02:38 PM
End:01/24/2024 02:41 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	10.01	$0.20

Hauler: ESS
Driver: Osualdo Quintana
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filter - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00
24	0.0 lbs		10.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 219076
Start:01/24/2024 01:35 PM
End:01/24/2024 01:56 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	10.01	$0.20

Hauler: ESS
Driver: Osualdo Quintana
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filter - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00
24	0.0 lbs		10.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 219056
Start:01/24/2024 12:53 PM
End:01/24/2024 01:07 PM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	10.01	$0.20

Hauler: EES
Driver: Osvaldo Quintana
Lease: North Olympus Fac
Well: N/A
AFE #: N/A
County, State, LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filter - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00
24	0.0 lbs		10.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 219054
Start:01/24/2024 12:02 PM
End:01/24/2024 12:17 PM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	10.01	$0.20

Hauler: EES
Driver: Osvaldo Quintana
Lease: North Olympus Fac
Well: N/A
AFE #: N/A
County, State, LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filter - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00
24	0.0 lbs		10.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 219007
Start:01/24/2024 11:12 AM
End:01/24/2024 11:28 AM
By:owl.amy

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	10.01	$0.20

Hauler: EES
Driver: Osvaldo Quintana
Lease: North Olympus Fac
Well: N/A
AFE #: N/A
County, State, LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filter - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00
24	0.0 lbs		10.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

---- WEIGHT TICKET----

Ticket # 218984

Start:01/24/2024 10:16 AM

End:01/24/2024 10:41 AM

By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Ourd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219127
Start:01/24/2024 03:24 PM
End:01/24/2024 05:08 PM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Murrillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

Northern Delaware Basin LandFill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219149
Start:01/24/2024 04:23 PM
End:01/24/2024 05:06 PM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219097
Start:01/24/2024 02:15 PM
End:01/24/2024 02:31 PM
By:owl.jazmine

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Murrillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 219072
Start:01/24/2024 01:26 PM
End:01/24/2024 01:47 PM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 219030
Start:01/24/2024 11:37 AM
End:01/24/2024 12:13 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 219002
Start:01/24/2024 11:16 AM
End:01/24/2024 11:28 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

----------WEIGHT TICKET----------
Ticket # 218960
Start:01/24/2024 10:10 AM
End:01/24/2024 10:21 AM
B/:JWL.Ivan

GROSS	TARE	NET	:RICE	AMOUNT
Contaminated Soil				
\ 20	)	20	10.01	$0.20

Haulers: E&S
Drivers: Ebel Murillo
Lease: North Olyaous Pad
Well: N/A
AFE #: N/A
County, State, LEA (NM)
API #: N/A
Client Company Mgr: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket : N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Count: 20
FF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	)	1	10.00	$0.00
Paint Filler - PASS	1	)	1	10.00	$0.00
NORM - PASS	1	)	1	10.00	$0.00
Additional Photos	1	)	1	10.00	$0.00
24	0.0 lbs		10.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----------WEIGHT TICKET----------
Ticket # 219054
Start:01/24/2024 12:29 PM
End:01/24/2024 12:51 PM
By:cal.Jaramire

GROSS	TARE	NET	:RICE	AMOUNT
Contaminated Soil				
\ 20	)	20	10.01	$0.20

Haulers: E&S
Drivers: Ebel Murillo
Lease: North Olyaous Pad
Well: N/A
AFE #: N/A
County, State, LEA (NM)
API #: N/A
Client Company Mgr: Christian Combs
Rig Name & Number: N/A
Trucking No Ticket : N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Count: 20
FF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	)	1	10.00	$0.00
Paint Filler - PASS	1	)	1	10.00	$0.00
NORM - PASS	1	)	1	10.00	$0.00
Additional Photos	1	)	1	10.00	$0.00
24	0.0 lbs		10.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

---- WEIGHT TICKET----
Ticket # 219066
Start:01/24/2024 01:13 PM
End:01/24/2024 01:30 PM
By:owl.jazmire

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Carmelo Melero
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Jared
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

---- WEIGHT TICKET----
Ticket # 219089
Start:01/24/2024 02:12 PM
End:01/24/2024 02:21 PM
By:owl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Carmelo Melero
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Jared
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

---- WEIGHT TICKET----
Ticket # 219111
Start:01/24/2024 02:48 PM
End:01/24/2024 02:55 PM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Carmelo Melero
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Jared
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219135
Start:01/24/2024 03:40 PM
End:01/24/2024 04:44 PM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
\ 20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carmelo Melero
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

...

Customer Copy

----WEIGHT TICKET----
Ticket # 219179
Start:01/24/2024 03:12 PM
End:01/24/2024 05:43 PM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
\ 20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carmelo Melero
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

...

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

WASTE TICKET----
Ticket # 219141
Start:01/24/2024 03:54 PM
End:01/24/2024 05:35 PM
By:owl.jazmine

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Alfonso Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 219167
Start:01/24/2024 04:49 PM
End:01/24/2024 05:38 PM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Alfonso Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 219113
Start:01/24/2024 02:33 PM
End:01/24/2024 03:03 PM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Alfonso Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: Lea
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219069
Start:01/24/2024 01:16 PM
End:01/24/2024 01:38 PM
By:cwl.jazmine

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Alfonso Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Ourd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

-----WEIGHT TICKET-----
Ticket # 219091
Start:01/24/2024 02:05 PM
End:01/24/2024 02:24 PM
By:cwl.jaycee

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Alfonso Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Ourd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 219169
Start:01/24/2024 04:54 PM
End:01/24/2024 05:38 PM
By:OWL.Jazmine

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219133
Start:01/24/2024 03:34 PM
End:01/24/2024 04:28 PM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 219107
Start:01/24/2024 02:15 PM
End:01/24/2024 02:48 PM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219062
Start:01/24/2024 01:47 PM
End:01/24/2024 02:08 PM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219061
Start:01/24/2024 01:06 PM
End:01/24/2024 01:15 PM
By:owl.jaycar

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219040
Start:01/24/2024 12:34 PM
End:01/24/2024 12:38 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cuyd
UOM Count: 20
PF Test Result: Fail
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

---- WEIGHT TICKET----
Ticket # 219018
Start:01/24/2024 11:16 AM
End:01/24/2024 11:58 AM
By:cwl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Sara Nunez
Lease: North Olympus Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

---- WEIGHT TICKET----
Ticket # 218995
Start:01/24/2024 10:12 AM
End:01/24/2024 11:04 AM
By:cwl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Sara Nunez
Lease: North Olympus Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219145
Start:01/24/2024 04:01 PM
End:01/24/2024 04:59 PM
By:owl.jazmine

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 219119
Start:01/24/2024 03:08 PM
End:01/24/2024 03:11 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20
Hauler: ESS				
Driver: Carlos Ortiz				
Lease: North Olympus Pad				
Well: N/A				
AFE #: N/A				
County, State: LEA (NM)				
API #: N/A				
Manifest #: N/A				
Client Company Man: Christian Combs				
Rig Name & Number: N/A				
Trucking Co Ticket #: N/A				
Truck Type: Belly Dumps				
UOM: CuYd				
UOM Count: 20				
PF Test Result: Pass				
H2S Test: Pass				
H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

----WEIGHT TICKET----
Ticket # 219119
Start:01/24/2024 03:08 PM
End:01/24/2024 03:11 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20
Hauler: ESS				
Driver: Carlos Ortiz				
Lease: North Olympus Pad				
Well: N/A				
AFE #: N/A				
County, State: LEA (NM)				
API #: N/A				
Client Company Man: Christian Combs				
Rig Name & Number: N/A				
Trucking Co Ticket #: N/A				
Truck Type: Belly Dumps				
UOM: CuYd				
UOM Count: 20				
PF Test Result: Pass				
H2S Test: Pass				
H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Page 1031 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219060
Start:01/24/2024 01:16 PM
End:01/24/2024 01:38 PM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State, LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219037
Start:01/24/2024 12:19 PM
End:01/24/2024 12:38 PM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State, LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219017
Start:01/24/2024 11:13 AM
End:01/24/2024 11:48 AM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State, LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 218991
Start:01/24/2024 10:39 AM
End:01/24/2024 10:58 AM
By:DWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: 2ord
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----- WEIGHT TICKET -----
Ticket # 219070
Start:01/24/2024 01:22 PM
End:01/24/2024 01:43 PM
By:OWL,Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Customer Copy

----- WEIGHT TICKET -----
Ticket # 219048
Start:01/24/2024 12:18 PM
End:01/24/2024 12:43 PM
By:owl,jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Customer Copy

----- WEIGHT TICKET -----
Ticket # 219026
Start:01/24/2024 11:13 AM
End:01/24/2024 12:03 PM
By:owl,jazmine

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 219001
Start:01/24/2024 11:12 AM
End:01/24/2024 11:13 AM
By:owl.jayce

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: EBS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

27	0.0 lbs	$0.01	$0.23

SUBTOTAL ----> $0.23
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.24

Customer Copy

----WEIGHT TICKET----
Ticket # 218976
Start:01/24/2024 10:10 AM
End:01/24/2024 10:11 AM
By:OWL.D

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: EBS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM:
UOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

27	0.0 lbs	$0.01	$0.23

SUBTOTAL ----> $0.23
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.24

Customer Copy

----WEIGHT TICKET----
Ticket # 219098
Start:01/24/2024 02:17 PM
End:01/24/2024 02:30 PM
By:owl.jayce

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin LandFill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219125
Start:01/24/2024 03:18 PM
End:01/24/2024 04:39 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin LandFill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219146
Start:01/24/2024 04:02 PM
End:01/24/2024 04:36 PM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Date	Type	Amount
	CASH	$0.24

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 219178
Start:01/24/2024 05:10 PM
End:01/24/2024 05:44 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219174
Start:01/24/2024 05:01 PM
End:01/24/2024 05:51 PM
By:owl.jazmire

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Edgar Leyva
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219136
Start:01/24/2024 03:42 PM
End:01/24/2024 04:30 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Edgar Leyva
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219110
Start:01/24/2024 02:42 PM
End:01/24/2024 02:50 PM
By:OWL.Ivar

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Edgar Leyva
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219085
Start:01/24/2024 01:17 PM
End:01/24/2024 02:11 PM
By:owl.jazmine

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Edgar Leyva
Lease: North Olympus Fac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219063
Start:01/24/2024 01:18 PM
End:01/24/2024 01:23 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Edgar Leyva
Lease: North Olympus Fac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 218996
Start:01/24/2024 10:52 AM
End:01/24/2024 11:11 AM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Edgar Leyva
Lease: North Olympus Fac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 219021
Start:01/24/2024 11:19 AM
End:01/24/2024 12:01 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	10.01	$0.20

Hauler: ESS
Driver: Edgar Leyva
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Dwrd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filter - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00
24	0.0 lbs		10.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 219041
Start:01/24/2024 12:27 PM
End:01/24/2024 12:38 PM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	10.01	$0.20

Hauler: ESS
Driver: Edgar Leyva
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Dwrd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filter - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00
24	0.0 lbs		10.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

---WEIGHT TICKET---

Ticket # 219168
Start:01/24/2024 04:30 PM
End:01/24/2024 05:23 PM
By:owl.jazmine

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Adan Murrillo
Lease: North Olympus Fac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

---WEIGHT TICKET---

Ticket # 219105
Start:01/24/2024 02:12 PM
End:01/24/2024 02:41 PM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Adan Murrillo
Lease: North Olympus Fac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

---WEIGHT TICKET---

Ticket # 219078
Start:01/24/2024 01:39 PM
End:01/24/2024 02:00 PM
By:OWL.Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Adan Murrillo
Lease: North Olympus Fac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

---- WEIGHT TICKET----
Ticket # 219057
Start:01/24/2024 12:57 PM
End:01/24/2024 01:09 PM
By:OWL.Ivan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Adan Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Surd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

---- WEIGHT TICKET----
Ticket # 219035
Start:01/24/2024 12:06 PM
End:01/24/2024 12:15 PM
By:owl.jaycer

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Adan Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Surd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

---- WEIGHT TICKET----
Ticket # 219010
Start:01/24/2024 11:18 AM
End:01/24/2024 11:35 AM
By:owl.amy

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Adan Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Surd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 218985
Start:01/24/2024 10:18 AM
End:01/24/2024 10:45 AM
By:DML,Ivan

GROSS	TARE	NET	PRICE	AMOUNT
Uncontaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Allan Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
20	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

WEIGHT TICKET

Ticket # 219095

Start:01/24/2024 02:12 PM

End:01/24/2024 02:23 PM

By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: North Olympus Fac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Cuyd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

...

Customer Copy

WEIGHT TICKET

Ticket # 219119

Start:01/24/2024 03:08 PM

End:01/24/2024 03:11 PM

By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: North Olympus Fac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Manifest #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Cuyd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

...

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219426
Start:01/25/2024 11:58 AM
End:01/25/2024 12:11 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Artolfo Carrasco
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Date	Type	Amount
	CASH	$0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219508
Start:01/25/2024 02:42 PM
End:01/25/2024 02:44 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Arstolfo Carrasco
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dumop Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Date	Type	Amount
	CASH	$0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 219461
Start:01/25/2024 01:17 PM
End:01/25/2024 01:42 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Arstolfo Carrasco
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219576
Start:01/25/2024 04:38 PM
End:01/25/2024 04:51 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Arstolfo Carrasco
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1		1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ----> $0.12
TAX ----> $0.01
ROUNDING ----> $0.00
TOTAL ----> $0.13

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219538
Start:01/25/2024 03:38 PM
End:01/25/2024 03:47 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Arstolfo Carrasco
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ----> $0.12
TAX ----> $0.01
ROUNDING ----> $0.00
TOTAL ----> $0.13

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219460
Start:01/25/2024 12:55 PM
End:01/25/2024 01:01 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Artolfo Carrasco
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Date	Type	Amount
	CASH	$0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

---WEIGHT TICKET---
Ticket # 219038
Start:01/25/2024 09:19 AM
End:01/25/2024 09:23 AM
By:cwl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Artolfo Carrasco
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: Cuyd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer Copy

---WEIGHT TICKET---
Ticket # 219094
Start:01/25/2024 10:36 AM
End:01/25/2024 11:12 AM
By:cwl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Arstolfo Carrasco
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: Cuyd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer Copy

---WEIGHT TICKET---
Ticket # 219067
Start:01/25/2024 10:17 AM
End:01/25/2024 10:19 AM
By:cwl.any

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Artolfo Carrasco
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
UOM: Cuyd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Page 1046 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219493
Start:01/25/2024 02:11 PM
End:01/25/2024 02:28 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12		12	$0.01	$0.12

Hauler: ESS
Driver: Jesus Nunez
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Date	Type	Amount
	CASH	$0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219472
Start:01/25/2024 01:17 PM
End:01/25/2024 01:26 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Jesus Nunez
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Date	Type	Amount
	CASH	$0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 219443
Start:01/25/2024 12:26 PM
End:01/25/2024 12:29 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Jesus Nunez
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Page 1047 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219411
Start:01/25/2024 11:15 AM
End:01/25/2024 11:30 AM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: EBS
Driver: Jesus Nunez
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Jesus Nunez
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219372
Start:01/25/2024 10:14 AM
End:01/25/2024 10:22 AM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: EBS
Driver: Jesus Nunez
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219343
Start:01/25/2024 09:26 AM
End:01/25/2024 09:35 AM
By:owl.adan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: EBS
Driver: Jesus Nunez
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Ticket #: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219455
Start:01/25/2024 12:46 PM
End:01/25/2024 12:50 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12
Hauler: ESS				
Driver: Miguel Preciado				
Lease: Olympus North Pad				
Well: N/A				
AFE #: N/A				
County, State: LEA (NM)				
API #: N/A				
Client Company Man: Christian Combs				
Rig Name & Number: N/A				
Truck Type: Dump Truck				
UOM: CuYd				
UOM Count: 12				
PF Test Result: Pass				
H2S Test: Pass				
H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Date	Type	Amount
	CASH	$0.13

Customer: Tap Rock Resources
Driver: Gary Johnson
Ownership, I hereby state that I am the lawful owner of the material described heron, and I have the right to sell same said material and for the payment received I convey said material to:
Oilfield Water Logistics, LLC

Print name_____

Customer Copy

----WEIGHT TICKET----
Ticket # 219390
Start:01/25/2024 10:46 AM
End:01/25/2024 11:07 AM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12
Hauler: ESS				
Driver: Miguel Preciado				
Lease: Olympus North Pad				
Well: N/A				
AFE #: N/A				
County, State: LEA (NM)				
API #: N/A				
Client Company Man: Christian Combs				
Rig Name & Number: N/A				
Truck Type: Dump Truck				
UOM: CuYd				
UOM Count: 12				
PF Test Result: Pass				
H2S Test: Pass				
H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer Copy

----WEIGHT TICKET----
Ticket # 219364
Start:01/25/2024 10:13 AM
End:01/25/2024 10:05 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12
Hauler: ESS				
Driver: Miguel Preciado				
Lease: Olympus North Pad				
Well: N/A				
AFE #: N/A				
County, State: LEA (NM)				
API #: N/A				
Client Company Man: Christian Combs				
Rig Name & Number: N/A				
Trucking Co Ticket #: N/A				
Truck Type: Dump Truck				
UOM: CuYd				
UOM Count: 12				
PF Test Result: Pass				
H2S Test: Pass				
H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 219338
Start:01/25/2024 08:16 AM
End:01/25/2024 09:21 AM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Miguel Preciado
Lease: Olympus North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219482
Start:01/25/2024 01:38 PM
End:01/25/2024 01:43 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Miguel Preciado
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Date	Type	Amount
	CASH	$0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 219420
Start:01/25/2024 11:48 AM
End:01/25/2024 11:52 AM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Miguel Preciado
Lease: Olympus North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219548
Start:01/25/2024 03:51 PM
End:01/25/2024 04:20 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219504
Start:01/25/2024 02:36 PM
End:01/25/2024 02:45 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219459
Start:01/25/2024 12:53 PM
End:01/25/2024 01:11 PM
By:owl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: Olympus North Pad
Well: N/A
County, State: LEA (NM)
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

---WEIGHT TICKET---

Ticket # 219425
Start:01/25/2024 11:36 AM
End:01/25/2024 12:05 PM
By:cwilannaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

---WEIGHT TICKET---

Ticket # 219033
Start:01/25/2024 09:12 AM
End:01/25/2024 09:15 AM
By:cwilannaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

---WEIGHT TICKET---

Ticket # 219063
Start:01/25/2024 10:01 AM
End:01/25/2024 10:05 AM
By:cwilannaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219131
Start:01/24/2024 03:30 PM
End:01/24/2024 05:30 PM 4:03pm
By:owl.jazmine

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: [illegible]stian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 219032
Start:01/25/2024 08:12 AM
End:01/25/2024 09:15 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 219058
Start:01/25/2024 09:33 AM
End:01/25/2024 10:30 AM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219402
Start:01/25/2024 11:12 AM
End:01/25/2024 11:27 AM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219440
Start:01/25/2024 12:18 PM
End:01/25/2024 12:30 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
ManiFest #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219507
Start:01/25/2024 02:09 PM
End:01/25/2024 02:45 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----

Ticket # 219543

Start:01/25/2024 03:45 PM

End:01/25/2024 03:58 PM

Brownl.adan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 219386
Start:01/25/2024 09:48 AM
End:01/25/2024 10:23 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: Olympus North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27		0.0 lbs	$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219398
Start:01/25/2024 11:08 AM
End:01/25/2024 11:27 AM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27		0.0 lbs	$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Date	Type	Amount
	CASH	$0.24

Customer: Tap Rock Resources
Driver: Gary Johnson
Ownership, I hereby state that I am the lawful owner of the material described heron, and I have the right to sell same said material and for the payment received I convey said material to:
Oilfield Water Logistics, LLC

Print name_____

Customer Copy

----WEIGHT TICKET----
Ticket # 219331
Start:01/25/2024 09:18 AM
End:01/25/2024 09:14 AM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: Olympus North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27		0.0 lbs	$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219431
Start:01/25/2024 12:03 PM
End:01/25/2024 12:06 PM
By:owl.adan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Date	Type	Amount
	CASH	$0.24

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219503
Start:01/25/2024 02:33 PM
End:01/25/2024 02:47 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Date	Type	Amount
	CASH	$0.24

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 219544
Start:01/25/2024 03:45 PM
End:01/25/2024 04:23 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219510
Start:01/25/2024 02:46 PM
End:01/25/2024 02:55 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Mario Zuniga
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Manifest #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219461
Start:01/25/2024 12:56 PM
End:01/25/2024 12:59 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Mario Zuniga
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

----WEIGHT TICKET----
Ticket # 219429
Start:01/25/2024 12:11 PM
End:01/25/2024 12:01 PM
By:owl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Mario Zuniga
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 219370
Start:01/25/2024 10:11 AM
End:01/25/2024 10:15 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Mario Zuniga
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219401
Start:01/25/2024 11:11 AM
End:01/25/2024 11:17 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Mario Zuniga
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 219554
Start:01/25/2024 03:58 PM
End:01/25/2024 04:01 PM
By:owl.adan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Mario Zuniga
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 219552
Start:01/25/2024 03:55 PM
End:01/25/2024 04:02 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Morillo
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Manifest [illegible] A
Client Co[illegible] Man: Christian Combs
Rig Name & Number: N/A
UOM: CuYd
UOM Count: 20
PF Test Result: Pas
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 219515
Start:01/25/2024 02:58 PM
End:01/25/2024 03:05 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Morillo
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219473
Start:01/25/2024 01:17 PM
End:01/25/2024 01:22 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Morillo
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Data	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Page 1060 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 219433
Start:01/25/2024 12:17 PM
End:01/25/2024 12:14 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20
Hauler: ESS				
Driver: Eber Morillo				
Lease: Olympus North Pad				
Well: N/A				
AFE #: N/A				
County, State: LEA (NM)				
API #: N/A				
Client Company Man: Christian Combs				
Rig Name & Number: N/A				
Truck Type: Belly Dumps				
UOM: CuYd				
UOM Count: 20				
PF Test Result: Pass				
H2S Test: Pass				
H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Northern Delaware Basin LandFill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219389
Start:01/25/2024 10:45 AM
End:01/25/2024 11:21 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20
Hauler: ESS				
Driver: Eber Marillo				
Lease: Olympus North Pad				
Well: N/A				
AFE #: N/A				
County, State: LEA (NM)				
API #: N/A				
Client Company Man: Christian Combs				
Rig Name & Number: N/A				
Trucking Co Ticket #: N/A				
Truck Type: Belly Dumps				
UOM: CuYd				
UOM Count: 20				
PF Test Result: Pass				
H2S Test: Pass				
H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson
Ownership, I hereby state that I am the lawful owner of the material described heron, and I have the right to sell same said material and for the payment received I convey said material to:
Oilfield Water Logistics, LLC

Print name_____

Customer Copy

----WEIGHT TICKET----
Ticket # 219383
Start:01/25/2024 09:40 AM
End:01/25/2024 10:04 AM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20
Hauler: ESS				
Driver: Eber Morillo				
Lease: Olympus North Pad				
Well: N/A				
AFE #: N/A				
County, State: LEA (NM)				
API #: N/A				
Client Company Man: Christian Combs				
Rig Name & Number: N/A				
Truck Type: Belly Dumps				
UOM: CuYd				
UOM Count: 20				
PF Test Result: Pass				
H2S Test: Pass				
H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Page 1061 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

---- WEIGHT TICKET ----
Ticket # 219027
Start: 01/25/2024 08:38 AM
End: 01/25/2024 09:05 AM
By: cwl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: E. Morillo
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
JOM: Curd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219467
Start:01/25/2024 01:07 PM
End:01/25/2024 01:18 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20
Hauler: ESS				
Driver: Martin Davila				
Lease: Olympus North Pad				
Well: N/A				
AFE #: N/A				
County, State: LEA (NM)				
API #: N/A				
Client Company Man: Christian Combs				
Rig Name & Number: N/A				
Truck Type: Belly Dumps				
UOM: CuYd				
UOM Count: 20				
PF Test Result: Pass				
H2S Test: Pass				
H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 219428
Start:01/25/2024 11:39 AM
End:01/25/2024 12:02 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20
Hauler: ESS				
Driver: Martin Davila				
Lease: Olympus North Pad				
Well: N/A				
AFE #: N/A				
County, State: LEA (NM)				
API #: N/A				
Client Company Man: Christian Combs				
Rig Name & Number: N/A				
Truck Type: Belly Dumps				
UOM: CuYd				
UOM Count: 20				
PF Test Result: Pass				
H2S Test: Pass				
H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 219326
Start:01/25/2024 09:35 AM
End:01/25/2024 09:04 AM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20
Hauler: ESS				
Driver: Martin Davila				
Lease: Olympus North Pad				
Well: N/A				
AFE #: N/A				
County, State: LEA (NM)				
API #: N/A				
Client Company Man: Christian Combs				
Rig Name & Number: N/A				
Truck Type: Belly Dumps				
UOM: CuYd				
UOM Count: 20				
PF Test Result: Pass				
H2S Test: Pass				
H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 219350
Start:01/25/2024 09:16 AM
End:01/25/2024 10:0 AM
By:cwl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EES
Driver: Martin Davila
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 219387
Start:01/25/2024 10:41 AM
End:01/25/2024 11:0 AM
By:cwl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EES
Driver: Martin Davila
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 219513
Start:01/25/2024 02:35 PM
End:01/25/2024 03:04 PM
By:cwl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EES
Driver: Martin Davila
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

---WEIGHT TICKET---

Ticket # 219555

Start:01/25/2024 03:18 PM

End:01/25/2024 04:30 PM

By:owl.annaly

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Martin Davila
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dump
UOM: Cuyd
UOM Count: 20
PE Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
	1	0	1	$0.00	$0.00
Paint Filter - PASS				
	1	0	1	$0.00	$0.00
NORM - PASS				
	1	0	1	$0.00	$0.00
Additional Photos				
	1	0	1	$0.00	$0.00
	24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ---> $-0.00
TOTAL ----> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 219558
Start:01/25/2024 04:12 PM
End:01/25/2024 04:28 PM
By:owl.annaly

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Luis Quintana
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 219517
Start:01/25/2024 03:12 PM
End:01/25/2024 03:11 PM
By:owl.annaly

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Luis Quintana
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 219479
Start:01/25/2024 01:31 PM
End:01/25/2024 01:38 PM
By:owl.amy

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Luis Quintana
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----

Ticket # 219439

Start:01/25/2024 12:18 PM

End:01/25/2024 12:22 PM

By:owl.annaly

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Luis Quintana
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Dard
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
	1	0	1	$0.00	$0.00
Paint Filter - PASS				
	1	0	1	$0.00	$0.00
NORM - PASS				
	1	0	1	$0.00	$0.00
Additional Photos				
	1	0	1	$0.00	$0.00
	24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----

Ticket # 219403

Start:01/25/2024 11:14 AM

End:01/25/2024 11:22 AM

By:owl.amy

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Luis Quintana
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Dard
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
	1	0	1	$0.00	$0.00
Paint Filter - PASS				
	1	0	1	$0.00	$0.00
NORM - PASS				
	1	0	1	$0.00	$0.00
Additional Photos				
	1	0	1	$0.00	$0.00
	24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----

Ticket # 219374

Start:01/25/2024 10:16 AM

End:01/25/2024 10:22 AM

By:owl.amy

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Luis Quintana
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Dard
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
	1	0	1	$0.00	$0.00
Paint Filter - PASS				
	1	0	1	$0.00	$0.00
NORM - PASS				
	1	0	1	$0.00	$0.00
Additional Photos				
	1	0	1	$0.00	$0.00
	24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 219561
Start:01/25/2024 04:35 PM
End:01/25/2024 04:42 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 219528
Start:01/25/2024 03:24 PM
End:01/25/2024 03:30 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219491
Start:01/25/2024 02:05 PM
End:01/25/2024 02:11 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (
API #: N/A
Manifest #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219468
Start:01/25/2024 01:08 PM
End:01/25/2024 01:25 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219434
Start:01/25/2024 12:07 PM
End:01/25/2024 12:10 PM
By:owl.adan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
01/25/2024	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 219399
Start:01/25/2024 11:38 AM
End:01/25/2024 11:2[illegible] AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219055
Start:01/25/2024 09:45 AM
End:01/25/2024 10:13 AM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: Olympus North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Vac Truck
UOM: BBL
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219030
Start:01/23/2024 09:18 AM
End:01/25/2024 09:12 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: Olympus North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219130
Start:01/24/2024 03:29 PM
End:01/24/2024 ~~05:29~~ PM 4:02PM
By:owl.jazmine

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: North Glympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Chridtian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219136
Start:01/24/2024 03:42 PM
End:01/24/2024 05:41 PM
By:owl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Edgar Leyva
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

No electity
time out
incorrect

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219487
Start:01/25/2024 01:50 PM
End:01/25/2024 02:06 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Edgar Leyva
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219450
Start:01/25/2024 12:39 PM
End:01/25/2024 12:49 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Edgar Leyva
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson
Ownership, I hereby state that I am the lawful owner of the material described heron, and I have the right to sell same said material and for the payment received I convey said material to:
Oilfield Water Logistics, LLC

Print name_____

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 219337
Start:01/25/2024 09:18 AM
End:01/25/2024 09:41 AM
By:owl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: BS
Driver: Edgar Leyva
Lease: Clymous North Pad
Well: N/A
County, State: LEA (NM)
Manifest #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources

Customer Copy

----WEIGHT TICKET----
Ticket # 219379
Start:01/25/2024 10:26 AM
End:01/25/2024 10:44 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: BS
Driver: Edgar Leyva
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: 20yd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 219409
Start:01/25/2024 11:21 AM
End:01/25/2024 11:31 AM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: BS
Driver: Edgar Leyva
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Edgar Leyva
Rig Name & Number: N/A
Truck Type: Belly Dump
JOM: 20yd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219519
Start:01/25/2024 03:17 PM
End:01/25/2024 03:15 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Edgar Leyva
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Manifest #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: 3yrd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219563
Start:01/25/2024 04:18 PM
End:01/25/2024 04:13 PM
By:owl.aden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20		$0.20

Hauler: EBS
Driver: Edgar Leyva
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: 3yrd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219451
Start:01/25/2024 12:41 PM
End:01/25/2024 12:54 PM
By:owl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: Olympus North Pad
Well: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219503
Start:01/25/2024 04:41 PM
End:01/25/2024 04:45 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man:
Rig Name & Number:
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219421
Start:01/25/2024 11:52 AM
End:01/25/2024 11:57 AM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson
Ownership, I hereby state that I am the lawful owner of the material described heron, and I have the right to sell same said material and for the payment received I convey said material to:
Oilfield Water Logistics, LLC

Print name_____

Received by OCD: 9/2/2025 5:39:42 PM

----- WEIGHT TICKET -----

Ticket # 219369

Start:31-JS/2024 10:10 AM

End:01/35/2024 10:15 AM

Dynamically

GROSS	TARE	NET	RICE	AMOUNT
Contaminated Soil				
20	0	20	10.01	$0.20

Haulers ESS

Driver: Dara Nunez

Lease: Dynamic North Sac

Well: N/A

API #: N/A

County, State: Lea, NM

Client: ---

Rig Name & Number: N/A

Trucking Co: ---

Truck Type: Belly Dumps

Truck #: ---

JOM: Yard

JOM Ourt: 20

TF Test Resul: Pass

PF Test Pass

H2S Testing - PASS

1	C	1	10.00	$0.00

Paint Filter - PASS

1	C	1	10.00	$0.00

NORM - PASS

1	C	1	10.00	$0.00

Additional Photos

1	C	1	10.00	$0.00

24	C.C Ibs	10.01	$0.20

SUBTOTAL ---> $0.20

TAX ---> $0.01

ROUNDING ---> $-0.00

TOTAL ---> $0.21

Customer: Tap Rock Resources

Driver: Gary Johnson

Customer Copy

----- WEIGHT TICKET -----

Ticket # 219369

Start:31-JS/2024 09:30 AM

End:01/35/2024 09:35 AM

Dynamically

GROSS	TARE	NET	RICE	AMOUNT
Contaminated Soil				
20	0	20	10.01	$0.20

Haulers E.

Driver: Sa

Lease: Dynamic ---

Well: N/A

API #: N/A

County, State: Lea, NM

Client: ---

Rig Name

Trucking A

Truck Type: E

JOM: Yard

JOM Ourt: 20

TF Test Resul:

PF Test Pass

H2S Testing - PASS

1	C	1	10.00	$0.00

Paint Filter - PASS

1	C	1	10.00	$0.00

NORM - PASS

1	C	1	10.00	$0.00

Additional Photos

1	C	1	10.00	$0.00

24	C.C Ibs	10.01	$0.20

SUBTOTAL ---> $0.20

TAX ---> $0.01

ROUNDING ---> $-0.00

TOTAL ---> $0.21

Customer: Tap Rock Resources

Driver: Gary Johnson

Customer Copy

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 219567
Start:01/25/2024 04:12 PM
End:01/25/2024 04:32 PM
By:owl.adan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carmelo Melero
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219520
Start:01/25/2024 03:09 PM
End:01/25/2024 03:29 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carmelo Melero
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 219469
Start:01/25/2024 02:10 PM
End:01/25/2024 02:11 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carmelo Melero
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 219408
Start:01/25/2024 11:21 AM
End:01/25/2024 11:38 AM
By:cwl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carmelo Melero
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs	$0.01	$0.20	

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 219380
Start:01/25/2024 10:29 AM
End:01/25/2024 10:41 AM
By:cwl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: Carmelo Melero
Driver: Olympus North Pad
Lease: N/A
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs	$0.01	$0.20	

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 219324
Start:01/25/2024 08:31 AM
End:01/25/2024 08:55 AM
By:cwl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carmelo Melero
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs	$0.01	$0.20	

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

---WEIGHT TICKET---
Ticket # 219347
Start:01/25/2024 08:12 AM
End:01/25/2024 09:43 AM
By:owl.annaly

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carmelo Melero
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0		$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
29 West NM Hwy 128
Jal NM 88252

---WASTE TICKET---
Ticket # 219448
Start:01/25/2024 12:36 PM
End:01/25/2024 12:40 PM
By:owl.annaly

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carmelo Melero
Lease: Olympus North Pad
Well: N/A
AFE:
County, State: LEA (NM)
API:
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
REPRINT Ticket # 219168
Start:01/24/2024 04:50 PM
End:01/24/2024 09:47 PM
By:owl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler:
Driver: Adan Murillo
Lease: North Olympus Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Ourd
JOM Court: 20
PF Test Results: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01

Customer Copy

----WEIGHT TICKET----
Ticket # 219562
Start:01/25/2024 04:16 PM
End:01/25/2024 04:27 PM
By:owl.adan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Adan Murillo
Lease: Olympus North
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Ourd
JOM Court: 20
PF Test Results: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 219634
Start:01/25/2024 03:31 PM
End:01/25/2024 03:38 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Adan Murillo
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
JOM: Ourd
JOM Court: 20
PF Test Results: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 219497
Start:01/25/2024 02:13 PM
End:01/25/2024 02:27 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Adan Murillo
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Manifest #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

---WASTE TICKET----
Ticket # 219444
Start:01/25/2024 12:27 PM
End:01/25/2024 12:37 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Adan Murillo
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 219404
Start:01/25/2024 11:15 AM
End:01/25/2024 11:29 AM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Adan Murillo
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

----- MEIGHT TICKET -----
Ticket # 215041
Start:01/25/2024 08:13 AM
End:01/25/2024 09:41 AM
3y:cM.anneiy

QUOSS	TARE	NET	:RICE	AMOUNT
Contaminated Soil				
20	3	20	10.01	$0.20

Haulers: ESS
Driver: Adan Murillo
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Men: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	J	1	10.00	$0.00
Paint Filler - PASS				
1	J	1	10.00	$0.00
NORM - PASS				
1	J	1	10.00	$0.00
Additional Photos				
1	J	1	10.00	$0.00
24	C.O lbs		10.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
RCLVDING ---> $-0.00
TOTAL ---> $0.21

Customer Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----- MEIGHT TICKET -----
Ticket # 215041
Start:01/25/2024 08:13 AM
End:01/25/2024 09:41 AM
3y:cM.anneiy

QUOSS	TARE	NET	:RICE	AMOUNT
Contaminated Soil				
20	3	20	10.01	$0.20

Haulers: ESS
Driver: Adan Murillo
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Men: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	J	1	10.00	$0.00
Paint Filler - PASS				
1	J	1	10.00	$0.00
NORM - PASS				
1	J	1	10.00	$0.00
Additional Photos				
1	J	1	10.00	$0.00
24	C.O lbs		10.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
RCLVDING ---> $-0.00
TOTAL ---> $0.21

Customer Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

---WEIGHT TICKET---
Ticket # 219371
Start:01/25/2024 10:14 AM
End:01/25/2024 10:47 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12
Hauler: ESS				
Driver: Gamaliel Robles				
Lease: Olympus North Pad				
Well: N/A				
AFE #: N/A				
County, State: LEA (NM)				
API #: N/A				
Client Company Man: Christian Combs				
Rig Name & Number: N/A				
Trucking Co Ticket #: N/A				
Truck Type: Dump Truck				
UOM: CuYd				
UOM Count: 12				
PF Test Result: Pass				
H2S Test: Pass				
H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer Copy

---WEIGHT TICKET---
Ticket # 219340
Start:01/25/2024 09:13 AM
End:01/25/2024 09:38 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12
Hauler: ESS				
Driver: Gamaliel Robles				
Lease: Olympus North Pad				
Well: N/A				
AFE #: N/A				
County, State: LEA (NM)				
API #: N/A				
Client Company Man: Christian Combs				
Rig Name & Number: N/A				
Trucking Co Ticket #: N/A				
Truck Type: Dump Truck				
UOM: CuYd				
UOM Count: 12				
PF Test Result: Pass				
H2S Test: Pass				
H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

---WASTE TICKET---
Ticket # 219452
Start:01/25/2024 12:43 PM
End:01/25/2024 12:46 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12		$0.12
Hauler: ESS				
Driver: Gamaliel Robles				
Lease: Olympus North Pad				
Well: N/A				
AFE #: N/A				
County, State: LEA (NM)				
API #: N/A				
Client Company Man: Christian Combs				
Rig Name & Number: N/A				
Truck Type: Dump Truck				
UOM: CuYd				
UOM Count: 12				
PF Test Result: Pass				
H2S Test: Pass				
H2S Testing - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0		$0.00	$0.00
Additional Photos				
1		1	$0.00	$0.00
15	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Date	Type	Amount
	CASH	$0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219422
Start:01/25/2024 11:53 AM
End:01/25/2024 11:56 AM
By:owl.adan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12
Hauler: ESS				
Driver: Gamirel Robles				
Lease: Olympus North Pad				
Well: N/A				
AFE #: N/A				
County, State: LEA (NM)				
API #: N/A				
Client Company Man: Christian Combs				
Rig Name & Number: N/A				
Trucking Co Ticket #: N/A				
Truck Type: Dump Truck				
UOM: CuYd				
UOM Count: 12				
PF Test Result: Pass				
H2S Test: Pass				
H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Date	Type	Amount
	CASH	$0.13

Customer: Tap Rock Resources
Driver: Gary Johnson
Ownership, I hereby state that I am the lawful owner of the material described heron, and I have the right to sell same said material and for the payment received I convey said material to:
Oilfield Water Logistics, LLC

Print name_____

Customer Copy

----WEIGHT TICKET----
Ticket # 219478
Start:01/25/2024 01:10 PM
End:01/25/2024 01:37 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	10.01	$0.12
Hauler: ESS				
Driver: Gamaliel Robles				
Lease: Olympus North Pad				
Well: N/A				
AFE #: N/A				
County, State: LEA (NM)				
API #: N/A				
Client Company Man: Christian Combs				
Rig Name & Number: N/A				
Truck Type: Dump Truck				
UOM: CuYd				
UOM Count: 12				
PF Test Result: Pass				
H2S Test: Pass				
H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filter - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00
16	0.0 lbs		10.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer Copy

----WEIGHT TICKET----
Ticket # 219501
Start:01/25/2024 02:10 PM
End:01/25/2024 02:33 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	10.01	$0.12
Hauler: ESS				
Driver: Gamaliel Robles				
Lease: Olympus North Pad				
Well: N/A				
AFE #: N/A				
County, State: LEA (NM)				
API #: N/A				
Client Company Man: Christian Combs				
Rig Name & Number: N/A				
Truck Type: Dump Truck				
UOM: CuYd				
UOM Count: 12				
PF Test Result: Pass				
H2S Test: Pass				
H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filter - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00
16	0.0 lbs		10.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

----WEIGHT TICKET----

Ticket # 219508

Start:01/25/2024 04:12 PM

End:01/25/2024 04:23 PM

By:[illegible]

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Gamaliel Robles
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truk
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----

Ticket # 219531

Start:01/25/2024 03:18 PM

End:01/25/2024 03:33 PM

By:[illegible]

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Gamaliel Robles
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219573
Start:01/25/2024 04:20 PM
End:01/25/2024 04:29 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Alfonso Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219522
Start:01/25/2024 03:11 PM
End:01/25/2024 03:28 PM
By:owl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Alfonso Terrazas
Lease: Olympus North Pad
Well: N/A
County, State: LEA (NM)
Client Company Man: Christian Combs
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

ustomer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219498
Start:01/25/2024 02:24 PM
End:01/25/2024 02:30 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Alfonso Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

---WASTE TICKET----
Ticket # 219454
Start:01/25/2024 12:45 PM
End:01/25/2024 12:52 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Alfonso Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Rep: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

---WEIGHT TICKET---
Ticket # 219416
Start:01/25/2024 11:38 AM
End:01/25/2024 11:43 AM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Alfonso Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Rep: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

---WEIGHT TICKET---
Ticket # 219382
Start:01/25/2024 10:31 AM
End:01/25/2024 10:56 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Alfonso Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Rep: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219573
Start:01/25/2024 04:20 PM
End:01/25/2024 04:29 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Alfonso Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219522
Start:01/25/2024 03:11 PM
End:01/25/2024 03:28 PM
By:owl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Alfonso Terrazas
Lease: Olympus North Pad
Well: N/A
County, State: LEA (NM)
Client Company Man: Christian Combs
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

ustomer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219498
Start:01/25/2024 02:24 PM
End:01/25/2024 02:30 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Alfonso Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Page 1087 of 1517

----WEIGHT TICKET----
Ticket # 219349
Start:07/25/2024 08:16 AM
End:07/25/2024 09:56 AM
By:CM].anne]y

GROSS	TARE	NET	:RICE	AMOUNT
Contaminated Soil				
20	0	20	10.01	$0.20

Haulers ESS
Drivers A.Tranco Jarrazes
Lease: Olympus N Cr Fac
Wells: N/A
API #: N/A
County, State, LEA (NM)
Client Company Men: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Surd
JOM Count: 20
If Test Result: Fas:
H2S Test: Pass

H2S Testing - PASS	1	0	1	10.00	$0.00
Paint Filter - PASS	1	0	1	10.00	$0.00
NORM - PASS	1	0	1	10.00	$0.00
Additional Photos	1	0	1	10.00	$0.00
24		C.Y lbs	10.01		$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
RCUrDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 219349
Start:07/25/2024 08:16 AM
End:07/25/2024 09:56 AM
By:CM].anne]y

GROSS	TARE	NET	:RICE	AMOUNT
Contaminated Soil				
20	0	20	10.01	$0.20

Haulers ESS
Drivers A.Tranco Jarrazes
Lease: Olympus N Cr Fac
Wells: N/A
API #: N/A
County, State, LEA (NM)
Client Company Men: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Surd
JOM Count: 20
If Test Result: Fas:
H2S Test: Pass

H2S Testing - PASS	1	0	1	10.00	$0.00
Paint Filter - PASS	1	0	1	10.00	$0.00
NORM - PASS	1	0	1	10.00	$0.00
Additional Photos	1	0	1	10.00	$0.00
24		C.Y lbs	10.01		$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
RCUrDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

------WEIGHT TICKET------
Ticket # 220007
Start:01/23/2024 04:39 PM
End:01/26/2024 04:50 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carmelo Melero
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219905
Start:01/26/2024 01:54 PM
End:01/26/2024 02:05 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carmelo Melero
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219875
Start:01/26/2024 01:05 PM
End:01/26/2024 01:07 PM
By:owl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carmelo Melero
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
01/26/2024	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219814
Start:01/26/2024 11:28 AM
End:01/26/2024 11:39 AM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carmelo Melero
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219748
Start:01/26/2024 09:37 AM
End:01/26/2024 09:44 AM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carmelo Melero
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219722
Start:01/26/2024 08:58 AM
End:01/26/2024 09:00 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carmelo Melero
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219773
Start:01/26/2024 10:25 AM
End:01/26/2024 10:34 AM
By:owl.annaly

	GROSS	TARE	NET	PRICE	AMOUNT
ontaminated Soil					
	20	0	20	$0.01	$0.20

lauler: ESS
river: Carmelo Melero
ease: Olympus North Pad
ell: N/A
FE #: N/A
ounty, State: LEA (NM)
PI #: N/A
lient Company Man: Christian Combs
ig Name & Number: N/A
ruck Type: Belly Dumps
OM: CuYd
OM Count: 20
= Test Result: Pass
2S Test: Pass

2S Testing - PASS				
1	0	1	$0.00	$0.00
int Filter - PASS				
1	0	1	$0.00	$0.00
RM - PASS				
1	0	1	$0.00	$0.00
ditional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

tomer: Tap Rock Resources
ver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219842
Start:01/26/2024 12:18 PM
End:01/26/2024 12:30 PM
By:owl.annaly

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carmelo Melero
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219933
Start:01/26/2024 02:53 PM
End:01/26/2024 02:59 PM
By:owl.annaly

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carmelo Melero
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson
Ownership, I hereby state that I am the lawful owner of the material described heron, and I have the right to sell same said material and for the payment received I convey said material to:
Oilfield Water Logistics, LLC

Print name_____

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219967
Start:01/26/2024 03:43 PM
End:01/26/2024 04:01 PM
By:owl.jayden

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carmelo Melero
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219728
Start:01/26/2024 09:10 AM
End:01/26/2024 09:17 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Martin Davila
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219752
Start:01/26/2024 09:44 AM
End:01/26/2024 09:51 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Martin Davila
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219780
Start:01/26/2024 10:32 AM
End:01/26/2024 10:43 AM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Martin Davila
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dump
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

----WEIGHT TICKET-----
Ticket # 220017
Start:01/26/2024 04:53 PM
End:01/26/2024 04:58 PM
By:owl.adan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	12	0	12	$0.01	$0.12
Hauler: ESS					
Driver: Arstolfo Carrasco					
Lease: Olympus North Pac					
Well: N/A					
AFE #: N/A					
County, State: LEA (NM)					
API #: N/A					
Client Company Man: Christian Combs					
Rig Name & Number: N/A					
Trucking Co Ticket #: N/A					
Truck Type: Dump Truck					
UOM: CuYd					
UOM Count: 12					
PF Test Result: Pass					
H2S Test: Pass					
H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00
	16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219985
Start:01/26/2024 04:10 PM
End:01/26/2024 04:12 PM
By:owl.adan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	12	0	12	$0.01	$0.12
Hauler: ESS					
Driver: Arstolfo Carrasco					
Lease: Olympus North Pad					
Well: N/A					
AFE #: N/A					
County, State: LEA (NM)					
API #: N/A					
Client Company Man: Christian Combs					
Rig Name & Number: N/A					
Trucking Co Ticket #: N/A					
Truck Type: Dump Truck					
UOM: CuYd					
UOM Count: 12					
PF Test Result: Pass					
H2S Test: Pass					
H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00
	16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Date	Type	Amount
01/26/2024	CASH	$0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219928
Start:01/26/2024 02:43 PM
End:01/26/2024 02:47 PM
By:owl.jayden

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20
Hauler: ESS					
Driver: Antoyo Carrasco					
Lease: Olympus North Pad					
Well: N/A					
AFE #: N/A					
County, State: LEA (NM)					
API #: N/A					
Client Company Man: Christian Combs					
Rig Name & Number: N/A					
Trucking Co Ticket #: N/A					
Truck Type: Belly Dumps					
UOM: CuYd					
UOM Count: 20					
PF Test Result: Pass					
H2S Test: Pass					
H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00
	24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson
Ownership, I hereby state that I am the lawful owner of the material described heron, and I have the right to sell same said material and for the payment received I convey said material to:
Oilfield Water Logistics, LLC

Print name

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

----WEIGHT TICKET----
Ticket # 219873
Start:01/25/2024 01:12 PM
End:01/26/2024 01:10 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Antoyo Carrasco
Lease: Olympus North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 219955
Start:01/25/2024 03:25 PM
End:01/26/2024 03:37 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Antoyo Carrasco
Lease: Olympus North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219903
Start:01/26/2024 01:53 PM
End:01/26/2024 02:00 PM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Antoyo Carrasco
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219844
Start:01/26/2024 12:20 PM
End:01/26/2024 12:31 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Arstolfo Carrasco
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Date	Type	Amount
	CASH	$0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219817
Start:01/26/2024 11:33 AM
End:01/26/2024 11:38 AM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Arstolfo Carrasco
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Date	Type	Amount
	CASH	$0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219789
Start:01/26/2024 10:51 AM
End:01/26/2024 10:57 AM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Arstolfo Carrasco
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Date	Type	Amount
	CASH	$0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219766
Start:01/26/2024 10:14 AM
End:01/26/2024 10:21 AM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Arstolfo Carrasco
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Date	Type	Amount
	CASH	$0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219751
Start:01/26/2024 09:40 AM
End:01/26/2024 09:43 AM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Arstolfo Carrasco
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N?A
Client Company Man: Christain Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Date	Type	Amount
	CASH	$0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219724
Start:01/26/2024 09:02 AM
End:01/26/2024 09:13 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Artolfo Carrasco
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Date	Type	Amount
	CASH	$0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220022
Start:01/25/2024 05:12 PM
End:01/26/2024 05:13 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Mario Zuniga
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

-----WEIGHT TICKET-----
Ticket # 219986
Start:01/25/2024 04:13 PM
End:01/26/2024 04:31 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Mario Zuniga
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219922
Start:01/26/2024 02:29 PM
End:01/26/2024 02:43 PM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Mario Zuniga
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson
Ownership, I hereby state that I am the lawful owner of the material described heron, and I have the right to sell same said material and for the payment received I convey said material to:
Dilfield Water Logistics, LLC

Print name

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 219948
Start:01/26/2024 03:15 PM
End:01/26/2024 03:3[illegible] PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Mario Zuniga
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson
Ownership, I hereby state that I am the lawful owner of the material described heron, and I have the right to sell same said material and for the payment received I convey said material to:
Oilfield Water Logistics, LLC

Print name

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219888
Start:01/26/2024 01:23 PM
End:01/26/2024 01:53 PM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Mario Zuniga
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson
Ownership, I hereby state that I am the lawful owner of the material described heron, and I have the right to sell same said material and for the payment received I convey said material to:
Oilfield Water Logistics, LLC

Print name

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219858
Start:01/26/2024 12:39 PM
End:01/26/2024 12:46 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Mario Zuniga
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219829
Start:01/26/2024 11:50 AM
End:01/26/2024 12:01 PM
By:owl,jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Mario Zuniga
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219746
Start:01/26/2024 09:35 AM
End:01/26/2024 09:40 AM
By:owl,annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Mario Zuniga
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219772
Start:01/26/2024 10:23 AM
End:01/26/2024 10:30 AM
By:owl,jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Mario Zuniga
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Page 1100 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219800
Start:01/26/2024 11:08 AM
End:01/26/2024 11:19 AM
By:owl.jayden

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Mario Zuniga
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220624
Start:01/25/2024 05:13 PM
End:01/26/2024 05:05 PM
By:owl.adan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Luis Quintana
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
	1	0	1	$0.00	$0.00
Paint Filter - PASS				
	1	0	1	$0.00	$0.00
NORM - PASS				
	1	0	1	$0.00	$0.00
Additional Photos				
	1	0	1	$0.00	$0.00
	24	0.0 lbs	$0.01	$0.20	

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219991
Start:01/25/2024 04:18 PM
End:01/26/2024 04:21 PM
By:owl.adan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Luis Quintana
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
	1	0	1	$0.00	$0.00
Paint Filter - PASS				
	1	0	1	$0.00	$0.00
NORM - PASS				
	1	0	1	$0.00	$0.00
Additional Photos				
	1	0	1	$0.00	$0.00
	24	0.0 lbs	$0.01	$0.20	

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 219950
Start:01/25/2024 03:19 PM
End:01/26/2024 03:22 PM
By:owl.annaly

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Luis Quintana
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
	1	0	1	$0.00	$0.00
Paint Filter - PASS				
	1	0	1	$0.00	$0.00
NORM - PASS				
	1		1	$0.00	$0.00
Additional Photos				
	1	0	1	$0.00	$0.00
	24	0.0 lbs	$0.01	$0.20	

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219926
Start:01/26/2024 02:40 PM
End:01/26/2024 02:46 PM
By:owl.jayden

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Luis Quintana
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00
	24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson
Ownership, I hereby state that I am the lawful owner of the material described heron, and I have the right to sell same said material and for the payment received I convey said material to:
Oilfield Water Logistics, LLC

Print name

Customer Copy

Northern Delaware Basin LandFill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219860
Start:01/26/2024 12:42 PM
End:01/26/2024 12:47 PM
By:owl.annaly

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Luis Quintana
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00
	24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219832
Start:01/26/2024 12:00 PM
End:01/26/2024 12:10 PM
By:owl.jayden

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Luis Quintana
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00
	24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219890
Start:01/26/2024 01:27 PM
End:01/26/2024 01:29 PM
By:owl.erika

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Luis Quintana
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
01/26/2024	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219798
Start:01/26/2024 11:05 AM
End:01/26/2024 11:09 AM
By:owl.annaly

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Luis Quintana
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219769
Start:01/26/2024 10:20 AM
End:01/26/2024 10:27 AM
By:owl.annaly

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Luis Quintana
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
23		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219747
Start:01/26/2024 09:35 AM
End:01/26/2024 09:45 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Luis Quintana
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 220015
Start:01/26/2024 04:51 PM
End:01/26/2024 04:58 PM
By:owl.annaly

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20
Hauler: ESS					
Driver: Eber Morillo					
Lease: Olympus North Pad					
Well: N/A					
AFE #: N/A					
County, State: LEA (NM)					
API #: N/A					
Client Company Man: Christian Combs					
Rig Name & Number: N/A					
Truck Type: Belly Dumps					
UOM: CuYd					
UOM Count: 20					
PF Test Result: Pass					
H2S Test: Pass					
H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00
	24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219980
Start:01/26/2024 04:03 PM
End:01/26/2024 04:05 PM
By:owl.adan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20
Hauler: ESS					
Driver: Eber Murillo					
Lease: Olympus North Pad					
Well: N/A					
AFE #: N/A					
County, State: LEA (NM)					
API #: N/A					
Client Company Man: Christian Combs					
Rig Name & Number: N/A					
Trucking Co Ticket #: N/A					
Truck Type: Belly Dumps					
UOM: CuYd					
UOM Count: 20					
PF Test Result: Pass					
H2S Test: Pass					
H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00
	24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
01/26/2024	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

----WEIGHT TICKET----
Ticket # 219854
Start:01/26/2024 12:35 PM
End:01/26/2024 03:38 PM
By:owl.erika

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20
Hauler: ESS					
Driver: Eber Murillo					
Lease: Olympus North Pad					
Well: N/A					
AFE #: N/A					
County, State: LEA (NM)					
API #: N/A					
Client Company Man: Christian Combs					
Rig Name & Number: N/A					
Trucking Co Ticket #: N/A					
Truck Type: Belly Dumps					
UOM: CuYd					
UOM Count: 20					
PF Test Result: Pass					
H2S Test: Pass					
H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00
	24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219944
Start:01/26/2024 03:07 PM
End:01/26/2024 03:14 PM
By:owl.annaly

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Murillo
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	$0.00	$0.00
Paint Filter - PASS	1	0	1 $0.00	$0.00
NORM - PASS	1	0	1 $0.00	$0.00
Additional Photos	1	0	1 $0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219887
Start:01/26/2024 01:23 PM
End:01/26/2024 01:25 PM
By:owl.erika

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Murillo
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
01/26/2024	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219854
Start:01/26/2024 12:35 PM
End:01/26/2024 12:44 PM
By:owl.jayden

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Murillo
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219827
Start:01/26/2024 11:47 AM
End:01/26/2024 11:52 AM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Murillo
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

WASTE TICKET----
Ticket # 219797
Start:01/26/2024 11:04 AM
End:01/26/2024 11:08 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Murillo
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219770
Start:01/26/2024 10:20 AM
End:01/26/2024 10:28 AM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Murillo
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219740
Start:01/26/2024 09:26 AM
End:01/26/2024 09:30 AM
By:owl.erika

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Murillo
Lease: Olympus North Pad
Well: N/A
County, State: LEA (NM)
API #: N/a
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219757
Start:01/26/2024 09:53 AM
End:01/26/2024 10:00 AM
By:owl,erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Edgar Leyva
Lease: Olympus North Pad
Well: N/A
County, State: LEA (NM)
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: End Dump
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219734
Start:01/26/2024 09:17 AM
End:01/26/2024 09:22 AM
By:owl,amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Edgar Leyva
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

----WEIGHT TICKET----
Ticket # 220012
Start:01/26/2024 04:47 PM
End:01/26/2024 04:51 PM
By:owl,adan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Edgar Leyva
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin LandFill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219978
Start:01/26/2024 04:01 PM
End:01/26/2024 04:09 PM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Edgar Leyva
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin LandFill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219947
Start:01/26/2024 03:12 PM
End:01/26/2024 03:16 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Edgar Leyva
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin LandFill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219920
Start:01/26/2024 02:24 PM
End:01/26/2024 02:29 PM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Edgar Leyva
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Page 1111 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # [illegible]9921
Start:01/26/2[illegible] 02:26 PM
End:01/26/2024 [illegible] PM
By:owl [illegible]

GROSS	TARE	NET	[illegible]CE	AMOUNT
Contaminated Soil				
20	0	20	[illegible]	$0.20

Hauler: ESS
Driver: Eber Murillo
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219886
Start:01/26/2024 01:21 PM
End:01/26/2024 01:52 PM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Edgar Leyva
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson
Ownership, I hereby state that I am the lawful owner of the material described heron, and I have the right to sell same said material and for the payment received I convey said material to:
Oilfield Water Logistics, LLC

Print name

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219848
Start:01/26/2024 12:28 PM
End:01/26/2024 12:34 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Edgar Leyva
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219813
Start:01/26/2024 11:27 AM
End:01/26/2024 11:33 AM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Edgar Leyva
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

...

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219784
Start:01/26/2024 10:40 AM
End:01/26/2024 10:44 AM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Edgar Leyva
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

...

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 220010
Start:01/26/2024 04:45 PM
End:01/26/2024 04:56 PM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osualdo Quintana
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219977
Start:01/26/2024 03:59 PM
End:01/26/2024 04:08 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219940
Start:01/26/2024 03:03 PM
End:01/26/2024 03:07 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Chris[illegible] Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219919
Start:01/26/2024 02:21 PM
End:01/26/2024 02:30 PM
By:owl.jayden

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osualdo Quintana
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00
	24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219881
Start:01/26/2024 01:16 PM
End:01/26/2024 01:18 PM
By:owl.erika

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00
	24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
01/26/2024	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219949
Start:01/26/2024 12:30 PM
End:01/26/2024 12:35 PM
By:owl.jayden

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osualdo Quintana
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Chrisitian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00
	24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219819
Start:01/26/2024 11:34 AM
End:01/26/2024 11:49 AM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osualdo Quintana
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219793
Start:01/26/2024 10:58 AM
End:01/26/2024 11:03 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osualdo Quintana
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219759
Start:01/26/2024 09:57 AM
End:01/26/2024 10:03 AM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219738
Start:01/26/2024 09:22 AM
End:01/26/2024 09:27 AM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christain Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

----WEIGHT TICKET----
Ticket # 220000
Start:01/26/2024 04:09 PM
End:01/26/2024 04:41 PM
By:owl.adan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20		20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing				
1		1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1		1	$0.00	$0.00
24		lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219970
Start:01/26/2024 03:47 PM
End:01/26/2024 03:59 PM
By:owl.adan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1		1	$0.00	$0.00
Additional Ph				
1		1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219931
Start:01/26/2024 02:50 PM
End:01/26/2024 02:56 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson
Ownership, I hereby state that I am the lawful owner of the material described heron, and I have the right to sell same said material and for the payment received I convey said material to:
Oilfield Water Logistics, LLC

Print name_____

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219901
Start:01/26/2024 01:50 PM
End:01/26/2024 02:04 PM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20		20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: Olympus North Pad
Well: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: EOG Resources

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219872
Start:01/26/2024 01:02 PM
End:01/26/2024 01:04 PM
By:owl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
01/26/2024	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219837
Start:01/26/2024 12:09 PM
End:01/26/2024 12:25 PM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 219998
Start:01/26/2024 04:26 PM
End:01/26/2024 04:36 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Alfonso Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 219968
Start:01/26/2024 03:45 PM
End:01/26/2024 03:50 PM
By:owl.adan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Alfonso Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Northern Delaware Basin Land
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219930
Start:01/26/2024 02:49 PM
End:01/26/2024 02:54 PM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Alfonso Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson
Ownership, I hereby state that I am the lawful owner of the material described heron, and I have the right to sell same said material and for the payment received I convey said material to:
Oilfield Water Logistics, LLC

Print ____

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219902
Start:01/26/2024 01:51 PM
End:01/26/2024 02:06 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Alfonso Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

...

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219869
Start:01/26/2024 12:59 PM
End:01/26/2024 01:01 PM
By:owl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Alfonso Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
01/26/2024	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

...

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219838
Start:01/26/2024 12:12 PM
End:01/26/2024 12:25 PM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Alfonso Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219810
Start:01/26/2024 11:23
End:01/26/2024 11:28
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Alfonso Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219778
Start:01/26/2024 10:30 AM
End:01/26/2024 10:40 AM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Alfonso Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson
Ownership, I hereby state that I am the lawful owner of the material described heron, and I have the right to sell same said material and for the payment received I convey said material to:
Oilfield Water Logistics, LLC

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219749
Start:01/26/2024 09:38 AM
End:01/26/2024 09:46 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Alfonso Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

...

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219723
Start:01/26/2024 09:00 AM
End:01/26/2024 09:04 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Alfonso Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

...

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 220002
Start:01/26/2024 04:31 PM
End:01/26/2024 04:39 PM
By:owl.adan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Edd[illegible] isi
Lease: Olympu[illegible]h Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Fail
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Custom[illegible] Resources
Drive[illegible] on

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219822
Start:01/26/2024 11:40 AM
End:01/26/2024 11:48 AM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eddie Parisi
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219794
Start:01/26/2024 11:01 AM
End:01/26/2024 11:05 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eddie P
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219851
Start:01/26/2024 12:33 PM
End:01/26/2024 12:39 PM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eddie Parsi
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson
Ownership, I hereby state that I am the lawful owner of the material described heron, and I have the right to sell same said material and for the payment received I convey said material to:
Oilfield Water Logistics, LLC

*Print name_____

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219879
Start:01/26/2024 01:12 PM
End:01/26/2024 01:15 PM
By:owl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eddie Parisi
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
01/26/2024	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219913
Start:01/26/2024 02:11 PM
End:01/26/2024 02:18 PM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eddie Parisi
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219932
Start:01/26/2024 02:51 PM
End:01/26/2024 02:57 PM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eddie Parisi
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson
Ownership, I hereby state that I am the lawful owner of the material described heron, and I have the right to sell same said material and for the payment received I convey said material to:
Oilfield Water Logistics, LLC

Print name_____

Sign name_____

powered by WeighPay.com

Customer Copy

----WEIGHT TICKET----
Ticket # 219932
Start:01/26/2024 02:51 PM
End:01/26/2024 02:57 PM
By:owl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	10.01	$0.20

Hauler: ESS
Driver: Eddie Parisi
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filter - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00
24	0.0 lbs		10.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 220006
Start:01/25/2024 04:[illegible]4 PM
End:01/26/2024 04:4[illegible] PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	10.01	$0.23
Hauler: ESS				
Driver: Andres Gonzalez				
Lease: Olympus North Pac				
Well: N/A				
AFE #: N/A				
County, State: LEA (NM)				
API #: N/A				
Client Company Man: Christian Combs				
Rig Name & Number: N/A				
Trucking Co Ticket #: N/A				
Truck Type: Belly Dumps				
UOM: CuYd				
UOM Count: 23				
PF Test Result: Pass				
H2S Test: Pass				
H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filter - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00
27	0.0 lbs		10.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Customer Co[illegible]

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WAS[illegible]----
Ticket [illegible]
Start:01/2[illegible] PM
End:01/26/[illegible] PM
By:owl

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23
Hauler: ESS				
Driver: Andres Gonzalez				
Lease: Olympus North Pad				
Well: N/A				
AFE #: N/A				
County, Stat[illegible] (NM)				
API #: N/A				
Client Comp[illegible]ian Combs				
Rig Name & [illegible] N/A				
Trucking Co [illegible]: N/A				
Truck Type: Belly Dumps				
UOM: CuYd				
UOM Count: 20				
PF Test Result: Pass				
H2S Test: Pass				
H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Date	Type	Amount
	CASH	$0.24

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219937
Start:01/26/2024 02:58 PM
End:01/26/2024 03:01 PM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23
Hauler: ESS				
Driver: Andres Gonzalez				
Lease: Olympus North Pad				
Well: N/A				
AFE #: N/A				
County, State: LEA (NM)				
API #: N/A				
Client Company Man: Christian Combs				
Rig Name & Number: N/A				
Trucking Co Ticket #: N/A				
Truck Type: Belly Dumps				
UOM: CuYd				
UOM Count: 23				
PF Test Result: Pass				
H2S Test: Pass				
H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Date	Type	Amount
	CASH	$0.24

Customer: Tap Rock Resources
Driver: Gary Johnson

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219915
Start:01/26/2024 02:14 PM
End:01/26/2024 02:21 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Date	Type	Amount
	CASH	$0.24

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219877
Start:01/26/2024 01:08 PM
End:01/26/2024 01:10 PM
By:owl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Date	Type	Amount
01/26/2024	CASH	$0.24

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219840
Start:01/26/2024 12:14 PM
End:01/26/2024 12:24 PM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Date	Type	Amount
	CASH	$0.24

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219811
Start:01/26/2024 11:24 AM
End:01/26/2024 11:35 AM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Andres Gonzalez
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219781
Start:01/26/2024 10:35 AM
End:01/26/2024 10:48 AM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Date	Type	Amount
	CASH	$0.24

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219731
Start:01/26/2024 09:12 AM
End:01/26/2024 09:21 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Date	Type	Amount
	CASH	$0.24

Customer: Tap Rock Resources
Driver: Gary Johnson

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219755
Start:01/26/2024 09:50 AM
End:01/26/2024 09:54 AM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
23	0	23	$0.01	$0.23

Hauler: ESS
Driver: Andres Gonzalez
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 23
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
27	0.0 lbs		$0.01	$0.23

SUBTOTAL ---> $0.23
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.24

Date	Type	Amount
	CASH	$0.24

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219738
Start:01/26/2024 09:24 AM
End:01/26/2024 09:35 AM
By:owl.amy

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20
H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00
	24	0.0 lbs		$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219761
Start:01/26/2024 10:00 AM
End:01/26/2024 10:02 AM
By:owl.annaly

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20
H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00
	24	0.0 lbs		$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219795
Start:01/26/2024 11:02 AM
End:01/26/2024 11:09 AM
By:owl.annaly

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20
H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00
	24	0.0 lbs		$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219821
Start:01/26/2024 11:37 AM
End:01/26/2024 11:44 AM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219855
Start:01/26/2024 12:36 PM
End:01/26/2024 12:42 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson
Ownership, I hereby state that I am the lawful owner of the material described heron, and I have the right to sell same said material and for the payment received I convey said material to:
Oilfield Water Logistics, LLC

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219885
Start:01/26/2024 01:20 PM
End:01/26/2024 01:22 PM
By:owl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
01/26/2024	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219917
Start:01/26/2024 02:18 PM
End:01/26/2024 02:25 PM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219939
Start:01/26/2024 03:01 PM
End:01/26/2024 03:13 PM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219975
Start:01/26/2024 03:54 PM
End:01/26/2024 03:57 PM
By:owl.adan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220009
Start:01/25/2024 04:42 PM
End:01/25/2024 04:58 PM
By:cwl.jaycer

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terraias
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219753
Start:01/26/2024 09:48 AM
End:01/26/2024 09:52 AM
By:owl.amy

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Adan Morillo
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

...

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219727
Start:01/26/2024 09:07 AM
End:01/26/2024 09:19 AM
By:owl.amy

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Adan Morillo
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

...

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 219957
Start:01/26/2024 03:17 PM
End:01/26/2024 03:32 PM
By:owl.erika

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00
	24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 219993
Start:01/26/2024 04:20 PM
End:01/26/2024 04:23 PM
By:owl.adan

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00
	24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Northern Delaware Basin LandFill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219929
Start:01/26/2024 02:46 PM
End:01/26/2024 02:49 PM
By:owl.jayden

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS	1	0	1	$0.00	$0.00
Paint Filter - PASS	1	0	1	$0.00	$0.00
NORM - PASS	1	0	1	$0.00	$0.00
Additional Photos	1	0	1	$0.00	$0.00
	24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson
Ownership, I hereby state that I am the lawful owner of the material described heron, and I have the right to sell same said material and for the payment received I convey said material to:
Oilfield Water Logistics, LLC

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219839
Start:01/26/2024 12:13 PM
End:01/26/2024 12:19 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219897
Start:01/26/2024 01:39 PM
End:01/26/2024 01:51 PM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson
Ownership, I hereby state that I am the lawful owner of the material described heron, and I have the right to sell same said material and for the payment received I convey said material to:
Oilfield Water Logistics, LLC

Print name

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219867
Start:01/26/2024 12:55 PM
End:01/26/2024 12:58 PM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219737
Start:01/26/2024 09:23 AM
End:01/26/2024 09:34 AM
By:owl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: Olympus North Pad
Well: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219768
Start:01/26/2024 10:17 AM
End:01/26/2024 10:20 AM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219804
Start:01/26/2024 11:14 AM
End:01/26/2024 11:20 AM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20		20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Page 1138 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219744
09:21 AM

				AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christia
Rig Name & Number: N/A
Co Ticket #: N/A
Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
...G ---> $-0.00
...TAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219776
Start:01/26/2024 10:28 AM
End:01/26/2024 10:37 AM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 219806
Start:01/26/2024 11:17 AM
End:01/26/2024 11:31 AM
By:owl.jayden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220255
Start:01/27/2024 10:17 AM
End:01/27/2024 10:23 AM
By:owl.erika

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Mario Zuniga
Lease: Clymous North Pac
Well: N/A
County, State: LEA (NM)
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cyrd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Jag Rock Resources

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220234
Start:01/27/2024 08:41 AM
End:01/27/2024 09:45 AM
By:owl.nesiah

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Mario Zuniga
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: Cyrd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220201
Start:01/27/2024 08:38 AM
End:01/27/2024 08:43 AM
By:owl.amy

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Mario Zuniga
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cyrd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220382
Start:01/27/2024 01:49 PM
End:01/27/2024 01:58 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$10.01	$0.20

Hauler: ESS
Driver: Mario Zuniga
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Surd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

-----WEIGHT TICKET-----
Ticket # 220356
Start:01/27/2024 01:18 PM
End:01/27/2024 01:21 PM
By:owl.nesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Mario Zuniga
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
JOM: Surd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220316
Start:01/27/2024 11:57 AM
End:01/27/2024 12:12 PM
By:owl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Mario Zuniga
Lease: Clymous North Pad
Well: N/A
County, State: LEA (NM)
Client Company Man: Christian Combs
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Surd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Page 1141 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220288
Start:01/27/2024 11:11 AM
End:01/27/2024 11:13 AM
By:owl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Mario Zuniga
Lease: Clymous North Pac
Well: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
JOM: Surd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

-----WEIGHT TICKET-----
Ticket # 220408
Start:01/27/2024 02:37 PM
End:01/27/2024 02:50 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Mario Zuniga
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Surd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220439
Start:01/27/2024 03:10 PM
End:01/27/2024 03:33 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Mario Zuniga
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Surd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

-----WEIGHT TICKET-----
Ticket # 220332
Start:01/27/2024 12:26 PM
End:01/27/2024 12:38 PM
By:owl.nesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Edgar Leyva
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
JOM: Ourd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220295
Start:01/27/2024 11:11 AM
End:01/27/2024 11:23 AM
By:owl.nesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Edgar Leyva
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
JOM: Ourd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220270
Start:01/27/2024 10:42 AM
End:01/27/2024 10:48 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Edgar Leyva
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Ourd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220248
Start:01/27/2024 09:35 AM
End:01/27/2024 10:00 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220219
Start:01/27/2024 09:15 AM
End:01/27/2024 09:20 AM
By:owl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Edgar Leyva
Lease: Clymous North Pac
Well: N/A
County, State: LEA (NM)
Client Company Man: Christian Combs
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24		0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220342
Start:01/27/2024 12:46 PM
End:01/27/2024 12:51 PM
By:owl.nesiah

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Jr Reyes
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
JOM: Ourd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220305
Start:01/27/2024 11:34 AM
End:01/27/2024 11:43 AM
By:owl.nesiah

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Jr Reyes
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
JOM: Ourd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220278
Start:01/27/2024 10:16 AM
End:01/27/2024 10:56 AM
By:owl.nesiah

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Jr Reyes
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Rig Name & Number: Christian Combs
Truck Type: Belly Dumps
JOM: Ourd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

----WEIGHT TICKET----
Ticket # 220251
Start:01/27/2024 10:04 AM
End:01/27/2024 10:11 AM
By:owl.nesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: JR Reyes
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

----WEIGHT TICKET----
Ticket # 220229
Start:01/27/2024 09:02 AM
End:01/27/2024 09:07 AM
By:owl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: JR Reyes
Lease: Clymous North Pad
Well: N/A
County, State: LEA (NM)
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: End Dump
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources

----WEIGHT TICKET----
Ticket # 220198
Start:01/27/2024 08:11 AM
End:01/27/2024 08:38 AM
By:owl.nesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: JR Reyes
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

-----WEIGHT TICKET-----
Ticket # 220436
Start:01/27/2024 03:35 PM
End:01/27/2024 03:31 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Andres Gonzalez
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Cuyd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

-----WEIGHT TICKET-----
Ticket # 220069
Start:01/27/2024 01:29 PM
End:01/27/2024 01:45 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Andres Gonzalez
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
JOM: Cuyd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220098
Start:01/27/2024 02:35 PM
End:01/27/2024 02:43 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Andres Gonzalez
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Cuyd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220337
Start:01/27/2024 12:36 PM
End:01/27/2024 12:40 PM
By:owl.nesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Andres Gonzalez
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
JOM: Ouyd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

-----WEIGHT TICKET-----
Ticket # 220303
Start:01/27/2024 11:30 AM
End:01/27/2024 11:37 AM
By:owl.nesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Andres Gonzalez
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
JOM: Ouyd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220276
Start:01/27/2024 10:34 AM
End:01/27/2024 10:58 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Andres Gonzalez
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Ouyd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220243
Start:01/27/2024 09:51 AM
End:01/27/2024 10:05 AM
By:cwl.nesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Andres Gonzalez
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dump
JOM: Cwrd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220218
Start:01/27/2024 09:14 AM
End:01/27/2024 09:21 AM
By:cwl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Andres Gonzalez
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Cwrd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

-----WEIGHT TICKET-----
Ticket # 220432
Start:01/27/2024 03:20 PM
End:01/27/2024 03:23 PM
By:cwl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
1	0	1	$0.01	$0.01

Hauler: EBS
Driver: Miguel Placiado
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
JOM: Cuttd
JOM Count: 12
PF Test Result: Pass
H2S Test: Pass

12

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
5	0.0 lbs		$0.00	$0.01

SUBTOTAL ---> $0.01
TAX ---> $0.00
ROUNDING ---> $0.00
TOTAL ---> $0.01

Customer: Tap Rock Resources
Driver: Gary Johnson

-----WEIGHT TICKET-----
Ticket # 220284
Start:01/27/2024 11:08 AM
End:01/27/2024 11:11 AM
By:cwl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: EBS
Driver: Miguel Placiado
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
JOM: Cuttd
JOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

-----WEIGHT TICKET-----
Ticket # 220238
Start:01/27/2024 09:44 AM
End:01/27/2024 10:00 AM
By:cwl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: EBS
Driver: Miguel Placiado
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
JOM: Cuttd
JOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220207
Start:01/27/2024 08:30 AM
End:01/27/2024 08:58 AM
By:owl.amy

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	12	0	12	$0.01	$0.12

Hauler: EBS
Driver: Miguel Prociado
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
	1	0	1	$0.00	$0.00
Paint Filter - PASS				
	1	0	1	$0.00	$0.00
NORM - PASS				
	1	0	1	$0.00	$0.00
Additional Photos				
	1	0	1	$0.00	$0.00
	16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220320
Start:01/27/2024 12:06 PM
End:01/27/2024 12:11 PM
By:owl.amy

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	12	0	12	$0.01	$0.12

Hauler: EBS
Driver: Miguel Prociado
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
	1	0	1	$0.00	$0.00
Paint Filter - PASS				
	1	0	1	$0.00	$0.00
NORM - PASS				
	1	0	1	$0.00	$0.00
Additional Photos				
	1	0	1	$0.00	$0.00
	16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220406
Start:01/27/2024 02:04 PM
End:01/27/2024 02:38 PM
By:owl.annaly

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	12	0	12	$0.01	$0.12

Hauler: EBS
Driver: Miguel Prociado
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
	1	0	1	$0.00	$0.00
Paint Filter - PASS				
	1	0	1	$0.00	$0.00
NORM - PASS				
	1	0	1	$0.00	$0.00
Additional Photos				
	1	0	1	$0.00	$0.00
	16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

-----WEIGHT TICKET-----
Ticket # 220374
Start:01/27/2024 01:16 PM
End:01/27/2024 01:43 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Miguel Preciado
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: Cuyd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

-----WEIGHT TICKET-----
Ticket # 220345
Start:01/27/2024 12:33 PM
End:01/27/2024 12:58 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Miguel Preciado
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
UOM: Cuyd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220263
Start:01/27/2024 10:19 AM
End:01/27/2024 10:33 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Miguel Preciado
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
UOM: Cuyd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220431
Start:01/27/2024 03:17 PM
End:01/27/2024 03:21 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: EBS
Driver: Jose Garcia Ortiz
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
JOM: Surd
JOM Court: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ----> $0.12
TAX ----> $0.01
ROUNDING ----> $0.00
TOTAL ----> $0.13

-----WEIGHT TICKET-----
Ticket # 220401
Start:01/27/2024 02:30 PM
End:01/27/2024 02:37 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: EBS
Driver: Jose G. Ortiz
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
JOM: Surd
JOM Court: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ----> $0.12
TAX ----> $0.01
ROUNDING ----> $0.00
TOTAL ----> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

-----WEIGHT TICKET-----
Ticket # 220371
Start:01/27/2024 01:12 PM
End:01/27/2024 01:44 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: EBS
Driver: Jose G. Ortiz
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
JOM: Surd
JOM Court: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ----> $0.12
TAX ----> $0.01
ROUNDING ----> $0.00
TOTAL ----> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220347
Start:01/27/2024 12:34 PM
End:01/27/2024 12:58 PM
By:owl.nesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Jose G. Ortiz
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
JOM: Cuyd
JOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

-----WEIGHT TICKET-----
Ticket # 220319
Start:01/27/2024 12:12 PM
End:01/27/2024 12:08 PM
By:owl.nesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Jose G. Ortiz
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
JOM: Cuyd
JOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

-----WEIGHT TICKET-----
Ticket # 220263
Start:01/27/2024 11:05 AM
End:01/27/2024 11:20 AM
By:owl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Jose Ortiz
Lease: Clymous North Pad
Well: N/A
County, State: LEA (NM)
Client Company Man: Christian Combs
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
JOM: Cuyd
JOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

powered by WeighPay.com

Released to Imaging: 9/15/2025 5:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

----- WEIGHT TICKET -----
Ticket # 220262
Start: 01/27/2024 10:28 AM
End: 01/27/2024 10:37 AM
By: owl.reslab

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Jose G. Ortiz
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

16	0.0 lbs	$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

----- WEIGHT TICKET -----
Ticket # 220235
Start: 01/27/2024 09:41 AM
End: 01/27/2024 09:56 AM
By: owl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Jose G. Ortiz
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

16	0.0 lbs	$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----- WEIGHT TICKET -----
Ticket # 220206
Start: 01/27/2024 09:47 AM
End: 01/27/2024 09:51 AM
By: owl.reslab

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Jose G. Ortiz
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

16	0.0 lbs	$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220435
Start:01/27/2024 03:25 PM
End:01/27/2024 03:35 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carmelo Melero
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: Cyrd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

-----WEIGHT TICKET-----
Ticket # 220409
Start:01/27/2024 02:39 PM
End:01/27/2024 02:55 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carmelo Melero
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: Cyrd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

-----WEIGHT TICKET-----
Ticket # 220358
Start:01/27/2024 01:11 PM
End:01/27/2024 01:17 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carmelo Melero
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cyrd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220326
Start:01/27/2024 12:15 PM
End:01/27/2024 12:27 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carmelo Melero
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

-----WEIGHT TICKET-----
Ticket # 220241
Start:01/27/2024 09:48 AM
End:01/27/2024 10:04 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carmelo Melero
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 220210
Start:01/27/2024 08:58 AM
End:01/27/2024 09:03 AM
By:owl.leslie

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carmelo Melero
Lease: Olympus North Pad
Well: N/A
County, State: LEA (NM)
Client Company Man: Christian Combs
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

Paint Filter - PASS				
1	0	1	$0.00	$0.00
H2S Testing - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Date	Type	Amount
01/27/2024	CASH	$0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

----WEIGHT TICKET----
Ticket # 220266
Start:01/27/2024 10:34 AM
End:01/27/2024 10:38 AM
By:owl.mesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Carmelo Melero
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dump
JOM: Jurd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

----WEIGHT TICKET----
Ticket # 220291
Start:01/27/2024 11:15 AM
End:01/27/2024 11:27 AM
By:owl.mesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Carmelo Melero
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dump
JOM: Jurd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

----WEIGHT TICKET----
Ticket # 220377
Start:01/27/2024 01:42 PM
End:01/27/2024 01:58 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Carmelo Melero
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Jurd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220434
Start:01/27/2024 03:32 PM
End:01/27/2024 03:38 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Ourd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220403
Start:01/27/2024 02:32 PM
End:01/27/2024 02:36 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dump
JOM: Ourd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220365
Start:01/27/2024 01:32 PM
End:01/27/2024 01:39 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dump
JOM: Ourd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220084
Start:01/27/2024 12:18 PM
End:01/27/2024 12:38 PM
By:owl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: Clymous North Pac
Well: N/A
County, State: LEA (NM)
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

-----WEIGHT TICKET-----
Ticket # 220099
Start:01/27/2024 11:17 AM
End:01/27/2024 11:25 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer: Tap Rock Resources

-----WEIGHT TICKET-----
Ticket # 220274
Start:01/27/2024 10:30 AM
End:01/27/2024 10:57 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Sara Nunez
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer: Tap Rock Resources

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 220246
Start:01/27/2024 09:55 AM
End:01/27/2024 10:05 AM
By:owl.aden

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$10.01	$0.20

Hauler: EBS
Driver: Sara Nunez
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Dwyd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$10.00	$0.00
Paint Filter - PASS				
1	0	1	$10.00	$0.00
NORM - PASS				
1	0	1	$10.00	$0.00
Additional Photos				
1	0	1	$10.00	$0.00
24	0.0 lbs		$10.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 220223
Start:01/27/2024 09:20 AM
End:01/27/2024 09:29 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$10.01	$0.20

Hauler: EBS
Driver: Sara Nunez
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Dwyd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$10.00	$0.00
Paint Filter - PASS				
1	0	1	$10.00	$0.00
NORM - PASS				
1	0	1	$10.00	$0.00
Additional Photos				
1	0	1	$10.00	$0.00
24	0.0 lbs		$10.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 8:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

----WEIGHT TICKET----
Ticket # 220437
Start:01/27/2024 03:27 PM
End:01/27/2024 03:38 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 220354
Start:01/27/2024 01:05 PM
End:01/27/2024 01:13 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

----WEIGHT TICKET----
Ticket # 220376
Start:01/27/2024 01:19 PM
End:01/27/2024 01:50 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

-----WEIGHT TICKET-----
Ticket # 220405
Start:01/27/2024 02:34 PM
End:01/27/2024 02:48 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	10.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filter - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00
24	0.0 lbs		10.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220301
Start:01/27/2024 11:27 AM
End:01/27/2024 11:38 AM
By:owl.neslah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	10.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filter - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00
24	0.0 lbs		10.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220275
Start:01/27/2024 10:12 AM
End:01/27/2024 10:58 AM
By:owl.neslah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	10.01	$0.20

Hauler: ESS
Driver: Carlos Ortiz
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filter - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00
24	0.0 lbs		10.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220221
Start:01/27/2024 09:17 AM
End:01/27/2024 09:24 AM
By:owl.any

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
\ 20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Carlos Ortiz
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Jurd
JOM Court 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

-----WEIGHT TICKET-----
Ticket # 220245
Start:01/27/2024 09:53 AM
End:01/27/2024 10:11 AM
By:owl.any

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
\ 20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Carlos Ortiz
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Jurd
JOM Court 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

powered by WeighPay.com

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 8:20:41 PM

-----WEIGHT TICKET-----
Ticket # 220423
Start:01/27/2024 03:04 PM
End:01/27/2024 03:09 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: EBS
Driver: German Mendivill
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220366
Start:01/27/2024 01:56 PM
End:01/27/2024 02:09 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: EBS
Driver: German Mendivill
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220367
Start:01/27/2024 01:27 PM
End:01/27/2024 01:31 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: EBS
Driver: German Mendivill
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 5:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

-----WEIGHT TICKET-----
Ticket # 220336
Start:01/27/2024 12:33 PM
End:01/27/2024 12:38 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: EBS
Driver: German Mandivill
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
UOM: Cuyd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220309
Start:01/27/2024 11:42 AM
End:01/27/2024 11:50 AM
By:owl.nesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: EBS
Driver: German Mandivil
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: Cuyd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220281
Start:01/27/2024 11:13 AM
End:01/27/2024 11:08 AM
By:owl.nesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: EBS
Driver: German Mandivil
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: Cuyd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220256
Start:01/27/2024 10:18 AM
End:01/27/2024 10:24 AM
By:owl.mesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: German Mandivil
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
JOM: Curd
JOM Court: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

16	0.0 lbs	$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

-----WEIGHT TICKET-----
Ticket # 220282
Start:01/27/2024 09:38 AM
End:01/27/2024 09:51 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: German Mandivill
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
JOM: Curd
JOM Court: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

16	0.0 lbs	$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220203
Start:01/27/2024 08:41 AM
End:01/27/2024 08:47 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: German Mandivill
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
JOM: Curd
JOM Court: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

16	0.0 lbs	$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

-----WEIGHT TICKET-----
Ticket # 220427
Start:01/27/2024 03:08 PM
End:01/27/2024 03:13 PM
By:cwl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Jesus Nurez
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1		1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ----> $0.12
TAX ----> $0.01
ROUNDING ----> $0.00
TOTAL ----> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220393
Start:01/27/2024 02:17 PM
End:01/27/2024 02:23 PM
By:cwl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Jesus Nurez
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ----> $0.12
TAX ----> $0.01
ROUNDING ----> $0.00
TOTAL ----> $0.13

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220375
Start:01/27/2024 01:38 PM
End:01/27/2024 01:43 PM
By:cwl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Jesus Nurez
Lease: Clymous North Pad
Well: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket 1: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

-----WEIGHT TICKET-----
Ticket # 220351
Start:01/27/2024 01:10 PM
End:01/27/2024 01:07 PM
By:owl.nesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Christian Combs
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
JOM: Curd
JOM Court: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220324
Start:01/27/2024 12:11 PM
End:01/27/2024 12:14 PM
By:owl.nesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Jesus Nunez
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
JOM: Curd
JOM Court: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220298
Start:01/27/2024 11:25 AM
End:01/27/2024 11:28 AM
By:owl.nesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Jesus Nunez
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Truck Type: Dump Truck
JOM: Curd
JOM Court: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220271
Start:01/27/2024 10:45 AM
End:01/27/2024 10:51 AM
By:owl.erika

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	12	0	12	$0.01	$0.12

Hauler: EGS
Driver: Jesus Nurez
Lease: Clymous North Pad
Well: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Jurd
JOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
	1	0	1	$0.00	$0.00
Paint Filter - PASS				
	1	0	1	$0.00	$0.00
NORM - PASS				
	1	0	1	$0.00	$0.00
Additional Photos				
	1	0	1	$0.00	$0.00
	16		0.0 lbs	$0.01	$0.12

SUBTOTAL ----> $0.12
TAX ----> $0.01
ROUNDING ----> $0.00
TOTAL ----> $0.13

-----WEIGHT TICKET-----
Ticket # 220250
Start:01/27/2024 09:37 AM
End:01/27/2024 10:11 AM
By:owl.amy

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	12	0	12	$0.01	$0.12

Hauler: EGS
Driver: Jesus Nurez
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
JOM: Jurd
JOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
	1	0	1	$0.00	$0.00
Paint Filter - PASS				
	1	0	1	$0.00	$0.00
NORM - PASS				
	1	0	1	$0.00	$0.00
Additional Photos				
	1	0	1	$0.00	$0.00
	16		0.0 lbs	$0.01	$0.12

SUBTOTAL ----> $0.12
TAX ----> $0.01
ROUNDING ----> $0.00
TOTAL ----> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220228
Start:01/27/2024 09:29 AM
End:01/27/2024 09:33 AM
By:owl.mesiah

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	12	0	12	$0.01	$0.12

Hauler: EGS
Driver: Jesus Nurez
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
JOM: Jurd
JOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
	1	0	1	$0.00	$0.00
Paint Filter - PASS				
	1	0	1	$0.00	$0.00
NORM - PASS				
	1	0	1	$0.00	$0.00
Additional Photos				
	1	0	1	$0.00	$0.00
	16		0.0 lbs	$0.01	$0.12

SUBTOTAL ----> $0.12
TAX ----> $0.01
ROUNDING ----> $0.00
TOTAL ----> $0.13

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----

Ticket # 220199

Start:01/27/2024 08:35 AM

End:01/27/2024 08:38 AM

By:owl.mesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: EBS
Driver: Jesus Nunez
Lease: Plymouth North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Manifest #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

16	0.0 lbs	$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Released to Imaging: 9/15/2025 8:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

----WEIGHT TICKET----
Ticket # 220397
Start:01/27/2024 02:23 PM
End:01/27/2024 02:31 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Aristolfo Carrasco
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
JOM: Jurd
JOM Court: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ----> $0.12
TAX ----> $0.01
ROUNDING ----> $0.00
TOTAL ----> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

----WEIGHT TICKET----
Ticket # 220424
Start:01/27/2024 03:05 PM
End:01/27/2024 03:12 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Aristolfo Carrasco
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
JOM: Jurd
JOM Court: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ----> $0.12
TAX ----> $0.01
ROUNDING ----> $0.00
TOTAL ----> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 220373
Start:01/27/2024 01:34 PM
End:01/27/2024 01:42 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Aristolfo Carrasco
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
JOM: Jurd
JOM Court: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ----> $0.12
TAX ----> $0.01
ROUNDING ----> $0.00
TOTAL ----> $0.13

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 220236
Start:01/27/2024 09:42 AM
End:01/27/2024 09:55 AM
By:owl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: EBS
Driver: Antolfo Corrales
Lease: Clymous North Pad
County, State: LEA (NM)
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
UOM: Cuyd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 220209
Start:01/27/2024 08:35 AM
End:01/27/2024 08:55 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: EBS
Driver: Antolfo Carrasco
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
UOM: Cuyd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer Copy

----WEIGHT TICKET----
Ticket # 220258
Start:01/27/2024 10:22 AM
End:01/27/2024 10:28 AM
By:owl.mesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: EBS
Driver: Arstolfo Carrasco
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: Cuyd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 220317
Start:01/27/2024 11:38 AM
End:01/27/2024 12:03 PM
By:cwl.nesiah

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	12	0	12	$0.01	$0.12

Hauler: EBS
Driver: Arstolfo Carrasco
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
JOM: Surd
JOM Court: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

16	0.0 lbs	$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer Copy

----WEIGHT TICKET----
Ticket # 220349
Start:01/27/2024 12:38 PM
End:01/27/2024 01:03 PM
By:cwl.nesiah

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	12	0	12	$0.01	$0.12

Hauler: EBS
Driver: Arstolfo Carrasco
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
JOM: Surd
JOM Court: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

16	0.0 lbs	$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer Copy

----WEIGHT TICKET----
Ticket # 220285
Start:01/27/2024 11:08 AM
End:01/27/2024 11:13 AM
By:cwl.erika

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	12	0	12	$0.01	$0.12

Hauler: EBS
Driver: Astulfo Carrasco
Lease: Clymous North Pad
Well: N/A
County, State: LEA (NM)
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
JOM: Surd
JOM Court: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

16	0.0 lbs	$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

-----WEIGHT TICKET-----
Ticket # 220204
Start:01/27/2024 08:44 AM
End:01/27/2024 08:45 AM
By:owl.resia

GROSS	TARE	F	PRICE	AMOUNT
Contaminated Soil				
	0	12	$0.01	$0.12

Hauler: ESS
Driver: Eduardo Maldonado
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
JOM: Dyrd
JOM Court: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220233
Start:01/27/2024 09:40 AM
End:01/27/2024 09:55 AM
By:owl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Gerardo Maldonado
Lease: Clymous North Pad
Well: N/A
County, State: LEA (NM)
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
JOM: Dyrd
JOM Court: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer: Tap Rock Resources

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220261
Start:01/27/2024 10:25 AM
End:01/27/2024 10:30 AM
By:owl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Oswaldo Maldonado
Lease: Clymous North Pad
Well: N/A
County, State: LEA (NM)
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Dyrd
JOM Court: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer: Tap Rock Resources

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

-----WEIGHT TICKET-----
Ticket # 220286
Start:01/27/2024 11:18 AM
End:01/27/2024 11:12 AM
By:cwl.mesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: EBS
Driver: Eduardo Maldonado
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
JOM: Jurd
JOM Court: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

-----WEIGHT TICKET-----
Ticket # 220313
Start:01/27/2024 11:48 AM
End:01/27/2024 12:02 PM
By:cwl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: EBS
Driver: Eduardo Maldonado
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
JOM: Jurd
JOM Court: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
17	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220344
Start:01/27/2024 12:50 PM
End:01/27/2024 12:58 PM
By:cwl.mesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: EBS
Driver: Eduardo Maldonado
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
JOM: Jurd
JOM Court: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220370
Start:01/27/2024 01:30 PM
End:01/27/2024 01:37 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Eduardo Maldonado
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
JOM: 2yrd
JOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220400
Start:01/27/2024 02:26 PM
End:01/27/2024 02:30 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Eduardo Maldonado
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
JOM: 2yrd
JOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

-----WEIGHT TICKET-----
Ticket # 220421
Start:01/27/2024 03:10 PM
End:01/27/2024 03:05 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Eduardo Maldonado
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
JOM: 2yrd
JOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

Northern Delaware Basin LandFill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
REPRINT Ticket # 220208
Start:01/27/2024 08:52 AM
End:01/27/2024 08:56 AM
By:owl.leslie

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Gamaliel Robles
Lease: Olympus North Pad
Well: N/A
County, State: LEA (NM)
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

Paint Filter - PASS				
1	0	1	$0.00	$0.00
H2S Testing - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Date	Type	Amount
01/27/2024	AR BILLING	$0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

----WEIGHT TICKET----
Ticket # 220260
Start:01/27/2024 10:25 AM
End:01/27/2024 10:31 AM
By:owl.nesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Gamaliel Robles
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 220237
Start:01/27/2024 09:44 AM
End:01/27/2024 09:50 AM
By:owl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Gamliel Robles
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220282
Start:01/27/2024 11:04 AM
End:01/27/2024 11:10 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: EBS
Driver: Gamaliel Robles
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
JOM: Jurd
JOM Court: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

-----WEIGHT TICKET-----
Ticket # 220310
Start:01/27/2024 11:44 AM
End:01/27/2024 11:52 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: EBS
Driver: Gamaliel Robles
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
JOM: Jurd
JOM Court: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220340
Start:01/27/2024 12:40 PM
End:01/27/2024 12:47 PM
By:owl.nesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: EBS
Driver: Gamaliel Robles
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
JOM: Jurd
JOM Court: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

-----WEIGHT TICKET-----
Ticket # 220366
Start:01/27/2024 01:25 PM
End:01/27/2024 01:41 PM
By:cwl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Gamaliel Robles
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
JOM: Cuyd
JOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

16	0.0 lbs	$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

-----WEIGHT TICKET-----
Ticket # 220419
Start:01/27/2024 02:34 PM
End:01/27/2024 03:08 PM
By:cwl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Gamaliel Robles
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
JOM: Cuyd
JOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

16	0.0 lbs	$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220391
Start:01/27/2024 02:07 PM
End:01/27/2024 02:28 PM
By:cwl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Gamaliel Robles
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
JOM: Cuyd
JOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

16	0.0 lbs	$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220443
Start:01/27/2024 03:17 PM
End:01/27/2024 03:42 PM
By:cowl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Alfonso Terrazas
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220411
Start:01/27/2024 02:40 PM
End:01/27/2024 02:57 PM
By:cowl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Alfonso Terrazas
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220380
Start:01/27/2024 01:46 PM
End:01/27/2024 01:54 PM
By:cowl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Alfonso Terrazas
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220357
Start:01/27/2024 01:18 PM
End:01/27/2024 01:19 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Alfonso Terrazas
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

-----WEIGHT TICKET-----
Ticket # 220325
Start:01/27/2024 12:14 PM
End:01/27/2024 12:23 PM
By:owl.neslah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Alfonso Terrazas
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220269
Start:01/27/2024 11:12 AM
End:01/27/2024 11:21 AM
By:owl.neslah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Alfonso Terrazas
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220265
Start:01/27/2024 10:13 AM
End:01/27/2024 10:41 AM
By:cwl ay

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Alfonso Terrazas
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

-----WEIGHT TICKET-----
Ticket # 220240
Start:01/27/2024 09:48 AM
End:01/27/2024 10:03 AM
By:cwl.nesiar

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Alfonso Terrazas
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Manifest #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220214
Start:01/27/2024 09:05 AM
End:01/27/2024 09:13 AM
By:cwl.nesiar

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Alfonso Terrazas
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220446
Start:01/27/2024 03:48 PM
End:01/27/2024 03:51 PM
By:owl.amy

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: 2yrd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

-----WEIGHT TICKET-----
Ticket # 220412
Start:01/27/2024 02:42 PM
End:01/27/2024 02:55 PM
By:owl.annaly

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christián Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
JOM: 2yrd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220363
Start:01/27/2024 01:31 PM
End:01/27/2024 01:56 PM
By:owl.annaly

	GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil					
	20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
JOM: 2yrd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00

24	0.0 lbs	$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220356
Start:01/27/2024 01:18 PM
End:01/27/2024 01:22 PM
By:owl.adan

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Mario Zuniga
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dump
UOM: Yard
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220321
Start:01/27/2024 12:17 PM
End:01/27/2024 12:21 PM
By:owl.resiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Osvaldo Quintana
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dump
UOM: Yard
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220287
Start:01/27/2024 11:10 AM
End:01/27/2024 11:23 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Osvaldo Quintana
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
UOM: Yard
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Released to Imaging: 9/15/2025 12:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

-----WEIGHT TICKET-----
Ticket # 220264
Start:01/27/2024 10:11 AM
End:01/27/2024 10:35 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Jurd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220239
Start:01/27/2024 08:45 AM
End:01/27/2024 09:53 AM
By:owl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: Clymous North Pad
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Jurd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220211
Start:01/27/2024 08:38 AM
End:01/27/2024 09:01 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Osvaldo Quintana
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Jurd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220306
Start:01/27/2024 11:39 AM
End:01/27/2024 11:43 AM
By:owl.nesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Bryan Salcido
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: Cyrd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

-----WEIGHT TICKET-----
Ticket # 220231
Start:01/27/2024 09:37 AM
End:01/27/2024 09:43 AM
By:owl.nesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Bryan Salcido
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: Cyrd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220253
Start:01/27/2024 10:11 AM
End:01/27/2024 10:20 AM
By:owl.nesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Bryan Salcido
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: Cyrd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 220279
Start:01/27/2024 10:59 AM
End:01/27/2024 11:03 AM
By:owl.mesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Bryan Salcido
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Customer Copy

Northern Delaware Basin Landfill
2029 West NM Hwy 128
Jal NM 88252

----WASTE TICKET----
Ticket # 220205
Start:01/27/2024 08:45 AM
End:01/27/2024 08:50 AM
By:owl.leslie

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Bryan Salcido
Lease: Olympus North Pad
Well: N/A
County, State: LEA (NM)
Client Company Man: Christian Combs
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

Paint Filter - PASS				
1	0	1	$0.00	$0.00
H2S Testing - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Date	Type	Amount
01/27/2024	CASH	$0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

...

Customer Copy

----WEIGHT TICKET----
Ticket # 220339
Start:01/27/2024 12:40 PM
End:01/27/2024 12:45 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Bryan Salcido
Lease: Olympus North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
UOM: CuYd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220364
Start:01/27/2024 01:21 PM
End:01/27/2024 01:30 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Bryan Salcido
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
UOM: Cuyd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ----> $0.12
TAX ----> $0.01
ROUNDING ----> $0.00
TOTAL ----> $0.13

-----WEIGHT TICKET-----
Ticket # 220368
Start:01/27/2024 02:10 PM
End:01/27/2024 02:05 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Bryan Salcido
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Dump Truck
UOM: Cuyd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ----> $0.12
TAX ----> $0.01
ROUNDING ----> $0.00
TOTAL ----> $0.13

Customer: Tap Rock Resources
Driver: Gary Johnson

-----WEIGHT TICKET-----
Ticket # 220416
Start:01/27/2024 02:47 PM
End:01/27/2024 03:00 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Bryan Salcido
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Dump Truck
UOM: Cuyd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ----> $0.12
TAX ----> $0.01
ROUNDING ----> $0.00
TOTAL ----> $0.13

Customer: Tap Rock Resources

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

---WEIGHT TICKET---
Ticket # 220448
Start:01/27/2024 03:54 PM
End:01/27/2024 04:07 PM
By:cwl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Bryan Salcido
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: End Dump
UOM: Cu Yd
UOM Count: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

-----WEIGHT TICKET-----
Ticket # 220196
Start:01/27/2024 08:27 AM
End:01/27/2024 08:33 AM
By:owl.gary

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Eddie Parisi
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing -- PASS				
1	0	1	$0.00	$0.00
Paint Filter -- PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220224
Start:01/27/2024 09:22 AM
End:01/27/2024 09:23 AM
By:owl.mesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Eddie Parisi
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing -- PASS				
1	0	1	$0.00	$0.00
Paint Filter -- PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

-----WEIGHT TICKET-----
Ticket # 220247
Start:01/27/2024 09:54 AM
End:01/27/2024 10:07 AM
By:owl.mesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Eddie Parisi
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing -- PASS				
1	0	1	$0.00	$0.00
Paint Filter -- PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 8:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

----WEIGHT TICKET----
Ticket # 220272
Start:01/27/2024 10:45 AM
End:01/27/2024 10:50 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	10.01	$0.20

Hauler: ESS
Driver: Eddie Parisi
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filter - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00
24	0.0 lbs		10.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 220296
Start:01/27/2024 11:22 AM
End:01/27/2024 11:31 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	10.01	$0.20

Hauler: ESS
Driver: Eddie Parisi
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filter - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00
24	0.0 lbs		10.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

----WEIGHT TICKET----
Ticket # 220328
Start:01/27/2024 12:19 PM
End:01/27/2024 12:33 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	10.01	$0.20

Hauler: ESS
Driver: Eddie Parisi
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	10.00	$0.00
Paint Filter - PASS				
1	0	1	10.00	$0.00
NORM - PASS				
1	0	1	10.00	$0.00
Additional Photos				
1	0	1	10.00	$0.00
24	0.0 lbs		10.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220352
Start:01/27/2024 01:03 PM
End:01/27/2024 01:08 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Eddie Parisi
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: 2ard
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

-----WEIGHT TICKET-----
Ticket # 220379
Start:01/27/2024 01:44 PM
End:01/27/2024 01:45 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Eddie Parisi
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
JOM: 2ard
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220429
Start:01/27/2024 03:14 PM
End:01/27/2024 03:17 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Eddie Parisi
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: 2ard
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 8:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

-----WEIGHT TICKET-----
Ticket # 220402
Start:01/27/2024 02:31 PM
End:01/27/2024 02:38 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eddie Parisi
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dump
JOM: Jurd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

-----WEIGHT TICKET-----
Ticket # 220450
Start:01/27/2024 03:39 PM
End:01/27/2024 04:06 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eddie Parisi
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/
Truck Type: Belly Dump
JOM: Jurd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220448
Start:01/27/2024 03:34 PM
End:01/27/2024 04:07 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
12	0	12	$0.01	$0.12

Hauler: ESS
Driver: Bryan Salcido
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: End Dump
JOM: Jurd
JOM Court: 12
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
16	0.0 lbs		$0.01	$0.12

SUBTOTAL ---> $0.12
TAX ---> $0.01
ROUNDING ---> $0.00
TOTAL ---> $0.13

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220217
Start:01/27/2024 09:12 AM
End:01/27/2024 09:15 AM
By:owl.mesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220246
Start:01/27/2024 09:54 AM
End:01/27/2024 10:01 AM
By:owl.erika

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: Clymous North Pac
Well: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220267
Start:01/27/2024 10:36 AM
End:01/27/2024 10:42 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrazas
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220293
Start:01/27/2024 11:18 AM
End:01/27/2024 11:23 AM
By:cwl.nesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrates
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Manifest #: N/A
Client Company Man: Christian
Rig Name & Number: N/A
Truck Type: Belly D
JOM: 2yrd
JOM Count: 20
PF Test Result:
H2S Test: Pas

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220329
Start:01/27/2024 12:19 PM
End:01/27/2024 12:23 PM
By:cwl.nesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrates
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
JOM: 2yrd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

-----WEIGHT TICKET-----
Ticket # 220060
Start:01/27/2024 01:14 PM
End:01/27/2024 01:23 PM
By:cwl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Pablo Terrates
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
JOM: 2yrd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220384
Start:01/27/2024 01:53 PM
End:01/27/2024 01:58 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
/20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Pablo Terrazas
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

-----WEIGHT TICKET-----
Ticket # 220414
Start:01/27/2024 02:46 PM
End:01/27/2024 03:01 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
/20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Pablo Terrazas
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

-----WEIGHT TICKET-----
Ticket # 220447
Start:01/27/2024 03:51 PM
End:01/27/2024 04:05 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
/20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Pablo Terrazas
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220449
Start:01/27/2024 03:36 PM
End:01/27/2024 04:04 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Murillo
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

-----WEIGHT TICKET-----
Ticket # 220413
Start:01/27/2024 02:43 PM
End:01/27/2024 03:04 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Murillo
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

-----WEIGHT TICKET-----
Ticket # 220385
Start:01/27/2024 01:35 PM
End:01/27/2024 02:03 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Murillo
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

----WEIGHT TICKET----
Ticket # 220362
Start:01/27/2024 01:19 PM
End:01/27/2024 01:23 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Murillo
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

----WEIGHT TICKET----
Ticket # 220331
Start:01/27/2024 12:24 PM
End:01/27/2024 12:34 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Murillo
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 220294
Start:01/27/2024 11:10 AM
End:01/27/2024 11:23 AM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Eber Murillo
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
JOM: Jurd
JOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220269
Start:01/27/2024 10:40 AM
End:01/27/2024 10:4[illegible] AM
by:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Ever Murillo
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cyrd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
23	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220242
Start:01/27/2024 09:51 AM
End:01/27/2024 10:0[illegible] AM
by:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Ever Murillo
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cyrd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220216
Start:01/27/2024 09:11 AM
End:01/27/2024 09:1[illegible] AM
by:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Ever Murillo
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: Cyrd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Received by OCD: 9/2/2025 5:39:42 PM

Released to Imaging: 9/15/2025 8:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

------WEIGHT TICKET------
Ticket # 220381
Start:01/27/2024 01:47 PM
End:01/27/2024 01:57 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Luis Quintana
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Gary Johnson

Customer Copy

------WEIGHT TICKET------
Ticket # 220353
Start:01/27/2024 01:05 PM
End:01/27/2024 01:15 PM
By:owl.nesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Luis Quintana
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources

Customer Copy

------WEIGHT TICKET------
Ticket # 220312
Start:01/27/2024 11:46 AM
End:01/27/2024 11:48 AM
By:owl.nesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: EBS
Driver: Luis Quintana
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: Cuyd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220260
Start:01/27/2024 11:12 AM
End:01/27/2024 11:16 AM
By:owl.any

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Luis Quintana
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket 1: N/A
Truck Type: Belly Dumps
JOM: Ourd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

-----WEIGHT TICKET-----
Ticket # 220254
Start:01/27/2024 10:16 AM
End:01/27/2024 10:23 AM
By:owl.any

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Luis Quintana
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket 1: N/A
Truck Type: End Dump
JOM: Ourd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Customer: Tap Rock Resources
Driver: Owen Johnson

Customer Copy

-----WEIGHT TICKET-----
Ticket # 220230
Start:01/27/2024 09:33 AM
End:01/27/2024 09:41 AM
By:owl.any

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Luis Quintana
Lease: Clymous North Pac
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket 1: N/A
Truck Type: Belly Dumps
JOM: Ourd
JOM Court: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ---> $0.20
TAX ---> $0.01
ROUNDING ---> $-0.00
TOTAL ---> $0.21

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Customer Copy

----WEIGHT TICKET----
Ticket # 220202
Start:01/27/2024 08:19 AM
End:01/27/2024 08:43 AM
By:owl.mesiah

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Luis Quintana
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Manifest #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 220407
Start:01/27/2024 02:17 PM
End:01/27/2024 02:55 PM
By:owl.annaly

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Luis Quintana
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

Customer Copy

----WEIGHT TICKET----
Ticket # 220441
Start:01/27/2024 03:13 PM
End:01/27/2024 03:38 PM
By:owl.amy

GROSS	TARE	NET	PRICE	AMOUNT
Contaminated Soil				
20	0	20	$0.01	$0.20

Hauler: ESS
Driver: Luis Quintana
Lease: Clymous North Pad
Well: N/A
AFE #: N/A
County, State: LEA (NM)
API #: N/A
Client Company Man: Christian Combs
Rig Name & Number: N/A
Trucking Co Ticket #: N/A
Truck Type: Belly Dumps
UOM: CuYd
UOM Count: 20
PF Test Result: Pass
H2S Test: Pass

H2S Testing - PASS				
1	0	1	$0.00	$0.00
Paint Filter - PASS				
1	0	1	$0.00	$0.00
NORM - PASS				
1	0	1	$0.00	$0.00
Additional Photos				
1	0	1	$0.00	$0.00
24	0.0 lbs		$0.01	$0.20

SUBTOTAL ----> $0.20
TAX ----> $0.01
ROUNDING ----> $-0.00
TOTAL ----> $0.21

AST NORTH OLYMPUS GIS PLAYA MAP



September 2, 2025

1:58,306

0 0.42 0.85 1.7 mi

0 0.5 1 2 km

Esri, NASA, NGA, USGS, FEMA, Sources: Esri, TomTom, Garmin, FAO, NOAA, USGS, © OpenStreetMap contributors, and the GIS User Community

ESS

Help Using this Tool

Legend | Basemap | Query

1:1,000

Legend

All Layers On/Off

All Layer Transparency

NM Wetlands Mapping and Classification

NM Wetlands Mapping and Classification

Mapping Status
- In Progress (Only NWI)
- Not Mapped

Riparian Habitat

Hydrogeomorphic Mapping (HGM) Linears

Hydrogeomorphic Mapping (HGM) Polygons

Landscape Position and Water Body (LLWW) Linears

Landscape Position and Water Body (LLWW) Polygons

Landform (LLWW)

NWI Linears
- Palustrine Emergent (PEM)
- Palustrine Forested (PFO)
- Palustrine Rock Bottom (PRB)
- Palustrine Scrub Shrub (PSS)
- Palustrine Unconsolidated (PUB, PUS)
- Riverine (R2, R3, R4)

NWI Polygons
- Lacustrine (L1, L2)
- Palustrine Aquatic Bed (PAB)
- Palustrine Emergent (PEM)
- Palustrine Forested (PFO)
- Palustrine Rock Bottom (PRB)
- Palustrine Scrub Shrub (PSS)
- Palustrine Unconsolidated (PUB, PUS)



Received by OCD: 9/2/2025 5:39:42 PM

TAPROCK

PLAYA MAP
AST NORTH OLYMPUS

Legend
- 1.16 MILES TO DRY PLAYA
- OLYMPUS NORTH

NEPTUNE LGL

OLYMPUS NORTH

128 128 128 128 128

Cocina Iupita's

SWCOMP2 SWCOMP5
SWCOMP15 SWCOMP6
SWCOMP11 SWCOMP12
SWCOMP10

Google Earth

Image Landsat / Copernicus
Image © 2025 Maxar Technologies

Released to Imaging: 9/15/2025 3:20:41 PM

C03600 POD4 - 1339' FROM SITE - NO GW

N

4000 ft

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	Olympus North
Work Order:	E308052
Job Number:	20046-0001
Received:	8/9/2023

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
8/10/23

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 8/10/23

Natalie Gladden
7 W. Compress Road
Artesia, NM 88210

Project Name: Olympus North
Workorder: E308052
Date Received: 8/9/2023 7:00:00AM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 8/9/2023 7:00:00AM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area
Lynn Jarboe
Technical Representative/Client Services
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

West Texas Midland/Odessa Area
Rayny Hagan
Technical Representative
Office: 505-421-LABS(5227)

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 5

Sample Data 6

- SP Comp 61-Surf 6
- SP Comp 62-Surf 7
- SP Comp 63-Surf 8
- SP Comp 64-Surf 9
- SP Comp 65-Surf 10
- SP Comp 66-Surf 11
- SP Comp 67-Surf 12
- SP Comp 68-Surf 13
- SP Comp 69-Surf 14
- SP Comp 70-Surf 15
- SP Comp 71-Surf 16
- SP Comp 72-Surf 17
- SP Comp 73-Surf 18
- SP Comp 74-Surf 19
- SP Comp 75-Surf 20
- SP Comp 76-Surf 21
- SP Comp 77-Surf 22
- SP Comp 78-Surf 23
- SP Comp 79-Surf 24
- SP Comp 80-Surf 25

Table of Contents (continued)

QC Summary Data 26

QC - Volatile Organics by EPA 8021B 26

QC - Nonhalogenated Organics by EPA 8015D - GRO 27

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 28

QC - Anions by EPA 300.0/9056A 29

Definitions and Notes 30

Chain of Custody etc. 31

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	08/10/23 16:27

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SP Comp 61-Surf	E308052-01A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 62-Surf	E308052-02A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 63-Surf	E308052-03A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 64-Surf	E308052-04A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 65-Surf	E308052-05A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 66-Surf	E308052-06A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 67-Surf	E308052-07A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 68-Surf	E308052-08A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 69-Surf	E308052-09A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 70-Surf	E308052-10A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 71-Surf	E308052-11A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 72-Surf	E308052-12A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 73-Surf	E308052-13A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 74-Surf	E308052-14A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 75-Surf	E308052-15A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 76-Surf	E308052-16A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 77-Surf	E308052-17A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 78-Surf	E308052-18A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 79-Surf	E308052-19A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 80-Surf	E308052-20A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:27:29PM

SP Comp 61-Surf

E308052-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Benzene	ND	0.0250	1	08/09/23	08/09/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/09/23	
Toluene	ND	0.0250	1	08/09/23	08/09/23	
o-Xylene	ND	0.0250	1	08/09/23	08/09/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/09/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/09/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.0 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/09/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.2 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332054
Diesel Range Organics (C10-C28)	**43.5**	25.0	1	08/09/23	08/09/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/09/23	08/09/23	
Surrogate: n-Nonane		*89.1 %*	*50-200*	*08/09/23*	*08/09/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332051
Chloride	**35.3**	20.0	1	08/09/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:27:29PM

SP Comp 62-Surf

E308052-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Benzene	ND	0.0250	1	08/09/23	08/09/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/09/23	
Toluene	ND	0.0250	1	08/09/23	08/09/23	
o-Xylene	ND	0.0250	1	08/09/23	08/09/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/09/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/09/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.2 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/09/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.6 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332054
Diesel Range Organics (C10-C28)	**199**	25.0	1	08/09/23	08/09/23	
Oil Range Organics (C28-C36)	**115**	50.0	1	08/09/23	08/09/23	
Surrogate: n-Nonane		*83.2 %*	*50-200*	*08/09/23*	*08/09/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332051
Chloride	ND	20.0	1	08/09/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:27:29PM

SP Comp 63-Surf

E308052-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Benzene	ND	0.0250	1	08/09/23	08/09/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/09/23	
Toluene	ND	0.0250	1	08/09/23	08/09/23	
o-Xylene	ND	0.0250	1	08/09/23	08/09/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/09/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/09/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.8 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/09/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.3 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332054
Diesel Range Organics (C10-C28)	**479**	25.0	1	08/09/23	08/09/23	
Oil Range Organics (C28-C36)	**272**	50.0	1	08/09/23	08/09/23	
Surrogate: n-Nonane		*84.0 %*	*50-200*	*08/09/23*	*08/09/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332051
Chloride	**39.2**	20.0	1	08/09/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:27:29PM

SP Comp 64-Surf

E308052-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Benzene	ND	0.0250	1	08/09/23	08/09/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/09/23	
Toluene	ND	0.0250	1	08/09/23	08/09/23	
o-Xylene	ND	0.0250	1	08/09/23	08/09/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/09/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/09/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.0 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/09/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.5 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332054
Diesel Range Organics (C10-C28)	ND	25.0	1	08/09/23	08/09/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/09/23	08/09/23	
Surrogate: n-Nonane		*87.3 %*	*50-200*	*08/09/23*	*08/09/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332051
Chloride	ND	20.0	1	08/09/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:27:29PM

SP Comp 65-Surf

E308052-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Benzene	ND	0.0250	1	08/09/23	08/09/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/09/23	
Toluene	ND	0.0250	1	08/09/23	08/09/23	
o-Xylene	ND	0.0250	1	08/09/23	08/09/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/09/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/09/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.8 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/09/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.1 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332054
Diesel Range Organics (C10-C28)	**213**	25.0	1	08/09/23	08/10/23	
Oil Range Organics (C28-C36)	**122**	50.0	1	08/09/23	08/10/23	
Surrogate: n-Nonane		*84.8 %*	*50-200*	*08/09/23*	*08/10/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332051
Chloride	ND	20.0	1	08/09/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:27:29PM

SP Comp 66-Surf

E308052-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Benzene	ND	0.0250	1	08/09/23	08/09/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/09/23	
Toluene	ND	0.0250	1	08/09/23	08/09/23	
o-Xylene	ND	0.0250	1	08/09/23	08/09/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/09/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/09/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.2 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/09/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.9 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332054
Diesel Range Organics (C10-C28)	**209**	25.0	1	08/09/23	08/10/23	
Oil Range Organics (C28-C36)	**117**	50.0	1	08/09/23	08/10/23	
Surrogate: n-Nonane		*85.7 %*	*50-200*	*08/09/23*	*08/10/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332051
Chloride	ND	20.0	1	08/09/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:27:29PM

SP Comp 67-Surf

E308052-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Benzene	ND	0.0250	1	08/09/23	08/09/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/09/23	
Toluene	ND	0.0250	1	08/09/23	08/09/23	
o-Xylene	ND	0.0250	1	08/09/23	08/09/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/09/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/09/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.6 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/09/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.8 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332054
Diesel Range Organics (C10-C28)	**205**	25.0	1	08/09/23	08/10/23	
Oil Range Organics (C28-C36)	**102**	50.0	1	08/09/23	08/10/23	
Surrogate: n-Nonane		*88.0 %*	*50-200*	*08/09/23*	*08/10/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332051
Chloride	ND	20.0	1	08/09/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:27:29PM

SP Comp 68-Surf

E308052-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Benzene	ND	0.0250	1	08/09/23	08/09/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/09/23	
Toluene	ND	0.0250	1	08/09/23	08/09/23	
o-Xylene	ND	0.0250	1	08/09/23	08/09/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/09/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/09/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.6 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/09/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*84.0 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332054
Diesel Range Organics (C10-C28)	**371**	25.0	1	08/09/23	08/10/23	
Oil Range Organics (C28-C36)	**189**	50.0	1	08/09/23	08/10/23	
Surrogate: n-Nonane		*90.2 %*	*50-200*	*08/09/23*	*08/10/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332051
Chloride	**33.8**	20.0	1	08/09/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:27:29PM

SP Comp 69-Surf

E308052-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Benzene	ND	0.0250	1	08/09/23	08/09/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/09/23	
Toluene	ND	0.0250	1	08/09/23	08/09/23	
o-Xylene	ND	0.0250	1	08/09/23	08/09/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/09/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/09/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.2 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/09/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*81.4 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332054
Diesel Range Organics (C10-C28)	**430**	25.0	1	08/09/23	08/10/23	
Oil Range Organics (C28-C36)	**241**	50.0	1	08/09/23	08/10/23	
Surrogate: n-Nonane		*86.7 %*	*50-200*	*08/09/23*	*08/10/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332051
Chloride	**39.5**	20.0	1	08/09/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:27:29PM

SP Comp 70-Surf

E308052-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Benzene	ND	0.0250	1	08/09/23	08/09/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/09/23	
Toluene	ND	0.0250	1	08/09/23	08/09/23	
o-Xylene	ND	0.0250	1	08/09/23	08/09/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/09/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/09/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.6 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/09/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.6 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332054
Diesel Range Organics (C10-C28)	**473**	25.0	1	08/09/23	08/10/23	
Oil Range Organics (C28-C36)	**266**	50.0	1	08/09/23	08/10/23	
Surrogate: n-Nonane		*90.2 %*	*50-200*	*08/09/23*	*08/10/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332051
Chloride	**37.8**	20.0	1	08/09/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:27:29PM

SP Comp 71-Surf

E308052-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Benzene	ND	0.0250	1	08/09/23	08/09/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/09/23	
Toluene	ND	0.0250	1	08/09/23	08/09/23	
o-Xylene	ND	0.0250	1	08/09/23	08/09/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/09/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/09/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.3 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/09/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.6 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332054
Diesel Range Organics (C10-C28)	**460**	25.0	1	08/09/23	08/10/23	
Oil Range Organics (C28-C36)	**238**	50.0	1	08/09/23	08/10/23	
Surrogate: n-Nonane		*85.0 %*	*50-200*	*08/09/23*	*08/10/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332051
Chloride	**41.6**	20.0	1	08/09/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:27:29PM

SP Comp 72-Surf

E308052-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Benzene	ND	0.0250	1	08/09/23	08/09/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/09/23	
Toluene	ND	0.0250	1	08/09/23	08/09/23	
o-Xylene	ND	0.0250	1	08/09/23	08/09/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/09/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/09/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.5 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/09/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*84.1 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332054
Diesel Range Organics (C10-C28)	**437**	25.0	1	08/09/23	08/10/23	
Oil Range Organics (C28-C36)	**250**	50.0	1	08/09/23	08/10/23	
Surrogate: n-Nonane		*87.7 %*	*50-200*	*08/09/23*	*08/10/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332051
Chloride	**43.0**	20.0	1	08/09/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:27:29PM

SP Comp 73-Surf

E308052-13

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Benzene	ND	0.0250	1	08/09/23	08/09/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/09/23	
Toluene	ND	0.0250	1	08/09/23	08/09/23	
o-Xylene	ND	0.0250	1	08/09/23	08/09/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/09/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/09/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.4 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/09/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.8 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332054
Diesel Range Organics (C10-C28)	**138**	25.0	1	08/09/23	08/10/23	
Oil Range Organics (C28-C36)	**88.5**	50.0	1	08/09/23	08/10/23	
Surrogate: n-Nonane		*88.5 %*	*50-200*	*08/09/23*	*08/10/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332051
Chloride	ND	20.0	1	08/09/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:27:29PM

SP Comp 74-Surf

E308052-14

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Benzene	ND	0.0250	1	08/09/23	08/09/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/09/23	
Toluene	ND	0.0250	1	08/09/23	08/09/23	
o-Xylene	ND	0.0250	1	08/09/23	08/09/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/09/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/09/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.1 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/09/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.9 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332054
Diesel Range Organics (C10-C28)	ND	25.0	1	08/09/23	08/10/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/09/23	08/10/23	
Surrogate: n-Nonane		*87.1 %*	*50-200*	*08/09/23*	*08/10/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332051
Chloride	ND	20.0	1	08/09/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:27:29PM

SP Comp 75-Surf

E308052-15

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Benzene	ND	0.0250	1	08/09/23	08/09/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/09/23	
Toluene	ND	0.0250	1	08/09/23	08/09/23	
o-Xylene	ND	0.0250	1	08/09/23	08/09/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/09/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/09/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.5 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/09/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*84.1 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332054
Diesel Range Organics (C10-C28)	ND	25.0	1	08/09/23	08/10/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/09/23	08/10/23	
Surrogate: n-Nonane		*87.6 %*	*50-200*	*08/09/23*	*08/10/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332051
Chloride	ND	20.0	1	08/09/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:27:29PM

SP Comp 76-Surf

E308052-16

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Benzene	ND	0.0250	1	08/09/23	08/09/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/09/23	
Toluene	ND	0.0250	1	08/09/23	08/09/23	
o-Xylene	ND	0.0250	1	08/09/23	08/09/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/09/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/09/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.3 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/09/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*84.1 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332054
Diesel Range Organics (C10-C28)	ND	25.0	1	08/09/23	08/10/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/09/23	08/10/23	
Surrogate: n-Nonane		*89.4 %*	*50-200*	*08/09/23*	*08/10/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332051
Chloride	ND	20.0	1	08/09/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:27:29PM

SP Comp 77-Surf

E308052-17

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Benzene	ND	0.0250	1	08/09/23	08/09/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/09/23	
Toluene	ND	0.0250	1	08/09/23	08/09/23	
o-Xylene	ND	0.0250	1	08/09/23	08/09/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/09/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/09/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.0 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/09/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.6 %*	*70-130*	*08/09/23*	*08/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332054
Diesel Range Organics (C10-C28)	ND	25.0	1	08/09/23	08/10/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/09/23	08/10/23	
Surrogate: n-Nonane		*87.9 %*	*50-200*	*08/09/23*	*08/10/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332051
Chloride	ND	20.0	1	08/09/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:27:29PM

SP Comp 78-Surf

E308052-18

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Benzene	ND	0.0250	1	08/09/23	08/10/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/10/23	
Toluene	ND	0.0250	1	08/09/23	08/10/23	
o-Xylene	ND	0.0250	1	08/09/23	08/10/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/10/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/10/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.9 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/10/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*84.3 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332054
Diesel Range Organics (C10-C28)	ND	25.0	1	08/09/23	08/10/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/09/23	08/10/23	
Surrogate: n-Nonane		*86.1 %*	*50-200*	*08/09/23*	*08/10/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332051
Chloride	ND	20.0	1	08/09/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:27:29PM

SP Comp 79-Surf

E308052-19

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Benzene	ND	0.0250	1	08/09/23	08/10/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/10/23	
Toluene	ND	0.0250	1	08/09/23	08/10/23	
o-Xylene	ND	0.0250	1	08/09/23	08/10/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/10/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/10/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.9 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/10/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.3 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332054
Diesel Range Organics (C10-C28)	ND	25.0	1	08/09/23	08/10/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/09/23	08/10/23	
Surrogate: n-Nonane		*87.0 %*	*50-200*	*08/09/23*	*08/10/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332051
Chloride	ND	20.0	1	08/09/23	08/09/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:27:29PM

SP Comp 80-Surf

E308052-20

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Benzene	ND	0.0250	1	08/09/23	08/10/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/10/23	
Toluene	ND	0.0250	1	08/09/23	08/10/23	
o-Xylene	ND	0.0250	1	08/09/23	08/10/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/10/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/10/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.9 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332041
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/10/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*85.2 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332054
Diesel Range Organics (C10-C28)	ND	25.0	1	08/09/23	08/10/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/09/23	08/10/23	
Surrogate: n-Nonane		*86.0 %*	*50-200*	*08/09/23*	*08/10/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332051
Chloride	ND	20.0	1	08/09/23	08/10/23	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:27:29PM

Volatile Organics by EPA 8021B

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2332041-BLK1)									Prepared: 08/09/23 Analyzed: 08/10/23
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.71*		*8.00*		*96.4*	*70-130*			
LCS (2332041-BS1)									Prepared: 08/09/23 Analyzed: 08/10/23
Benzene	4.77	0.0250	5.00		95.5	70-130			
Ethylbenzene	4.64	0.0250	5.00		92.7	70-130			
Toluene	4.79	0.0250	5.00		95.8	70-130			
o-Xylene	4.78	0.0250	5.00		95.6	70-130			
p,m-Xylene	9.59	0.0500	10.0		95.9	70-130			
Total Xylenes	14.4	0.0250	15.0		95.8	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.75*		*8.00*		*96.9*	*70-130*			
Matrix Spike (2332041-MS1)				**Source: E308052-01**					Prepared: 08/09/23 Analyzed: 08/10/23
Benzene	4.94	0.0250	5.00	ND	98.8	54-133			
Ethylbenzene	4.79	0.0250	5.00	ND	95.7	61-133			
Toluene	4.96	0.0250	5.00	ND	99.2	61-130			
o-Xylene	4.93	0.0250	5.00	ND	98.7	63-131			
p,m-Xylene	9.90	0.0500	10.0	ND	99.0	63-131			
Total Xylenes	14.8	0.0250	15.0	ND	98.9	63-131			
Surrogate: 4-Bromochlorobenzene-PID	*7.82*		*8.00*		*97.7*	*70-130*			
Matrix Spike Dup (2332041-MSD1)				**Source: E308052-01**					Prepared: 08/09/23 Analyzed: 08/10/23
Benzene	4.91	0.0250	5.00	ND	98.2	54-133	0.606	20	
Ethylbenzene	4.76	0.0250	5.00	ND	95.2	61-133	0.536	20	
Toluene	4.92	0.0250	5.00	ND	98.5	61-130	0.700	20	
o-Xylene	4.90	0.0250	5.00	ND	97.9	63-131	0.781	20	
p,m-Xylene	9.84	0.0500	10.0	ND	98.4	63-131	0.609	20	
Total Xylenes	14.7	0.0250	15.0	ND	98.2	63-131	0.666	20	
Surrogate: 4-Bromochlorobenzene-PID	*7.85*		*8.00*		*98.1*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:27:29PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2332041-BLK1)									Prepared: 08/09/23 Analyzed: 08/10/23
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*6.72*		*8.00*		*84.0*	*70-130*			
LCS (2332041-BS2)									Prepared: 08/09/23 Analyzed: 08/10/23
Gasoline Range Organics (C6-C10)	43.8	20.0	50.0		87.6	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*6.83*		*8.00*		*85.4*	*70-130*			
Matrix Spike (2332041-MS2)				**Source: E308052-01**					Prepared: 08/09/23 Analyzed: 08/10/23
Gasoline Range Organics (C6-C10)	43.0	20.0	50.0	ND	86.0	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*6.79*		*8.00*		*84.9*	*70-130*			
Matrix Spike Dup (2332041-MSD2)				**Source: E308052-01**					Prepared: 08/09/23 Analyzed: 08/10/23
Gasoline Range Organics (C6-C10)	42.2	20.0	50.0	ND	84.3	70-130	1.90	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*6.77*		*8.00*		*84.6*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:27:29PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: JL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2332054-BLK1)									Prepared: 08/09/23 Analyzed: 08/09/23
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*46.7*		*50.0*		*93.4*	*50-200*			
LCS (2332054-BS1)									Prepared: 08/09/23 Analyzed: 08/09/23
Diesel Range Organics (C10-C28)	242	25.0	250		96.9	38-132			
Surrogate: n-Nonane	*47.6*		*50.0*		*95.1*	*50-200*			
Matrix Spike (2332054-MS1)				**Source: E308052-08**					Prepared: 08/09/23 Analyzed: 08/09/23
Diesel Range Organics (C10-C28)	616	25.0	250	371	97.9	38-132			
Surrogate: n-Nonane	*46.7*		*50.0*		*93.4*	*50-200*			
Matrix Spike Dup (2332054-MSD1)				**Source: E308052-08**					Prepared: 08/09/23 Analyzed: 08/09/23
Diesel Range Organics (C10-C28)	631	25.0	250	371	104	38-132	2.53	20	
Surrogate: n-Nonane	*39.2*		*50.0*		*78.4*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:27:29PM

Anions by EPA 300.0/9056A

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2332051-BLK1)									Prepared: 08/09/23 Analyzed: 08/09/23
Chloride	ND	20.0							
LCS (2332051-BS1)									Prepared: 08/09/23 Analyzed: 08/09/23
Chloride	250	20.0	250		99.9	90-110			
Matrix Spike (2332051-MS1)				**Source: E308052-01**					Prepared: 08/09/23 Analyzed: 08/09/23
Chloride	287	20.0	250	35.3	101	80-120			
Matrix Spike Dup (2332051-MSD1)				**Source: E308052-01**					Prepared: 08/09/23 Analyzed: 08/09/23
Chloride	289	20.0	250	35.3	102	80-120	0.838	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	08/10/23 16:27

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client: Tobosa
Project: Olympus North
Project Manager: Natalie
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ESS
Address: 2724 NW COUNTY ROAD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
EMAIL TO: Natalie@energystaffingllc.com
Dakoatah@energystaffingllc.com

Lab Use Only
Lab WO# E308052
Job Number 2004160001

TAT: 1D | 2D X | 3D | Standard

EPA Programs: CWA | SDWA | RCRA

State: NM Y | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | RGDOC NM X | 8DOC TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	Remarks
	08/07/23	S	1	SP Comp 61 - Surf	1	
				SP Comp 62 - Surf	2	
				SP Comp 63 - Surf	3	
				SP Comp 64 - Surf	4	
				SP Comp 65 - Surf	5	
				SP Comp 66 - Surf	6	
				SP Comp 67 - Surf	7	
				SP Comp 68 - Surf	8	
				SP Comp 69 - Surf	9	
	08/07/23	S	1	SP Comp 70 - Surf	10	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	08/07/23		Michelle Campbell	8-8-23	1230
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Michelle Campbell	8.8.23	1615	[signature]	8.8.23	1830
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
[signature]	8.9.23	2430	Kenneth R Hall	8-9-23	0700

Lab Use Only
Received on ice: Y / N
T1 T2 T3
AVG Temp °C 4

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Page 1237 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client: Tcrock
Project: Olympus North
Project Manager: Natalie
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ESS
Address: 2724 NW COUNTY ROAD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
EMAIL TO: Natalie@energystaffingllc.com
Dakoatah@energystaffingllc.com

Lab Use Only
Lab WO# E308052
Job Number 20046C0001

TAT: 1D | 2D X | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM X | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM X | BGDOC TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	Remarks
	08/07/23	S	1	SP Comp 71 - Surf	11	
				SP Comp 72 - Surf	12	
				SP Comp 73 - Surf	13	
				SP Comp 74 - Surf	14	
				SP Comp 75 - Surf	15	
				SP Comp 76 - Surf	16	
				SP Comp 77 - Surf	17	
				SP Comp 78 - Surf	18	
				SP Comp 79 - Surf	19	
	08/07/23	S	1	SP Comp 80 - Surf	20	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	08/07/23		Michelle Campbell	8-8-23	1230
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Michelle Campbell	8-8-23	1615	[illegible]	8.8.23	1830
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
[illegible]	8.9.23	2430	Brittany R Hall	8-9-23	0700

Lab Use Only
Received on ice: Y / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Envirotech Analytical Laboratory

Printed: 8/9/2023 1:06:24PM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	08/09/23 07:00	Work Order ID:	E308052
Phone:	(575) 390-6397	Date Logged In:	08/08/23 16:44	Logged In By:	Alexa Michaels
Email:	natalie@energystaffingllc.com	Due Date:	08/10/23 17:00 (1 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes	
13. If no visible ice, record the temperature. Actual sample temperature: 4°C		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	Yes	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filteration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

Time sampled is not documented on the COC by client.

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	Olympus North
Work Order:	E308053
Job Number:	20046-0001
Received:	8/9/2023

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
8/10/23

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 8/10/23

Natalie Gladden
7 W. Compress Road
Artesia, NM 88210

Project Name: Olympus North
Workorder: E308053
Date Received: 8/9/2023 7:00:00AM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 8/9/2023 7:00:00AM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area
Lynn Jarboe
Technical Representative/Client Services
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

West Texas Midland/Odessa Area
Rayny Hagan
Technical Representative
Office: 505-421-LABS(5227)

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 5

Sample Data 6

SP Comp 81-Surf 6

SP Comp 82-Surf 7

SP Comp 83-Surf 8

SP Comp 84-Surf 9

SP Comp 85-Surf 10

SP Comp 86-Surf 11

SP Comp 87-Surf 12

SP Comp 88-Surf 13

SP Comp 89-Surf 14

SP Comp 90-Surf 15

SP Comp 91-Surf 16

SP Comp 92-Surf 17

SP Comp 93-Surf 18

SP Comp 94-Surf 19

SP Comp 95-Surf 20

SP Comp 96-Surf 21

QC Summary Data 22

QC - Volatile Organic Compounds by EPA 8260B 22

QC - Nonhalogenated Organics by EPA 8015D - GRO 23

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 24

Table of Contents (continued)

QC - Anions by EPA 300.0/9056A 25

Definitions and Notes 26

Chain of Custody etc. 27

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	08/10/23 16:29

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SP Comp 81-Surf	E308053-01A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 82-Surf	E308053-02A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 83-Surf	E308053-03A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 84-Surf	E308053-04A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 85-Surf	E308053-05A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 86-Surf	E308053-06A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 87-Surf	E308053-07A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 88-Surf	E308053-08A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 89-Surf	E308053-09A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 90-Surf	E308053-10A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 91-Surf	E308053-11A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 92-Surf	E308053-12A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 93-Surf	E308053-13A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 94-Surf	E308053-14A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 95-Surf	E308053-15A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.
SP Comp 96-Surf	E308053-16A	Soil	08/07/23	08/09/23	Glass Jar, 2 oz.

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:29:17PM

SP Comp 81-Surf

E308053-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Benzene	ND	0.0250	1	08/09/23	08/10/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/10/23	
Toluene	ND	0.0250	1	08/09/23	08/10/23	
o-Xylene	ND	0.0250	1	08/09/23	08/10/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/10/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*105 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*98.7 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*97.8 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*105 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*98.7 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*97.8 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332058
Diesel Range Organics (C10-C28)	ND	25.0	1	08/09/23	08/09/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/09/23	08/09/23	
Surrogate: n-Nonane		*104 %*	*50-200*	*08/09/23*	*08/09/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332050
Chloride	ND	20.0	1	08/09/23	08/10/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:29:17PM

SP Comp 82-Surf

E308053-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Benzene	ND	0.0250	1	08/09/23	08/10/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/10/23	
Toluene	ND	0.0250	1	08/09/23	08/10/23	
o-Xylene	ND	0.0250	1	08/09/23	08/10/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/10/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*95.6 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*98.0 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*95.6 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*98.0 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332058
Diesel Range Organics (C10-C28)	ND	25.0	1	08/09/23	08/09/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/09/23	08/09/23	
Surrogate: n-Nonane		*102 %*	*50-200*	*08/09/23*	*08/09/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332050
Chloride	ND	20.0	1	08/09/23	08/10/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:29:17PM

SP Comp 83-Surf

E308053-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Benzene	ND	0.0250	1	08/09/23	08/10/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/10/23	
Toluene	ND	0.0250	1	08/09/23	08/10/23	
o-Xylene	ND	0.0250	1	08/09/23	08/10/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/10/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*95.6 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*98.3 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*95.6 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*98.3 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332058
Diesel Range Organics (C10-C28)	ND	25.0	1	08/09/23	08/09/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/09/23	08/09/23	
Surrogate: n-Nonane		*104 %*	*50-200*	*08/09/23*	*08/09/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332050
Chloride	ND	20.0	1	08/09/23	08/10/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:29:17PM

SP Comp 84-Surf

E308053-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Benzene	ND	0.0250	1	08/09/23	08/10/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/10/23	
Toluene	ND	0.0250	1	08/09/23	08/10/23	
o-Xylene	ND	0.0250	1	08/09/23	08/10/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/10/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*99.7 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*98.2 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*99.7 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*98.2 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332058
Diesel Range Organics (C10-C28)	**34.8**	25.0	1	08/09/23	08/09/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/09/23	08/09/23	
Surrogate: n-Nonane		*107 %*	*50-200*	*08/09/23*	*08/09/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332050
Chloride	**33.5**	20.0	1	08/09/23	08/10/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:29:17PM

SP Comp 85-Surf

E308053-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Benzene	ND	0.0250	1	08/09/23	08/10/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/10/23	
Toluene	ND	0.0250	1	08/09/23	08/10/23	
o-Xylene	ND	0.0250	1	08/09/23	08/10/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/10/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*101 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*98.3 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*101 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*98.3 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2332058
Diesel Range Organics (C10-C28)	**33.8**	25.0	1	08/09/23	08/09/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/09/23	08/09/23	
Surrogate: n-Nonane		*105 %*	*50-200*	*08/09/23*	*08/09/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332050
Chloride	**33.4**	20.0	1	08/09/23	08/10/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:29:17PM

SP Comp 86-Surf

E308053-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Benzene	ND	0.0250	1	08/09/23	08/10/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/10/23	
Toluene	ND	0.0250	1	08/09/23	08/10/23	
o-Xylene	ND	0.0250	1	08/09/23	08/10/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/10/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*99.0 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*99.5 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*99.0 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*99.5 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332058
Diesel Range Organics (C10-C28)	ND	25.0	1	08/09/23	08/10/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/09/23	08/10/23	
Surrogate: n-Nonane		*104 %*	*50-200*	*08/09/23*	*08/10/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332050
Chloride	ND	20.0	1	08/09/23	08/10/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:29:17PM

SP Comp 87-Surf

E308053-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Benzene	ND	0.0250	1	08/09/23	08/10/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/10/23	
Toluene	ND	0.0250	1	08/09/23	08/10/23	
o-Xylene	ND	0.0250	1	08/09/23	08/10/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/10/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*99.8 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*99.5 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*99.8 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*99.8 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*99.5 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*99.8 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332058
Diesel Range Organics (C10-C28)	ND	25.0	1	08/09/23	08/10/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/09/23	08/10/23	
Surrogate: n-Nonane		*105 %*	*50-200*	*08/09/23*	*08/10/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332050
Chloride	ND	20.0	1	08/09/23	08/10/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:29:17PM

SP Comp 88-Surf

E308053-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Benzene	ND	0.0250	1	08/09/23	08/10/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/10/23	
Toluene	ND	0.0250	1	08/09/23	08/10/23	
o-Xylene	ND	0.0250	1	08/09/23	08/10/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/10/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*96.9 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*98.7 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*96.9 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*98.7 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332058
Diesel Range Organics (C10-C28)	ND	25.0	1	08/09/23	08/10/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/09/23	08/10/23	
Surrogate: n-Nonane		*103 %*	*50-200*	*08/09/23*	*08/10/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332050
Chloride	ND	20.0	1	08/09/23	08/10/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:29:17PM

SP Comp 89-Surf

E308053-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Benzene	ND	0.0250	1	08/09/23	08/10/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/10/23	
Toluene	ND	0.0250	1	08/09/23	08/10/23	
o-Xylene	ND	0.0250	1	08/09/23	08/10/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/10/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*97.1 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*99.9 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*97.1 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*99.9 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332058
Diesel Range Organics (C10-C28)	ND	25.0	1	08/09/23	08/10/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/09/23	08/10/23	
Surrogate: n-Nonane		*105 %*	*50-200*	*08/09/23*	*08/10/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332050
Chloride	ND	20.0	1	08/09/23	08/10/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:29:17PM

SP Comp 90-Surf

E308053-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Benzene	ND	0.0250	1	08/09/23	08/10/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/10/23	
Toluene	ND	0.0250	1	08/09/23	08/10/23	
o-Xylene	ND	0.0250	1	08/09/23	08/10/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/10/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*96.9 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*99.1 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*103 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*96.9 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*99.1 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332058
Diesel Range Organics (C10-C28)	ND	25.0	1	08/09/23	08/10/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/09/23	08/10/23	
Surrogate: n-Nonane		*93.2 %*	*50-200*	*08/09/23*	*08/10/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332050
Chloride	ND	20.0	1	08/09/23	08/10/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:29:17PM

SP Comp 91-Surf

E308053-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Benzene	ND	0.0250	1	08/09/23	08/10/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/10/23	
Toluene	ND	0.0250	1	08/09/23	08/10/23	
o-Xylene	ND	0.0250	1	08/09/23	08/10/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/10/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*94.4 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*96.4 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*94.4 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*96.4 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332058
Diesel Range Organics (C10-C28)	ND	25.0	1	08/09/23	08/10/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/09/23	08/10/23	
Surrogate: n-Nonane		*104 %*	*50-200*	*08/09/23*	*08/10/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332050
Chloride	ND	20.0	1	08/09/23	08/10/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:29:17PM

SP Comp 92-Surf

E308053-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Benzene	ND	0.0250	1	08/09/23	08/10/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/10/23	
Toluene	ND	0.0250	1	08/09/23	08/10/23	
o-Xylene	ND	0.0250	1	08/09/23	08/10/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/10/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*99.8 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*96.3 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*98.2 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*99.8 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*96.3 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*98.2 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332058
Diesel Range Organics (C10-C28)	ND	25.0	1	08/09/23	08/10/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/09/23	08/10/23	
Surrogate: n-Nonane		*110 %*	*50-200*	*08/09/23*	*08/10/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332050
Chloride	ND	20.0	1	08/09/23	08/10/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:29:17PM

SP Comp 93-Surf

E308053-13

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Benzene	ND	0.0250	1	08/09/23	08/10/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/10/23	
Toluene	ND	0.0250	1	08/09/23	08/10/23	
o-Xylene	ND	0.0250	1	08/09/23	08/10/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/10/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*95.8 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*98.9 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*95.8 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*98.9 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332058
Diesel Range Organics (C10-C28)	ND	25.0	1	08/09/23	08/10/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/09/23	08/10/23	
Surrogate: n-Nonane		*103 %*	*50-200*	*08/09/23*	*08/10/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332050
Chloride	ND	20.0	1	08/09/23	08/10/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:29:17PM

SP Comp 94-Surf

E308053-14

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Benzene	ND	0.0250	1	08/09/23	08/10/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/10/23	
Toluene	ND	0.0250	1	08/09/23	08/10/23	
o-Xylene	ND	0.0250	1	08/09/23	08/10/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/10/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*94.0 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*99.8 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*102 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*94.0 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*99.8 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332058
Diesel Range Organics (C10-C28)	**39.6**	25.0	1	08/09/23	08/10/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/09/23	08/10/23	
Surrogate: n-Nonane		*110 %*	*50-200*	*08/09/23*	*08/10/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332050
Chloride	ND	20.0	1	08/09/23	08/10/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:29:17PM

SP Comp 95-Surf

E308053-15

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Benzene	ND	0.0250	1	08/09/23	08/10/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/10/23	
Toluene	ND	0.0250	1	08/09/23	08/10/23	
o-Xylene	ND	0.0250	1	08/09/23	08/10/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/10/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*96.1 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*100 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*96.1 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*100 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332058
Diesel Range Organics (C10-C28)	**29.2**	25.0	1	08/09/23	08/10/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/09/23	08/10/23	
Surrogate: n-Nonane		*114 %*	*50-200*	*08/09/23*	*08/10/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332050
Chloride	ND	20.0	1	08/09/23	08/10/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:29:17PM

SP Comp 96-Surf

E308053-16

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Benzene	ND	0.0250	1	08/09/23	08/10/23	
Ethylbenzene	ND	0.0250	1	08/09/23	08/10/23	
Toluene	ND	0.0250	1	08/09/23	08/10/23	
o-Xylene	ND	0.0250	1	08/09/23	08/10/23	
p,m-Xylene	ND	0.0500	1	08/09/23	08/10/23	
Total Xylenes	ND	0.0250	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*95.7 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*99.3 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332055
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/09/23	08/10/23	
Surrogate: Bromofluorobenzene		*101 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: 1,2-Dichloroethane-d4		*95.7 %*	*70-130*	*08/09/23*	*08/10/23*	
Surrogate: Toluene-d8		*99.3 %*	*70-130*	*08/09/23*	*08/10/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332058
Diesel Range Organics (C10-C28)	ND	25.0	1	08/09/23	08/10/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/09/23	08/10/23	
Surrogate: n-Nonane		*114 %*	*50-200*	*08/09/23*	*08/10/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332050
Chloride	ND	20.0	1	08/09/23	08/10/23	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:29:17PM

Volatile Organic Compounds by EPA 8260B

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2332055-BLK1)									Prepared: 08/09/23 Analyzed: 08/09/23
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: Bromofluorobenzene	*0.499*		*0.500*		*99.7*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.486*		*0.500*		*97.1*	*70-130*			
Surrogate: Toluene-d8	*0.505*		*0.500*		*101*	*70-130*			
LCS (2332055-BS1)									Prepared: 08/09/23 Analyzed: 08/10/23
Benzene	2.48	0.0250	2.50		99.1	70-130			
Ethylbenzene	2.29	0.0250	2.50		91.7	70-130			
Toluene	2.40	0.0250	2.50		95.9	70-130			
o-Xylene	2.43	0.0250	2.50		97.4	70-130			
p,m-Xylene	4.78	0.0500	5.00		95.5	70-130			
Total Xylenes	7.21	0.0250	7.50		96.2	70-130			
Surrogate: Bromofluorobenzene	*0.509*		*0.500*		*102*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.492*		*0.500*		*98.3*	*70-130*			
Surrogate: Toluene-d8	*0.511*		*0.500*		*102*	*70-130*			
Matrix Spike (2332055-MS1)				**Source: E308053-02**					Prepared: 08/09/23 Analyzed: 08/10/23
Benzene	2.50	0.0250	2.50	ND	99.9	48-131			
Ethylbenzene	2.27	0.0250	2.50	ND	91.0	45-135			
Toluene	2.36	0.0250	2.50	ND	94.5	48-130			
o-Xylene	2.48	0.0250	2.50	ND	99.4	43-135			
p,m-Xylene	4.87	0.0500	5.00	ND	97.4	43-135			
Total Xylenes	7.35	0.0250	7.50	ND	98.0	43-135			
Surrogate: Bromofluorobenzene	*0.505*		*0.500*		*101*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.479*		*0.500*		*95.8*	*70-130*			
Surrogate: Toluene-d8	*0.501*		*0.500*		*100*	*70-130*			
Matrix Spike Dup (2332055-MSD1)				**Source: E308053-02**					Prepared: 08/09/23 Analyzed: 08/10/23
Benzene	2.57	0.0250	2.50	ND	103	48-131	3.06	23	
Ethylbenzene	2.43	0.0250	2.50	ND	97.4	45-135	6.80	27	
Toluene	2.51	0.0250	2.50	ND	100	48-130	5.91	24	
o-Xylene	2.63	0.0250	2.50	ND	105	43-135	5.69	27	
p,m-Xylene	5.16	0.0500	5.00	ND	103	43-135	5.81	27	
Total Xylenes	7.79	0.0250	7.50	ND	104	43-135	5.77	27	
Surrogate: Bromofluorobenzene	*0.512*		*0.500*		*102*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.476*		*0.500*		*95.2*	*70-130*			
Surrogate: Toluene-d8	*0.505*		*0.500*		*101*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:29:17PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2332055-BLK1)									Prepared: 08/09/23 Analyzed: 08/09/23
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: Bromofluorobenzene	*0.499*		*0.500*		*99.7*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.486*		*0.500*		*97.1*	*70-130*			
Surrogate: Toluene-d8	*0.505*		*0.500*		*101*	*70-130*			
LCS (2332055-BS2)									Prepared: 08/09/23 Analyzed: 08/10/23
Gasoline Range Organics (C6-C10)	54.0	20.0	50.0		108	70-130			
Surrogate: Bromofluorobenzene	*0.508*		*0.500*		*102*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.477*		*0.500*		*95.3*	*70-130*			
Surrogate: Toluene-d8	*0.516*		*0.500*		*103*	*70-130*			
Matrix Spike (2332055-MS2)				**Source: E308053-02**					Prepared: 08/09/23 Analyzed: 08/10/23
Gasoline Range Organics (C6-C10)	53.8	20.0	50.0	ND	108	70-130			
Surrogate: Bromofluorobenzene	*0.502*		*0.500*		*100*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.497*		*0.500*		*99.4*	*70-130*			
Surrogate: Toluene-d8	*0.520*		*0.500*		*104*	*70-130*			
Matrix Spike Dup (2332055-MSD2)				**Source: E308053-02**					Prepared: 08/09/23 Analyzed: 08/10/23
Gasoline Range Organics (C6-C10)	54.1	20.0	50.0	ND	108	70-130	0.472	20	
Surrogate: Bromofluorobenzene	*0.507*		*0.500*		*101*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.473*		*0.500*		*94.5*	*70-130*			
Surrogate: Toluene-d8	*0.520*		*0.500*		*104*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:29:17PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: JL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2332058-BLK1)									Prepared: 08/09/23 Analyzed: 08/09/23
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*55.2*		*50.0*		*110*	*50-200*			
LCS (2332058-BS1)									Prepared: 08/09/23 Analyzed: 08/09/23
Diesel Range Organics (C10-C28)	250	25.0	250		99.8	38-132			
Surrogate: n-Nonane	*53.9*		*50.0*		*108*	*50-200*			
Matrix Spike (2332058-MS1)				**Source: E308053-07**					Prepared: 08/09/23 Analyzed: 08/09/23
Diesel Range Organics (C10-C28)	260	25.0	250	ND	104	38-132			
Surrogate: n-Nonane	*50.5*		*50.0*		*101*	*50-200*			
Matrix Spike Dup (2332058-MSD1)				**Source: E308053-07**					Prepared: 08/09/23 Analyzed: 08/09/23
Diesel Range Organics (C10-C28)	270	25.0	250	ND	108	38-132	3.89	20	
Surrogate: n-Nonane	*49.5*		*50.0*		*99.1*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/10/2023 4:29:17PM

Anions by EPA 300.0/9056A

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2332050-BLK1)									Prepared: 08/09/23 Analyzed: 08/10/23
Chloride	ND	20.0							
LCS (2332050-BS1)									Prepared: 08/09/23 Analyzed: 08/10/23
Chloride	245	20.0	250		97.9	90-110			
Matrix Spike (2332050-MS1)				**Source: E308053-01**					Prepared: 08/09/23 Analyzed: 08/10/23
Chloride	265	20.0	250	ND	106	80-120			
Matrix Spike Dup (2332050-MSD1)				**Source: E308053-01**					Prepared: 08/09/23 Analyzed: 08/10/23
Chloride	251	20.0	250	ND	101	80-120	5.44	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	08/10/23 16:29

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 3 of 4

Client: Tascosa
Project: Olympus North
Project Manager: Natalie
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ESS
Address: 2724 NW COUNTY ROAD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
EMAIL TO: Natalie@energystaffingllc.com
Dakoatah@energystaffingllc.com

Lab Use Only
Lab WO# E308053
Job Number 2004600001

TAT: 1D | 2D X | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM X | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | RGDOC NM X | RGDOC TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	Remarks
	08/07/23	S	1	SP Comp 81 - Surf	1	
				SP Comp 82 - Surf	2	
				SP Comp 83 - Surf	3	
				SP Comp 84 - Surf	4	
				SP Comp 85 - Surf	5	
				SP Comp 86 - Surf	6	
				SP Comp 87 - Surf	7	
				SP Comp 88 - Surf	8	
				SP Comp 89 - Surf	9	
	08/07/23	S	1	SP Comp 90 - Surf	10	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	08/07/23		Michelle Gonzales	8823	1230
Michelle Gonzales	8-8-23	1605	Andrew Mesa	8.8.23	1830
Andrew Mesa	8.9.23	2430	Kayla Hall	8-9-23	0700

Lab Use Only: Received on ice: Y / N; T1 ____ T2 ____ T3 ____; AVG Temp °C 4

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client: Tarrock
Project: Olympus North
Project Manager: Natalie
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ESS
Address: 2724 NW COUNTY ROAD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
EMAIL TO: Natalie@energystaffingllc.com
Dakoatah@energystaffingllc.com

Lab Use Only
Lab WO# E308053
Job Number 20041600001

TAT: 1D | 2D X | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM X | CO | UT | AZ | TX

Analysis and Method

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6020	Chloride 300.0	RGDOC NM	RGDOC TX	Remarks
	08/07/23	S	1	SP Comp 91 - Surf	11							X		
				SP Comp 92 - Surf	12									
				SP Comp 93 - Surf	13									
				SP Comp 94 - Surf	14									
				SP Comp 95 - Surf	15									
	08/07/23	S	1	SP Comp 96 - Surf	16							X		

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Lab Use Only
Received on ice: Y / N
T1 T2 T3
AVG Temp °C 4

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	08/07/23		Michelle Gonzales	8-8-23	1230
Michelle Gonzales	8-8-23	1615	Andrew Mesa	8-8-23	1830
Andrew Mesa	8-9-23	2430	Krystal R Hall	8-9-23	0700

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Page 1267 of 1517

Envirotech Analytical Laboratory

Printed: 8/9/2023 1:07:31PM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	08/09/23 07:00	Work Order ID:	E308053
Phone:	(575) 390-6397	Date Logged In:	08/08/23 16:47	Logged In By:	Alexa Michaels
Email:	natalie@energystaffingllc.com	Due Date:	08/10/23 17:00 (1 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes	
13. If no visible ice, record the temperature. Actual sample temperature: 4°C		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	Yes	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filteration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

Time sampled is not documented on the COC by client.

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	Olympus North
Work Order:	E308067
Job Number:	20046-0001
Received:	8/11/2023

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
8/14/23

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 8/14/23

Natalie Gladden
7 W. Compress Road
Artesia, NM 88210

Project Name: Olympus North
Workorder: E308067
Date Received: 8/11/2023 7:00:00AM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 8/11/2023 7:00:00AM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area
Lynn Jarboe
Technical Representative/Client Services
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

West Texas Midland/Odessa Area
Rayny Hagan
Technical Representative
Office: 505-421-LABS(5227)

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 5

Sample Data 6

- SP Comp 97 - Surf 6
- SP Comp 98 - Surf 7
- SP Comp 99 - Surf 8
- SP Comp 100 - Surf 9
- SP Comp 101 - Surf 10
- SP Comp 102 - Surf 11
- SP Comp 103- Surf 12
- SP Comp 104 - Surf 13
- SP Comp 105 - Surf 14
- SP Comp 106 - Surf 15
- SP Comp 107 - Surf 16
- SP Comp 108 - Surf 17
- SP Comp 109 - Surf 18
- SP Comp 110 - Surf 19
- SP Comp 111 - Surf 20
- SP Comp 112 - Surf 21
- SP Comp 113 - Surf 22
- SP Comp 114 - Surf 23
- SP Comp 115 - Surf 24
- SP Comp 116 - Surf 25

Table of Contents (continued)

QC Summary Data 26

QC - Volatile Organics by EPA 8021B 26

QC - Nonhalogenated Organics by EPA 8015D - GRO 27

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 28

QC - Anions by EPA 300.0/9056A 29

Definitions and Notes 30

Chain of Custody etc. 31

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	08/14/23 15:26

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SP Comp 97 - Surf	E308067-01A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 98 - Surf	E308067-02A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 99 - Surf	E308067-03A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 100 - Surf	E308067-04A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 101 - Surf	E308067-05A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 102 - Surf	E308067-06A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 103- Surf	E308067-07A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 104 - Surf	E308067-08A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 105 - Surf	E308067-09A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 106 - Surf	E308067-10A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 107 - Surf	E308067-11A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 108 - Surf	E308067-12A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 109 - Surf	E308067-13A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 110 - Surf	E308067-14A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 111 - Surf	E308067-15A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 112 - Surf	E308067-16A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 113 - Surf	E308067-17A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 114 - Surf	E308067-18A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 115 - Surf	E308067-19A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 116 - Surf	E308067-20A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 3:26:14PM

SP Comp 97 - Surf

E308067-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.3 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*91.4 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332095
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/11/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/11/23	
Surrogate: n-Nonane		*98.3 %*	*50-200*	*08/11/23*	*08/11/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332099
Chloride	ND	20.0	1	08/11/23	08/12/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 3:26:14PM

SP Comp 98 - Surf

E308067-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.1 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*89.9 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332095
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/11/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/11/23	
Surrogate: n-Nonane		*101 %*	*50-200*	*08/11/23*	*08/11/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332099
Chloride	ND	20.0	1	08/11/23	08/12/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 3:26:14PM

SP Comp 99 - Surf

E308067-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.2 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.9 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332095
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/11/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/11/23	
Surrogate: n-Nonane		*96.8 %*	*50-200*	*08/11/23*	*08/11/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332099
Chloride	ND	20.0	1	08/11/23	08/12/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 3:26:14PM

SP Comp 100 - Surf

E308067-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.0 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*90.8 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332095
Diesel Range Organics (C10-C28)	**37.9**	25.0	1	08/11/23	08/11/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/11/23	
Surrogate: n-Nonane		*107 %*	*50-200*	*08/11/23*	*08/11/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332099
Chloride	ND	20.0	1	08/11/23	08/12/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 3:26:14PM

SP Comp 101 - Surf

E308067-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.8 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*91.6 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332095
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/11/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/11/23	
Surrogate: n-Nonane		*105 %*	*50-200*	*08/11/23*	*08/11/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332099
Chloride	ND	20.0	1	08/11/23	08/12/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 3:26:14PM

SP Comp 102 - Surf

E308067-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.6 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*91.4 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332095
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/11/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/11/23	
Surrogate: n-Nonane		*105 %*	*50-200*	*08/11/23*	*08/11/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332099
Chloride	ND	20.0	1	08/11/23	08/12/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 3:26:14PM

SP Comp 103- Surf

E308067-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.0 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*90.6 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332095
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/11/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/11/23	
Surrogate: n-Nonane		*107 %*	*50-200*	*08/11/23*	*08/11/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332099
Chloride	ND	20.0	1	08/11/23	08/12/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 3:26:14PM

SP Comp 104 - Surf

E308067-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.5 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*90.9 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332095
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/11/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/11/23	
Surrogate: n-Nonane		*104 %*	*50-200*	*08/11/23*	*08/11/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332099
Chloride	ND	20.0	1	08/11/23	08/12/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 3:26:14PM

SP Comp 105 - Surf

E308067-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.6 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*90.3 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332095
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/11/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/11/23	
Surrogate: n-Nonane		*104 %*	*50-200*	*08/11/23*	*08/11/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332099
Chloride	ND	20.0	1	08/11/23	08/12/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 3:26:14PM

SP Comp 106 - Surf

E308067-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*94.8 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*90.4 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332095
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*101 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332099
Chloride	ND	20.0	1	08/11/23	08/12/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 3:26:14PM

SP Comp 107 - Surf

E308067-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.7 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*89.8 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332095
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*102 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332099
Chloride	ND	20.0	1	08/11/23	08/12/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 3:26:14PM

SP Comp 108 - Surf

E308067-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*94.2 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*91.6 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332095
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*103 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332099
Chloride	ND	20.0	1	08/11/23	08/12/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 3:26:14PM

SP Comp 109 - Surf

E308067-13

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.9 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*90.5 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332095
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*92.7 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332099
Chloride	ND	20.0	1	08/11/23	08/12/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 3:26:14PM

SP Comp 110 - Surf

E308067-14

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*94.6 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*89.5 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332095
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*97.4 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332099
Chloride	ND	20.0	1	08/11/23	08/12/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 3:26:14PM

SP Comp 111 - Surf

E308067-15

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.0 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*90.7 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332095
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*98.8 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332099
Chloride	ND	20.0	1	08/11/23	08/13/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 3:26:14PM

SP Comp 112 - Surf

E308067-16

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.9 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*89.5 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332095
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*92.3 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332099
Chloride	ND	20.0	1	08/11/23	08/13/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 3:26:14PM

SP Comp 113 - Surf

E308067-17

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.4 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*90.7 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332095
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*106 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332099
Chloride	ND	20.0	1	08/11/23	08/13/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 3:26:14PM

SP Comp 114 - Surf

E308067-18

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*94.6 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*89.4 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332095
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*104 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332099
Chloride	ND	20.0	1	08/11/23	08/13/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 3:26:14PM

SP Comp 115 - Surf

E308067-19

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.0 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*90.2 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332095
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*106 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332099
Chloride	ND	20.0	1	08/11/23	08/13/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 3:26:14PM

SP Comp 116 - Surf

E308067-20

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.2 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332093
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*90.8 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332095
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*104 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332099
Chloride	ND	20.0	1	08/11/23	08/13/23	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 3:26:14PM

Volatile Organics by EPA 8021B

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2332093-BLK1)									Prepared: 08/11/23 Analyzed: 08/12/23
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.65*		*8.00*		*95.7*	*70-130*			
LCS (2332093-BS1)									Prepared: 08/11/23 Analyzed: 08/12/23
Benzene	4.93	0.0250	5.00		98.7	70-130			
Ethylbenzene	4.85	0.0250	5.00		97.1	70-130			
Toluene	4.93	0.0250	5.00		98.6	70-130			
o-Xylene	4.86	0.0250	5.00		97.2	70-130			
p,m-Xylene	9.85	0.0500	10.0		98.5	70-130			
Total Xylenes	14.7	0.0250	15.0		98.1	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.73*		*8.00*		*96.6*	*70-130*			
Matrix Spike (2332093-MS1)				**Source: E308067-11**					Prepared: 08/11/23 Analyzed: 08/12/23
Benzene	5.21	0.0250	5.00	ND	104	54-133			
Ethylbenzene	5.12	0.0250	5.00	ND	102	61-133			
Toluene	5.19	0.0250	5.00	ND	104	61-130			
o-Xylene	5.15	0.0250	5.00	ND	103	63-131			
p,m-Xylene	10.4	0.0500	10.0	ND	104	63-131			
Total Xylenes	15.5	0.0250	15.0	ND	104	63-131			
Surrogate: 4-Bromochlorobenzene-PID	*7.67*		*8.00*		*95.9*	*70-130*			
Matrix Spike Dup (2332093-MSD1)				**Source: E308067-11**					Prepared: 08/11/23 Analyzed: 08/12/23
Benzene	5.24	0.0250	5.00	ND	105	54-133	0.750	20	
Ethylbenzene	5.16	0.0250	5.00	ND	103	61-133	0.705	20	
Toluene	5.24	0.0250	5.00	ND	105	61-130	0.956	20	
o-Xylene	5.19	0.0250	5.00	ND	104	63-131	0.794	20	
p,m-Xylene	10.5	0.0500	10.0	ND	105	63-131	0.698	20	
Total Xylenes	15.7	0.0250	15.0	ND	104	63-131	0.730	20	
Surrogate: 4-Bromochlorobenzene-PID	*7.60*		*8.00*		*94.9*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 3:26:14PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2332093-BLK1)									Prepared: 08/11/23 Analyzed: 08/12/23
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.24*		*8.00*		*90.6*	*70-130*			
LCS (2332093-BS2)									Prepared: 08/11/23 Analyzed: 08/12/23
Gasoline Range Organics (C6-C10)	48.7	20.0	50.0		97.4	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.47*		*8.00*		*93.4*	*70-130*			
Matrix Spike (2332093-MS2)				**Source: E308067-11**					Prepared: 08/11/23 Analyzed: 08/12/23
Gasoline Range Organics (C6-C10)	50.0	20.0	50.0	ND	100	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.17*		*8.00*		*89.6*	*70-130*			
Matrix Spike Dup (2332093-MSD2)				**Source: E308067-11**					Prepared: 08/11/23 Analyzed: 08/12/23
Gasoline Range Organics (C6-C10)	45.9	20.0	50.0	ND	91.8	70-130	8.53	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.28*		*8.00*		*91.0*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 3:26:14PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: JL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2332095-BLK1)									Prepared: 08/11/23 Analyzed: 08/11/23
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*53.9*		*50.0*		*108*	*50-200*			
LCS (2332095-BS1)									Prepared: 08/11/23 Analyzed: 08/11/23
Diesel Range Organics (C10-C28)	264	25.0	250		106	38-132			
Surrogate: n-Nonane	*53.6*		*50.0*		*107*	*50-200*			
Matrix Spike (2332095-MS1)				**Source: E308067-10**					Prepared: 08/11/23 Analyzed: 08/11/23
Diesel Range Organics (C10-C28)	271	25.0	250	ND	108	38-132			
Surrogate: n-Nonane	*52.6*		*50.0*		*105*	*50-200*			
Matrix Spike Dup (2332095-MSD1)				**Source: E308067-10**					Prepared: 08/11/23 Analyzed: 08/11/23
Diesel Range Organics (C10-C28)	268	25.0	250	ND	107	38-132	0.827	20	
Surrogate: n-Nonane	*53.5*		*50.0*		*107*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 3:26:14PM

Anions by EPA 300.0/9056A

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2332099-BLK1)									Prepared: 08/11/23 Analyzed: 08/12/23
Chloride	ND	20.0							
LCS (2332099-BS1)									Prepared: 08/11/23 Analyzed: 08/12/23
Chloride	260	20.0	250		104	90-110			
Matrix Spike (2332099-MS1)				**Source: E308067-01**					Prepared: 08/11/23 Analyzed: 08/12/23
Chloride	267	20.0	250	ND	107	80-120			
Matrix Spike Dup (2332099-MSD1)				**Source: E308067-01**					Prepared: 08/11/23 Analyzed: 08/12/23
Chloride	268	20.0	250	ND	107	80-120	0.404	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	08/14/23 15:26

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client: TORock
Project: Olympus North
Project Manager: Natalie Gladden
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ESS
Address: 2724 NW COUNTY ROAD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
EMAIL TO: Natalie@energystaffingllc.com
Dakoatah@energystaffingllc.com

Lab Use Only
Lab WO# E308067
Job Number 20416-0001

TAT: 1D | 2D X | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM X | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/ORO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6020 | Chloride 300.0 | RGDOC NM X | RGDOC TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	Remarks
	08/08/23	S	1	SP Comp 97 - Surf	1	
				SP Comp 98 - Surf	2	
				SP Comp 99 - Surf	3	
				SP Comp 100 - Surf	4	
				SP Comp 101 - Surf	5	
				SP Comp 102 - Surf	6	
				SP Comp 103 - Surf	7	
				SP Comp 104 - Surf	8	
				SP Comp 105 - Surf	9	
	08/08/23	S	1	SP Comp 106 - Surf	10	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	08/08/23		Michelle Gonzalez	8-10-23	1415
Michelle Gonzalez	8-10-23	1715	[signature] MSSO	8.10.23	1730
[signature] MSSO	8.10.23	2330	Kayla R Hall	8/11/23	0700

Lab Use Only: Received on ice: Y / N; T1 ____ T2 ____ T3 ____; AVG Temp °C 4

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability [illegible] for the amount paid for on the report.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client: Tcorak
Project: Olympus North
Project Manager: Natalie Gladden
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ESS
Address: 2724 NW COUNTY ROAD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
EMAIL TO: Natalie@energystaffingllc.com
Dakoatah@energystaffingllc.com

Lab Use Only
Lab WO# E308067
Job Number 20046-0001

TAT: 1D | 2D (x) | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM (x) | CO | UT | AZ | TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
	05/08/23	S	1	SP Comp 107 - Surf	11							X		
				SP Comp 108 - Surf	12									
				SP Comp 109 - Surf	13									
				SP Comp 110 - Surf	14									
				SP Comp 111 - Surf	15									
				SP Comp 112 - Surf	16									
				SP Comp 113 - Surf	17									
				SP Comp 114 - Surf	18									
				SP Comp 115 - Surf	19									
	05/08/23	S	1	SP Comp 116 - Surf	20							X		

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6°C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	05/08/23		Michelle Gonzales	8-10-23	1415
Michelle Gonzales	8-10-23	1715	Andrew Nelson	8.10.23	1730
Andrew Nelson	8.10.23	2330	Kayla L Hall	8/11/23	0700

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Page 1300 of 1517

Envirotech Analytical Laboratory

Printed: 8/11/2023 11:01:31AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	08/11/23 07:00	Work Order ID:	E308067
Phone:	(575) 390-6397	Date Logged In:	08/10/23 15:31	Logged In By:	Alexa Michaels
Email:	natalie@energystaffingllc.com	Due Date:	08/14/23 17:00 (1 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes	
13. If no visible ice, record the temperature. Actual sample temperature: 4°C		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	No	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filteration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

Project Olympus North has been separated into 2 reports due to high sample volume. Workorders are as follows: E308067 & E308068. Time sampled not provided on COC by client.

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	Olympus North
Work Order:	E308068
Job Number:	20046-0001
Received:	8/11/2023

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
8/14/23

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 8/14/23

Natalie Gladden
7 W. Compress Road
Artesia, NM 88210

Project Name: Olympus North
Workorder: E308068
Date Received: 8/11/2023 7:00:00AM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 8/11/2023 7:00:00AM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area
Lynn Jarboe
Technical Representative/Client Services
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

West Texas Midland/Odessa Area
Rayny Hagan
Technical Representative
Office: 505-421-LABS(5227)

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 5

Sample Data 6

SP Comp 117 - Surf 6

SP Comp 118 - Surf 7

SP Comp 119 - Surf 8

SP Comp 120 - Surf 9

SP Comp 121 - Surf 10

SP Comp 122 - Surf 11

SP Comp 123 - Surf 12

SP Comp 124 - Surf 13

SP Comp 125 - Surf 14

SP Comp 126 - Surf 15

SP Comp 127 - Surf 16

SP Comp 128 - Surf 17

SP Comp 129 - Surf 18

SP Comp 130 - Surf 19

SP Comp 131 - Surf 20

SP Comp 132 - Surf 21

SP Comp 133 - Surf 22

SP Comp 134 - Surf 23

SP Comp 135 - Surf 24

SP Comp 136 - Surf 25

Table of Contents (continued)

SP Comp 137 - Surf 26

SP Comp 138 - Surf 27

SP Comp 139 - Surf 28

SP Comp 140 - Surf 29

SP Comp 141 - Surf 30

SP Comp 142 - Surf 31

SP Comp 143 - Surf 32

SP Comp 144 - Surf 33

QC Summary Data 34

QC - Volatile Organics by EPA 8021B 34

QC - Nonhalogenated Organics by EPA 8015D - GRO 36

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 38

QC - Anions by EPA 300.0/9056A 40

Definitions and Notes 42

Chain of Custody etc. 43

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	08/14/23 16:12

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SP Comp 117 - Surf	E308068-01A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 118 - Surf	E308068-02A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 119 - Surf	E308068-03A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 120 - Surf	E308068-04A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 121 - Surf	E308068-05A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 122 - Surf	E308068-06A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 123 - Surf	E308068-07A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 124 - Surf	E308068-08A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 125 - Surf	E308068-09A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 126 - Surf	E308068-10A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 127 - Surf	E308068-11A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 128 - Surf	E308068-12A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 129 - Surf	E308068-13A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 130 - Surf	E308068-14A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 131 - Surf	E308068-15A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 132 - Surf	E308068-16A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 133 - Surf	E308068-17A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 134 - Surf	E308068-18A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 135 - Surf	E308068-19A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 136 - Surf	E308068-20A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 137 - Surf	E308068-21A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 138 - Surf	E308068-22A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 139 - Surf	E308068-23A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 140 - Surf	E308068-24A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 141 - Surf	E308068-25A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 142 - Surf	E308068-26A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 143 - Surf	E308068-27A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.
SP Comp 144 - Surf	E308068-28A	Soil	08/08/23	08/11/23	Glass Jar, 2 oz.

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

SP Comp 117 - Surf

E308068-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Benzene	ND	0.0250	1	08/11/23	08/11/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/11/23	
Toluene	ND	0.0250	1	08/11/23	08/11/23	
o-Xylene	ND	0.0250	1	08/11/23	08/11/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/11/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/11/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.1 %*	*70-130*	*08/11/23*	*08/11/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/11/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.3 %*	*70-130*	*08/11/23*	*08/11/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332096
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*99.9 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332101
Chloride	ND	20.0	1	08/11/23	08/14/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

SP Comp 118 - Surf

E308068-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Benzene	ND	0.0250	1	08/11/23	08/11/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/11/23	
Toluene	ND	0.0250	1	08/11/23	08/11/23	
o-Xylene	ND	0.0250	1	08/11/23	08/11/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/11/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/11/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.4 %*	*70-130*	*08/11/23*	*08/11/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/11/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.3 %*	*70-130*	*08/11/23*	*08/11/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332096
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*101 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332101
Chloride	ND	20.0	1	08/11/23	08/14/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

SP Comp 119 - Surf

E308068-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Benzene	ND	0.0250	1	08/11/23	08/11/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/11/23	
Toluene	ND	0.0250	1	08/11/23	08/11/23	
o-Xylene	ND	0.0250	1	08/11/23	08/11/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/11/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/11/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.8 %*	*70-130*	*08/11/23*	*08/11/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/11/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.2 %*	*70-130*	*08/11/23*	*08/11/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332096
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*102 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332101
Chloride	ND	20.0	1	08/11/23	08/14/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

SP Comp 120 - Surf

E308068-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Benzene	ND	0.0250	1	08/11/23	08/11/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/11/23	
Toluene	ND	0.0250	1	08/11/23	08/11/23	
o-Xylene	ND	0.0250	1	08/11/23	08/11/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/11/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/11/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.4 %*	*70-130*	*08/11/23*	*08/11/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/11/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.8 %*	*70-130*	*08/11/23*	*08/11/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332096
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*103 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332101
Chloride	ND	20.0	1	08/11/23	08/14/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

SP Comp 121 - Surf

E308068-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Benzene	ND	0.0250	1	08/11/23	08/11/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/11/23	
Toluene	ND	0.0250	1	08/11/23	08/11/23	
o-Xylene	ND	0.0250	1	08/11/23	08/11/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/11/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/11/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.5 %*	*70-130*	*08/11/23*	*08/11/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/11/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.6 %*	*70-130*	*08/11/23*	*08/11/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332096
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*103 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332101
Chloride	ND	20.0	1	08/11/23	08/14/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

SP Comp 122 - Surf

E308068-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Benzene	ND	0.0250	1	08/11/23	08/11/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/11/23	
Toluene	ND	0.0250	1	08/11/23	08/11/23	
o-Xylene	ND	0.0250	1	08/11/23	08/11/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/11/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/11/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.1 %*	*70-130*	*08/11/23*	*08/11/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/11/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.3 %*	*70-130*	*08/11/23*	*08/11/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332096
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*105 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332101
Chloride	ND	20.0	1	08/11/23	08/14/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

SP Comp 123 - Surf

E308068-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Benzene	ND	0.0250	1	08/11/23	08/11/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/11/23	
Toluene	ND	0.0250	1	08/11/23	08/11/23	
o-Xylene	ND	0.0250	1	08/11/23	08/11/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/11/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/11/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.0 %*	*70-130*	*08/11/23*	*08/11/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/11/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.0 %*	*70-130*	*08/11/23*	*08/11/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332096
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*102 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332101
Chloride	ND	20.0	1	08/11/23	08/14/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

SP Comp 124 - Surf

E308068-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Benzene	ND	0.0250	1	08/11/23	08/11/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/11/23	
Toluene	ND	0.0250	1	08/11/23	08/11/23	
o-Xylene	ND	0.0250	1	08/11/23	08/11/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/11/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/11/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.8 %*	*70-130*	*08/11/23*	*08/11/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/11/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.3 %*	*70-130*	*08/11/23*	*08/11/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332096
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*104 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332101
Chloride	ND	20.0	1	08/11/23	08/14/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

SP Comp 125 - Surf

E308068-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Benzene	ND	0.0250	1	08/11/23	08/11/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/11/23	
Toluene	ND	0.0250	1	08/11/23	08/11/23	
o-Xylene	ND	0.0250	1	08/11/23	08/11/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/11/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/11/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.1 %*	*70-130*	*08/11/23*	*08/11/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/11/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.3 %*	*70-130*	*08/11/23*	*08/11/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332096
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*101 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332101
Chloride	ND	20.0	1	08/11/23	08/14/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

SP Comp 126 - Surf

E308068-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Benzene	ND	0.0250	1	08/11/23	08/11/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/11/23	
Toluene	ND	0.0250	1	08/11/23	08/11/23	
o-Xylene	ND	0.0250	1	08/11/23	08/11/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/11/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/11/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.5 %*	*70-130*	*08/11/23*	*08/11/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/11/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.4 %*	*70-130*	*08/11/23*	*08/11/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332096
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*103 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332101
Chloride	ND	20.0	1	08/11/23	08/14/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

SP Comp 127 - Surf

E308068-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Benzene	ND	0.0250	1	08/11/23	08/11/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/11/23	
Toluene	ND	0.0250	1	08/11/23	08/11/23	
o-Xylene	ND	0.0250	1	08/11/23	08/11/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/11/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/11/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.6 %*	*70-130*	*08/11/23*	*08/11/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/11/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.3 %*	*70-130*	*08/11/23*	*08/11/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332096
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*105 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332101
Chloride	ND	20.0	1	08/11/23	08/14/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

SP Comp 128 - Surf

E308068-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.1 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*86.9 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332096
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*104 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332101
Chloride	ND	20.0	1	08/11/23	08/14/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

SP Comp 129 - Surf

E308068-13

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.6 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*85.2 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332096
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*97.4 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332101
Chloride	ND	20.0	1	08/11/23	08/14/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

SP Comp 130 - Surf

E308068-14

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*97.5 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.5 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332096
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*102 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332101
Chloride	**562**	20.0	1	08/11/23	08/14/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

SP Comp 131 - Surf

E308068-15

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*97.1 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*84.0 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332096
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*102 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332101
Chloride	**65.6**	20.0	1	08/11/23	08/14/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

SP Comp 132 - Surf

E308068-16

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*97.2 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*84.7 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332096
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*99.4 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332101
Chloride	ND	20.0	1	08/11/23	08/14/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

SP Comp 133 - Surf

E308068-17

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*97.5 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*84.8 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332096
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*95.6 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332101
Chloride	ND	20.0	1	08/11/23	08/14/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

SP Comp 134 - Surf

E308068-18

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*97.6 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*84.1 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332096
Diesel Range Organics (C10-C28)	**31.7**	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*96.5 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332101
Chloride	**65.2**	20.0	1	08/11/23	08/14/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

SP Comp 135 - Surf

E308068-19

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*97.4 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*84.7 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332096
Diesel Range Organics (C10-C28)	**34.1**	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*96.7 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332101
Chloride	**76.8**	20.0	1	08/11/23	08/14/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

SP Comp 136 - Surf

E308068-20

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Benzene	ND	0.0250	1	08/11/23	08/12/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/12/23	
Toluene	ND	0.0250	1	08/11/23	08/12/23	
o-Xylene	ND	0.0250	1	08/11/23	08/12/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/12/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*97.2 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332094
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*85.4 %*	*70-130*	*08/11/23*	*08/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332096
Diesel Range Organics (C10-C28)	**29.3**	25.0	1	08/11/23	08/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/12/23	
Surrogate: n-Nonane		*101 %*	*50-200*	*08/11/23*	*08/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332101
Chloride	**81.9**	20.0	1	08/11/23	08/14/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

SP Comp 137 - Surf

E308068-21

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332092
Benzene	ND	0.0250	1	08/11/23	08/13/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/13/23	
Toluene	ND	0.0250	1	08/11/23	08/13/23	
o-Xylene	ND	0.0250	1	08/11/23	08/13/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/13/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/13/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.1 %*	*70-130*	*08/11/23*	*08/13/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332092
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/13/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.1 %*	*70-130*	*08/11/23*	*08/13/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332100
Diesel Range Organics (C10-C28)	**33.5**	25.0	1	08/11/23	08/11/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/11/23	
Surrogate: n-Nonane		*94.8 %*	*50-200*	*08/11/23*	*08/11/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332102
Chloride	**86.0**	20.0	1	08/11/23	08/11/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

SP Comp 138 - Surf

E308068-22

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332092
Benzene	ND	0.0250	1	08/11/23	08/13/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/13/23	
Toluene	ND	0.0250	1	08/11/23	08/13/23	
o-Xylene	ND	0.0250	1	08/11/23	08/13/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/13/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/13/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.3 %*	*70-130*	*08/11/23*	*08/13/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332092
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/13/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.9 %*	*70-130*	*08/11/23*	*08/13/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332100
Diesel Range Organics (C10-C28)	**32.3**	25.0	1	08/11/23	08/11/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/11/23	
Surrogate: n-Nonane		*93.6 %*	*50-200*	*08/11/23*	*08/11/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332102
Chloride	**84.3**	20.0	1	08/11/23	08/12/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

SP Comp 139 - Surf

E308068-23

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332092
Benzene	ND	0.0250	1	08/11/23	08/14/23	
Ethylbenzene	**0.0354**	0.0250	1	08/11/23	08/14/23	
Toluene	**0.0603**	0.0250	1	08/11/23	08/14/23	
o-Xylene	**0.0303**	0.0250	1	08/11/23	08/14/23	
p,m-Xylene	**0.0953**	0.0500	1	08/11/23	08/14/23	
Total Xylenes	**0.126**	0.0250	1	08/11/23	08/14/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.0 %*	*70-130*	*08/11/23*	*08/14/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332092
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/14/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*86.8 %*	*70-130*	*08/11/23*	*08/14/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332100
Diesel Range Organics (C10-C28)	**27.8**	25.0	1	08/11/23	08/11/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/11/23	
Surrogate: n-Nonane		*95.8 %*	*50-200*	*08/11/23*	*08/11/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332102
Chloride	**77.3**	20.0	1	08/11/23	08/12/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

SP Comp 140 - Surf

E308068-24

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332092
Benzene	ND	0.0250	1	08/11/23	08/14/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/14/23	
Toluene	ND	0.0250	1	08/11/23	08/14/23	
o-Xylene	ND	0.0250	1	08/11/23	08/14/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/14/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/14/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.1 %*	*70-130*	*08/11/23*	*08/14/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332092
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/14/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*84.5 %*	*70-130*	*08/11/23*	*08/14/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332100
Diesel Range Organics (C10-C28)	**31.0**	25.0	1	08/11/23	08/11/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/11/23	
Surrogate: n-Nonane		*94.7 %*	*50-200*	*08/11/23*	*08/11/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332102
Chloride	**76.6**	20.0	1	08/11/23	08/12/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

SP Comp 141 - Surf

E308068-25

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332092
Benzene	ND	0.0250	1	08/11/23	08/14/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/14/23	
Toluene	ND	0.0250	1	08/11/23	08/14/23	
o-Xylene	ND	0.0250	1	08/11/23	08/14/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/14/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/14/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.0 %*	*70-130*	*08/11/23*	*08/14/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332092
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/14/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*84.9 %*	*70-130*	*08/11/23*	*08/14/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332100
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/11/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/11/23	
Surrogate: n-Nonane		*90.4 %*	*50-200*	*08/11/23*	*08/11/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332102
Chloride	ND	20.0	1	08/11/23	08/12/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

SP Comp 142 - Surf

E308068-26

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332092
Benzene	ND	0.0250	1	08/11/23	08/14/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/14/23	
Toluene	ND	0.0250	1	08/11/23	08/14/23	
o-Xylene	ND	0.0250	1	08/11/23	08/14/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/14/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/14/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.5 %*	*70-130*	*08/11/23*	*08/14/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332092
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/14/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*84.8 %*	*70-130*	*08/11/23*	*08/14/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332100
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/11/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/11/23	
Surrogate: n-Nonane		*94.2 %*	*50-200*	*08/11/23*	*08/11/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332102
Chloride	**2770**	20.0	1	08/11/23	08/12/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

SP Comp 143 - Surf

E308068-27

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332092
Benzene	ND	0.0250	1	08/11/23	08/14/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/14/23	
Toluene	ND	0.0250	1	08/11/23	08/14/23	
o-Xylene	ND	0.0250	1	08/11/23	08/14/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/14/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/14/23	
Surrogate: 4-Bromochlorobenzene-PID		*94.6 %*	*70-130*	*08/11/23*	*08/14/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332092
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/14/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*84.0 %*	*70-130*	*08/11/23*	*08/14/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332100
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/11/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/11/23	
Surrogate: n-Nonane		*93.5 %*	*50-200*	*08/11/23*	*08/11/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332102
Chloride	ND	20.0	1	08/11/23	08/12/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

SP Comp 144 - Surf

E308068-28

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2332092
Benzene	ND	0.0250	1	08/11/23	08/14/23	
Ethylbenzene	ND	0.0250	1	08/11/23	08/14/23	
Toluene	ND	0.0250	1	08/11/23	08/14/23	
o-Xylene	ND	0.0250	1	08/11/23	08/14/23	
p,m-Xylene	ND	0.0500	1	08/11/23	08/14/23	
Total Xylenes	ND	0.0250	1	08/11/23	08/14/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.6 %*	*70-130*	*08/11/23*	*08/14/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2332092
Gasoline Range Organics (C6-C10)	ND	20.0	1	08/11/23	08/14/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*84.2 %*	*70-130*	*08/11/23*	*08/14/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2332100
Diesel Range Organics (C10-C28)	ND	25.0	1	08/11/23	08/11/23	
Oil Range Organics (C28-C36)	ND	50.0	1	08/11/23	08/11/23	
Surrogate: n-Nonane		*95.5 %*	*50-200*	*08/11/23*	*08/11/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2332102
Chloride	ND	20.0	1	08/11/23	08/12/23	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

Volatile Organics by EPA 8021B

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2332092-BLK1)									Prepared: 08/11/23 Analyzed: 08/12/23
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.78*		*8.00*		*97.2*	*70-130*			
LCS (2332092-BS1)									Prepared: 08/11/23 Analyzed: 08/12/23
Benzene	5.12	0.0250	5.00		102	70-130			
Ethylbenzene	4.91	0.0250	5.00		98.3	70-130			
Toluene	5.12	0.0250	5.00		102	70-130			
o-Xylene	5.08	0.0250	5.00		102	70-130			
p,m-Xylene	10.1	0.0500	10.0		101	70-130			
Total Xylenes	15.2	0.0250	15.0		101	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.84*		*8.00*		*98.0*	*70-130*			
Matrix Spike (2332092-MS1)				**Source: E308069-22**					Prepared: 08/11/23 Analyzed: 08/12/23
Benzene	4.86	0.0250	5.00	ND	97.3	54-133			
Ethylbenzene	4.70	0.0250	5.00	ND	93.9	61-133			
Toluene	4.88	0.0250	5.00	ND	97.6	61-130			
o-Xylene	4.84	0.0250	5.00	ND	96.8	63-131			
p,m-Xylene	9.71	0.0500	10.0	ND	97.1	63-131			
Total Xylenes	14.5	0.0250	15.0	ND	97.0	63-131			
Surrogate: 4-Bromochlorobenzene-PID	*7.79*		*8.00*		*97.4*	*70-130*			
Matrix Spike Dup (2332092-MSD1)				**Source: E308069-22**					Prepared: 08/11/23 Analyzed: 08/12/23
Benzene	4.73	0.0250	5.00	ND	94.6	54-133	2.84	20	
Ethylbenzene	4.55	0.0250	5.00	ND	90.9	61-133	3.25	20	
Toluene	4.73	0.0250	5.00	ND	94.7	61-130	3.01	20	
o-Xylene	4.69	0.0250	5.00	ND	93.9	63-131	3.04	20	
p,m-Xylene	9.40	0.0500	10.0	ND	94.0	63-131	3.21	20	
Total Xylenes	14.1	0.0250	15.0	ND	94.0	63-131	3.15	20	
Surrogate: 4-Bromochlorobenzene-PID	*7.80*		*8.00*		*97.5*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

Volatile Organics by EPA 8021B

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2332094-BLK1)									Prepared: 08/11/23 Analyzed: 08/11/23
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.77*		*8.00*		*97.1*	*70-130*			
LCS (2332094-BS1)									Prepared: 08/11/23 Analyzed: 08/11/23
Benzene	4.76	0.0250	5.00		95.3	70-130			
Ethylbenzene	4.59	0.0250	5.00		91.8	70-130			
Toluene	4.77	0.0250	5.00		95.5	70-130			
o-Xylene	4.72	0.0250	5.00		94.4	70-130			
p,m-Xylene	9.49	0.0500	10.0		94.9	70-130			
Total Xylenes	14.2	0.0250	15.0		94.7	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.75*		*8.00*		*96.8*	*70-130*			
Matrix Spike (2332094-MS1)				**Source: E308068-02**					Prepared: 08/11/23 Analyzed: 08/11/23
Benzene	4.70	0.0250	5.00	ND	93.9	54-133			
Ethylbenzene	4.55	0.0250	5.00	ND	91.0	61-133			
Toluene	4.71	0.0250	5.00	ND	94.2	61-130			
o-Xylene	4.69	0.0250	5.00	ND	93.9	63-131			
p,m-Xylene	9.44	0.0500	10.0	ND	94.4	63-131			
Total Xylenes	14.1	0.0250	15.0	ND	94.2	63-131			
Surrogate: 4-Bromochlorobenzene-PID	*7.76*		*8.00*		*97.1*	*70-130*			
Matrix Spike Dup (2332094-MSD1)				**Source: E308068-02**					Prepared: 08/11/23 Analyzed: 08/11/23
Benzene	4.68	0.0250	5.00	ND	93.7	54-133	0.286	20	
Ethylbenzene	4.55	0.0250	5.00	ND	91.0	61-133	0.0483	20	
Toluene	4.71	0.0250	5.00	ND	94.2	61-130	0.0701	20	
o-Xylene	4.69	0.0250	5.00	ND	93.7	63-131	0.164	20	
p,m-Xylene	9.42	0.0500	10.0	ND	94.2	63-131	0.208	20	
Total Xylenes	14.1	0.0250	15.0	ND	94.0	63-131	0.194	20	
Surrogate: 4-Bromochlorobenzene-PID	*7.75*		*8.00*		*96.9*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2332092-BLK1)									Prepared: 08/11/23 Analyzed: 08/12/23
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*6.86*		*8.00*		*85.7*	*70-130*			
LCS (2332092-BS2)									Prepared: 08/11/23 Analyzed: 08/12/23
Gasoline Range Organics (C6-C10)	44.1	20.0	50.0		88.1	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*6.88*		*8.00*		*86.0*	*70-130*			
Matrix Spike (2332092-MS2)				**Source: E308069-22**					Prepared: 08/11/23 Analyzed: 08/14/23
Gasoline Range Organics (C6-C10)	47.8	20.0	50.0	ND	95.7	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*6.79*		*8.00*		*84.9*	*70-130*			
Matrix Spike Dup (2332092-MSD2)				**Source: E308069-22**					Prepared: 08/11/23 Analyzed: 08/14/23
Gasoline Range Organics (C6-C10)	45.5	20.0	50.0	ND	91.1	70-130	4.90	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*6.77*		*8.00*		*84.6*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2332094-BLK1)									Prepared: 08/11/23 Analyzed: 08/11/23
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*6.61*		*8.00*		*82.6*	*70-130*			
LCS (2332094-BS2)									Prepared: 08/11/23 Analyzed: 08/11/23
Gasoline Range Organics (C6-C10)	43.9	20.0	50.0		87.7	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*6.73*		*8.00*		*84.1*	*70-130*			
Matrix Spike (2332094-MS2)				**Source: E308068-02**					Prepared: 08/11/23 Analyzed: 08/11/23
Gasoline Range Organics (C6-C10)	43.1	20.0	50.0	ND	86.2	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*6.89*		*8.00*		*86.1*	*70-130*			
Matrix Spike Dup (2332094-MSD2)				**Source: E308068-02**					Prepared: 08/11/23 Analyzed: 08/11/23
Gasoline Range Organics (C6-C10)	42.8	20.0	50.0	ND	85.5	70-130	0.847	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*6.74*		*8.00*		*84.2*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: JL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2332096-BLK1)									Prepared: 08/11/23 Analyzed: 08/12/23
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*55.8*		*50.0*		*112*	*50-200*			
LCS (2332096-BS1)									Prepared: 08/11/23 Analyzed: 08/12/23
Diesel Range Organics (C10-C28)	257	25.0	250		103	38-132			
Surrogate: n-Nonane	*51.0*		*50.0*		*102*	*50-200*			
Matrix Spike (2332096-MS1)				**Source: E308068-15**					Prepared: 08/11/23 Analyzed: 08/12/23
Diesel Range Organics (C10-C28)	272	25.0	250	ND	109	38-132			
Surrogate: n-Nonane	*48.1*		*50.0*		*96.2*	*50-200*			
Matrix Spike Dup (2332096-MSD1)				**Source: E308068-15**					Prepared: 08/11/23 Analyzed: 08/12/23
Diesel Range Organics (C10-C28)	294	25.0	250	ND	118	38-132	7.69	20	
Surrogate: n-Nonane	*50.7*		*50.0*		*101*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: JL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2332100-BLK1)									Prepared: 08/11/23 Analyzed: 08/11/23
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*53.4*		*50.0*		*107*	*50-200*			
LCS (2332100-BS1)									Prepared: 08/11/23 Analyzed: 08/11/23
Diesel Range Organics (C10-C28)	263	25.0	250		105	38-132			
Surrogate: n-Nonane	*46.7*		*50.0*		*93.4*	*50-200*			
Matrix Spike (2332100-MS1)				**Source: E308068-21**					Prepared: 08/11/23 Analyzed: 08/11/23
Diesel Range Organics (C10-C28)	304	25.0	250	33.5	108	38-132			
Surrogate: n-Nonane	*45.1*		*50.0*		*90.2*	*50-200*			
Matrix Spike Dup (2332100-MSD1)				**Source: E308068-21**					Prepared: 08/11/23 Analyzed: 08/11/23
Diesel Range Organics (C10-C28)	301	25.0	250	33.5	107	38-132	1.20	20	
Surrogate: n-Nonane	*45.4*		*50.0*		*90.8*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

Anions by EPA 300.0/9056A

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2332101-BLK1)									Prepared: 08/11/23 Analyzed: 08/14/23
Chloride	ND	20.0							
LCS (2332101-BS1)									Prepared: 08/11/23 Analyzed: 08/14/23
Chloride	263	20.0	250		105	90-110			
Matrix Spike (2332101-MS1)				**Source: E308068-01**					Prepared: 08/11/23 Analyzed: 08/14/23
Chloride	269	20.0	250	ND	108	80-120			
Matrix Spike Dup (2332101-MSD1)				**Source: E308068-01**					Prepared: 08/11/23 Analyzed: 08/14/23
Chloride	272	20.0	250	ND	109	80-120	1.04	20	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	8/14/2023 4:12:20PM

Anions by EPA 300.0/9056A

Analyst: BA

Analyte	Result mg/kg	Reporting Limit mg/kg	Spike Level mg/kg	Source Result mg/kg	Rec %	Rec Limits %	RPD %	RPD Limit %	Notes
Blank (2332102-BLK1)									Prepared: 08/11/23 Analyzed: 08/11/23
Chloride	ND	20.0							
LCS (2332102-BS1)									Prepared: 08/11/23 Analyzed: 08/11/23
Chloride	258	20.0	250		103	90-110			
Matrix Spike (2332102-MS1)				**Source: E308068-21**					Prepared: 08/11/23 Analyzed: 08/12/23
Chloride	342	20.0	250	86.0	103	80-120			
Matrix Spike Dup (2332102-MSD1)				**Source: E308068-21**					Prepared: 08/11/23 Analyzed: 08/12/23
Chloride	340	20.0	250	86.0	101	80-120	0.790	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	08/14/23 16:12

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client: Tcorock
Project: Olympus North
Project Manager: Natalie Gladden
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ESS
Address: 2724 NW COUNTY ROAD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
EMAIL TO: Natalie@energystaffingllc.com
Dakoatah@energystaffingllc.com

Lab Use Only
Lab WO# E308068
Job Number 200460-0001

TAT: 1D | 2D X | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM X | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM X | BGDOC TX

Time Sampled	Date Sampled	Matrix	No of Containers	Sample ID	Lab Number	Remarks
	05/08/23	S	1	SP Comp 117 - Surf	1	
				SP Comp 118 - Surf	2	
				SP Comp 119 - Surf	3	
				SP Comp 120 - Surf	4	
				SP Comp 121 - Surf	5	
				SP Comp 122 - Surf	6	
				SP Comp 123 - Surf	7	
				SP Comp 124 - Surf	8	
				SP Comp 125 - Surf	9	
	05/08/23	S	1	SP Comp 126 - Surf	10	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	05/08/23		Michelle Garcia	8-10-23	1415
Michelle Garcia	8-10-23	1715	[illegible]	8.10.23	1730
[illegible]	8.10.23	2330	Kayla R Hall	8/11/23	0700

Lab Use Only
Received on ice: Y / N
T1 T2 T3
AVG Temp °C 4

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of [illegible] or the amount paid for on the report.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client: Tap Rock
Project: Olympus North
Project Manager: Natalie Gladden
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ESS
Address: 2724 NW COUNTY ROAD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
EMAIL TO: Natalie@energystaffingllc.com
Dakoatah@energystaffingllc.com

Lab Use Only
Lab WO# E308068
Job Number 20046-0001

TAT: 1D | 2D X | 3D | Standard
EPA Program: CWA | SDWA | RCRA
State: NM X | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM | BGDOC TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	BGDOC NM	BGDOC TX	Remarks
	05/05/23	S	1	SB Comp 127 - Surf	11	X		
				SB Comp 128 - Surf	12			
				SB Comp 129 - Surf	13			
				SB Comp 130 - Surf	14			
				SB Comp 131 - Surf	15			
				SB Comp 132 - Surf	16			
				SB Comp 133 - Surf	17			
				SB Comp 134 - Surf	18			
				SB Comp 135 - Surf	19			
	05/08/23	S	1	SB Comp 136 - Surf	20	X		

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	05/08/23		Michelle Gonzales	8-10-23	1415
Michelle Gonzales	8.10.23	1715	Received by: (Signature)	8.10.23	1730
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	8.10.23	2330	Kayleigh R Hill	8/11/23	0700

Lab Use Only
Received on ice: Y / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

(Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.)

Page 1345 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Client: Tcorock
Project: Olympus 10FS
Project Manager: Natalie Gladden
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ESS
Address: 2724 NW COUNTY ROAD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
EMAIL TO: Natalie@energystaffingllc.com
Dakoatah@energystaffingllc.com

Lab Use Only
Lab WO# E308068
Job Number 20046-0001

TAT: 1D | 2D X | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | 8RGDOC NM X | 8RGDOC

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	Remarks
	05/08/23	S	1	SP Comp 137 - Surf	21	
				SP Comp 138 - Surf	22	
				SP Comp 139 - Surf	23	
				SP Comp 140 - Surf	24	
				SP Comp 141 - Surf	25	
				SP Comp 142 - Surf	26	
				SP Comp 143 - Surf	27	
	05/08/23	S	1	SP Comp 144 - Surf	28	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Juan Solis

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6°C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Juan Solis	05/08/23		Michelle Gonzales	8-10-23	1415
Michelle Gonzales	8-10-23	1715	Andrew Mesa	8.10.23	1730
Andrew Mesa	8.10.23	2330	Krystal L Hall	8/11/23	0700

Lab Use Only
Received on ice: Y / N
T1 T2 T3
AVG Temp °C 4

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability [illegible] to the amount paid for on the report.

Page 1346 of 1517

Envirotech Analytical Laboratory

Printed: 8/11/2023 11:09:52AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	08/11/23 07:00	Work Order ID:	E308068
Phone:	(575) 390-6397	Date Logged In:	08/10/23 15:32	Logged In By:	Alexa Michaels
Email:	natalie@energystaffingllc.com	Due Date:	08/14/23 17:00 (1 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes	
13. If no visible ice, record the temperature. Actual sample temperature: 4°C		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	No	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filteration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

Project Olympus North has been separated into 2 reports due to high sample volume. Workorders are as follows: E308067 & E308068. Time sampled not provided on COC by client.

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

FINAL COMPOSITE GPS FOR NORTH OLYMPUS

COMPOSITE #	Latitude	Longitude
COMPOSITE 1	32.215938°	-103.579914°
COMPOSITE 2	32.215953°	-103.579855°
COMPOSITE 3	32.215967°	-103.579804°
COMPOSITE 4	32.215984°	-103.579751°
COMPOSITE 5	32.215998°	-103.579697°
COMPOSITE 6	32.216013°	-103.579646°
COMPOSITE 7	32.216024°	-103.579596°
COMPOSITE 8	32.216039°	-103.579543°
COMPOSITE 9	32.216051°	-103.579493°
COMPOSITE 10	32.216065°	-103.579437°
COMPOSITE 11	32.216078°	-103.579389°
COMPOSITE 12	32.216087°	-103.579340°
COMPOSITE 13	32.216099°	-103.579291°
COMPOSITE 14	32.216109°	-103.579240°
COMPOSITE 15	32.216122°	-103.579189°
COMPOSITE 16	32.216135°	-103.579137°
COMPOSITE 17	32.216147°	-103.579088°
COMPOSITE 18	32.216159°	-103.579041°
COMPOSITE 19	32.215913°	-103.579902°
COMPOSITE 20	32.215927°	-103.579848°
COMPOSITE 21	32.215941°	-103.579790°
COMPOSITE 22	32.215955°	-103.579738°
COMPOSITE 23	32.215967°	-103.579688°
COMPOSITE 24	32.215979°	-103.579634°
COMPOSITE 25	32.215991°	-103.579585°
COMPOSITE 26	32.216003°	-103.579535°
COMPOSITE 27	32.216015°	-103.579481°
COMPOSITE 28	32.216027°	-103.579430°
COMPOSITE 29	32.216040°	-103.579377°
COMPOSITE 30	32.216053°	-103.579331°
COMPOSITE 31	32.216065°	-103.579280°
COMPOSITE 32	32.216077°	-103.579234°
COMPOSITE 33	32.216090°	-103.579184°
COMPOSITE 34	32.216100°	-103.579137°
COMPOSITE 35	32.216111°	-103.579091°
COMPOSITE 36	32.216123°	-103.579039°
COMPOSITE 37	32.215889°	-103.579891°
COMPOSITE 38	32.215898°	-103.579837°
COMPOSITE 39	32.215912°	-103.579781°
COMPOSITE 40	32.215925°	-103.579724°
COMPOSITE 41	32.215937°	-103.579666°
COMPOSITE 42	32.215952°	-103.579614°

COMPOSITE 43	32.215964°	-103.579560°
COMPOSITE 44	32.215978°	-103.579503°
COMPOSITE 45	32.215990°	-103.579446°
COMPOSITE 46	32.216005°	-103.579394°
COMPOSITE 47	32.216015°	-103.579340°
COMPOSITE 48	32.216028°	-103.579292°
COMPOSITE 49	32.216041°	-103.579242°
COMPOSITE 50	32.216053°	-103.579194°
COMPOSITE 51	32.216062°	-103.579149°
COMPOSITE 52	32.216073°	-103.579104°
COMPOSITE 53	32.216083°	-103.579063°
COMPOSITE 54	32.216094°	-103.579016°
COMPOSITE 55	32.215863°	-103.579882°
COMPOSITE 56	32.215872°	-103.579828°
COMPOSITE 57	32.215882°	-103.579772°
COMPOSITE 58	32.215896°	-103.579723°
COMPOSITE 59	32.215909°	-103.579669°
COMPOSITE 60	32.215920°	-103.579618°
COMPOSITE 61	32.215930°	-103.579570°
COMPOSITE 62	32.215942°	-103.579523°
COMPOSITE 63	32.215951°	-103.579475°
COMPOSITE 64	32.215962°	-103.579428°
COMPOSITE 65	32.215974°	-103.579379°
COMPOSITE 66	32.215984°	-103.579332°
COMPOSITE 67	32.215995°	-103.579284°
COMPOSITE 68	32.216004°	-103.579239°
COMPOSITE 69	32.216016°	-103.579194°
COMPOSITE 70	32.216027°	-103.579149°
COMPOSITE 71	32.216040°	-103.579105°
COMPOSITE 72	32.216052°	-103.579063°
COMPOSITE 73	32.216061°	-103.579017°
COMPOSITE 74	32.215836°	-103.579870°
COMPOSITE 75	32.215846°	-103.579809°
COMPOSITE 76	32.215856°	-103.579750°
COMPOSITE 77	32.215869°	-103.579691°
COMPOSITE 78	32.215880°	-103.579630°
COMPOSITE 79	32.215892°	-103.579573°
COMPOSITE 80	32.215906°	-103.579513°
COMPOSITE 81	32.215920°	-103.579451°
COMPOSITE 82	32.215931°	-103.579393°
COMPOSITE 83	32.215944°	-103.579339°
COMPOSITE 84	32.215956°	-103.579284°
COMPOSITE 85	32.215970°	-103.579232°
COMPOSITE 86	32.215981°	-103.579180°

COMPOSITE 87	32.215993°	-103.579131°
COMPOSITE 88	32.216005°	-103.579081°
COMPOSITE 89	32.216018°	-103.579037°
COMPOSITE 90	32.216028°	-103.578995°
COMPOSITE 91	32.215807°	-103.579857°
COMPOSITE 92	32.215815°	-103.579798°
COMPOSITE 93	32.215827°	-103.579738°
COMPOSITE 94	32.215838°	-103.579680°
COMPOSITE 95	32.215848°	-103.579619°
COMPOSITE 96	32.215858°	-103.579565°
COMPOSITE 97	32.215872°	-103.579510°
COMPOSITE 98	32.215884°	-103.579449°
COMPOSITE 99	32.215894°	-103.579389°
COMPOSITE 100	32.215906°	-103.579334°
COMPOSITE 101	32.215920°	-103.579271°
COMPOSITE 102	32.215933°	-103.579209°
COMPOSITE 103	32.215948°	-103.579147°
COMPOSITE 104	32.215961°	-103.579084°
COMPOSITE 105	32.215975°	-103.579028°
COMPOSITE 106	32.215988°	-103.578976°
COMPOSITE 107	32.215776°	-103.579846°
COMPOSITE 108	32.215784°	-103.579782°
COMPOSITE 109	32.215794°	-103.579722°
COMPOSITE 110	32.215805°	-103.579660°
COMPOSITE 111	32.215816°	-103.579599°
COMPOSITE 112	32.215826°	-103.579532°
COMPOSITE 113	32.215838°	-103.579471°
COMPOSITE 114	32.215851°	-103.579408°
COMPOSITE 115	32.215864°	-103.579343°
COMPOSITE 116	32.215877°	-103.579282°
COMPOSITE 117	32.215893°	-103.579215°
COMPOSITE 118	32.215907°	-103.579152°
COMPOSITE 119	32.215922°	-103.579092°
COMPOSITE 120	32.215936°	-103.579031°
COMPOSITE 121	32.215951°	-103.578973°
COMPOSITE 122	32.215749°	-103.579837°
COMPOSITE 123	32.215755°	-103.579777°
COMPOSITE 124	32.215764°	-103.579719°
COMPOSITE 125	32.215774°	-103.579660°
COMPOSITE 126	32.215786°	-103.579599°
COMPOSITE 127	32.215796°	-103.579536°
COMPOSITE 128	32.215808°	-103.579478°
COMPOSITE 129	32.215819°	-103.579421°
COMPOSITE 130	32.215826°	-103.579363°

COMPOSITE 131	32.215838°	-103.579307°
COMPOSITE 132	32.215849°	-103.579252°
COMPOSITE 133	32.215859°	-103.579196°
COMPOSITE 134	32.215873°	-103.579143°
COMPOSITE 135	32.215887°	-103.579085°
COMPOSITE 136	32.215900°	-103.579032°
COMPOSITE 137	32.215911°	-103.578976°
COMPOSITE 138	32.215714°	-103.579834°
COMPOSITE 139	32.215724°	-103.579779°
COMPOSITE 140	32.215733°	-103.579726°
COMPOSITE 141	32.215743°	-103.579672°
COMPOSITE 142	32.215753°	-103.579618°
COMPOSITE 143	32.215764°	-103.579567°
COMPOSITE 144	32.215772°	-103.579514°
COMPOSITE 145	32.215781°	-103.579459°
COMPOSITE 146	32.215791°	-103.579402°
COMPOSITE 147	32.215800°	-103.579346°
COMPOSITE 148	32.215811°	-103.579295°
COMPOSITE 149	32.215822°	-103.579242°
COMPOSITE 150	32.215832°	-103.579185°
COMPOSITE 151	32.215845°	-103.579131°
COMPOSITE 152	32.215853°	-103.579077°
COMPOSITE 153	32.215867°	-103.579021°
COMPOSITE 154	32.215879°	-103.578964°
COMPOSITE 155	32.215683°	-103.579826°
COMPOSITE 156	32.215693°	-103.579773°
COMPOSITE 157	32.215702°	-103.579720°
COMPOSITE 158	32.215710°	-103.579669°
COMPOSITE 159	32.215723°	-103.579615°
COMPOSITE 160	32.215733°	-103.579557°
COMPOSITE 161	32.215744°	-103.579505°
COMPOSITE 162	32.215752°	-103.579449°
COMPOSITE 163	32.215761°	-103.579398°
COMPOSITE 164	32.215770°	-103.579346°
COMPOSITE 165	32.215778°	-103.579294°
COMPOSITE 166	32.215789°	-103.579242°
COMPOSITE 167	32.215798°	-103.579192°
COMPOSITE 168	32.215808°	-103.579140°
COMPOSITE 169	32.215821°	-103.579091°
COMPOSITE 170	32.215828°	-103.579043°
COMPOSITE 171	32.215840°	-103.578993°
COMPOSITE 172	32.215850°	-103.578946°
COMPOSITE 173	32.215655°	-103.579815°
COMPOSITE 174	32.215665°	-103.579769°

COMPOSITE 175	32.215672°	-103.579720°
COMPOSITE 176	32.215682°	-103.579671°
COMPOSITE 177	32.215691°	-103.579620°
COMPOSITE 178	32.215698°	-103.579572°
COMPOSITE 179	32.215709°	-103.579524°
COMPOSITE 180	32.215717°	-103.579479°
COMPOSITE 181	32.215725°	-103.579433°
COMPOSITE 182	32.215732°	-103.579386°
COMPOSITE 183	32.215742°	-103.579339°
COMPOSITE 184	32.215752°	-103.579292°
COMPOSITE 185	32.215762°	-103.579244°
COMPOSITE 186	32.215770°	-103.579197°
COMPOSITE 187	32.215779°	-103.579151°
COMPOSITE 188	32.215791°	-103.579105°
COMPOSITE 189	32.215800°	-103.579061°
COMPOSITE 190	32.215807°	-103.579015°
COMPOSITE 191	32.215816°	-103.578973°
COMPOSITE 192	32.215823°	-103.578925°
COMPOSITE 193	32.215624°	-103.579803°
COMPOSITE 194	32.215633°	-103.579757°
COMPOSITE 195	32.215642°	-103.579711°
COMPOSITE 196	32.215650°	-103.579663°
COMPOSITE 197	32.215660°	-103.579613°
COMPOSITE 198	32.215669°	-103.579567°
COMPOSITE 199	32.215678°	-103.579520°
COMPOSITE 200	32.215687°	-103.579472°
COMPOSITE 201	32.215696°	-103.579425°
COMPOSITE 202	32.215707°	-103.579378°
COMPOSITE 203	32.215716°	-103.579330°
COMPOSITE 204	32.215724°	-103.579283°
COMPOSITE 205	32.215734°	-103.579239°
COMPOSITE 206	32.215743°	-103.579194°
COMPOSITE 207	32.215751°	-103.579145°
COMPOSITE 208	32.215762°	-103.579097°
COMPOSITE 209	32.215771°	-103.579053°
COMPOSITE 210	32.215781°	-103.579008°
COMPOSITE 211	32.215791°	-103.578960°
COMPOSITE 212	32.215798°	-103.578915°
COMPOSITE 213	32.215593°	-103.579792°
COMPOSITE 214	32.215603°	-103.579738°
COMPOSITE 215	32.215614°	-103.579683°
COMPOSITE 216	32.215625°	-103.579628°
COMPOSITE 217	32.215636°	-103.579573°
COMPOSITE 218	32.215646°	-103.579517°

COMPOSITE 219	32.215659°	-103.579463°
COMPOSITE 220	32.215668°	-103.579408°
COMPOSITE 221	32.215679°	-103.579356°
COMPOSITE 222	32.215690°	-103.579299°
COMPOSITE 223	32.215699°	-103.579244°
COMPOSITE 224	32.215710°	-103.579188°
COMPOSITE 225	32.215723°	-103.579133°
COMPOSITE 226	32.215733°	-103.579077°
COMPOSITE 227	32.215743°	-103.579024°
COMPOSITE 228	32.215754°	-103.578971°
COMPOSITE 229	32.215764°	-103.578915°
COMPOSITE 230	32.215566°	-103.579781°
COMPOSITE 231	32.215575°	-103.579724°
COMPOSITE 232	32.215583°	-103.579671°
COMPOSITE 233	32.215593°	-103.579617°
COMPOSITE 234	32.215605°	-103.579563°
COMPOSITE 235	32.215617°	-103.579508°
COMPOSITE 236	32.215629°	-103.579451°
COMPOSITE 237	32.215641°	-103.579396°
COMPOSITE 238	32.215651°	-103.579342°
COMPOSITE 239	32.215660°	-103.579287°
COMPOSITE 240	32.215669°	-103.579234°
COMPOSITE 241	32.215678°	-103.579180°
COMPOSITE 242	32.215691°	-103.579123°
COMPOSITE 243	32.215702°	-103.579068°
COMPOSITE 244	32.215712°	-103.579013°
COMPOSITE 245	32.215722°	-103.578957°
COMPOSITE 246	32.215734°	-103.578903°
COMPOSITE 247	32.215534°	-103.579769°
COMPOSITE 248	32.215544°	-103.579714°
COMPOSITE 249	32.215555°	-103.579664°
COMPOSITE 250	32.215564°	-103.579611°
COMPOSITE 251	32.215576°	-103.579558°
COMPOSITE 252	32.215588°	-103.579501°
COMPOSITE 253	32.215598°	-103.579446°
COMPOSITE 254	32.215611°	-103.579393°
COMPOSITE 255	32.215622°	-103.579338°
COMPOSITE 256	32.215631°	-103.579284°
COMPOSITE 257	32.215642°	-103.579230°
COMPOSITE 258	32.215651°	-103.579184°
COMPOSITE 259	32.215662°	-103.579136°
COMPOSITE 260	32.215673°	-103.579080°
COMPOSITE 261	32.215684°	-103.579024°
COMPOSITE 262	32.215695°	-103.578968°

COMPOSITE 263	32.215707°	-103.578901°
COMPOSITE 264	32.215502°	-103.579756°
COMPOSITE 265	32.215516°	-103.579701°
COMPOSITE 266	32.215529°	-103.579646°
COMPOSITE 267	32.215541°	-103.579591°
COMPOSITE 268	32.215552°	-103.579533°
COMPOSITE 269	32.215564°	-103.579475°
COMPOSITE 270	32.215574°	-103.579419°
COMPOSITE 271	32.215584°	-103.579365°
COMPOSITE 272	32.215595°	-103.579306°
COMPOSITE 273	32.215606°	-103.579248°
COMPOSITE 274	32.215617°	-103.579194°
COMPOSITE 275	32.215628°	-103.579137°
COMPOSITE 276	32.215641°	-103.579080°
COMPOSITE 277	32.215651°	-103.579032°
COMPOSITE 278	32.215664°	-103.578975°
COMPOSITE 279	32.215681°	-103.578908°
COMPOSITE 280	32.215473°	-103.579741°
COMPOSITE 281	32.215484°	-103.579686°
COMPOSITE 282	32.215496°	-103.579625°
COMPOSITE 283	32.215509°	-103.579568°
COMPOSITE 284	32.215524°	-103.579508°
COMPOSITE 285	32.215538°	-103.579441°
COMPOSITE 286	32.215548°	-103.579376°
COMPOSITE 287	32.215558°	-103.579314°
COMPOSITE 288	32.215569°	-103.579256°
COMPOSITE 289	32.215584°	-103.579195°
COMPOSITE 290	32.215597°	-103.579136°
COMPOSITE 291	32.215611°	-103.579072°
COMPOSITE 292	32.215622°	-103.579011°
COMPOSITE 293	32.215636°	-103.578947°
COMPOSITE 294	32.215648°	-103.578887°
COMPOSITE 295	32.215439°	-103.579725°
COMPOSITE 296	32.215452°	-103.579666°
COMPOSITE 297	32.215466°	-103.579600°
COMPOSITE 298	32.215478°	-103.579532°
COMPOSITE 299	32.215490°	-103.579468°
COMPOSITE 300	32.215503°	-103.579406°
COMPOSITE 301	32.215514°	-103.579345°
COMPOSITE 302	32.215527°	-103.579282°
COMPOSITE 303	32.215538°	-103.579223°
COMPOSITE 304	32.215551°	-103.579165°
COMPOSITE 305	32.215563°	-103.579105°
COMPOSITE 306	32.215578°	-103.579044°

COMPOSITE 307	32.215594°	-103.578977°
COMPOSITE 308	32.215605°	-103.578916°
COMPOSITE 309	32.215618°	-103.578859°
COMPOSITE 310	32.215407°	-103.579721°
COMPOSITE 311	32.215421°	-103.579662°
COMPOSITE 312	32.215435°	-103.579593°
COMPOSITE 313	32.215449°	-103.579525°
COMPOSITE 314	32.215461°	-103.579460°
COMPOSITE 315	32.215474°	-103.579395°
COMPOSITE 316	32.215488°	-103.579328°
COMPOSITE 317	32.215498°	-103.579260°
COMPOSITE 318	32.215510°	-103.579198°
COMPOSITE 319	32.215521°	-103.579141°
COMPOSITE 320	32.215534°	-103.579074°
COMPOSITE 321	32.215546°	-103.579013°
COMPOSITE 322	32.215559°	-103.578950°
COMPOSITE 323	32.215569°	-103.578886°
COMPOSITE 324	32.215581°	-103.578831°
COMPOSITE 325	32.215375°	-103.579707°
COMPOSITE 326	32.215388°	-103.579639°
COMPOSITE 327	32.215403°	-103.579575°
COMPOSITE 328	32.215415°	-103.579511°
COMPOSITE 329	32.215430°	-103.579439°
COMPOSITE 330	32.215440°	-103.579370°
COMPOSITE 331	32.215452°	-103.579311°
COMPOSITE 332	32.215465°	-103.579245°
COMPOSITE 333	32.215476°	-103.579178°
COMPOSITE 334	32.215488°	-103.579117°
COMPOSITE 335	32.215503°	-103.579057°
COMPOSITE 336	32.215517°	-103.578993°
COMPOSITE 337	32.215528°	-103.578934°
COMPOSITE 338	32.215538°	-103.578873°
COMPOSITE 339	32.215551°	-103.578819°
COMPOSITE 340	32.215344°	-103.579693°
COMPOSITE 341	32.215359°	-103.579635°
COMPOSITE 342	32.215372°	-103.579568°
COMPOSITE 343	32.215386°	-103.579501°
COMPOSITE 344	32.215399°	-103.579435°
COMPOSITE 345	32.215410°	-103.579368°
COMPOSITE 346	32.215421°	-103.579304°
COMPOSITE 347	32.215431°	-103.579238°
COMPOSITE 348	32.215441°	-103.579175°
COMPOSITE 349	32.215452°	-103.579116°
COMPOSITE 350	32.215470°	-103.579057°

COMPOSITE 351	32.215484°	-103.578997°
COMPOSITE 352	32.215498°	-103.578937°
COMPOSITE 353	32.215511°	-103.578874°
COMPOSITE 354	32.215522°	-103.578816°
COMPOSITE 355	32.215311°	-103.579690°
COMPOSITE 356	32.215324°	-103.579638°
COMPOSITE 357	32.215335°	-103.579578°
COMPOSITE 358	32.215344°	-103.579517°
COMPOSITE 359	32.215356°	-103.579459°
COMPOSITE 360	32.215365°	-103.579399°
COMPOSITE 361	32.215378°	-103.579340°
COMPOSITE 362	32.215390°	-103.579285°
COMPOSITE 363	32.215399°	-103.579225°
COMPOSITE 364	32.215411°	-103.579173°
COMPOSITE 365	32.215421°	-103.579115°
COMPOSITE 366	32.215429°	-103.579063°
COMPOSITE 367	32.215443°	-103.579012°
COMPOSITE 368	32.215454°	-103.578960°
COMPOSITE 369	32.215466°	-103.578904°
COMPOSITE 370	32.215478°	-103.578850°
COMPOSITE 371	32.215487°	-103.578799°
COMPOSITE 372	32.215278°	-103.579681°
COMPOSITE 373	32.215290°	-103.579630°
COMPOSITE 374	32.215300°	-103.579583°
COMPOSITE 375	32.215310°	-103.579529°
COMPOSITE 376	32.215319°	-103.579481°
COMPOSITE 377	32.215330°	-103.579427°
COMPOSITE 378	32.215338°	-103.579375°
COMPOSITE 379	32.215349°	-103.579322°
COMPOSITE 380	32.215360°	-103.579268°
COMPOSITE 381	32.215370°	-103.579216°
COMPOSITE 382	32.215379°	-103.579163°
COMPOSITE 383	32.215388°	-103.579112°
COMPOSITE 384	32.215400°	-103.579061°
COMPOSITE 385	32.215411°	-103.579007°
COMPOSITE 386	32.215421°	-103.578956°
COMPOSITE 387	32.215433°	-103.578903°
COMPOSITE 388	32.215448°	-103.578854°
COMPOSITE 389	32.215459°	-103.578803°
COMPOSITE 390	32.215246°	-103.579670°
COMPOSITE 391	32.215256°	-103.579619°
COMPOSITE 392	32.215268°	-103.579570°
COMPOSITE 393	32.215281°	-103.579517°
COMPOSITE 394	32.215291°	-103.579465°

COMPOSITE 395	32.215304°	-103.579418°
COMPOSITE 396	32.215313°	-103.579362°
COMPOSITE 397	32.215324°	-103.579308°
COMPOSITE 398	32.215334°	-103.579255°
COMPOSITE 399	32.215344°	-103.579204°
COMPOSITE 400	32.215352°	-103.579151°
COMPOSITE 401	32.215365°	-103.579103°
COMPOSITE 402	32.215374°	-103.579054°
COMPOSITE 403	32.215385°	-103.579005°
COMPOSITE 404	32.215398°	-103.578951°
COMPOSITE 405	32.215410°	-103.578898°
COMPOSITE 406	32.215421°	-103.578846°
COMPOSITE 407	32.215433°	-103.578795°
COMPOSITE 408	32.215213°	-103.579654°
COMPOSITE 409	32.215224°	-103.579605°
COMPOSITE 410	32.215234°	-103.579555°
COMPOSITE 411	32.215246°	-103.579505°
COMPOSITE 412	32.215257°	-103.579456°
COMPOSITE 413	32.215270°	-103.579404°
COMPOSITE 414	32.215281°	-103.579354°
COMPOSITE 415	32.215294°	-103.579299°
COMPOSITE 416	32.215305°	-103.579244°
COMPOSITE 417	32.215317°	-103.579194°
COMPOSITE 418	32.215328°	-103.579144°
COMPOSITE 419	32.215339°	-103.579090°
COMPOSITE 420	32.215349°	-103.579041°
COMPOSITE 421	32.215361°	-103.578986°
COMPOSITE 422	32.215372°	-103.578937°
COMPOSITE 423	32.215384°	-103.578886°
COMPOSITE 424	32.215394°	-103.578836°
COMPOSITE 425	32.215409°	-103.578777°
COMPOSITE 426	32.215177°	-103.579640°
COMPOSITE 427	32.215190°	-103.579589°
COMPOSITE 428	32.215205°	-103.579538°
COMPOSITE 429	32.215216°	-103.579485°
COMPOSITE 430	32.215227°	-103.579434°
COMPOSITE 431	32.215238°	-103.579382°
COMPOSITE 432	32.215252°	-103.579327°
COMPOSITE 433	32.215266°	-103.579272°
COMPOSITE 434	32.215275°	-103.579214°
COMPOSITE 435	32.215286°	-103.579163°
COMPOSITE 436	32.215299°	-103.579113°
COMPOSITE 437	32.215313°	-103.579056°
COMPOSITE 438	32.215327°	-103.579004°

COMPOSITE 439	32.215339°	-103.578955°
COMPOSITE 440	32.215350°	-103.578907°
COMPOSITE 441	32.215361°	-103.578857°
COMPOSITE 442	32.215372°	-103.578811°
COMPOSITE 443	32.215384°	-103.578768°
COMPOSITE 444	32.215145°	-103.579632°
COMPOSITE 445	32.215159°	-103.579582°
COMPOSITE 446	32.215174°	-103.579528°
COMPOSITE 447	32.215190°	-103.579477°
COMPOSITE 448	32.215199°	-103.579421°
COMPOSITE 449	32.215210°	-103.579371°
COMPOSITE 450	32.215223°	-103.579324°
COMPOSITE 451	32.215234°	-103.579276°
COMPOSITE 452	32.215245°	-103.579227°
COMPOSITE 453	32.215254°	-103.579180°
COMPOSITE 454	32.215264°	-103.579132°
COMPOSITE 455	32.215274°	-103.579089°
COMPOSITE 456	32.215287°	-103.579041°
COMPOSITE 457	32.215299°	-103.578997°
COMPOSITE 458	32.215310°	-103.578952°
COMPOSITE 459	32.215324°	-103.578903°
COMPOSITE 460	32.215337°	-103.578853°
COMPOSITE 461	32.215349°	-103.578812°
COMPOSITE 462	32.215361°	-103.578764°
COMPOSITE 463	32.215418°	-103.578741°
COMPOSITE 464	32.215111°	-103.579611°
SW 1	32.215971°	-103.579889°
SW2	32.216035°	-103.579632°
SW3	32.216103°	-103.579325°
SW4	32.216164°	-103.579070°
SW5	32.216109°	-103.578988°
SW6	32.215927°	-103.578930°
SW7	32.215667°	-103.578833°
SW8	32.215461°	-103.578745°
SW9	32.215343°	-103.578780°
SW10	32.215285°	-103.578985°
SW11	32.215202°	-103.579303°
SW12	32.215146°	-103.579531°
SW13	32.215228°	-103.579709°
SW14	32.215470°	-103.579797°
SW15	32.215678°	-103.579862°
SW16	32.215891°	-103.579941°

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	North Olympus
Work Order:	E309061
Job Number:	20046-0001
Received:	9/9/2023

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
9/12/23

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 9/12/23

Natalie Gladden
7 W. Compress Road
Artesia, NM 88210

Project Name: North Olympus
Workorder: E309061
Date Received: 9/9/2023 9:00:00AM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 9/9/2023 9:00:00AM, under the Project Name: North Olympus.

The analytical test results summarized in this report with the Project Name: North Olympus apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area
Lynn Jarboe
Technical Representative/Client Services
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

West Texas Midland/Odessa Area
Rayny Hagan
Technical Representative
Office: 505-421-LABS(5227)

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 5

Sample Data 6

SP 56A-4’ 6

SP57A-4’ 7

SP58A-4’ 8

SP59A-4’ 9

SP62A-4’ 10

SP63A-4’ 11

SP65A-4’ 12

SP66A-4’ 13

SP67A-4’ 14

SP68A-4’ 15

SP69A-4’ 16

SP70A-4’ 17

SP71-4’ 18

SP72-4’ 19

SP73A-4’ 20

QC Summary Data 21

QC - Volatile Organics by EPA 8021B 21

QC - Nonhalogenated Organics by EPA 8015D - GRO 22

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 23

QC - Anions by EPA 300.0/9056A 24

Table of Contents (continued)

Definitions and Notes 25

Chain of Custody etc. 26

Sample Summary

Tap Rock	Project Name:	North Olympus	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	09/12/23 12:43

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SP 56A-4'	E309061-01A	Soil	09/07/23	09/09/23	Glass Jar, 2 oz.
SP57A-4'	E309061-02A	Soil	09/07/23	09/09/23	Glass Jar, 2 oz.
SP58A-4'	E309061-03A	Soil	09/07/23	09/09/23	Glass Jar, 2 oz.
SP59A-4'	E309061-04A	Soil	09/07/23	09/09/23	Glass Jar, 2 oz.
SP62A-4'	E309061-05A	Soil	09/07/23	09/09/23	Glass Jar, 2 oz.
SP63A-4'	E309061-06A	Soil	09/07/23	09/09/23	Glass Jar, 2 oz.
SP65A-4'	E309061-07A	Soil	09/07/23	09/09/23	Glass Jar, 2 oz.
SP66A-4'	E309061-08A	Soil	09/07/23	09/09/23	Glass Jar, 2 oz.
SP67A-4'	E309061-09A	Soil	09/07/23	09/09/23	Glass Jar, 2 oz.
SP68A-4'	E309061-10A	Soil	09/07/23	09/09/23	Glass Jar, 2 oz.
SP69A-4'	E309061-11A	Soil	09/07/23	09/09/23	Glass Jar, 2 oz.
SP70A-4'	E309061-12A	Soil	09/07/23	09/09/23	Glass Jar, 2 oz.
SP71-4'	E309061-13A	Soil	09/07/23	09/09/23	Glass Jar, 2 oz.
SP72-4'	E309061-14A	Soil	09/07/23	09/09/23	Glass Jar, 2 oz.
SP73A-4'	E309061-15A	Soil	09/07/23	09/09/23	Glass Jar, 2 oz.

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/12/2023 12:43:41PM

SP 56A-4'

E309061-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Benzene	ND	0.0250	1	09/09/23	09/09/23	
Ethylbenzene	ND	0.0250	1	09/09/23	09/09/23	
Toluene	ND	0.0250	1	09/09/23	09/09/23	
o-Xylene	ND	0.0250	1	09/09/23	09/09/23	
p,m-Xylene	ND	0.0500	1	09/09/23	09/09/23	
Total Xylenes	ND	0.0250	1	09/09/23	09/09/23	
Surrogate: 4-Bromochlorobenzene-PID		*94.0 %*	*70-130*	*09/09/23*	*09/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/09/23	09/09/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*93.7 %*	*70-130*	*09/09/23*	*09/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2337019
Diesel Range Organics (C10-C28)	ND	25.0	1	09/11/23	09/11/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/11/23	09/11/23	
Surrogate: n-Nonane		*95.2 %*	*50-200*	*09/11/23*	*09/11/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337013
Chloride	ND	20.0	1	09/11/23	09/11/23	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/12/2023 12:43:41PM

SP57A-4'

E309061-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Benzene	ND	0.0250	1	09/09/23	09/09/23	
Ethylbenzene	ND	0.0250	1	09/09/23	09/09/23	
Toluene	ND	0.0250	1	09/09/23	09/09/23	
o-Xylene	ND	0.0250	1	09/09/23	09/09/23	
p,m-Xylene	ND	0.0500	1	09/09/23	09/09/23	
Total Xylenes	ND	0.0250	1	09/09/23	09/09/23	
Surrogate: 4-Bromochlorobenzene-PID		*94.0 %*	*70-130*	*09/09/23*	*09/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/09/23	09/09/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*94.8 %*	*70-130*	*09/09/23*	*09/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2337019
Diesel Range Organics (C10-C28)	ND	25.0	1	09/11/23	09/11/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/11/23	09/11/23	
Surrogate: n-Nonane		*95.1 %*	*50-200*	*09/11/23*	*09/11/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337013
Chloride	ND	20.0	1	09/11/23	09/11/23	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/12/2023 12:43:41PM

SP58A-4'

E309061-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Benzene	ND	0.0250	1	09/09/23	09/09/23	
Ethylbenzene	ND	0.0250	1	09/09/23	09/09/23	
Toluene	ND	0.0250	1	09/09/23	09/09/23	
o-Xylene	ND	0.0250	1	09/09/23	09/09/23	
p,m-Xylene	ND	0.0500	1	09/09/23	09/09/23	
Total Xylenes	ND	0.0250	1	09/09/23	09/09/23	
Surrogate: 4-Bromochlorobenzene-PID		*93.1 %*	*70-130*	*09/09/23*	*09/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/09/23	09/09/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.9 %*	*70-130*	*09/09/23*	*09/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2337019
Diesel Range Organics (C10-C28)	ND	25.0	1	09/11/23	09/11/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/11/23	09/11/23	
Surrogate: n-Nonane		*96.3 %*	*50-200*	*09/11/23*	*09/11/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337013
Chloride	ND	20.0	1	09/11/23	09/11/23	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/12/2023 12:43:41PM

SP59A-4'

E309061-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Benzene	ND	0.0250	1	09/09/23	09/09/23	
Ethylbenzene	ND	0.0250	1	09/09/23	09/09/23	
Toluene	ND	0.0250	1	09/09/23	09/09/23	
o-Xylene	ND	0.0250	1	09/09/23	09/09/23	
p,m-Xylene	ND	0.0500	1	09/09/23	09/09/23	
Total Xylenes	ND	0.0250	1	09/09/23	09/09/23	
Surrogate: 4-Bromochlorobenzene-PID		*92.8 %*	*70-130*	*09/09/23*	*09/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/09/23	09/09/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*93.8 %*	*70-130*	*09/09/23*	*09/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2337019
Diesel Range Organics (C10-C28)	ND	25.0	1	09/11/23	09/11/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/11/23	09/11/23	
Surrogate: n-Nonane		*99.2 %*	*50-200*	*09/11/23*	*09/11/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337013
Chloride	**103**	20.0	1	09/11/23	09/11/23	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/12/2023 12:43:41PM

SP62A-4'

E309061-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Benzene	ND	0.0250	1	09/09/23	09/09/23	
Ethylbenzene	ND	0.0250	1	09/09/23	09/09/23	
Toluene	ND	0.0250	1	09/09/23	09/09/23	
o-Xylene	ND	0.0250	1	09/09/23	09/09/23	
p,m-Xylene	ND	0.0500	1	09/09/23	09/09/23	
Total Xylenes	ND	0.0250	1	09/09/23	09/09/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.0 %*	*70-130*	*09/09/23*	*09/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/09/23	09/09/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*95.1 %*	*70-130*	*09/09/23*	*09/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2337019
Diesel Range Organics (C10-C28)	ND	25.0	1	09/11/23	09/11/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/11/23	09/11/23	
Surrogate: n-Nonane		*95.6 %*	*50-200*	*09/11/23*	*09/11/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337013
Chloride	ND	20.0	1	09/11/23	09/11/23	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/12/2023 12:43:41PM

SP63A-4'

E309061-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Benzene	ND	0.0250	1	09/09/23	09/09/23	
Ethylbenzene	ND	0.0250	1	09/09/23	09/09/23	
Toluene	ND	0.0250	1	09/09/23	09/09/23	
o-Xylene	ND	0.0250	1	09/09/23	09/09/23	
p,m-Xylene	ND	0.0500	1	09/09/23	09/09/23	
Total Xylenes	ND	0.0250	1	09/09/23	09/09/23	
Surrogate: 4-Bromochlorobenzene-PID		*93.4 %*	*70-130*	*09/09/23*	*09/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/09/23	09/09/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.1 %*	*70-130*	*09/09/23*	*09/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2337019
Diesel Range Organics (C10-C28)	ND	25.0	1	09/11/23	09/11/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/11/23	09/11/23	
Surrogate: n-Nonane		*97.0 %*	*50-200*	*09/11/23*	*09/11/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337013
Chloride	ND	20.0	1	09/11/23	09/11/23	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/12/2023 12:43:41PM

SP65A-4'

E309061-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Benzene	ND	0.0250	1	09/09/23	09/09/23	
Ethylbenzene	ND	0.0250	1	09/09/23	09/09/23	
Toluene	ND	0.0250	1	09/09/23	09/09/23	
o-Xylene	ND	0.0250	1	09/09/23	09/09/23	
p,m-Xylene	ND	0.0500	1	09/09/23	09/09/23	
Total Xylenes	ND	0.0250	1	09/09/23	09/09/23	
Surrogate: 4-Bromochlorobenzene-PID		*94.6 %*	*70-130*	*09/09/23*	*09/09/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/09/23	09/09/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*94.3 %*	*70-130*	*09/09/23*	*09/09/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2337019
Diesel Range Organics (C10-C28)	ND	25.0	1	09/11/23	09/11/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/11/23	09/11/23	
Surrogate: n-Nonane		*98.0 %*	*50-200*	*09/11/23*	*09/11/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337013
Chloride	ND	20.0	1	09/11/23	09/11/23	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/12/2023 12:43:41PM

SP66A-4'

E309061-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Benzene	ND	0.0250	1	09/09/23	09/10/23	
Ethylbenzene	ND	0.0250	1	09/09/23	09/10/23	
Toluene	ND	0.0250	1	09/09/23	09/10/23	
o-Xylene	ND	0.0250	1	09/09/23	09/10/23	
p,m-Xylene	ND	0.0500	1	09/09/23	09/10/23	
Total Xylenes	ND	0.0250	1	09/09/23	09/10/23	
Surrogate: 4-Bromochlorobenzene-PID		*94.2 %*	*70-130*	*09/09/23*	*09/10/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/09/23	09/10/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*93.8 %*	*70-130*	*09/09/23*	*09/10/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2337019
Diesel Range Organics (C10-C28)	ND	25.0	1	09/11/23	09/11/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/11/23	09/11/23	
Surrogate: n-Nonane		*93.8 %*	*50-200*	*09/11/23*	*09/11/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337013
Chloride	ND	20.0	1	09/11/23	09/11/23	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/12/2023 12:43:41PM

SP67A-4'

E309061-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Benzene	ND	0.0250	1	09/09/23	09/10/23	
Ethylbenzene	ND	0.0250	1	09/09/23	09/10/23	
Toluene	ND	0.0250	1	09/09/23	09/10/23	
o-Xylene	ND	0.0250	1	09/09/23	09/10/23	
p,m-Xylene	ND	0.0500	1	09/09/23	09/10/23	
Total Xylenes	ND	0.0250	1	09/09/23	09/10/23	
Surrogate: 4-Bromochlorobenzene-PID		*94.9 %*	*70-130*	*09/09/23*	*09/10/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/09/23	09/10/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*93.8 %*	*70-130*	*09/09/23*	*09/10/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2337019
Diesel Range Organics (C10-C28)	ND	25.0	1	09/11/23	09/11/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/11/23	09/11/23	
Surrogate: n-Nonane		*96.4 %*	*50-200*	*09/11/23*	*09/11/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337013
Chloride	ND	20.0	1	09/11/23	09/11/23	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/12/2023 12:43:41PM

SP68A-4'

E309061-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Benzene	ND	0.0250	1	09/09/23	09/10/23	
Ethylbenzene	ND	0.0250	1	09/09/23	09/10/23	
Toluene	ND	0.0250	1	09/09/23	09/10/23	
o-Xylene	ND	0.0250	1	09/09/23	09/10/23	
p,m-Xylene	ND	0.0500	1	09/09/23	09/10/23	
Total Xylenes	ND	0.0250	1	09/09/23	09/10/23	
Surrogate: 4-Bromochlorobenzene-PID		*94.3 %*	*70-130*	*09/09/23*	*09/10/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/09/23	09/10/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.3 %*	*70-130*	*09/09/23*	*09/10/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2337019
Diesel Range Organics (C10-C28)	ND	25.0	1	09/11/23	09/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/11/23	09/12/23	
Surrogate: n-Nonane		*96.7 %*	*50-200*	*09/11/23*	*09/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337013
Chloride	ND	20.0	1	09/11/23	09/11/23	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/12/2023 12:43:41PM

SP69A-4'

E309061-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Benzene	ND	0.0250	1	09/09/23	09/10/23	
Ethylbenzene	ND	0.0250	1	09/09/23	09/10/23	
Toluene	ND	0.0250	1	09/09/23	09/10/23	
o-Xylene	ND	0.0250	1	09/09/23	09/10/23	
p,m-Xylene	ND	0.0500	1	09/09/23	09/10/23	
Total Xylenes	ND	0.0250	1	09/09/23	09/10/23	
Surrogate: 4-Bromochlorobenzene-PID		*94.7 %*	*70-130*	*09/09/23*	*09/10/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/09/23	09/10/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.7 %*	*70-130*	*09/09/23*	*09/10/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2337019
Diesel Range Organics (C10-C28)	ND	25.0	1	09/11/23	09/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/11/23	09/12/23	
Surrogate: n-Nonane		*94.8 %*	*50-200*	*09/11/23*	*09/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337013
Chloride	ND	20.0	1	09/11/23	09/11/23	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/12/2023 12:43:41PM

SP70A-4'

E309061-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Benzene	ND	0.0250	1	09/09/23	09/10/23	
Ethylbenzene	ND	0.0250	1	09/09/23	09/10/23	
Toluene	ND	0.0250	1	09/09/23	09/10/23	
o-Xylene	ND	0.0250	1	09/09/23	09/10/23	
p,m-Xylene	ND	0.0500	1	09/09/23	09/10/23	
Total Xylenes	ND	0.0250	1	09/09/23	09/10/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.1 %*	*70-130*	*09/09/23*	*09/10/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/09/23	09/10/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.1 %*	*70-130*	*09/09/23*	*09/10/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2337019
Diesel Range Organics (C10-C28)	ND	25.0	1	09/11/23	09/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/11/23	09/12/23	
Surrogate: n-Nonane		*95.1 %*	*50-200*	*09/11/23*	*09/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337013
Chloride	ND	20.0	1	09/11/23	09/11/23	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/12/2023 12:43:41PM

SP71-4'

E309061-13

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Benzene	ND	0.0250	1	09/09/23	09/10/23	
Ethylbenzene	ND	0.0250	1	09/09/23	09/10/23	
Toluene	ND	0.0250	1	09/09/23	09/10/23	
o-Xylene	ND	0.0250	1	09/09/23	09/10/23	
p,m-Xylene	ND	0.0500	1	09/09/23	09/10/23	
Total Xylenes	ND	0.0250	1	09/09/23	09/10/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.3 %*	*70-130*	*09/09/23*	*09/10/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/09/23	09/10/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*94.5 %*	*70-130*	*09/09/23*	*09/10/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2337019
Diesel Range Organics (C10-C28)	ND	25.0	1	09/11/23	09/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/11/23	09/12/23	
Surrogate: n-Nonane		*131 %*	*50-200*	*09/11/23*	*09/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337013
Chloride	ND	20.0	1	09/11/23	09/12/23	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/12/2023 12:43:41PM

SP72-4'

E309061-14

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Benzene	ND	0.0250	1	09/09/23	09/10/23	
Ethylbenzene	ND	0.0250	1	09/09/23	09/10/23	
Toluene	ND	0.0250	1	09/09/23	09/10/23	
o-Xylene	ND	0.0250	1	09/09/23	09/10/23	
p,m-Xylene	ND	0.0500	1	09/09/23	09/10/23	
Total Xylenes	ND	0.0250	1	09/09/23	09/10/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.1 %*	*70-130*	*09/09/23*	*09/10/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/09/23	09/10/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.0 %*	*70-130*	*09/09/23*	*09/10/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2337019
Diesel Range Organics (C10-C28)	ND	25.0	1	09/11/23	09/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/11/23	09/12/23	
Surrogate: n-Nonane		*97.0 %*	*50-200*	*09/11/23*	*09/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337013
Chloride	ND	20.0	1	09/11/23	09/12/23	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/12/2023 12:43:41PM

SP73A-4'

E309061-15

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Benzene	ND	0.0250	1	09/09/23	09/10/23	
Ethylbenzene	ND	0.0250	1	09/09/23	09/10/23	
Toluene	ND	0.0250	1	09/09/23	09/10/23	
o-Xylene	ND	0.0250	1	09/09/23	09/10/23	
p,m-Xylene	ND	0.0500	1	09/09/23	09/10/23	
Total Xylenes	ND	0.0250	1	09/09/23	09/10/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.4 %*	*70-130*	*09/09/23*	*09/10/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2336094
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/09/23	09/10/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*95.9 %*	*70-130*	*09/09/23*	*09/10/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2337019
Diesel Range Organics (C10-C28)	ND	25.0	1	09/11/23	09/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/11/23	09/12/23	
Surrogate: n-Nonane		*98.0 %*	*50-200*	*09/11/23*	*09/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337013
Chloride	ND	20.0	1	09/11/23	09/12/23	

QC Summary Data

Tap Rock	Project Name:	North Olympus	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/12/2023 12:43:41PM

Volatile Organics by EPA 8021B

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2336094-BLK1)									Prepared: 09/09/23 Analyzed: 09/09/23
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.47*		*8.00*		*93.4*	*70-130*			
LCS (2336094-BS1)									Prepared: 09/09/23 Analyzed: 09/09/23
Benzene	4.66	0.0250	5.00		93.3	70-130			
Ethylbenzene	4.85	0.0250	5.00		97.0	70-130			
Toluene	4.84	0.0250	5.00		96.7	70-130			
o-Xylene	4.87	0.0250	5.00		97.4	70-130			
p,m-Xylene	9.89	0.0500	10.0		98.9	70-130			
Total Xylenes	14.8	0.0250	15.0		98.4	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.56*		*8.00*		*94.5*	*70-130*			
Matrix Spike (2336094-MS1)				**Source: E309060-01**					Prepared: 09/09/23 Analyzed: 09/09/23
Benzene	4.81	0.0250	5.00	ND	96.2	54-133			
Ethylbenzene	5.03	0.0250	5.00	ND	101	61-133			
Toluene	5.01	0.0250	5.00	ND	100	61-130			
o-Xylene	5.07	0.0250	5.00	ND	101	63-131			
p,m-Xylene	10.3	0.0500	10.0	ND	103	63-131			
Total Xylenes	15.3	0.0250	15.0	ND	102	63-131			
Surrogate: 4-Bromochlorobenzene-PID	*7.45*		*8.00*		*93.2*	*70-130*			
Matrix Spike Dup (2336094-MSD1)				**Source: E309060-01**					Prepared: 09/09/23 Analyzed: 09/09/23
Benzene	4.70	0.0250	5.00	ND	94.0	54-133	2.33	20	
Ethylbenzene	4.94	0.0250	5.00	ND	98.8	61-133	1.89	20	
Toluene	4.89	0.0250	5.00	ND	97.9	61-130	2.32	20	
o-Xylene	4.97	0.0250	5.00	ND	99.4	63-131	1.93	20	
p,m-Xylene	10.1	0.0500	10.0	ND	101	63-131	1.95	20	
Total Xylenes	15.1	0.0250	15.0	ND	100	63-131	1.94	20	
Surrogate: 4-Bromochlorobenzene-PID	*7.53*		*8.00*		*94.1*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	North Olympus	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/12/2023 12:43:41PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2336094-BLK1)									Prepared: 09/09/23 Analyzed: 09/09/23
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.56*		*8.00*		*94.5*	*70-130*			
LCS (2336094-BS2)									Prepared: 09/09/23 Analyzed: 09/09/23
Gasoline Range Organics (C6-C10)	55.9	20.0	50.0		112	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.74*		*8.00*		*96.7*	*70-130*			
Matrix Spike (2336094-MS2)				**Source: E309060-01**					Prepared: 09/09/23 Analyzed: 09/09/23
Gasoline Range Organics (C6-C10)	55.3	20.0	50.0	ND	111	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.66*		*8.00*		*95.7*	*70-130*			
Matrix Spike Dup (2336094-MSD2)				**Source: E309060-01**					Prepared: 09/09/23 Analyzed: 09/09/23
Gasoline Range Organics (C6-C10)	52.8	20.0	50.0	ND	106	70-130	4.51	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.62*		*8.00*		*95.2*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	North Olympus	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/12/2023 12:43:41PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: JL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2337019-BLK1)									Prepared: 09/11/23 Analyzed: 09/11/23
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*47.5*		*50.0*		*95.0*	*50-200*			
LCS (2337019-BS1)									Prepared: 09/11/23 Analyzed: 09/11/23
Diesel Range Organics (C10-C28)	206	25.0	250		82.5	38-132			
Surrogate: n-Nonane	*47.3*		*50.0*		*94.6*	*50-200*			
Matrix Spike (2337019-MS1)				**Source: E309049-01**					Prepared: 09/11/23 Analyzed: 09/11/23
Diesel Range Organics (C10-C28)	301	25.0	250	61.0	96.0	38-132			
Surrogate: n-Nonane	*60.7*		*50.0*		*121*	*50-200*			
Matrix Spike Dup (2337019-MSD1)				**Source: E309049-01**					Prepared: 09/11/23 Analyzed: 09/11/23
Diesel Range Organics (C10-C28)	314	25.0	250	61.0	101	38-132	4.27	20	
Surrogate: n-Nonane	*60.5*		*50.0*		*121*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	North Olympus	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/12/2023 12:43:41PM

Anions by EPA 300.0/9056A

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2337013-BLK1)									Prepared: 09/11/23 Analyzed: 09/11/23
Chloride	ND	20.0							
LCS (2337013-BS1)									Prepared: 09/11/23 Analyzed: 09/11/23
Chloride	251	20.0	250		100	90-110			
Matrix Spike (2337013-MS1)				**Source: E309060-01**					Prepared: 09/11/23 Analyzed: 09/11/23
Chloride	284	20.0	250	34.2	99.9	80-120			
Matrix Spike Dup (2337013-MSD1)				**Source: E309060-01**					Prepared: 09/11/23 Analyzed: 09/11/23
Chloride	283	20.0	250	34.2	99.7	80-120	0.193	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	09/12/23 12:43

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 1 of 2

Client:	TAP ROCK
Project:	NORTH OLYMPUS
Project Manager:	N. Gladden
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To

Attention:	ENERGY STAFFING SERVICES
Address:	2724 NW COUNTY RD
City, State, Zip	HOBBS, NM 88240
Phone:	575-393-9048
Email:	NATALIE@ENERGYSTAFFINGLLC.COM
	BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only

Lab WO# E309061 | Job Number 20046000 01

TAT

1D	2D	3D	Standard
	X		

EPA Program

CWA	SDWA	RCRA

State

NM	CO	UT	AZ	TX
X				

Analysis and Method

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0			BGDOC NM	BGDOC TX			Remarks
	9/7/23	S	1	SP 56A-4'	1									X				
				SP 57A-4'	2													
				SP 58A-4'	3													
				SP 59A-4'	4													
				SP 62A-4'	5													
				SP 63A-4'	6													
				SP 65A-4'	7													
				SP 66A-4'	8													
				SP 67A-4'	9													
				SP 68A-4'	10													

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: JUAN SOLIS

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	9/7/23		Michelle Cruz	9-8-23	1300
Michelle Cruz	9-8-23	1820	Andrew McGee	9.8.23	1820
Andrew McGee	9.9.23	2415		9.9.23	900

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 2 of 2

Client:	FAPROCK
Project:	NORTH DAGGS
Project Manager:	N. Gladden
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To

Attention:	ENERGY STAFFING SERVICES
Address:	2724 NW COUNTY RD
City, State, Zip	HOBBS, NM 88240
Phone:	575-393-9048
Email:	NATALIE@ENERGYSTAFFINGLLC.COM
	BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only

Lab WO#	Job Number
E 3091061	200460001

TAT

1D	2D	3D	Standard
X			

EPA Program

CWA	SDWA	RCRA

State

NM	CO	UT	AZ	TX
X				

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
	9/7/23	S	1	SP 69A - 4'	11							X		
				SP 70A - 4'	12									
				SP 71A - 4'	13									
				SP 72A - 4'	14									
	9/7/23	S	1	SP 73A - 4'	15							X		

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: JIGAR SONI

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	9/7/23			9-8-23	1300
	9-8-23	1820		9.8.23	1820
	9.9.23	2415		9.9.23	900

Lab Use Only

Received on ice: (Y) N

T1 T2 T3

AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

Envirotech Analytical Laboratory

Printed: 9/11/2023 10:32:13AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	09/09/23 09:00	Work Order ID:	E309061
Phone:	(575) 390-6397	Date Logged In:	09/08/23 15:09	Logged In By:	Caitlin Mars
Email:	natalie@energystaffingllc.com	Due Date:	09/12/23 17:00 (1 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes	
13. If no visible ice, record the temperature. Actual sample temperature: 4°C		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	No	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filteration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: na

Comments/Resolution

Time sampled not provided on COC per client.

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	North Olympus
Work Order:	E309091
Job Number:	20046-0001
Received:	9/12/2023

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
9/13/23

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 9/13/23

Natalie Gladden
7 W. Compress Road
Artesia, NM 88210

Project Name: North Olympus
Workorder: E309091
Date Received: 9/12/2023 8:15:00AM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 9/12/2023 8:15:00AM, under the Project Name: North Olympus.

The analytical test results summarized in this report with the Project Name: North Olympus apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area
Lynn Jarboe
Technical Representative/Client Services
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

West Texas Midland/Odessa Area
Rayny Hagan
Technical Representative
Office: 505-421-LABS(5227)

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 5

Sample Data 6

- COMP 36 - 2’ 6
- SW1 COMP 36 - 2’ 7
- SW2 COMP 36 - 2’ 8
- SW3 COMP 36 - 2’ 9
- SW4 COMP 36 - 2’ 10
- COMP 139 - 2’ 11
- SW1 COMP 139 - 2’ 12
- SW2 COMP- 139 - 2’ 13
- SW3 COMP- 139 - 2’ 14
- SW4 COMP- 139 - 2’ 15
- COMP 142 - 2’ 16
- SW1 COMP 142 - 2’ 17
- SW2 COMP 142 - 2’ 18
- SW3 COMP 142 - 2’ 19
- SW4 COMP 142 - 2’ 20

QC Summary Data 21

- QC - Volatile Organics by EPA 8021B 21
- QC - Nonhalogenated Organics by EPA 8015D - GRO 22
- QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 23
- QC - Anions by EPA 300.0/9056A 24

Table of Contents (continued)

Definitions and Notes 25

Chain of Custody etc. 26

Sample Summary

Tap Rock	Project Name:	North Olympus	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	09/13/23 15:29

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
COMP 36 - 2'	E309091-01A	Soil	09/08/23	09/12/23	Glass Jar, 2 oz.
SW1 COMP 36 - 2'	E309091-02A	Soil	09/08/23	09/12/23	Glass Jar, 2 oz.
SW2 COMP 36 - 2'	E309091-03A	Soil	09/08/23	09/12/23	Glass Jar, 2 oz.
SW3 COMP 36 - 2'	E309091-04A	Soil	09/08/23	09/12/23	Glass Jar, 2 oz.
SW4 COMP 36 - 2'	E309091-05A	Soil	09/08/23	09/12/23	Glass Jar, 2 oz.
COMP 139 - 2'	E309091-06A	Soil	09/08/23	09/12/23	Glass Jar, 2 oz.
SW1 COMP 139 - 2'	E309091-07A	Soil	09/08/23	09/12/23	Glass Jar, 2 oz.
SW2 COMP- 139 - 2'	E309091-08A	Soil	09/08/23	09/12/23	Glass Jar, 2 oz.
SW3 COMP- 139 - 2'	E309091-09A	Soil	09/08/23	09/12/23	Glass Jar, 2 oz.
SW4 COMP- 139 - 2'	E309091-10A	Soil	09/08/23	09/12/23	Glass Jar, 2 oz.
COMP 142 - 2'	E309091-11A	Soil	09/08/23	09/12/23	Glass Jar, 2 oz.
SW1 COMP 142 - 2'	E309091-12A	Soil	09/08/23	09/12/23	Glass Jar, 2 oz.
SW2 COMP 142 - 2'	E309091-13A	Soil	09/08/23	09/12/23	Glass Jar, 2 oz.
SW3 COMP 142 - 2'	E309091-14A	Soil	09/08/23	09/12/23	Glass Jar, 2 oz.
SW4 COMP 142 - 2'	E309091-15A	Soil	09/08/23	09/12/23	Glass Jar, 2 oz.

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/13/2023 3:29:00PM

COMP 36 - 2'

E309091-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Benzene	ND	0.0250	1	09/12/23	09/12/23	
Ethylbenzene	ND	0.0250	1	09/12/23	09/12/23	
Toluene	ND	0.0250	1	09/12/23	09/12/23	
o-Xylene	ND	0.0250	1	09/12/23	09/12/23	
p,m-Xylene	ND	0.0500	1	09/12/23	09/12/23	
Total Xylenes	ND	0.0250	1	09/12/23	09/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*91.5 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/12/23	09/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*84.1 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2337027
Diesel Range Organics (C10-C28)	ND	25.0	1	09/12/23	09/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/12/23	09/12/23	
Surrogate: n-Nonane		*108 %*	*50-200*	*09/12/23*	*09/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337038
Chloride	ND	20.0	1	09/12/23	09/12/23	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/13/2023 3:29:00PM

SW1 COMP 36 - 2'

E309091-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Benzene	ND	0.0250	1	09/12/23	09/12/23	
Ethylbenzene	ND	0.0250	1	09/12/23	09/12/23	
Toluene	ND	0.0250	1	09/12/23	09/12/23	
o-Xylene	ND	0.0250	1	09/12/23	09/12/23	
p,m-Xylene	ND	0.0500	1	09/12/23	09/12/23	
Total Xylenes	ND	0.0250	1	09/12/23	09/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*91.3 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/12/23	09/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.2 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2337027
Diesel Range Organics (C10-C28)	ND	25.0	1	09/12/23	09/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/12/23	09/12/23	
Surrogate: n-Nonane		*109 %*	*50-200*	*09/12/23*	*09/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337038
Chloride	**44.3**	20.0	1	09/12/23	09/12/23	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/13/2023 3:29:00PM

SW2 COMP 36 - 2'

E309091-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Benzene	ND	0.0250	1	09/12/23	09/12/23	
Ethylbenzene	ND	0.0250	1	09/12/23	09/12/23	
Toluene	ND	0.0250	1	09/12/23	09/12/23	
o-Xylene	ND	0.0250	1	09/12/23	09/12/23	
p,m-Xylene	ND	0.0500	1	09/12/23	09/12/23	
Total Xylenes	ND	0.0250	1	09/12/23	09/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*91.7 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/12/23	09/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.9 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2337027
Diesel Range Organics (C10-C28)	ND	25.0	1	09/12/23	09/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/12/23	09/12/23	
Surrogate: n-Nonane		*110 %*	*50-200*	*09/12/23*	*09/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337038
Chloride	**40.5**	20.0	1	09/12/23	09/12/23	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/13/2023 3:29:00PM

SW3 COMP 36 - 2'

E309091-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Benzene	ND	0.0250	1	09/12/23	09/12/23	
Ethylbenzene	ND	0.0250	1	09/12/23	09/12/23	
Toluene	ND	0.0250	1	09/12/23	09/12/23	
o-Xylene	ND	0.0250	1	09/12/23	09/12/23	
p,m-Xylene	ND	0.0500	1	09/12/23	09/12/23	
Total Xylenes	ND	0.0250	1	09/12/23	09/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*91.1 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/12/23	09/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.5 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2337027
Diesel Range Organics (C10-C28)	ND	25.0	1	09/12/23	09/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/12/23	09/12/23	
Surrogate: n-Nonane		*110 %*	*50-200*	*09/12/23*	*09/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337038
Chloride	**38.2**	20.0	1	09/12/23	09/12/23	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/13/2023 3:29:00PM

SW4 COMP 36 - 2'

E309091-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Benzene	ND	0.0250	1	09/12/23	09/12/23	
Ethylbenzene	ND	0.0250	1	09/12/23	09/12/23	
Toluene	ND	0.0250	1	09/12/23	09/12/23	
o-Xylene	ND	0.0250	1	09/12/23	09/12/23	
p,m-Xylene	ND	0.0500	1	09/12/23	09/12/23	
Total Xylenes	ND	0.0250	1	09/12/23	09/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*90.8 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/12/23	09/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.8 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2337027
Diesel Range Organics (C10-C28)	ND	25.0	1	09/12/23	09/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/12/23	09/12/23	
Surrogate: n-Nonane		*115 %*	*50-200*	*09/12/23*	*09/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337038
Chloride	**37.4**	20.0	1	09/12/23	09/12/23	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/13/2023 3:29:00PM

COMP 139 - 2'

E309091-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Benzene	ND	0.0250	1	09/12/23	09/12/23	
Ethylbenzene	ND	0.0250	1	09/12/23	09/12/23	
Toluene	ND	0.0250	1	09/12/23	09/12/23	
o-Xylene	ND	0.0250	1	09/12/23	09/12/23	
p,m-Xylene	ND	0.0500	1	09/12/23	09/12/23	
Total Xylenes	ND	0.0250	1	09/12/23	09/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*90.7 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/12/23	09/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.2 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2337027
Diesel Range Organics (C10-C28)	ND	25.0	1	09/12/23	09/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/12/23	09/12/23	
Surrogate: n-Nonane		*110 %*	*50-200*	*09/12/23*	*09/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337038
Chloride	ND	20.0	1	09/12/23	09/12/23	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/13/2023 3:29:00PM

SW1 COMP 139 - 2'

E309091-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Benzene	ND	0.0250	1	09/12/23	09/12/23	
Ethylbenzene	ND	0.0250	1	09/12/23	09/12/23	
Toluene	ND	0.0250	1	09/12/23	09/12/23	
o-Xylene	ND	0.0250	1	09/12/23	09/12/23	
p,m-Xylene	ND	0.0500	1	09/12/23	09/12/23	
Total Xylenes	ND	0.0250	1	09/12/23	09/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*92.2 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/12/23	09/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.6 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2337027
Diesel Range Organics (C10-C28)	ND	25.0	1	09/12/23	09/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/12/23	09/12/23	
Surrogate: n-Nonane		*112 %*	*50-200*	*09/12/23*	*09/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337038
Chloride	**51.1**	20.0	1	09/12/23	09/12/23	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/13/2023 3:29:00PM

SW2 COMP- 139 - 2'

E309091-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Benzene	ND	0.0250	1	09/12/23	09/12/23	
Ethylbenzene	ND	0.0250	1	09/12/23	09/12/23	
Toluene	ND	0.0250	1	09/12/23	09/12/23	
o-Xylene	ND	0.0250	1	09/12/23	09/12/23	
p,m-Xylene	ND	0.0500	1	09/12/23	09/12/23	
Total Xylenes	ND	0.0250	1	09/12/23	09/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*92.4 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/12/23	09/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.7 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2337027
Diesel Range Organics (C10-C28)	ND	25.0	1	09/12/23	09/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/12/23	09/12/23	
Surrogate: n-Nonane		*115 %*	*50-200*	*09/12/23*	*09/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337038
Chloride	**52.9**	20.0	1	09/12/23	09/13/23	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/13/2023 3:29:00PM

SW3 COMP- 139 - 2'

E309091-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Benzene	ND	0.0250	1	09/12/23	09/12/23	
Ethylbenzene	ND	0.0250	1	09/12/23	09/12/23	
Toluene	ND	0.0250	1	09/12/23	09/12/23	
o-Xylene	ND	0.0250	1	09/12/23	09/12/23	
p,m-Xylene	ND	0.0500	1	09/12/23	09/12/23	
Total Xylenes	ND	0.0250	1	09/12/23	09/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*92.3 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/12/23	09/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.6 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2337027
Diesel Range Organics (C10-C28)	ND	25.0	1	09/12/23	09/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/12/23	09/12/23	
Surrogate: n-Nonane		*114 %*	*50-200*	*09/12/23*	*09/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337038
Chloride	**50.4**	20.0	1	09/12/23	09/13/23	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/13/2023 3:29:00PM

SW4 COMP- 139 - 2'

E309091-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Benzene	ND	0.0250	1	09/12/23	09/12/23	
Ethylbenzene	ND	0.0250	1	09/12/23	09/12/23	
Toluene	ND	0.0250	1	09/12/23	09/12/23	
o-Xylene	ND	0.0250	1	09/12/23	09/12/23	
p,m-Xylene	ND	0.0500	1	09/12/23	09/12/23	
Total Xylenes	ND	0.0250	1	09/12/23	09/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*92.0 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/12/23	09/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*82.9 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2337027
Diesel Range Organics (C10-C28)	ND	25.0	1	09/12/23	09/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/12/23	09/12/23	
Surrogate: n-Nonane		*115 %*	*50-200*	*09/12/23*	*09/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337038
Chloride	**50.2**	20.0	1	09/12/23	09/13/23	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/13/2023 3:29:00PM

COMP 142 - 2'

E309091-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Benzene	ND	0.0250	1	09/12/23	09/12/23	
Ethylbenzene	ND	0.0250	1	09/12/23	09/12/23	
Toluene	ND	0.0250	1	09/12/23	09/12/23	
o-Xylene	ND	0.0250	1	09/12/23	09/12/23	
p,m-Xylene	ND	0.0500	1	09/12/23	09/12/23	
Total Xylenes	ND	0.0250	1	09/12/23	09/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*92.3 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/12/23	09/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.6 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2337027
Diesel Range Organics (C10-C28)	ND	25.0	1	09/12/23	09/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/12/23	09/12/23	
Surrogate: n-Nonane		*111 %*	*50-200*	*09/12/23*	*09/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337038
Chloride	ND	20.0	1	09/12/23	09/13/23	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/13/2023 3:29:00PM

SW1 COMP 142 - 2'

E309091-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Benzene	ND	0.0250	1	09/12/23	09/12/23	
Ethylbenzene	ND	0.0250	1	09/12/23	09/12/23	
Toluene	ND	0.0250	1	09/12/23	09/12/23	
o-Xylene	ND	0.0250	1	09/12/23	09/12/23	
p,m-Xylene	ND	0.0500	1	09/12/23	09/12/23	
Total Xylenes	ND	0.0250	1	09/12/23	09/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*92.0 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/12/23	09/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*84.0 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2337027
Diesel Range Organics (C10-C28)	ND	25.0	1	09/12/23	09/12/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/12/23	09/12/23	
Surrogate: n-Nonane		*112 %*	*50-200*	*09/12/23*	*09/12/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337038
Chloride	ND	20.0	1	09/12/23	09/13/23	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/13/2023 3:29:00PM

SW2 COMP 142 - 2'

E309091-13

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Benzene	ND	0.0250	1	09/12/23	09/12/23	
Ethylbenzene	ND	0.0250	1	09/12/23	09/12/23	
Toluene	ND	0.0250	1	09/12/23	09/12/23	
o-Xylene	ND	0.0250	1	09/12/23	09/12/23	
p,m-Xylene	ND	0.0500	1	09/12/23	09/12/23	
Total Xylenes	ND	0.0250	1	09/12/23	09/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*92.5 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/12/23	09/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*84.0 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2337027
Diesel Range Organics (C10-C28)	ND	25.0	1	09/12/23	09/13/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/12/23	09/13/23	
Surrogate: n-Nonane		*114 %*	*50-200*	*09/12/23*	*09/13/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337038
Chloride	ND	20.0	1	09/12/23	09/13/23	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/13/2023 3:29:00PM

SW3 COMP 142 - 2'

E309091-14

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Benzene	ND	0.0250	1	09/12/23	09/12/23	
Ethylbenzene	ND	0.0250	1	09/12/23	09/12/23	
Toluene	ND	0.0250	1	09/12/23	09/12/23	
o-Xylene	ND	0.0250	1	09/12/23	09/12/23	
p,m-Xylene	ND	0.0500	1	09/12/23	09/12/23	
Total Xylenes	ND	0.0250	1	09/12/23	09/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*92.6 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/12/23	09/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.3 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2337027
Diesel Range Organics (C10-C28)	ND	25.0	1	09/12/23	09/13/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/12/23	09/13/23	
Surrogate: n-Nonane		*114 %*	*50-200*	*09/12/23*	*09/13/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337038
Chloride	ND	20.0	1	09/12/23	09/13/23	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/13/2023 3:29:00PM

SW4 COMP 142 - 2'

E309091-15

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Benzene	ND	0.0250	1	09/12/23	09/12/23	
Ethylbenzene	ND	0.0250	1	09/12/23	09/12/23	
Toluene	ND	0.0250	1	09/12/23	09/12/23	
o-Xylene	ND	0.0250	1	09/12/23	09/12/23	
p,m-Xylene	ND	0.0500	1	09/12/23	09/12/23	
Total Xylenes	ND	0.0250	1	09/12/23	09/12/23	
Surrogate: 4-Bromochlorobenzene-PID		*93.1 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: IY			Batch: 2337031
Gasoline Range Organics (C6-C10)	ND	20.0	1	09/12/23	09/12/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*83.4 %*	*70-130*	*09/12/23*	*09/12/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2337027
Diesel Range Organics (C10-C28)	ND	25.0	1	09/12/23	09/13/23	
Oil Range Organics (C28-C36)	ND	50.0	1	09/12/23	09/13/23	
Surrogate: n-Nonane		*115 %*	*50-200*	*09/12/23*	*09/13/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: BA			Batch: 2337038
Chloride	ND	20.0	1	09/12/23	09/13/23	

QC Summary Data

Tap Rock	Project Name:	North Olympus	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/13/2023 3:29:00PM

Volatile Organics by EPA 8021B

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2337031-BLK1)									Prepared: 09/12/23 Analyzed: 09/12/23
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.62*		*8.00*		*95.2*	*70-130*			
LCS (2337031-BS1)									Prepared: 09/12/23 Analyzed: 09/12/23
Benzene	4.96	0.0250	5.00		99.2	70-130			
Ethylbenzene	4.83	0.0250	5.00		96.6	70-130			
Toluene	4.99	0.0250	5.00		99.8	70-130			
o-Xylene	4.94	0.0250	5.00		98.7	70-130			
p,m-Xylene	9.99	0.0500	10.0		99.9	70-130			
Total Xylenes	14.9	0.0250	15.0		99.5	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.54*		*8.00*		*94.3*	*70-130*			
Matrix Spike (2337031-MS1)				**Source: E309091-03**					Prepared: 09/12/23 Analyzed: 09/12/23
Benzene	4.92	0.0250	5.00	ND	98.4	54-133			
Ethylbenzene	4.78	0.0250	5.00	ND	95.6	61-133			
Toluene	4.96	0.0250	5.00	ND	99.1	61-130			
o-Xylene	4.89	0.0250	5.00	ND	97.8	63-131			
p,m-Xylene	9.91	0.0500	10.0	ND	99.1	63-131			
Total Xylenes	14.8	0.0250	15.0	ND	98.7	63-131			
Surrogate: 4-Bromochlorobenzene-PID	*7.39*		*8.00*		*92.4*	*70-130*			
Matrix Spike Dup (2337031-MSD1)				**Source: E309091-03**					Prepared: 09/12/23 Analyzed: 09/12/23
Benzene	4.87	0.0250	5.00	ND	97.4	54-133	1.05	20	
Ethylbenzene	4.74	0.0250	5.00	ND	94.7	61-133	0.909	20	
Toluene	4.90	0.0250	5.00	ND	98.0	61-130	1.13	20	
o-Xylene	4.85	0.0250	5.00	ND	96.9	63-131	0.912	20	
p,m-Xylene	9.80	0.0500	10.0	ND	98.0	63-131	1.09	20	
Total Xylenes	14.6	0.0250	15.0	ND	97.6	63-131	1.03	20	
Surrogate: 4-Bromochlorobenzene-PID	*7.37*		*8.00*		*92.2*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	North Olympus	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/13/2023 3:29:00PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2337031-BLK1)									Prepared: 09/12/23 Analyzed: 09/12/23
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*6.69*		*8.00*		*83.6*	*70-130*			
LCS (2337031-BS2)									Prepared: 09/12/23 Analyzed: 09/12/23
Gasoline Range Organics (C6-C10)	42.4	20.0	50.0		84.9	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*6.75*		*8.00*		*84.3*	*70-130*			
Matrix Spike (2337031-MS2)				**Source: E309091-03**					Prepared: 09/12/23 Analyzed: 09/12/23
Gasoline Range Organics (C6-C10)	41.8	20.0	50.0	ND	83.6	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*6.86*		*8.00*		*85.7*	*70-130*			
Matrix Spike Dup (2337031-MSD2)				**Source: E309091-03**					Prepared: 09/12/23 Analyzed: 09/12/23
Gasoline Range Organics (C6-C10)	41.2	20.0	50.0	ND	82.3	70-130	1.57	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*6.73*		*8.00*		*84.1*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	North Olympus	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/13/2023 3:29:00PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KM

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2337027-BLK1)									Prepared: 09/12/23 Analyzed: 09/12/23
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*57.0*		*50.0*		*114*	*50-200*			
LCS (2337027-BS1)									Prepared: 09/12/23 Analyzed: 09/12/23
Diesel Range Organics (C10-C28)	274	25.0	250		109	38-132			
Surrogate: n-Nonane	*54.2*		*50.0*		*108*	*50-200*			
Matrix Spike (2337027-MS1)				**Source: E309091-03**					Prepared: 09/12/23 Analyzed: 09/12/23
Diesel Range Organics (C10-C28)	277	25.0	250	ND	111	38-132			
Surrogate: n-Nonane	*54.8*		*50.0*		*110*	*50-200*			
Matrix Spike Dup (2337027-MSD1)				**Source: E309091-03**					Prepared: 09/12/23 Analyzed: 09/12/23
Diesel Range Organics (C10-C28)	280	25.0	250	ND	112	38-132	1.15	20	
Surrogate: n-Nonane	*56.9*		*50.0*		*114*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	North Olympus	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	9/13/2023 3:29:00PM

Anions by EPA 300.0/9056A

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2337038-BLK1)									Prepared: 09/12/23 Analyzed: 09/12/23
Chloride	ND	20.0							
LCS (2337038-BS1)									Prepared: 09/12/23 Analyzed: 09/12/23
Chloride	247	20.0	250		98.8	90-110			
Matrix Spike (2337038-MS1)				**Source: E309091-01**					Prepared: 09/12/23 Analyzed: 09/12/23
Chloride	266	20.0	250	ND	106	80-120			
Matrix Spike Dup (2337038-MSD1)				**Source: E309091-01**					Prepared: 09/12/23 Analyzed: 09/12/23
Chloride	267	20.0	250	ND	107	80-120	0.290	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	09/13/23 15:29

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 1 of 2

Client:	TAP Rock
Project:	NORTH OLYMPUS
Project Manager:	Natalie Gladden
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To

Attention:	ENERGY STAFFING SERVICES
Address:	2724 NW COUNTY RD
City, State, Zip	HOBBS, NM 88240
Phone:	575-393-9048
Email:	NATALIE@ENERGYSTAFFINGLLC.COM
	BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only

Lab WO#	Job Number
E309091	20046·0001

TAT

1D	2D	3D	Standard
	X		

EPA Program

CWA	SDWA	RCRA

State

NM	CO	UT	AZ	TX
X				

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
	9/8/23	S	1	COMP 36-2'	1							X		
				SW1 COMP 36-2'	2									
				SW2 COMP 36-2'	3									
				SW3 COMP 36-2'	4									
				SW4 COMP 36-2'	5									
				COMP 139-2'	6									
				SW1 COMP 139-2'	7									
				SW2 COMP-139-2'	8									
				SW3 COMP-139-2'	9									
				SW4 COMP-139-2'	10									

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: JUAN SOLIS

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	9/8/23		Michelle Campos	9-11-23	1415
Michelle Campos	9-11-23	1715	Andrea Mesa	9.11.23	1730
Andrea Mesa	9.12.23	2415	Caitlin Mc...	9.12.23	8:15

Lab Use Only

Received on ice: (Y) / N

T1 T2 T3

AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Page 1412 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 2 of 2

Client: TAPROCK
Project: NORTH OLYMPUS
Project Manager: Natalie Gladden
Address:
City, State, Zip
Phone:
Email:
Report due by:

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E309091 | Job Number 20046-0001

TAT: 1D | 2D X | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM X | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM X | BGDOC TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	BGDOC NM	Remarks
	9/8/23	S	1	COMP 142-2'	11	X	
				SW1 COMP 142-2'	12		
				SW2 COMP 142-2'	13		
				SW3 COMP 142-2'	14		
	9/8/23	S		SW4 COMP 142-2'	15	X	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabeling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: JUAN SOLIS

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
	9/8/23		Michelle Cruz	9-11-23	1415
Michelle Cruz	9-11-23	1715	Andrew Nelson	9.11.23	1730
Andrew Nelson	9.12.23	2415	Carla Thomas	9.12.23	8:15

Lab Use Only
Received on ice: Y / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Envirotech Analytical Laboratory

Printed: 9/12/2023 9:20:17AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	09/12/23 08:15	Work Order ID:	E309091
Phone:	(575) 390-6397	Date Logged In:	09/11/23 15:47	Logged In By:	Caitlin Mars
Email:	natalie@energystaffingllc.com	Due Date:	09/13/23 17:00 (1 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes	
13. If no visible ice, record the temperature. Actual sample temperature: 4°C		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	No	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filteration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

Time sampled not provided on COC per client.

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	Olympus North
Work Order:	E312193
Job Number:	20046-0001
Received:	12/29/2023

Revision: 2

Report Reviewed By:

Walter Hinchman
Laboratory Director
1/23/24

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 1/23/24

Natalie Gladden
7 W. Compress Road
Artesia, NM 88210

Project Name: Olympus North
Workorder: E312193
Date Received: 12/29/2023 7:30:00AM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 12/29/2023 7:30:00AM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Golzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 4

Sample Data 5

- SPCOMP36A 2’ 5
- SWCOMP36 1-2’ 6
- SWCOMP36 2-2’ 7
- SWCOMP36 3-2’ 8
- SWCOMP36 4-2’ 9
- BTM SPCOMP142A 2’ 10
- SWCOMP142 1-2’ 11
- SWCOMP142 2-2’ 12
- SWCOMP142 3-2’ 13
- SWCOMP142 4-2’ 14

QC Summary Data 15

- QC - Volatile Organics by EPA 8021B 15
- QC - Nonhalogenated Organics by EPA 8015D - GRO 16
- QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 17
- QC - Anions by EPA 300.0/9056A 18

Definitions and Notes 19

Chain of Custody etc. 20

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	01/23/24 12:35

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SPCOMP36A 2'	E312193-01A	Soil	12/27/23	12/29/23	Glass Jar, 2 oz.
SWCOMP36 1-2'	E312193-02A	Soil	12/27/23	12/29/23	Glass Jar, 2 oz.
SWCOMP36 2-2'	E312193-03A	Soil	12/27/23	12/29/23	Glass Jar, 2 oz.
SWCOMP36 3-2'	E312193-04A	Soil	12/27/23	12/29/23	Glass Jar, 2 oz.
SWCOMP36 4-2'	E312193-05A	Soil	12/27/23	12/29/23	Glass Jar, 2 oz.
BTM SPCOMP142A 2'	E312193-06A	Soil	12/27/23	12/29/23	Glass Jar, 2 oz.
SWCOMP142 1-2'	E312193-07A	Soil	12/27/23	12/29/23	Glass Jar, 2 oz.
SWCOMP142 2-2'	E312193-08A	Soil	12/27/23	12/29/23	Glass Jar, 2 oz.
SWCOMP142 3-2'	E312193-09A	Soil	12/27/23	12/29/23	Glass Jar, 2 oz.
SWCOMP142 4-2'	E312193-10A	Soil	12/27/23	12/29/23	Glass Jar, 2 oz.

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	1/23/2024 12:35:17PM

SPCOMP36A 2'

E312193-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2352034
Benzene	ND	0.0250	1	12/29/23	12/29/23	
Ethylbenzene	ND	0.0250	1	12/29/23	12/29/23	
Toluene	ND	0.0250	1	12/29/23	12/29/23	
o-Xylene	ND	0.0250	1	12/29/23	12/29/23	
p,m-Xylene	ND	0.0500	1	12/29/23	12/29/23	
Total Xylenes	ND	0.0250	1	12/29/23	12/29/23	
Surrogate: 4-Bromochlorobenzene-PID		*93.0 %*	*70-130*	*12/29/23*	*12/29/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2352034
Gasoline Range Organics (C6-C10)	ND	20.0	1	12/29/23	12/29/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*94.2 %*	*70-130*	*12/29/23*	*12/29/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2352035
Diesel Range Organics (C10-C28)	ND	25.0	1	12/29/23	12/29/23	
Oil Range Organics (C28-C36)	ND	50.0	1	12/29/23	12/29/23	
Surrogate: n-Nonane		*88.1 %*	*50-200*	*12/29/23*	*12/29/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2352028
Chloride	ND	20.0	1	12/28/23	12/29/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	1/23/2024 12:35:17PM

SWCOMP36 1-2'

E312193-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2352034
Benzene	ND	0.0250	1	12/29/23	12/29/23	
Ethylbenzene	ND	0.0250	1	12/29/23	12/29/23	
Toluene	ND	0.0250	1	12/29/23	12/29/23	
o-Xylene	ND	0.0250	1	12/29/23	12/29/23	
p,m-Xylene	ND	0.0500	1	12/29/23	12/29/23	
Total Xylenes	ND	0.0250	1	12/29/23	12/29/23	
Surrogate: 4-Bromochlorobenzene-PID		*92.1 %*	*70-130*	*12/29/23*	*12/29/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2352034
Gasoline Range Organics (C6-C10)	ND	20.0	1	12/29/23	12/29/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*94.7 %*	*70-130*	*12/29/23*	*12/29/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2352035
Diesel Range Organics (C10-C28)	ND	25.0	1	12/29/23	12/29/23	
Oil Range Organics (C28-C36)	ND	50.0	1	12/29/23	12/29/23	
Surrogate: n-Nonane		*82.3 %*	*50-200*	*12/29/23*	*12/29/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2352028
Chloride	ND	20.0	1	12/28/23	12/29/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	1/23/2024 12:35:17PM

SWCOMP36 2-2'

E312193-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2352034
Benzene	ND	0.0250	1	12/29/23	12/29/23	
Ethylbenzene	ND	0.0250	1	12/29/23	12/29/23	
Toluene	ND	0.0250	1	12/29/23	12/29/23	
o-Xylene	ND	0.0250	1	12/29/23	12/29/23	
p,m-Xylene	ND	0.0500	1	12/29/23	12/29/23	
Total Xylenes	ND	0.0250	1	12/29/23	12/29/23	
Surrogate: 4-Bromochlorobenzene-PID		*93.1 %*	*70-130*	*12/29/23*	*12/29/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2352034
Gasoline Range Organics (C6-C10)	ND	20.0	1	12/29/23	12/29/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*95.0 %*	*70-130*	*12/29/23*	*12/29/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2352035
Diesel Range Organics (C10-C28)	ND	25.0	1	12/29/23	12/29/23	
Oil Range Organics (C28-C36)	ND	50.0	1	12/29/23	12/29/23	
Surrogate: n-Nonane		*87.4 %*	*50-200*	*12/29/23*	*12/29/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2352028
Chloride	ND	20.0	1	12/28/23	12/29/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	1/23/2024 12:35:17PM

SWCOMP36 3-2'

E312193-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2352034
Benzene	ND	0.0250	1	12/29/23	12/29/23	
Ethylbenzene	ND	0.0250	1	12/29/23	12/29/23	
Toluene	ND	0.0250	1	12/29/23	12/29/23	
o-Xylene	ND	0.0250	1	12/29/23	12/29/23	
p,m-Xylene	ND	0.0500	1	12/29/23	12/29/23	
Total Xylenes	ND	0.0250	1	12/29/23	12/29/23	
Surrogate: 4-Bromochlorobenzene-PID		*92.3 %*	*70-130*	*12/29/23*	*12/29/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2352034
Gasoline Range Organics (C6-C10)	ND	20.0	1	12/29/23	12/29/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*93.4 %*	*70-130*	*12/29/23*	*12/29/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2352035
Diesel Range Organics (C10-C28)	ND	25.0	1	12/29/23	12/30/23	
Oil Range Organics (C28-C36)	ND	50.0	1	12/29/23	12/30/23	
Surrogate: n-Nonane		*78.6 %*	*50-200*	*12/29/23*	*12/30/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2352028
Chloride	ND	20.0	1	12/28/23	12/29/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	1/23/2024 12:35:17PM

SWCOMP36 4-2'

E312193-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2352034
Benzene	ND	0.0250	1	12/29/23	12/29/23	
Ethylbenzene	ND	0.0250	1	12/29/23	12/29/23	
Toluene	ND	0.0250	1	12/29/23	12/29/23	
o-Xylene	ND	0.0250	1	12/29/23	12/29/23	
p,m-Xylene	ND	0.0500	1	12/29/23	12/29/23	
Total Xylenes	ND	0.0250	1	12/29/23	12/29/23	
Surrogate: 4-Bromochlorobenzene-PID		*93.8 %*	*70-130*	*12/29/23*	*12/29/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2352034
Gasoline Range Organics (C6-C10)	ND	20.0	1	12/29/23	12/29/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*93.6 %*	*70-130*	*12/29/23*	*12/29/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2352035
Diesel Range Organics (C10-C28)	ND	25.0	1	12/29/23	12/30/23	
Oil Range Organics (C28-C36)	ND	50.0	1	12/29/23	12/30/23	
Surrogate: n-Nonane		*82.9 %*	*50-200*	*12/29/23*	*12/30/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2352028
Chloride	ND	20.0	1	12/28/23	12/29/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	1/23/2024 12:35:17PM

BTM SPCOMP142A 2'

E312193-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2352034
Benzene	ND	0.0250	1	12/29/23	12/29/23	
Ethylbenzene	ND	0.0250	1	12/29/23	12/29/23	
Toluene	ND	0.0250	1	12/29/23	12/29/23	
o-Xylene	ND	0.0250	1	12/29/23	12/29/23	
p,m-Xylene	ND	0.0500	1	12/29/23	12/29/23	
Total Xylenes	ND	0.0250	1	12/29/23	12/29/23	
Surrogate: 4-Bromochlorobenzene-PID		*94.1 %*	*70-130*	*12/29/23*	*12/29/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2352034
Gasoline Range Organics (C6-C10)	ND	20.0	1	12/29/23	12/29/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*93.0 %*	*70-130*	*12/29/23*	*12/29/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2352035
Diesel Range Organics (C10-C28)	ND	25.0	1	12/29/23	12/30/23	
Oil Range Organics (C28-C36)	ND	50.0	1	12/29/23	12/30/23	
Surrogate: n-Nonane		*85.0 %*	*50-200*	*12/29/23*	*12/30/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2352028
Chloride	ND	20.0	1	12/28/23	12/29/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	1/23/2024 12:35:17PM

SWCOMP142 1-2'

E312193-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2352034
Benzene	ND	0.0250	1	12/29/23	12/29/23	
Ethylbenzene	ND	0.0250	1	12/29/23	12/29/23	
Toluene	ND	0.0250	1	12/29/23	12/29/23	
o-Xylene	ND	0.0250	1	12/29/23	12/29/23	
p,m-Xylene	ND	0.0500	1	12/29/23	12/29/23	
Total Xylenes	ND	0.0250	1	12/29/23	12/29/23	
Surrogate: 4-Bromochlorobenzene-PID		*94.0 %*	*70-130*	*12/29/23*	*12/29/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2352034
Gasoline Range Organics (C6-C10)	ND	20.0	1	12/29/23	12/29/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*93.3 %*	*70-130*	*12/29/23*	*12/29/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2352035
Diesel Range Organics (C10-C28)	ND	25.0	1	12/29/23	12/30/23	
Oil Range Organics (C28-C36)	ND	50.0	1	12/29/23	12/30/23	
Surrogate: n-Nonane		*89.5 %*	*50-200*	*12/29/23*	*12/30/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2352028
Chloride	ND	20.0	1	12/28/23	12/29/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	1/23/2024 12:35:17PM

SWCOMP142 2-2'

E312193-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2352034
Benzene	ND	0.0250	1	12/29/23	12/29/23	
Ethylbenzene	ND	0.0250	1	12/29/23	12/29/23	
Toluene	ND	0.0250	1	12/29/23	12/29/23	
o-Xylene	ND	0.0250	1	12/29/23	12/29/23	
p,m-Xylene	ND	0.0500	1	12/29/23	12/29/23	
Total Xylenes	ND	0.0250	1	12/29/23	12/29/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.2 %*	*70-130*	*12/29/23*	*12/29/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2352034
Gasoline Range Organics (C6-C10)	ND	20.0	1	12/29/23	12/29/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*93.6 %*	*70-130*	*12/29/23*	*12/29/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2352035
Diesel Range Organics (C10-C28)	ND	25.0	1	12/29/23	12/30/23	
Oil Range Organics (C28-C36)	ND	50.0	1	12/29/23	12/30/23	
Surrogate: n-Nonane		*81.0 %*	*50-200*	*12/29/23*	*12/30/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2352028
Chloride	ND	20.0	1	12/28/23	12/29/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	1/23/2024 12:35:17PM

SWCOMP142 3-2'

E312193-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2352034
Benzene	ND	0.0250	1	12/29/23	12/29/23	
Ethylbenzene	ND	0.0250	1	12/29/23	12/29/23	
Toluene	ND	0.0250	1	12/29/23	12/29/23	
o-Xylene	ND	0.0250	1	12/29/23	12/29/23	
p,m-Xylene	ND	0.0500	1	12/29/23	12/29/23	
Total Xylenes	ND	0.0250	1	12/29/23	12/29/23	
Surrogate: 4-Bromochlorobenzene-PID		*95.7 %*	*70-130*	*12/29/23*	*12/29/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2352034
Gasoline Range Organics (C6-C10)	ND	20.0	1	12/29/23	12/29/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.5 %*	*70-130*	*12/29/23*	*12/29/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2352035
Diesel Range Organics (C10-C28)	ND	25.0	1	12/29/23	12/30/23	
Oil Range Organics (C28-C36)	ND	50.0	1	12/29/23	12/30/23	
Surrogate: n-Nonane		*90.7 %*	*50-200*	*12/29/23*	*12/30/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2352028
Chloride	ND	20.0	1	12/28/23	12/29/23	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	1/23/2024 12:35:17PM

SWCOMP142 4-2'

E312193-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2352034
Benzene	ND	0.0250	1	12/29/23	12/29/23	
Ethylbenzene	ND	0.0250	1	12/29/23	12/29/23	
Toluene	ND	0.0250	1	12/29/23	12/29/23	
o-Xylene	ND	0.0250	1	12/29/23	12/29/23	
p,m-Xylene	ND	0.0500	1	12/29/23	12/29/23	
Total Xylenes	ND	0.0250	1	12/29/23	12/29/23	
Surrogate: 4-Bromochlorobenzene-PID		*96.7 %*	*70-130*	*12/29/23*	*12/29/23*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2352034
Gasoline Range Organics (C6-C10)	ND	20.0	1	12/29/23	12/29/23	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.2 %*	*70-130*	*12/29/23*	*12/29/23*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: KM			Batch: 2352035
Diesel Range Organics (C10-C28)	ND	25.0	1	12/29/23	12/30/23	
Oil Range Organics (C28-C36)	ND	50.0	1	12/29/23	12/30/23	
Surrogate: n-Nonane		*83.6 %*	*50-200*	*12/29/23*	*12/30/23*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: DT			Batch: 2352028
Chloride	ND	20.0	1	12/28/23	12/29/23	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	1/23/2024 12:35:17PM

Volatile Organics by EPA 8021B

Analyst: EG

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2352034-BLK1)									Prepared: 12/29/23 Analyzed: 12/29/23
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.73*		*8.00*		*96.6*	*70-130*			
LCS (2352034-BS1)									Prepared: 12/29/23 Analyzed: 12/29/23
Benzene	5.06	0.0250	5.00		101	70-130			
Ethylbenzene	5.03	0.0250	5.00		101	70-130			
Toluene	5.08	0.0250	5.00		102	70-130			
o-Xylene	5.06	0.0250	5.00		101	70-130			
p,m-Xylene	10.2	0.0500	10.0		102	70-130			
Total Xylenes	15.3	0.0250	15.0		102	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.63*		*8.00*		*95.3*	*70-130*			
Matrix Spike (2352034-MS1)				**Source: E312189-04**					Prepared: 12/29/23 Analyzed: 12/29/23
Benzene	5.25	0.0250	5.00	ND	105	54-133			
Ethylbenzene	5.19	0.0250	5.00	ND	104	61-133			
Toluene	5.25	0.0250	5.00	ND	105	61-130			
o-Xylene	5.22	0.0250	5.00	ND	104	63-131			
p,m-Xylene	10.6	0.0500	10.0	ND	106	63-131			
Total Xylenes	15.8	0.0250	15.0	ND	105	63-131			
Surrogate: 4-Bromochlorobenzene-PID	*7.76*		*8.00*		*97.0*	*70-130*			
Matrix Spike Dup (2352034-MSD1)				**Source: E312189-04**					Prepared: 12/29/23 Analyzed: 12/29/23
Benzene	5.10	0.0250	5.00	ND	102	54-133	2.90	20	
Ethylbenzene	5.06	0.0250	5.00	ND	101	61-133	2.49	20	
Toluene	5.12	0.0250	5.00	ND	102	61-130	2.60	20	
o-Xylene	5.09	0.0250	5.00	ND	102	63-131	2.48	20	
p,m-Xylene	10.3	0.0500	10.0	ND	103	63-131	2.22	20	
Total Xylenes	15.4	0.0250	15.0	ND	103	63-131	2.31	20	
Surrogate: 4-Bromochlorobenzene-PID	*7.78*		*8.00*		*97.2*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	1/23/2024 12:35:17PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: EG

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2352034-BLK1)									Prepared: 12/29/23 Analyzed: 12/29/23
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.44*		*8.00*		*93.0*	*70-130*			
LCS (2352034-BS2)									Prepared: 12/29/23 Analyzed: 12/29/23
Gasoline Range Organics (C6-C10)	51.2	20.0	50.0		102	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.62*		*8.00*		*95.2*	*70-130*			
Matrix Spike (2352034-MS2)				**Source: E312189-04**					Prepared: 12/29/23 Analyzed: 12/29/23
Gasoline Range Organics (C6-C10)	50.3	20.0	50.0	ND	101	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.51*		*8.00*		*93.8*	*70-130*			
Matrix Spike Dup (2352034-MSD2)				**Source: E312189-04**					Prepared: 12/29/23 Analyzed: 12/29/23
Gasoline Range Organics (C6-C10)	50.5	20.0	50.0	ND	101	70-130	0.393	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.58*		*8.00*		*94.7*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	1/23/2024 12:35:17PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: KM

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2352035-BLK1)									Prepared: 12/29/23 Analyzed: 12/29/23
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*45.0*		*50.0*		*90.0*	*50-200*			
LCS (2352035-BS1)									Prepared: 12/29/23 Analyzed: 12/29/23
Diesel Range Organics (C10-C28)	237	25.0	250		94.9	38-132			
Surrogate: n-Nonane	*45.4*		*50.0*		*90.9*	*50-200*			
Matrix Spike (2352035-MS1)				**Source: E312193-03**					Prepared: 12/29/23 Analyzed: 12/29/23
Diesel Range Organics (C10-C28)	243	25.0	250	ND	97.0	38-132			
Surrogate: n-Nonane	*43.6*		*50.0*		*87.3*	*50-200*			
Matrix Spike Dup (2352035-MSD1)				**Source: E312193-03**					Prepared: 12/29/23 Analyzed: 12/29/23
Diesel Range Organics (C10-C28)	245	25.0	250	ND	98.2	38-132	1.14	20	
Surrogate: n-Nonane	*47.3*		*50.0*		*94.6*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	1/23/2024 12:35:17PM

Anions by EPA 300.0/9056A

Analyst: DT

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2352028-BLK1)									Prepared: 12/28/23 Analyzed: 12/29/23
Chloride	ND	20.0							
LCS (2352028-BS1)									Prepared: 12/28/23 Analyzed: 12/29/23
Chloride	254	20.0	250		102	90-110			
Matrix Spike (2352028-MS1)				**Source: E312192-01**					Prepared: 12/28/23 Analyzed: 12/29/23
Chloride	465	20.0	250	206	104	80-120			
Matrix Spike Dup (2352028-MSD1)				**Source: E312192-01**					Prepared: 12/28/23 Analyzed: 12/29/23
Chloride	448	20.0	250	206	96.9	80-120	3.68	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	01/23/24 12:35

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 1 of 1

Client:	Tap Rock
Project:	Olympus North.
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To

Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only

Lab WO# E312193 | Job Number 20046-0001

TAT: 1D | 2D (X) | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
		S.	1	SpCom 36A-4.	1							X		
	12/27/23			SwCom 1-4'	2									
				SwCom 2-4'	3									
				SwCom 3-4'	4									
				SwCom 4-4'	5									
				SpCom 142A-4'	6									
				SwCom 1-4'	7									
				SwCom 2-4'	8									
				SwCom 3-4.	9									
	12/27/23	S	1	SwCom 4-4	10							X		

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Jose R Alvarez

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Jose R Alvarez	12/27/23		Mireille Cruz	12-28-23	1248
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Mireille Cruz	12.28.23	1520	Andrew Mata	12-28-23	1730
Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Andrew Mata	12.28.23	2345	[signature]	12/29/23	7:30

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other _____
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Page 1434 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 1 of 1

Client:	Tap Rock
Project:	Olympus North.
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To

Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only

Lab WO# E312193 | Job Number 20046-0001

TAT: 1D | 2D (X) | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM (X) | CO | UT | AZ | TX

Analysis and Method

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
		S.	1	SpCom 36A-4.	1							X		
	12/27/23			SwCom 1-4'	2									
				SwCom 2-4'	3									
				SwCom 3-4'	4									
				SwCom 4-4'	5									
				SpCom 142A-4'	6									
				SwCom 1-4'	7									
				SwCom 2-4'	8									
				SwCom 3-4.	9									
	12/27/23	S	1	SwCom 4-4.	10									

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Jose R Alvarez

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Jose R Alvarez	12/27/23		Michelle Gaytan	12-28-23	1248
Michelle Gaytan	12.28.23	1520	Andrew Ulloa	12-28-23	1730
Andrew Ulloa	12.28.23	2345	[illegible]	12/29/23	7:30

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Page 1435 of 1517

Envirotech Analytical Laboratory

Printed: 12/29/2023 10:59:36AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	12/29/23 07:30	Work Order ID:	E312193
Phone:	(575) 390-6397	Date Logged In:	12/28/23 15:10	Logged In By:	Jordan Montano
Email:	natalie@energystaffingllc.com	Due Date:	01/02/24 17:00 (1 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes	
13. If no visible ice, record the temperature. Actual sample temperature: 4°C		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	Yes	
Collectors name?	No	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filteration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

Time sampled not provided on COC per client.

Project manager not listed on COC per client.

Analysis not selected for all samples.

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 1 of 1

Client:	Top Rock
Project:	Olympus North
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E312193 | Job Number 20046-0001

TAT: 1D | 2D (10) | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM (10) | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM | BGDOC TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	BGDOC NM	Remarks
		S.	1	~~spcom 36A-4.~~ SPCOMP 36A 2'	1	X.	
	12/27/23			~~swCom 1-4'~~ SWCOMP 36 1-2'	2		
				~~swCom 2-4'~~ SWCOMP 36 2-2'	3		
				~~swCom 3-4'~~ SW COMP 36 3-2'	4		
				~~swCom 4-4'~~ SW COMP 36 4-2'	5		
				~~spCom 142A-4'~~ BTMSPCOMP 142A 2'	6		
				~~SwCom 1-4'~~ SW COMP 142 1-2'	7		
				~~SwCom 2-4'~~ SW COMP 142 2-2'	8		
				~~SwCom 3-4'~~ SW COMP 142 3-2'	9		
	12/27/23	S	1	~~SwCom 4-4'~~ SW COMP 142 4-2'	10	X	

Additional Instructions:
sample ID changes per B.Corral 1/9/24 dh

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Jose R Alvarez

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Jose R Alvarez	12/27/23		Mille Cruz	12-28-23	1248
Mille Cruz	12.28.23	1520	Andrew Ellso	12-28-23	1730
Andrew Ellso	12.28.23	2345	[illegible]	12/29/23	7:30

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Page 1437 of 1517

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	North Olympus
Work Order:	E402018
Job Number:	20046-0001
Received:	2/2/2024

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
2/5/24

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 2/5/24

Natalie Gladden
7 W. Compress Road
Artesia, NM 88210

Project Name: North Olympus
Workorder: E402018
Date Received: 2/2/2024 6:10:00AM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 2/2/2024 6:10:00AM, under the Project Name: North Olympus.

The analytical test results summarized in this report with the Project Name: North Olympus apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Golzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 4

Sample Data 5

- SPCom 13-2’ 5
- SPCom 14-2’ 6
- SPCom 15-2’ 7
- SPCom 16-2’ 8
- SPCom 17-2’ 9
- SPCom 18-2’ 10
- SPCom 19-2’ 11
- SPCom 20-2’ 12
- SPCom 21-2’ 13
- SPCom 22-2’ 14
- SPCom 23-2’ 15
- SPCom 24-2’ 16

QC Summary Data 17

- QC - Volatile Organic Compounds by EPA 8260B 17
- QC - Nonhalogenated Organics by EPA 8015D - GRO 18
- QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 19
- QC - Anions by EPA 300.0/9056A 20

Definitions and Notes 21

Chain of Custody etc. 22

Sample Summary

Tap Rock	Project Name:	North Olympus	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	02/05/24 11:29

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SPCom 13-2'	E402018-01A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPCom 14-2'	E402018-02A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPCom 15-2'	E402018-03A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPCom 16-2'	E402018-04A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPCom 17-2'	E402018-05A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPCom 18-2'	E402018-06A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPCom 19-2'	E402018-07A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPCom 20-2'	E402018-08A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPCom 21-2'	E402018-09A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPCom 22-2'	E402018-10A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPCom 23-2'	E402018-11A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPCom 24-2'	E402018-12A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 11:29:31AM

SPCom 13-2'

E402018-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Benzene	ND	0.0250	1	02/02/24	02/02/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/02/24	
Toluene	ND	0.0250	1	02/02/24	02/02/24	
o-Xylene	ND	0.0250	1	02/02/24	02/02/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/02/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*121 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.4 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*121 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*97.4 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405129
Diesel Range Organics (C10-C28)	ND	25.0	1	02/02/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/02/24	02/04/24	
Surrogate: n-Nonane		*85.2 %*	*50-200*	*02/02/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405158
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 11:29:31AM

SPCom 14-2'

E402018-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Benzene	ND	0.0250	1	02/02/24	02/02/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/02/24	
Toluene	ND	0.0250	1	02/02/24	02/02/24	
o-Xylene	ND	0.0250	1	02/02/24	02/02/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/02/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*119 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.2 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*119 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.2 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405129
Diesel Range Organics (C10-C28)	ND	25.0	1	02/02/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/02/24	02/04/24	
Surrogate: n-Nonane		*78.5 %*	*50-200*	*02/02/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405158
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 11:29:31AM

SPCom 15-2'

E402018-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Benzene	ND	0.0250	1	02/02/24	02/02/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/02/24	
Toluene	ND	0.0250	1	02/02/24	02/02/24	
o-Xylene	ND	0.0250	1	02/02/24	02/02/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/02/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*117 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.3 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*117 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.3 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405129
Diesel Range Organics (C10-C28)	ND	25.0	1	02/02/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/02/24	02/04/24	
Surrogate: n-Nonane		*87.5 %*	*50-200*	*02/02/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405158
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 11:29:31AM

SPCom 16-2'

E402018-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Benzene	ND	0.0250	1	02/02/24	02/02/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/02/24	
Toluene	ND	0.0250	1	02/02/24	02/02/24	
o-Xylene	ND	0.0250	1	02/02/24	02/02/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/02/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*119 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*95.9 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*119 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*95.9 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405129
Diesel Range Organics (C10-C28)	ND	25.0	1	02/02/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/02/24	02/04/24	
Surrogate: n-Nonane		*74.7 %*	*50-200*	*02/02/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405158
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 11:29:31AM

SPCom 17-2'

E402018-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Benzene	ND	0.0250	1	02/02/24	02/02/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/02/24	
Toluene	ND	0.0250	1	02/02/24	02/02/24	
o-Xylene	ND	0.0250	1	02/02/24	02/02/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/02/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*116 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.4 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*116 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.4 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405129
Diesel Range Organics (C10-C28)	ND	25.0	1	02/02/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/02/24	02/04/24	
Surrogate: n-Nonane		*88.6 %*	*50-200*	*02/02/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405158
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 11:29:31AM

SPCom 18-2'

E402018-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Benzene	ND	0.0250	1	02/02/24	02/02/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/02/24	
Toluene	ND	0.0250	1	02/02/24	02/02/24	
o-Xylene	ND	0.0250	1	02/02/24	02/02/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/02/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*117 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*100 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*117 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*100 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405129
Diesel Range Organics (C10-C28)	ND	25.0	1	02/02/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/02/24	02/04/24	
Surrogate: n-Nonane		*87.4 %*	*50-200*	*02/02/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405158
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 11:29:31AM

SPCom 19-2'

E402018-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Benzene	ND	0.0250	1	02/02/24	02/02/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/02/24	
Toluene	ND	0.0250	1	02/02/24	02/02/24	
o-Xylene	ND	0.0250	1	02/02/24	02/02/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/02/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*122 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.8 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*110 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*122 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.8 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*110 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405129
Diesel Range Organics (C10-C28)	ND	25.0	1	02/02/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/02/24	02/04/24	
Surrogate: n-Nonane		*61.7 %*	*50-200*	*02/02/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405158
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 11:29:31AM

SPCom 20-2'

E402018-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Benzene	ND	0.0250	1	02/02/24	02/02/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/02/24	
Toluene	ND	0.0250	1	02/02/24	02/02/24	
o-Xylene	ND	0.0250	1	02/02/24	02/02/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/02/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*119 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.6 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*119 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*98.6 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*112 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405129
Diesel Range Organics (C10-C28)	ND	25.0	1	02/02/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/02/24	02/04/24	
Surrogate: n-Nonane		*70.6 %*	*50-200*	*02/02/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405158
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 11:29:31AM

SPCom 21-2'

E402018-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Benzene	ND	0.0250	1	02/02/24	02/02/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/02/24	
Toluene	ND	0.0250	1	02/02/24	02/02/24	
o-Xylene	ND	0.0250	1	02/02/24	02/02/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/02/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*115 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.9 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*115 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.9 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405129
Diesel Range Organics (C10-C28)	ND	25.0	1	02/02/24	02/05/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/02/24	02/05/24	
Surrogate: n-Nonane		*89.2 %*	*50-200*	*02/02/24*	*02/05/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405158
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 11:29:31AM

SPCom 22-2'

E402018-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Benzene	ND	0.0250	1	02/02/24	02/02/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/02/24	
Toluene	ND	0.0250	1	02/02/24	02/02/24	
o-Xylene	ND	0.0250	1	02/02/24	02/02/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/02/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*120 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.5 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*113 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*120 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.5 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*113 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405129
Diesel Range Organics (C10-C28)	ND	25.0	1	02/02/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/02/24	02/04/24	
Surrogate: n-Nonane		*86.3 %*	*50-200*	*02/02/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405158
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 11:29:31AM

SPCom 23-2'

E402018-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Benzene	ND	0.0250	1	02/02/24	02/02/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/02/24	
Toluene	ND	0.0250	1	02/02/24	02/02/24	
o-Xylene	ND	0.0250	1	02/02/24	02/02/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/02/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*117 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.6 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*113 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*117 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*96.6 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*113 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405129
Diesel Range Organics (C10-C28)	ND	25.0	1	02/02/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/02/24	02/04/24	
Surrogate: n-Nonane		*77.8 %*	*50-200*	*02/02/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405158
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 11:29:31AM

SPCom 24-2'

E402018-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organic Compounds by EPA 8260B	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Benzene	ND	0.0250	1	02/02/24	02/02/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/02/24	
Toluene	ND	0.0250	1	02/02/24	02/02/24	
o-Xylene	ND	0.0250	1	02/02/24	02/02/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/02/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*118 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.3 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: RKS			Batch: 2405121
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/02/24	
Surrogate: Bromofluorobenzene		*118 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: 1,2-Dichloroethane-d4		*99.3 %*	*70-130*	*02/02/24*	*02/02/24*	
Surrogate: Toluene-d8		*111 %*	*70-130*	*02/02/24*	*02/02/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405129
Diesel Range Organics (C10-C28)	ND	25.0	1	02/02/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/02/24	02/04/24	
Surrogate: n-Nonane		*57.6 %*	*50-200*	*02/02/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405158
Chloride	ND	20.0	1	02/03/24	02/03/24	

QC Summary Data

Tap Rock	Project Name:	North Olympus	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 11:29:31AM

Volatile Organic Compounds by EPA 8260B

Analyst: RKS

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405121-BLK1)									Prepared: 02/02/24 Analyzed: 02/03/24
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: Bromofluorobenzene	*0.582*		*0.500*		*116*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.506*		*0.500*		*101*	*70-130*			
Surrogate: Toluene-d8	*0.566*		*0.500*		*113*	*70-130*			
LCS (2405121-BS1)									Prepared: 02/02/24 Analyzed: 02/03/24
Benzene	2.77	0.0250	2.50		111	70-130			
Ethylbenzene	2.80	0.0250	2.50		112	70-130			
Toluene	2.74	0.0250	2.50		109	70-130			
o-Xylene	2.82	0.0250	2.50		113	70-130			
p,m-Xylene	5.65	0.0500	5.00		113	70-130			
Total Xylenes	8.48	0.0250	7.50		113	70-130			
Surrogate: Bromofluorobenzene	*0.605*		*0.500*		*121*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.490*		*0.500*		*98.0*	*70-130*			
Surrogate: Toluene-d8	*0.562*		*0.500*		*112*	*70-130*			
LCS Dup (2405121-BSD1)									Prepared: 02/02/24 Analyzed: 02/03/24
Benzene	2.76	0.0250	2.50		110	70-130	0.290	23	
Ethylbenzene	2.81	0.0250	2.50		112	70-130	0.357	27	
Toluene	2.77	0.0250	2.50		111	70-130	1.22	24	
o-Xylene	2.73	0.0250	2.50		109	70-130	3.24	27	
p,m-Xylene	5.49	0.0500	5.00		110	70-130	2.97	27	
Total Xylenes	8.22	0.0250	7.50		110	70-130	3.06	27	
Surrogate: Bromofluorobenzene	*0.602*		*0.500*		*120*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.498*		*0.500*		*99.5*	*70-130*			
Surrogate: Toluene-d8	*0.568*		*0.500*		*114*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	North Olympus	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 11:29:31AM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: RKS

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405121-BLK1)									Prepared: 02/02/24 Analyzed: 02/03/24
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: Bromofluorobenzene	*0.582*		*0.500*		*116*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.506*		*0.500*		*101*	*70-130*			
Surrogate: Toluene-d8	*0.566*		*0.500*		*113*	*70-130*			
LCS (2405121-BS2)									Prepared: 02/02/24 Analyzed: 02/03/24
Gasoline Range Organics (C6-C10)	60.3	20.0	50.0		121	70-130			
Surrogate: Bromofluorobenzene	*0.606*		*0.500*		*121*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.503*		*0.500*		*101*	*70-130*			
Surrogate: Toluene-d8	*0.575*		*0.500*		*115*	*70-130*			
LCS Dup (2405121-BSD2)									Prepared: 02/02/24 Analyzed: 02/03/24
Gasoline Range Organics (C6-C10)	59.7	20.0	50.0		119	70-130	0.958	20	
Surrogate: Bromofluorobenzene	*0.609*		*0.500*		*122*	*70-130*			
Surrogate: 1,2-Dichloroethane-d4	*0.480*		*0.500*		*95.9*	*70-130*			
Surrogate: Toluene-d8	*0.583*		*0.500*		*117*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	North Olympus	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 11:29:31AM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: JL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405129-BLK1)									Prepared: 02/02/24 Analyzed: 02/03/24
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*45.4*		*50.0*		*90.8*	*50-200*			
LCS (2405129-BS1)									Prepared: 02/02/24 Analyzed: 02/04/24
Diesel Range Organics (C10-C28)	228	25.0	250		91.3	38-132			
Surrogate: n-Nonane	*40.5*		*50.0*		*81.0*	*50-200*			
LCS Dup (2405129-BSD1)									Prepared: 02/02/24 Analyzed: 02/04/24
Diesel Range Organics (C10-C28)	246	25.0	250		98.2	38-132	7.34	20	
Surrogate: n-Nonane	*43.2*		*50.0*		*86.3*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	North Olympus	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 11:29:31AM

Anions by EPA 300.0/9056A

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405158-BLK1)									Prepared: 02/03/24 Analyzed: 02/03/24
Chloride	ND	20.0							
LCS (2405158-BS1)									Prepared: 02/03/24 Analyzed: 02/03/24
Chloride	246	20.0	250		98.3	90-110			
LCS Dup (2405158-BSD1)									Prepared: 02/03/24 Analyzed: 02/03/24
Chloride	248	20.0	250		99.0	90-110	0.752	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Tap Rock	Project Name:	North Olympus	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	02/05/24 11:29

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 1 of 6

Rush

Client:	Tap Rock
Project:	North Olympus
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E402018 | Job Number 20046.0001

TAT: 1D ✓ | 2D | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM ✓ | CO | UT | AZ | TX

Analysis and Method

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0			BGDOC NM	BGDOC TX			Remarks
	1/31/24	S	1	SPCom 13-2'	1									✓				
				SPCom 14-2'	2													
				SPCom 15-2'	3													
				SPCom 16-2'	4													
				SPCom 17-2'	5													
				SPCom 18-2'	6													
				SPCom 19-2'	7													
				SPCom 20-2'	8													
				SPCom 21-2'	9													
	1/31/24	S	1	SPCom 22-2'	10									✓				

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Jose E Alvarez

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Jose E Alvarez	1/31/24		Michelle Gaylor	2-1-24	1303
Michelle Gaylor	2-1-24	1630		2/1/24	1630
	2/1/24	2348		02.2.24	06:10

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Page 1459 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | Page 2 of 2

Rush

Client:	Tap Rock
Project:	North Alamillo
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To

Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only

Lab WO# E402056 | Job Number 20046-0001

TAT: 1D ✓ | 2D | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM ✓ | CO | UT | AZ | TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0	BGDOC NM	BGDOC TX	Remarks
	1/31/24	S	1	SPCOM 23-2'	11							✓		
	1/31/24	S	1	SPCOM 24-2'	12							✓		

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Jose R Alvarez

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Jose R Alvarez	1/31/24		Michelle Gaylor	2-1-24	1303
Michelle Gaylor	2-1-24	1630		2/1/24	1630
	2/1/24	2348	Jhesse	02-02-24	0610

Lab Use Only
Received on ice: Y / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Envirotech Analytical Laboratory

Printed: 2/2/2024 5:45:31PM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	02/02/24 06:10	Work Order ID:	E402018
Phone:	(575) 390-6397	Date Logged In:	02/02/24 06:16	Logged In By:	Jessica Liesse
Email:	natalie@energystaffingllc.com	Due Date:	02/02/24 17:00 (0 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes	
13. If no visible ice, record the temperature. Actual sample temperature: 4°C		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	No	
Collectors name?	No	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filteration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

Time sampled not provided on COC.

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name: Olympus North

Work Order: E402020

Job Number: 20046-0001

Received: 2/2/2024

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
2/5/24

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 2/5/24

Natalie Gladden
7 W. Compress Road
Artesia, NM 88210

Project Name: Olympus North
Workorder: E402020
Date Received: 2/2/2024 6:10:00AM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 2/2/2024 6:10:00AM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Golzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 4

SPCom 38-2 6

SPCom 39-2 7

SPCom 40-2 8

SPCom 41-2 9

SPCom 42-2 10

SPCom 43-2 11

SPCom 44-2 12

SPCom 45-2 13

SPCom 46-2 14

SPCom 47-2 15

SPCom 48-2 16

QC Summary Data 17

QC - Volatile Organics by EPA 8021B 17

QC - Nonhalogenated Organics by EPA 8015D - GRO 18

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 19

QC - Anions by EPA 300.0/9056A 20

Definitions and Notes 21

Chain of Custody etc. 22

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	02/05/24 12:46

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SPCom 37-2	E402020-01A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPCom 38-2	E402020-02A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPCom 39-2	E402020-03A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPCom 40-2	E402020-04A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPCom 41-2	E402020-05A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPCom 42-2	E402020-06A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPCom 43-2	E402020-07A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPCom 44-2	E402020-08A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPCom 45-2	E402020-09A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPCom 46-2	E402020-10A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPCom 47-2	E402020-11A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPCom 48-2	E402020-12A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 12:46:41PM

SPCom 37-2

E402020-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2405125
Benzene	ND	0.0250	1	02/02/24	02/03/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/03/24	
Toluene	ND	0.0250	1	02/02/24	02/03/24	
o-Xylene	ND	0.0250	1	02/02/24	02/03/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/03/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/03/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.4 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2405125
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/03/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*95.8 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405131
Diesel Range Organics (C10-C28)	ND	25.0	1	02/02/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/02/24	02/04/24	
Surrogate: n-Nonane		*107 %*	*50-200*	*02/02/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405159
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 12:46:41PM

SPCom 38-2

E402020-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2405125
Benzene	ND	0.0250	1	02/02/24	02/03/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/03/24	
Toluene	ND	0.0250	1	02/02/24	02/03/24	
o-Xylene	ND	0.0250	1	02/02/24	02/03/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/03/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/03/24	
Surrogate: 4-Bromochlorobenzene-PID		*94.5 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2405125
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/03/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*95.1 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405131
Diesel Range Organics (C10-C28)	ND	25.0	1	02/02/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/02/24	02/04/24	
Surrogate: n-Nonane		*101 %*	*50-200*	*02/02/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405159
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 12:46:41PM

SPCom 39-2

E402020-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2405125
Benzene	ND	0.0250	1	02/02/24	02/03/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/03/24	
Toluene	ND	0.0250	1	02/02/24	02/03/24	
o-Xylene	ND	0.0250	1	02/02/24	02/03/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/03/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/03/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.0 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2405125
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/03/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*95.7 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405131
Diesel Range Organics (C10-C28)	ND	25.0	1	02/02/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/02/24	02/04/24	
Surrogate: n-Nonane		*83.6 %*	*50-200*	*02/02/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405159
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 12:46:41PM

SPCom 40-2

E402020-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2405125
Benzene	ND	0.0250	1	02/02/24	02/03/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/03/24	
Toluene	ND	0.0250	1	02/02/24	02/03/24	
o-Xylene	ND	0.0250	1	02/02/24	02/03/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/03/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/03/24	
Surrogate: 4-Bromochlorobenzene-PID		*94.5 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2405125
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/03/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*95.2 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405131
Diesel Range Organics (C10-C28)	ND	25.0	1	02/02/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/02/24	02/04/24	
Surrogate: n-Nonane		*102 %*	*50-200*	*02/02/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405159
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 12:46:41PM

SPCom 41-2

E402020-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2405125
Benzene	ND	0.0250	1	02/02/24	02/03/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/03/24	
Toluene	ND	0.0250	1	02/02/24	02/03/24	
o-Xylene	ND	0.0250	1	02/02/24	02/03/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/03/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/03/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.1 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2405125
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/03/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*95.5 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405131
Diesel Range Organics (C10-C28)	ND	25.0	1	02/02/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/02/24	02/04/24	
Surrogate: n-Nonane		*105 %*	*50-200*	*02/02/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405159
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 12:46:41PM

SPCom 42-2

E402020-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2405125
Benzene	ND	0.0250	1	02/02/24	02/03/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/03/24	
Toluene	ND	0.0250	1	02/02/24	02/03/24	
o-Xylene	ND	0.0250	1	02/02/24	02/03/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/03/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/03/24	
Surrogate: 4-Bromochlorobenzene-PID		*94.9 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2405125
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/03/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*94.8 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405131
Diesel Range Organics (C10-C28)	ND	25.0	1	02/02/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/02/24	02/04/24	
Surrogate: n-Nonane		*86.5 %*	*50-200*	*02/02/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405159
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 12:46:41PM

SPCom 43-2

E402020-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2405125
Benzene	ND	0.0250	1	02/02/24	02/03/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/03/24	
Toluene	ND	0.0250	1	02/02/24	02/03/24	
o-Xylene	ND	0.0250	1	02/02/24	02/03/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/03/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/03/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.7 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2405125
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/03/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*95.3 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405131
Diesel Range Organics (C10-C28)	ND	25.0	1	02/02/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/02/24	02/04/24	
Surrogate: n-Nonane		*107 %*	*50-200*	*02/02/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405159
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 12:46:41PM

SPCom 44-2

E402020-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2405125
Benzene	ND	0.0250	1	02/02/24	02/03/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/03/24	
Toluene	ND	0.0250	1	02/02/24	02/03/24	
o-Xylene	ND	0.0250	1	02/02/24	02/03/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/03/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/03/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.4 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2405125
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/03/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*96.6 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405131
Diesel Range Organics (C10-C28)	ND	25.0	1	02/02/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/02/24	02/04/24	
Surrogate: n-Nonane		*105 %*	*50-200*	*02/02/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405159
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 12:46:41PM

SPCom 45-2

E402020-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2405125
Benzene	ND	0.0250	1	02/02/24	02/03/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/03/24	
Toluene	ND	0.0250	1	02/02/24	02/03/24	
o-Xylene	ND	0.0250	1	02/02/24	02/03/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/03/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/03/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.7 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2405125
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/03/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*95.4 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405131
Diesel Range Organics (C10-C28)	ND	25.0	1	02/02/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/02/24	02/04/24	
Surrogate: n-Nonane		*91.4 %*	*50-200*	*02/02/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405159
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 12:46:41PM

SPCom 46-2

E402020-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2405125
Benzene	ND	0.0250	1	02/02/24	02/03/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/03/24	
Toluene	ND	0.0250	1	02/02/24	02/03/24	
o-Xylene	ND	0.0250	1	02/02/24	02/03/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/03/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/03/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.3 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2405125
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/03/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*96.4 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405131
Diesel Range Organics (C10-C28)	ND	25.0	1	02/02/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/02/24	02/04/24	
Surrogate: n-Nonane		*105 %*	*50-200*	*02/02/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405159
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 12:46:41PM

SPCom 47-2

E402020-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2405125
Benzene	ND	0.0250	1	02/02/24	02/03/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/03/24	
Toluene	ND	0.0250	1	02/02/24	02/03/24	
o-Xylene	ND	0.0250	1	02/02/24	02/03/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/03/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/03/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.7 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2405125
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/03/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*95.5 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405131
Diesel Range Organics (C10-C28)	ND	25.0	1	02/02/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/02/24	02/04/24	
Surrogate: n-Nonane		*104 %*	*50-200*	*02/02/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405159
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 12:46:41PM

SPCom 48-2

E402020-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: EG			Batch: 2405125
Benzene	ND	0.0250	1	02/02/24	02/03/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/03/24	
Toluene	ND	0.0250	1	02/02/24	02/03/24	
o-Xylene	ND	0.0250	1	02/02/24	02/03/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/03/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/03/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.3 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: EG			Batch: 2405125
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/03/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*95.7 %*	*70-130*	*02/02/24*	*02/03/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405131
Diesel Range Organics (C10-C28)	ND	25.0	1	02/02/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/02/24	02/04/24	
Surrogate: n-Nonane		*101 %*	*50-200*	*02/02/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405159
Chloride	ND	20.0	1	02/03/24	02/03/24	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 12:46:41PM

Volatile Organics by EPA 8021B

Analyst: EG

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405125-BLK1)									Prepared: 02/02/24 Analyzed: 02/03/24
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.44*		*8.00*		*93.1*	*70-130*			
LCS (2405125-BS1)									Prepared: 02/02/24 Analyzed: 02/03/24
Benzene	4.92	0.0250	5.00		98.3	70-130			
Ethylbenzene	4.89	0.0250	5.00		97.8	70-130			
Toluene	4.89	0.0250	5.00		97.9	70-130			
o-Xylene	4.84	0.0250	5.00		96.8	70-130			
p,m-Xylene	9.87	0.0500	10.0		98.7	70-130			
Total Xylenes	14.7	0.0250	15.0		98.1	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.60*		*8.00*		*95.0*	*70-130*			
LCS Dup (2405125-BSD1)									Prepared: 02/02/24 Analyzed: 02/03/24
Benzene	5.00	0.0250	5.00		100	70-130	1.75	20	
Ethylbenzene	4.99	0.0250	5.00		99.9	70-130	2.06	20	
Toluene	4.98	0.0250	5.00		99.7	70-130	1.81	20	
o-Xylene	4.96	0.0250	5.00		99.2	70-130	2.38	20	
p,m-Xylene	10.1	0.0500	10.0		101	70-130	1.99	20	
Total Xylenes	15.0	0.0250	15.0		100	70-130	2.12	20	
Surrogate: 4-Bromochlorobenzene-PID	*7.63*		*8.00*		*95.4*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 12:46:41PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: EG

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405125-BLK1)									Prepared: 02/02/24 Analyzed: 02/03/24
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.71*		*8.00*		*96.4*	*70-130*			
LCS (2405125-BS2)									Prepared: 02/02/24 Analyzed: 02/03/24
Gasoline Range Organics (C6-C10)	50.5	20.0	50.0		101	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.77*		*8.00*		*97.1*	*70-130*			
LCS Dup (2405125-BSD2)									Prepared: 02/02/24 Analyzed: 02/04/24
Gasoline Range Organics (C6-C10)	51.9	20.0	50.0		104	70-130	2.69	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.68*		*8.00*		*96.0*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 12:46:41PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: JL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405131-BLK1)									Prepared: 02/02/24 Analyzed: 02/03/24
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*50.2*		*50.0*		*100*	*50-200*			
LCS (2405131-BS1)									Prepared: 02/02/24 Analyzed: 02/04/24
Diesel Range Organics (C10-C28)	267	25.0	250		107	38-132			
Surrogate: n-Nonane	*50.2*		*50.0*		*100*	*50-200*			
LCS Dup (2405131-BSD1)									Prepared: 02/02/24 Analyzed: 02/04/24
Diesel Range Organics (C10-C28)	288	25.0	250		115	38-132	7.54	20	
Surrogate: n-Nonane	*53.1*		*50.0*		*106*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 12:46:41PM

Anions by EPA 300.0/9056A

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405159-BLK1)									Prepared: 02/03/24 Analyzed: 02/03/24
Chloride	ND	20.0							
LCS (2405159-BS1)									Prepared: 02/03/24 Analyzed: 02/03/24
Chloride	257	20.0	250		103	90-110			
LCS Dup (2405159-BSD1)									Prepared: 02/03/24 Analyzed: 02/03/24
Chloride	247	20.0	250		99.0	90-110	3.74	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	02/05/24 12:46

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 9/15/2025 5:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

R454

Client:	Tap Rock
Project:	Olympus North
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E402020 Job Number 2C4E0001

TAT: 1D X, 2D, 3D, Standard

EPA Program: CWA, SDWA, RCRA

State: NM X, CO, UT, AZ, TX

Analysis and Method: DRO/ORO by 8015; GRO/DRO by 8015; BTEX by 8021; VOC by 8260; Metals 6010; Chloride 300.0; BGDOC NM; BGDOC TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	BGDOC NM	Remarks
	1/31/24	S	1	Spcomp 37-2	1	X	
				Spcomp 38-2	2		
				Spcomp 39-2	3		
				Spcomp 40-2	4		
				Spcomp 41-2	5		
				Spcomp 42-2	6		
				Spcomp 43-2	7		
				Spcomp 44-2	8		
				Spcomp 45-2	9		
	1/31/24	S	1	Spcomp 46-2	10	X	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Andy Corvga

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Andy Corvga	1/31/24			2-1-24	1303
	2-1-24	1630		2/1/24	1630
	2/1/24	2348		02/02/24	0610

Lab Use Only
Received on ice: Y N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Page 1483 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM

Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

R454

Page 2 of 2

Client: Tap Rock	
Project: Olympus ~~Bonanza~~ North	
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To

Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only

Lab WO# E403020 Job Number 26046-0001

TAT: 1D X | 2D | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM X | CO | UT | AZ | TX

Analysis and Method

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	DRO/ORO by 8015	GRO/DRO by 8015	BTEX by 8021	VOC by 8260	Metals 6010	Chloride 300.0			BGDOC NM	BGDOC TX			Remarks
	1/31/24	S	1	Spcomp47-2	11									X				
	1/31/24	S	1	Spcomp48-2	12									X				

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Anay Tovuga

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Anay Tovuga	1/31/24		Michelle Cuyl	2-1-24	1303
Michelle Cuyl	2-1-24	1630		2/1/24	1630
	2/1/24	2348		020224	0610

Lab Use Only
Received on ice: Y / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other

Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Page 1484 of 1517

Envirotech Analytical Laboratory

Printed: 2/3/2024 8:39:21AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	02/02/24 06:10	Work Order ID:	E402020
Phone:	(575) 390-6397	Date Logged In:	02/02/24 06:20	Logged In By:	Jessica Liesse
Email:	natalie@energystaffingllc.com	Due Date:	02/02/24 17:00 (0 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes	
13. If no visible ice, record the temperature. Actual sample temperature: 4°C		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	No	
Collectors name?	No	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filteration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

Time sampled not provided on COC

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Report to:

Natalie Gladden

5796 U.S. Hwy 64
Farmington, NM 87401

Phone: (505) 632-1881
Envirotech-inc.com

envirotech

Practical Solutions for a Better Tomorrow

Analytical Report

Tap Rock

Project Name:	Olympus North
Work Order:	E402021
Job Number:	20046-0001
Received:	2/2/2024

Revision: 1

Report Reviewed By:

Walter Hinchman
Laboratory Director
2/5/24

Envirotech Inc. certifies the test results meet all requirements of TNI unless noted otherwise.
Statement of Data Authenticity: Envirotech Inc, attests the data reported has not been altered in any way.
Partial or incomplete reproduction of this report is prohibited, unless approved by Envirotech Inc.
Envirotech Inc, holds the Utah TNI certification NM00979 for data reported.
Envirotech Inc, holds the Texas TNI certification T104704557 for data reported.

Date Reported: 2/5/24

Natalie Gladden
7 W. Compress Road
Artesia, NM 88210

Project Name: Olympus North
Workorder: E402021
Date Received: 2/2/2024 6:10:00AM

Natalie Gladden,

Thank you for choosing Envirotech, Inc. as your analytical testing laboratory for the sample(s) received on, 2/2/2024 6:10:00AM, under the Project Name: Olympus North.

The analytical test results summarized in this report with the Project Name: Olympus North apply to the individual samples collected, identified and submitted bearing the project name on the enclosed chain-of-custody. Subcontracted sample analyses not conducted by Envirotech, Inc., are attached in full as issued by the subcontract laboratory.

Please review the Chain-of-Custody (COC) and Sample Receipt Checklist (SRC) for any issues reguarding sample receipt temperature, containers, preservation etc. To best understand your test results, review the entire report summarizing your sample data and the associated quality control batch data.

All reported data in this analytical report were analyzed according to the referenced method(s) and are in compliance with the latest NELAC/TNI standards, unless otherwise noted. Samples or analytical quality control parameters not meeting specific QC criteria are qualified with a data flag. Data flag definitions are located in the Notes and Definitions section of this analytical report.

If you have any questions concerning this report, please feel free to contact Envirotech, Inc.

Respectfully,

Walter Hinchman
Laboratory Director
Office: 505-632-1881
Cell: 775-287-1762
whinchman@envirotech-inc.com

Raina Schwanz
Laboratory Administrator
Office: 505-632-1881
rainaschwanz@envirotech-inc.com

Alexa Michaels
Sample Custody Officer
Office: 505-632-1881
labadmin@envirotech-inc.com

Field Offices:

Southern New Mexico Area

Lynn Jarboe
Laboratory Technical Representative
Office: 505-421-LABS(5227)
Cell: 505-320-4759
ljarboe@envirotech-inc.com

Michelle Golzales
Client Representative
Office: 505-421-LABS(5227)
Cell: 505-947-8222
mgonzales@envirotech-inc.com

Envirotech Web Address: www.envirotech-inc.com

Table of Contents

Title Page 1

Cover Page 2

Table of Contents 3

Sample Summary 4

SPComp 2-2 6

SPComp 3-2 7

SPComp 4-2 8

SPComp 5-2 9

SPComp 6-2 10

SPComp 7-2 11

SPComp 8-2 12

SPComp 9-2 13

SPCom 10-2 14

SPComp 11-2 15

SPComp 12-2 16

QC Summary Data 17

QC - Volatile Organics by EPA 8021B 17

QC - Nonhalogenated Organics by EPA 8015D - GRO 18

QC - Nonhalogenated Organics by EPA 8015D - DRO/ORO 19

QC - Anions by EPA 300.0/9056A 20

Definitions and Notes 21

Chain of Custody etc. 22

Sample Summary

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	02/05/24 13:03

Client Sample ID	Lab Sample ID	Matrix	Sampled	Received	Container
SPComp 1-2	E402021-01A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 2-2	E402021-02A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 3-2	E402021-03A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 4-2	E402021-04A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 5-2	E402021-05A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 6-2	E402021-06A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 7-2	E402021-07A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 8-2	E402021-08A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 9-2	E402021-09A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPCom 10-2	E402021-10A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 11-2	E402021-11A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.
SPComp 12-2	E402021-12A	Soil	01/31/24	02/02/24	Glass Jar, 2 oz.

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 1:03:04PM

SPComp 1-2

E402021-01

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405127
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: 4-Bromochlorobenzene-PID		*94.9 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405127
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.1 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405133
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*92.7 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405160
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 1:03:04PM

SPComp 2-2

E402021-02

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405127
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.2 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405127
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.1 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405133
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*54.5 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405160
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 1:03:04PM

SPComp 3-2

E402021-03

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405127
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.0 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405127
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.8 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405133
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*78.5 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405160
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 1:03:04PM

SPComp 4-2

E402021-04

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405127
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.4 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405127
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*93.2 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405133
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*93.6 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405160
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 1:03:04PM

SPComp 5-2

E402021-05

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405127
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: 4-Bromochlorobenzene-PID		*94.6 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405127
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.0 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405133
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*91.3 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405160
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 1:03:04PM

SPComp 6-2

E402021-06

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405127
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.0 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405127
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.8 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405133
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*88.6 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405160
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 1:03:04PM

SPComp 7-2

E402021-07

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405127
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: 4-Bromochlorobenzene-PID		*95.0 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405127
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.9 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405133
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*93.3 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405160
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 1:03:04PM

SPComp 8-2

E402021-08

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405127
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: 4-Bromochlorobenzene-PID		*94.2 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405127
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.7 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405133
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*93.0 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405160
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 1:03:04PM

SPComp 9-2

E402021-09

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405127
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: 4-Bromochlorobenzene-PID		*93.4 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405127
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*92.3 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405133
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*87.2 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405160
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 1:03:04PM

SPCom 10-2

E402021-10

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405127
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: 4-Bromochlorobenzene-PID		*93.8 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405127
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*93.3 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405133
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*93.1 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405160
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 1:03:04PM

SPComp 11-2

E402021-11

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405127
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: 4-Bromochlorobenzene-PID		*94.0 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405127
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*93.0 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405133
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*94.9 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405160
Chloride	ND	20.0	1	02/03/24	02/03/24	

Sample Data

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 1:03:04PM

SPComp 12-2

E402021-12

Analyte	Result	Reporting Limit	Dilution	Prepared	Analyzed	Notes
Volatile Organics by EPA 8021B	mg/kg	mg/kg	Analyst: BA			Batch: 2405127
Benzene	ND	0.0250	1	02/02/24	02/04/24	
Ethylbenzene	ND	0.0250	1	02/02/24	02/04/24	
Toluene	ND	0.0250	1	02/02/24	02/04/24	
o-Xylene	ND	0.0250	1	02/02/24	02/04/24	
p,m-Xylene	ND	0.0500	1	02/02/24	02/04/24	
Total Xylenes	ND	0.0250	1	02/02/24	02/04/24	
Surrogate: 4-Bromochlorobenzene-PID		*94.1 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - GRO	mg/kg	mg/kg	Analyst: BA			Batch: 2405127
Gasoline Range Organics (C6-C10)	ND	20.0	1	02/02/24	02/04/24	
Surrogate: 1-Chloro-4-fluorobenzene-FID		*93.0 %*	*70-130*	*02/02/24*	*02/04/24*	
Nonhalogenated Organics by EPA 8015D - DRO/ORO	mg/kg	mg/kg	Analyst: JL			Batch: 2405133
Diesel Range Organics (C10-C28)	ND	25.0	1	02/03/24	02/04/24	
Oil Range Organics (C28-C36)	ND	50.0	1	02/03/24	02/04/24	
Surrogate: n-Nonane		*92.5 %*	*50-200*	*02/03/24*	*02/04/24*	
Anions by EPA 300.0/9056A	mg/kg	mg/kg	Analyst: IY			Batch: 2405160
Chloride	**23.1**	20.0	1	02/03/24	02/03/24	

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 1:03:04PM

Volatile Organics by EPA 8021B

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405127-BLK1)									Prepared: 02/02/24 Analyzed: 02/04/24
Benzene	ND	0.0250							
Ethylbenzene	ND	0.0250							
Toluene	ND	0.0250							
o-Xylene	ND	0.0250							
p,m-Xylene	ND	0.0500							
Total Xylenes	ND	0.0250							
Surrogate: 4-Bromochlorobenzene-PID	*7.65*		*8.00*		*95.6*	*70-130*			
LCS (2405127-BS1)									Prepared: 02/02/24 Analyzed: 02/04/24
Benzene	5.04	0.0250	5.00		101	70-130			
Ethylbenzene	4.89	0.0250	5.00		97.8	70-130			
Toluene	5.02	0.0250	5.00		100	70-130			
o-Xylene	4.97	0.0250	5.00		99.4	70-130			
p,m-Xylene	9.99	0.0500	10.0		99.9	70-130			
Total Xylenes	15.0	0.0250	15.0		99.7	70-130			
Surrogate: 4-Bromochlorobenzene-PID	*7.69*		*8.00*		*96.1*	*70-130*			
LCS Dup (2405127-BSD1)									Prepared: 02/02/24 Analyzed: 02/04/24
Benzene	4.87	0.0250	5.00		97.3	70-130	3.48	20	
Ethylbenzene	4.73	0.0250	5.00		94.5	70-130	3.43	20	
Toluene	4.85	0.0250	5.00		97.0	70-130	3.48	20	
o-Xylene	4.80	0.0250	5.00		96.0	70-130	3.45	20	
p,m-Xylene	9.67	0.0500	10.0		96.7	70-130	3.26	20	
Total Xylenes	14.5	0.0250	15.0		96.5	70-130	3.32	20	
Surrogate: 4-Bromochlorobenzene-PID	*7.70*		*8.00*		*96.3*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 1:03:04PM

Nonhalogenated Organics by EPA 8015D - GRO

Analyst: BA

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405127-BLK1)									Prepared: 02/02/24 Analyzed: 02/04/24
Gasoline Range Organics (C6-C10)	ND	20.0							
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.45*		*8.00*		*93.1*	*70-130*			
LCS (2405127-BS2)									Prepared: 02/02/24 Analyzed: 02/04/24
Gasoline Range Organics (C6-C10)	44.0	20.0	50.0		88.0	70-130			
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.49*		*8.00*		*93.6*	*70-130*			
LCS Dup (2405127-BSD2)									Prepared: 02/02/24 Analyzed: 02/04/24
Gasoline Range Organics (C6-C10)	48.3	20.0	50.0		96.6	70-130	9.35	20	
Surrogate: 1-Chloro-4-fluorobenzene-FID	*7.53*		*8.00*		*94.2*	*70-130*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 1:03:04PM

Nonhalogenated Organics by EPA 8015D - DRO/ORO

Analyst: JL

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405133-BLK1)									Prepared: 02/03/24 Analyzed: 02/03/24
Diesel Range Organics (C10-C28)	ND	25.0							
Oil Range Organics (C28-C36)	ND	50.0							
Surrogate: n-Nonane	*45.9*		*50.0*		*91.7*	*50-200*			
LCS (2405133-BS1)									Prepared: 02/03/24 Analyzed: 02/03/24
Diesel Range Organics (C10-C28)	270	25.0	250		108	38-132			
Surrogate: n-Nonane	*45.1*		*50.0*		*90.2*	*50-200*			
LCS Dup (2405133-BSD1)									Prepared: 02/03/24 Analyzed: 02/03/24
Diesel Range Organics (C10-C28)	260	25.0	250		104	38-132	3.71	20	
Surrogate: n-Nonane	*43.9*		*50.0*		*87.8*	*50-200*			

QC Summary Data

Tap Rock	Project Name:	Olympus North	**Reported:**
7 W. Compress Road	Project Number:	20046-0001	
Artesia NM, 88210	Project Manager:	Natalie Gladden	2/5/2024 1:03:04PM

Anions by EPA 300.0/9056A

Analyst: IY

Analyte	Result	Reporting Limit	Spike Level	Source Result	Rec	Rec Limits	RPD	RPD Limit	Notes
	mg/kg	mg/kg	mg/kg	mg/kg	%	%	%	%	
Blank (2405160-BLK1)									Prepared: 02/03/24 Analyzed: 02/03/24
Chloride	ND	20.0							
LCS (2405160-BS1)									Prepared: 02/03/24 Analyzed: 02/03/24
Chloride	248	20.0	250		99.2	90-110			
LCS Dup (2405160-BSD1)									Prepared: 02/03/24 Analyzed: 02/03/24
Chloride	247	20.0	250		99.0	90-110	0.270	20	

QC Summary Report Comment:
Calculations are based off of the raw (non-rounded) data. However, for reporting purposes all QC data is rounded to three significant figures. Therefore, hand calculated values may differ slightly.

Definitions and Notes

Tap Rock	Project Name:	Olympus North	
7 W. Compress Road	Project Number:	20046-0001	**Reported:**
Artesia NM, 88210	Project Manager:	Natalie Gladden	02/05/24 13:03

ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
RPD	Relative Percent Difference
DNI	Did Not Ignite
DNR	Did not react with the addition of acid or base.

Note (1): Methods marked with ** are non-accredited methods.

Note (2): Soil data is reported on an "as received" weight basis, unless reported otherwise.

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information

Chain of Custody

Rush

Client:	Tap Rock
Project:	Olympus North
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To

Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only

Lab WO# E402021 Job Number 20046-0001

TAT: 1D X, 2D X, 3D, Standard

EPA Program: CWA, SDWA, RCRA

State: NM X, CO, UT, AZ, TX

Analysis and Method: DRO/ORO by 8015; GRO/DRO by 8015; BTEX by 8021; VOC by 8260; Metals 6010; Chloride 300.0; BGDOC NM; BGDOC TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	BGDOC NM	Remarks
	1/31/24	S	1	Spcomp 1-2	1	X	
				Spcomp 2-2	2		
				Spcomp 3-2	3		
				Spcomp 4-2	4		
				Spcomp 5-2	5		
				Spcomp 6-2	6		
				Spcomp 7-2	7		
				Spcomp 8-2	8		
				Spcomp 9-2	9		
	1/31/24	S	1	Spcomp 10-2	10	X	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Andy Tovar

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Andy Tovar	1/31/24			2-1-24	1303
	2-1-24	1630		2/1/24	1630
	2/1/24	2348		02/02/24	0616

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Lab Use Only
Received on ice: (Y) / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Page 1507 of 1517

Released to Imaging: 9/15/2025 3:20:41 PM
Received by OCD: 9/2/2025 5:39:42 PM

Project Information | Chain of Custody | RUSH | Page 2 of 2

Client: Tap Rock	
Project: Olympus North	
Project Manager:	
Address:	
City, State, Zip	
Phone:	
Email:	
Report due by:	

Bill To
Attention: ENERGY STAFFING SERVICES
Address: 2724 NW COUNTY RD
City, State, Zip HOBBS, NM 88240
Phone: 575-393-9048
Email: NATALIE@ENERGYSTAFFINGLLC.COM
BRITTNEY@ENERGYSTAFFINGLLC.COM

Lab Use Only
Lab WO# E402021 | Job Number 20046-0001

TAT: 1D X | 2D X | 3D | Standard

EPA Program: CWA | SDWA | RCRA

State: NM X | CO | UT | AZ | TX

Analysis and Method: DRO/ORO by 8015 | GRO/DRO by 8015 | BTEX by 8021 | VOC by 8260 | Metals 6010 | Chloride 300.0 | BGDOC NM | BGDOC TX

Time Sampled	Date Sampled	Matrix	No. of Containers	Sample ID	Lab Number	BGDOC NM	Remarks
	1/31/24	S	1	SpComp 11-2	11	X	
	1/31/24	S	1	SpComp 12-2	12	X	

Additional Instructions:

I, (field sampler), attest to the validity and authenticity of this sample. I am aware that tampering with or intentionally mislabelling the sample location, date or time of collection is considered fraud and may be grounds for legal action. Sampled by: Andy Arruza

Samples requiring thermal preservation must be received on ice the day they are sampled or received packed in ice at an avg temp above 0 but less than 6 °C on subsequent days.

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time
Andy Arruza	1/31/24		Michelle Gaytan	2-1-24	1303
Michelle Gaytan	2-1-24	1630		2/1/24	1630
	2/1/24	2348		02024	0610

Lab Use Only
Received on ice: Y / N
T1 T2 T3
AVG Temp °C 4

Sample Matrix: S - Soil, Sd - Solid, Sg - Sludge, A - Aqueous, O - Other
Container Type: g - glass, p - poly/plastic, ag - amber glass, v - VOA

Note: Samples are discarded 30 days after results are reported unless other arrangements are made. Hazardous samples will be returned to client or disposed of at the client expense. The report for the analysis of the above samples is applicable only to those samples received by the laboratory with this COC. The liability of the laboratory is limited to the amount paid for on the report.

envirotech

Page 1508 of 1517

Envirotech Analytical Laboratory

Printed: 2/3/2024 8:47:55AM

Sample Receipt Checklist (SRC)

Instructions: Please take note of any NO checkmarks.
If we receive no response concerning these items within 24 hours of the date of this notice, all the samples will be analyzed as requested.

Client:	Tap Rock	Date Received:	02/02/24 06:10	Work Order ID:	E402021
Phone:	(575) 390-6397	Date Logged In:	02/02/24 06:20	Logged In By:	Jessica Liesse
Email:	natalie@energystaffingllc.com	Due Date:	02/02/24 17:00 (0 day TAT)		

Chain of Custody (COC)

1. Does the sample ID match the COC?	Yes	
2. Does the number of samples per sampling site location match the COC	Yes	
3. Were samples dropped off by client or carrier?	Yes	Carrier: Courier
4. Was the COC complete, i.e., signatures, dates/times, requested analyses?	No	
5. Were all samples received within holding time? Note: Analysis, such as pH which should be conducted in the field, i.e, 15 minute hold time, are not included in this disucssion.	Yes	

Sample Turn Around Time (TAT)

6. Did the COC indicate standard TAT, or Expedited TAT?	Yes	

Sample Cooler

7. Was a sample cooler received?	Yes	
8. If yes, was cooler received in good condition?	Yes	
9. Was the sample(s) received intact, i.e., not broken?	Yes	
10. Were custody/security seals present?	No	
11. If yes, were custody/security seals intact?	NA	
12. Was the sample received on ice? If yes, the recorded temp is 4°C, i.e., 6°±2°C Note: Thermal preservation is not required, if samples are received w/i 15 minutes of sampling	Yes	
13. If no visible ice, record the temperature. Actual sample temperature: 4°C		

Sample Container

14. Are aqueous VOC samples present?	No	
15. Are VOC samples collected in VOA Vials?	NA	
16. Is the head space less than 6-8 mm (pea sized or less)?	NA	
17. Was a trip blank (TB) included for VOC analyses?	NA	
18. Are non-VOC samples collected in the correct containers?	Yes	
19. Is the appropriate volume/weight or number of sample containers collected?	Yes	

Field Label

20. Were field sample labels filled out with the minimum information:		
Sample ID?	Yes	
Date/Time Collected?	No	
Collectors name?	No	

Sample Preservation

21. Does the COC or field labels indicate the samples were preserved?	No	
22. Are sample(s) correctly preserved?	NA	
24. Is lab filteration required and/or requested for dissolved metals?	No	

Multiphase Sample Matrix

26. Does the sample have more than one phase, i.e., multiphase?	No	
27. If yes, does the COC specify which phase(s) is to be analyzed?	NA	

Subcontract Laboratory

28. Are samples required to get sent to a subcontract laboratory?	No	
29. Was a subcontract laboratory specified by the client and if so who?	NA	Subcontract Lab: NA

Comments/Resolution

Time sampled not provided on COC

Client Instruction

Signature of client authorizing changes to the COC or sample disposition.

Date

envirotech Inc.

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS

Operator: TAP ROCK OPERATING, LLC 1700 Lincoln St Denver, CO 80203	OGRID: 372043
	Action Number: 502090
	Action Type: [C-141] Remediation Closure Request C-141 (C-141-v-Closure)

QUESTIONS

Prerequisites	
Incident ID (n#)	**nAPP2501025038**
Incident Name	**NAPP2501025038 NORTH OLYMPUS RECYCLING FACILITY AND CONTAINMENT @ FVV2121451913**
Incident Type	**Produced Water Release**
Incident Status	**Remediation Closure Report Received**
Incident Facility	**[fVV2121451913] NORTH OLYMPUS RECYCLING FACILITY AND CONTAINMENT**

Location of Release Source	
Please answer all the questions in this group.	
Site Name	NORTH OLYMPUS RECYCLING FACILITY AND CONTAINMENT
Date Release Discovered	07/20/2023
Surface Owner	State

Incident Details	
Please answer all the questions in this group.	
Incident Type	Produced Water Release
Did this release result in a fire or is the result of a fire	No
Did this release result in any injuries	No
Has this release reached or does it have a reasonable probability of reaching a watercourse	No
Has this release endangered or does it have a reasonable probability of endangering public health	No
Has this release substantially damaged or will it substantially damage property or the environment	No
Is this release of a volume that is or may with reasonable probability be detrimental to fresh water	No

Nature and Volume of Release	
Material(s) released, please answer all that apply below. Any calculations or specific justifications for the volumes provided should be attached to the follow-up C-141 submission.	
Crude Oil Released (bbls) Details	*Not answered.*
Produced Water Released (bbls) Details	Cause: Overflow - Tank, Pit, Etc. | Pit (Specify) | Produced Water | Released: 0 BBL (Unknown Released Amount) | Recovered: 0 BBL | Lost: 0 BBL.
Is the concentration of chloride in the produced water >10,000 mg/l	No
Condensate Released (bbls) Details	*Not answered.*
Natural Gas Vented (Mcf) Details	*Not answered.*
Natural Gas Flared (Mcf) Details	*Not answered.*
Other Released Details	*Not answered.*
Are there additional details for the questions above (i.e. any answer containing Other, Specify, Unknown, and/or Fire, or any negative lost amounts)	*Not answered.*

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS (continued)

Operator: TAP ROCK OPERATING, LLC 1700 Lincoln St Denver, CO 80203	OGRID: 372043
	Action Number: 502090
	Action Type: [C-141] Remediation Closure Request C-141 (C-141-v-Closure)

QUESTIONS

Nature and Volume of Release (continued)	
Is this a gas only submission (i.e. only significant Mcf values reported)	**No, according to supplied volumes this does not appear to be a "gas only" report.**
Was this a major release as defined by Subsection A of 19.15.29.7 NMAC	**Yes**
Reasons why this would be considered a submission for a notification of a major release	**From paragraph A. "Major release" determine using:** **(1) an unauthorized release of a volume, excluding gases, of 25 barrels or more.**

With the implementation of the 19.15.27 NMAC (05/25/2021), venting and/or flaring of natural gas (i.e. gas only) are to be submitted on the C-129 form.

Initial Response	
The responsible party must undertake the following actions immediately unless they could create a safety hazard that would result in injury.	
The source of the release has been stopped	True
The impacted area has been secured to protect human health and the environment	True
Released materials have been contained via the use of berms or dikes, absorbent pads, or other containment devices	True
All free liquids and recoverable materials have been removed and managed appropriately	True
If all the actions described above have not been undertaken, explain why	THE CONTAMINATED SOIL FOUND DURING THE AST CLOSURE INITIATED THE REPORTING OF THIS RELEASE AS REQUESTED BY VICTORIA VENAGAS.

Per Paragraph (4) of Subsection B of 19.15.29.8 NMAC the responsible party may commence remediation immediately after discovery of a release. If remediation has begun, please prepare and attach a narrative of actions to date in the follow-up C-141 submission. If remedial efforts have been successfully completed or if the release occurred within a lined containment area (see Subparagraph (a) of Paragraph (5) of Subsection A of 19.15.29.11 NMAC), please prepare and attach all information needed for closure evaluation in the follow-up C-141 submission.

I hereby certify that the information given above is true and complete to the best of my knowledge and understand that pursuant to OCD rules and regulations all operators are required to report and/or file certain release notifications and perform corrective actions for releases which may endanger public health or the environment. The acceptance of a C-141 report by the OCD does not relieve the operator of liability should their operations have failed to adequately investigate and remediate contamination that pose a threat to groundwater, surface water, human health or the environment. In addition, OCD acceptance of a C-141 report does not relieve the operator of responsibility for compliance with any other federal, state, or local laws and/or regulations.

I hereby agree and sign off to the above statement	Name: Natalie Gladden Title: Environmental Email: natalie@energystaffingllc.com Date: 09/02/2025

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS (continued)

Operator: TAP ROCK OPERATING, LLC 1700 Lincoln St Denver, CO 80203	OGRID: 372043
	Action Number: 502090
	Action Type: [C-141] Remediation Closure Request C-141 (C-141-v-Closure)

QUESTIONS

Site Characterization	
Please answer all the questions in this group (only required when seeking remediation plan approval and beyond). This information must be provided to the appropriate district office no later than 90 days after the release discovery date.	
What is the shallowest depth to groundwater beneath the area affected by the release in feet below ground surface (ft bgs)	Between 26 and 50 (ft.)
What method was used to determine the depth to ground water	NM OSE iWaters Database Search
Did this release impact groundwater or surface water	No
What is the minimum distance, between the closest lateral extents of the release and the following surface areas:	
A continuously flowing watercourse or any other significant watercourse	Between 1 and 5 (mi.)
Any lakebed, sinkhole, or playa lake (measured from the ordinary high-water mark)	Between 1 and 5 (mi.)
An occupied permanent residence, school, hospital, institution, or church	Greater than 5 (mi.)
A spring or a private domestic fresh water well used by less than five households for domestic or stock watering purposes	Greater than 5 (mi.)
Any other fresh water well or spring	Greater than 5 (mi.)
Incorporated municipal boundaries or a defined municipal fresh water well field	Greater than 5 (mi.)
A wetland	Greater than 5 (mi.)
A subsurface mine	Greater than 5 (mi.)
An (non-karst) unstable area	Greater than 5 (mi.)
Categorize the risk of this well / site being in a karst geology	Low
A 100-year floodplain	Greater than 5 (mi.)
Did the release impact areas not on an exploration, development, production, or storage site	No

Remediation Plan	
Please answer all the questions that apply or are indicated. This information must be provided to the appropriate district office no later than 90 days after the release discovery date.	
Requesting a remediation plan approval with this submission	Yes
Attach a comprehensive report demonstrating the lateral and vertical extents of soil contamination associated with the release have been determined, pursuant to 19.15.29.11 NMAC and 19.15.29.13 NMAC.	
Have the lateral and vertical extents of contamination been fully delineated	Yes
Was this release entirely contained within a lined containment area	No
Soil Contamination Sampling: (Provide the highest observable value for each, in milligrams per kilograms.)	
Chloride (EPA 300.0 or SM4500 Cl B)	2770
TPH (GRO+DRO+MRO) (EPA SW-846 Method 8015M)	751
GRO+DRO (EPA SW-846 Method 8015M)	751
BTEX (EPA SW-846 Method 8021B or 8260B)	0.1
Benzene (EPA SW-846 Method 8021B or 8260B)	0
Per Subsection B of 19.15.29.11 NMAC unless the site characterization report includes completed efforts at remediation, the report must include a proposed remediation plan in accordance with 19.15.29.12 NMAC, which includes the anticipated timelines for beginning and completing the remediation.	
On what estimated date will the remediation commence	09/26/2023
On what date will (or did) the final sampling or liner inspection occur	05/31/2024
On what date will (or was) the remediation complete(d)	05/31/2024
What is the estimated surface area (in square feet) that will be reclaimed	0
What is the estimated volume (in cubic yards) that will be reclaimed	0
What is the estimated surface area (in square feet) that will be remediated	92200
What is the estimated volume (in cubic yards) that will be remediated	12969
These estimated dates and measurements are recognized to be the best guess or calculation at the time of submission and may (be) change(d) over time as more remediation efforts are completed.	
The OCD recognizes that proposed remediation measures may have to be minimally adjusted in accordance with the physical realities encountered during remediation. If the responsible party has any need to significantly deviate from the remediation plan proposed, then it should consult with the division to determine if another remediation plan submission is required.	

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS (continued)

Operator: TAP ROCK OPERATING, LLC 1700 Lincoln St Denver, CO 80203	OGRID: 372043
	Action Number: 502090
	Action Type: [C-141] Remediation Closure Request C-141 (C-141-v-Closure)

QUESTIONS

Remediation Plan (continued)	
Please answer all the questions that apply or are indicated. This information must be provided to the appropriate district office no later than 90 days after the release discovery date.	
This remediation will (or is expected to) utilize the following processes to remediate / reduce contaminants:	
(Select all answers below that apply.)	
(Ex Situ) Excavation and **off-site** disposal (i.e. dig and haul, hydrovac, etc.)	Yes
Which OCD approved facility will be used for **off-site** disposal	fJEG1635837366 OWL LANDFILL JAL
OR which OCD approved well (API) will be used for **off-site** disposal	*Not answered.*
OR is the **off-site** disposal site, to be used, out-of-state	*Not answered.*
OR is the **off-site** disposal site, to be used, an NMED facility	*Not answered.*
(Ex Situ) Excavation and **on-site** remediation (i.e. On-Site Land Farms)	No
(In Situ) Soil Vapor Extraction	No
(In Situ) Chemical processing (i.e. Soil Shredding, Potassium Permanganate, etc.)	No
(In Situ) Biological processing (i.e. Microbes / Fertilizer, etc.)	No
(In Situ) Physical processing (i.e. Soil Washing, Gypsum, Disking, etc.)	No
Ground Water Abatement pursuant to 19.15.30 NMAC	No
OTHER (Non-listed remedial process)	No
Per Subsection B of 19.15.29.11 NMAC unless the site characterization report includes completed efforts at remediation, the report must include a proposed remediation plan in accordance with 19.15.29.12 NMAC, which includes the anticipated timelines for beginning and completing the remediation.	
I hereby certify that the information given above is true and complete to the best of my knowledge and understand that pursuant to OCD rules and regulations all operators are required to report and/or file certain release notifications and perform corrective actions for releases which may endanger public health or the environment. The acceptance of a C-141 report by the OCD does not relieve the operator of liability should their operations have failed to adequately investigate and remediate contamination that pose a threat to groundwater, surface water, human health or the environment. In addition, OCD acceptance of a C-141 report does not relieve the operator of responsibility for compliance with any other federal, state, or local laws and/or regulations.	
I hereby agree and sign off to the above statement	Name: Natalie Gladden Title: Environmental Email: natalie@energystaffingllc.com Date: 09/02/2025
The OCD recognizes that proposed remediation measures may have to be minimally adjusted in accordance with the physical realities encountered during remediation. If the responsible party has any need to significantly deviate from the remediation plan proposed, then it should consult with the division to determine if another remediation plan submission is required.	

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS (continued)

Operator: TAP ROCK OPERATING, LLC 1700 Lincoln St Denver, CO 80203	OGRID: 372043
	Action Number: 502090
	Action Type: [C-141] Remediation Closure Request C-141 (C-141-v-Closure)

QUESTIONS

Deferral Requests Only *Only answer the questions in this group if seeking a deferral upon approval this submission. Each of the following items must be confirmed as part of any request for deferral of remediation.*	
Requesting a deferral of the remediation closure due date with the approval of this submission	No

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS (continued)

Operator: TAP ROCK OPERATING, LLC 1700 Lincoln St Denver, CO 80203	OGRID: 372043
	Action Number: 502090
	Action Type: [C-141] Remediation Closure Request C-141 (C-141-v-Closure)

QUESTIONS

Sampling Event Information	
Last sampling notification (C-141N) recorded	**419602**
Sampling date pursuant to Subparagraph (a) of Paragraph (1) of Subsection D of 19.15.29.12 NMAC	**02/02/2024**
What was the (estimated) number of samples that were to be gathered	**480**
What was the sampling surface area in square feet	**92742**

Remediation Closure Request	
Only answer the questions in this group if seeking remediation closure for this release because all remediation steps have been completed.	
Requesting a remediation closure approval with this submission	Yes
Have the lateral and vertical extents of contamination been fully delineated	**Yes**
Was this release entirely contained within a lined containment area	**No**
All areas reasonably needed for production or subsequent drilling operations have been stabilized, returned to the sites existing grade, and have a soil cover that prevents ponding of water, minimizing dust and erosion	Yes
What was the total surface area (in square feet) remediated	92742
What was the total volume (cubic yards) remediated	12969
All areas not reasonably needed for production or subsequent drilling operations have been reclaimed to contain a minimum of four feet of non-waste contain earthen material with concentrations less than 600 mg/kg chlorides, 100 mg/kg TPH, 50 mg/kg BTEX, and 10 mg/kg Benzene	Yes
What was the total surface area (in square feet) reclaimed	0
What was the total volume (in cubic yards) reclaimed	0
Summarize any additional remediation activities not included by answers (above)	This is an AST Closure. Please contact Natalie Gladden if you have any questions as this is a resubmittal. 575-390-6397.

The responsible party must attach information demonstrating they have complied with all applicable closure requirements and any conditions or directives of the OCD. This demonstration should be in the form of a comprehensive report (in .pdf format) including a scaled site map, sampling diagrams, relevant field notes, photographs of any excavation prior to backfilling, laboratory data including chain of custody documents of final sampling, and a narrative of the remedial activities. Refer to 19.15.29.12 NMAC.

I hereby certify that the information given above is true and complete to the best of my knowledge and understand that pursuant to OCD rules and regulations all operators are required to report and/or file certain release notifications and perform corrective actions for releases which may endanger public health or the environment. The acceptance of a C-141 report by the OCD does not relieve the operator of liability should their operations have failed to adequately investigate and remediate contamination that pose a threat to groundwater, surface water, human health or the environment. In addition, OCD acceptance of a C-141 report does not relieve the operator of responsibility for compliance with any other federal, state, or local laws and/or regulations. The responsible party acknowledges they must substantially restore, reclaim, and re-vegetate the impacted surface area to the conditions that existed prior to the release or their final land use in accordance with 19.15.29.13 NMAC including notification to the OCD when reclamation and re-vegetation are complete.

I hereby agree and sign off to the above statement	Name: Natalie Gladden Title: Environmental Email: natalie@energystaffingllc.com Date: 09/02/2025

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

QUESTIONS (continued)

Operator: TAP ROCK OPERATING, LLC 1700 Lincoln St Denver, CO 80203	OGRID: 372043
	Action Number: 502090
	Action Type: [C-141] Remediation Closure Request C-141 (C-141-v-Closure)

QUESTIONS

Reclamation Report	
Only answer the questions in this group if all reclamation steps have been completed.	
Requesting a reclamation approval with this submission	No

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Action 502090

CONDITIONS

Operator: TAP ROCK OPERATING, LLC 1700 Lincoln St Denver, CO 80203	OGRID: 372043
	Action Number: 502090
	Action Type: [C-141] Remediation Closure Request C-141 (C-141-v-Closure)

CONDITIONS

Created By	Condition	Condition Date
scwells	None	9/15/2025