HOWCO 193-R1—LITTLE'S 33562 75M 4-51

Cleared

Halliburton
OIL WELL CEMENTING COMPANY
DUNCAN, OKLAHOMA

CEMENTING SERVICE TICKET

SANTA FE, NEW MEXICO
RECEIVED
MAY 20 1952

DATE 5-14-52 PLACE Los Lunas, New Mexico ORDER NO.

Well No. 1 Farm Dalies County Valencia State N. Mex Sec. T. R.

CHARGE TO: H. C. Long Oil Co
Mailing Address 639 South Spring Street
City & State Los Angeles Calif

Owner or Contractor Dunlap & Graham
City & State

Truck Called Out 12 MN AM PM On Location 8 00 AM PM Job Began 5 00 AM PM Job Completed 5 30 AM PM

TYPE OF JOB (✓) ONE		CASING		HOLE DATA		TUBING or DRILL PIPE		CEMENTING PACKER	
SURFACE		NEW		BORE SIZE	9 7/8	SIZE	4 1/2	SIZE	
INTERMEDIATE		USED		TOTAL DEPTH	6091	TYPE	F.H	TYPE	
PRODUCTION		SIZE		ROTARY	✓	WEIGHT	16.60	WEIGHT	
SQUEEZE		WEIGHT		CABLE TOOL		TOTAL DEPTH	1445	DEPTH SET	
PUMPING		DEPTH							
PLUG BACK	✓	TYPE							
GROUTING									
OTHER (Write In)									

PLUGS AND HEADS		PRESSURE		CEMENT LEFT IN CASING FT.	
BOTTOM PLUG	TYPE	CIRCULATING	0	BY REQUEST?	
TOP PLUG	TYPE	MINIMUM	0	NECESSITY?	
TYPE HEAD		MAXIMUM	100	MEASURED WITH LINE?	

SQUEEZE OR PLUG BACK DATA

PURPOSE		DEPTH FROM	TO APPROX.	IN SIZE Casing	IN SIZE Hole	SHOW ON ALL TYPES OF JOBS: TIME MIXING	TIME PUMPING
WATER							
GAS							
ABANDON	✓	1445	1319		9 7/8	15 Mins	15 Mins

SERVICE AND RENTAL CHARGES

DEPTH OF JOB 1445 FT.

PRICE REF.			
4043	BASE CHARGE	$115	00
1145'	ADD'N. CHARGE @ 11¢	$125	95
	EXTRA TRUCK	$	
	STAND BY TRUCK	$	
185	MILEAGE @ 75¢	$138	75
		$	
		$	
		$	
	TOTAL CHARGE	$379	70

MAKE FLOAT EQUIPMENT	OTHER EQUIPMENT
FLOAT COLLAR	
GUIDE SHOE	
FLOAT SHOE	

CEMENT DATA

BULK? SACKED? MIXED WT. PER GAL.

SACKS	TYPE	BRAND	% GEL	OTHER ADMIX
65	Regular	Gel Tex		

TRUCK	TITLE	NAME	LOCATION	STATE
	CEMENTER			
3436	DRIVER	C. H. Bledsoe	Farmington	N. Mex
	CEMENTER			
	DRIVER			
	CEMENTER			
	DRIVER			

The above job was done and equipment used under the exclusive control, direction and supervision of the owner, operator or his agent whose signature appears below.

O. M. Davis
OWNER, OPERATOR OR HIS AGENT

The following information is urgently requested in order that we may be fully advised and to enable us to keep our standard of service up to the highest point.

WAS OPERATION OF THE CEMENTING EQUIPMENT SATISFACTORY?

WAS THE WORK OF THE CEMENTING CREW PERFORMED IN A SATISFACTORY MANNER?

WAS THE CEMENTING JOB SATISFACTORILY COMPLETED?

SUGGESTIONS:

O. M. Davis
OWNER, OPERATOR OR HIS AGENT

COPY