Form 9-331
(May 1963)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

Fed. LC-068127

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS **RECEIVED**
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

7. UNIT AGREEMENT NAME

1.

AUG 18 1976

OIL WELL [X] GAS WELL [ ] OTHER [ ]

2. NAME OF OPERATOR

H. E. Prince ✓

O. C. C.
ARTESIA, OFFICE

3. ADDRESS OF OPERATOR

P. O. Box 129, Roswell, New Mexico, 88201

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

Unit letter K - 2328.9' from W. line

2310' from S. line.

8. FARM OR LEASE NAME

Federal

9. WELL NO.

3

10. FIELD AND POOL, OR WILDCAT

Linda San Andres

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

S-33-T-6-S-R-26-E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3608 G R

12. COUNTY OR PARISH | 13. STATE

Chaves | N.M.

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF [ ]
FRACTURE TREAT [ ]
SHOOT OR ACIDIZE [ ]
REPAIR WELL [ ]
(Other)

PULL OR ALTER CASING [ ]
MULTIPLE COMPLETE [ ]
ABANDON* [ ]
CHANGE PLANS [ ]

SUBSEQUENT REPORT OF:

WATER SHUT-OFF [ ]
FRACTURE TREATMENT [ ]
SHOOTING OR ACIDIZING [ ]
(Other)

REPAIRING WELL [ ]
ALTERING CASING [ ]
ABANDONMENT* [X]

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Plug and abandon as follows:

Well Depth 1070'

Run 15 sacks of cement from 1070 back to 888.10

Cut casing at 814.50' from surface.

Run mud from 888.10 back to 142'

Run 100' cement plug 50' in and 50' out of surface pipe

Run mud from 42' back to 10'

Run cement to surface and set marker.

Clean debris from site.

RECEIVED

AUG 16 1976

U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED _H. E. Prince_   TITLE _Owner_   DATE _8/10/76_

(This space for Federal or State office use)

TITLE _____   DATE _____

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:

APPROVED

AUG 1976

R. L. BEEKMAN
ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side