Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

$c\mid s\mid^F$
$\mathcal{U}_p$

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088
JAN 23 '90

O. C. D.

ARTESIA, OFFICE

WELL API NO.
30-005-62741

5. Indicate Type of Lease   STATE [X]   FEE [ ]

6. State Oil & Gas Lease No.
LG-5246

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

7. Lease Name or Unit Agreement Name

1. Type of Well:
   OIL WELL [X]   GAS WELL [ ]   OTHER

Frank "P" State

2. Name of Operator
   Collins Oil & Gas Corporation ✓

8. Well No.
6

3. Address of Operator
   P. O. Box 2443, Roswell, NM 88202-2443

9. Pool name or Wildcat
Diablo San Andres

4. Well Location
   Unit Letter ___I___ : __1650__ Feet From The __South__ Line and __990__ Feet From The __East__ Line

   Section __21__   Township __10S__   Range __27E__   NMPM   __Chaves__   County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)
    3862.5 GL

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK [ ] PLUG AND ABANDON [ ]		REMEDIAL WORK [ ] ALTERING CASING [ ]	
TEMPORARILY ABANDON [ ] CHANGE PLANS [ ]		COMMENCE DRILLING OPNS. [ ] PLUG AND ABANDONMENT [ ]	
PULL OR ALTER CASING [ ]		CASING TEST AND CEMENT JOB [XX]	
OTHER:_____ [ ]		OTHER:_____ [ ]	

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

01/10/90   Ran 431' of 8 5/8" J-55, 23 lb. casing with Texas Pattern Shoe. Circulated hole with 280 sacks Class "C" Cement with plug. Approximately 50 sacks to pit. Shut in for 36 hours and pressure tested casing to 800 lbs for 30 minutes, no droppage in pressure.

01/17/90   T. D. hole at 2151'.

01/18/90   Logged open hole compensated neutron log. Ran 2151' of 5½", J-55, 15.50 lb. casing with guide shoe. Pumped plug to bottom & circulated 200 sacks Class "C" Cement. Approximately 10 sacks to pit.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE _Roy D. Collins_   TITLE _President_   DATE _01/21/90_

TYPE OR PRINT NAME Roy D. Collins, Collins Oil & Gas Corporation   TELEPHONE NO. 623-2040

(This space for State Use)

ORIGINAL SIGNED BY
MIKE WILLIAMS
SUPERVISOR DISTRICT II   TITLE _____   DATE JAN 3 0 1990

APPROVED BY _____

CONDITIONS OF APPROVAL, IF ANY: