OPERATOR : MCKAY OIL CORPORATION
WELL NAME: CHAROLETTE STATE UNIT #1
PROSPECT : Pecos Slope Abo
ID# : LH-445
LOCATION : Sec. 4-4S-20E

PROPOSED TD : 3400'
PBTD :
ELEVATION : 4302'
SPUD DATE : 8-30-91
CONFIDENTIAL:

6-27-92 SI

6-28-92 SI

6-29-92 Depth 2869'. PBTD 2356'. Install starter on mud pump, mix 52 sxs SWG, 9 sxs starch, RU power swivel. SION.

6-30-92 Depth 2869', PBTD 2356'. Broke circulation w/10 bbls mud, started washing down @ 2170', wash to 2356', 186' good returns w/cuttings. SION.

7-1-92 Depth 2869', PBTD 2336'. Wash down to 2430', 94' loss returns, SION.

7-2-92 Mix and pump 100 bbls w/35% LCM pump no returns.

7-3-92 Mix & pump 100 bbls w/35% LCM pump, no returns. Shut down for pump repairs.