STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE	✓	
FILE	✓	✓
U.S.G.S.		
LAND OFFICE		
OPERATOR	✓	

OIL CONSERVATION DIVIS N
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

RECEIVED
APR 20 1983
O. C. D.
ARTESIA, OFFICE

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease: State [X] Fee [ ]

5. State Oil & Gas Lease No.: B-2237

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT —" (FORM C-101) FOR SUCH PROPOSALS.)

7. Unit Agreement Name:

OIL WELL [ ] GAS WELL [ ] OTHER- Re-Entry

8. Farm or Lease Name: Caston

Name of Operator: Yates Drilling Company

9. Well No.: #1

Address of Operator: 207 S. 4th, Artesia, N.M. 88210

10. Field and Pool, or Wildcat: Pat-G.G.-SA

Location of Well: UNIT LETTER E, 1817.8 FEET FROM THE North LINE AND 1107.4 FEET FROM THE West LINE, SECTION 29 TOWNSHIP 18S RANGE 28E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)

12. County: Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

- PERFORM REMEDIAL WORK [X]
- TEMPORARILY ABANDON [ ]
- PULL OR ALTER CASING [ ]
- PLUG AND ABANDON [ ]
- CHANGE PLANS [ ]
- OTHER [ ]

SUBSEQUENT REPORT OF:

- REMEDIAL WORK [ ]
- COMMENCE DRILLING OPNS. [ ]
- CASING TEST AND CEMENT JOB [ ]
- ALTERING CASING [ ]
- PLUG AND ABANDONMENT [ ]
- OTHER [ ]

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

This well was plugged as follows: Bailed seap oil from hole, put about 125' of lakebed clay in bottom of hole with 3 sacks of cement dumped. Pulled 400' of 8" casing, filled hole to bottom of 10" casing with dirt, rocks, and surface material. Pulled 220' of 10" casing, filled hole to surface with dirt and rock and erected regulation monument.

We propose to clean out with 7 7/8" bit, run approximately 400' 8 5/8" casing 24#, cement with approximately 200 sacks of class"C"cement. Clean out to T.D. Run either 4 1/2" or 5 1/2" casing to T.D.; cement with 250 sacks of class "C" cement. Perforate, Frac and put well on production

Frac

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Bill Davis (by Janet Grice) TITLE Drilling Supervisor DATE 4-20-83

APPROVED BY Original Signed By Leslie A. Clements TITLE Supervisor District II DATE APR 22 1983

CONDITIONS OF APPROVAL, IF ANY: