Submit 1 Copy To Appropriate District Office
District I – (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II – (575) 748-1283
811 S. First St., Artesia, NM 88210
District III – (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV – (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

HOBBS OCD
JAN 06 2014
RECEIVED

Form C-103
Revised July 18, 2013

WELL API NO. 30- 025-25946

5. Indicate Type of Lease STATE ☐ FEE ☑

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

7. Lease Name or Unit Agreement Name: Myers Langlie Mattix Unit

1. Type of Well: Oil Well ☑ Gas Well ☐ Other

8. Well Number: 76

2. Name of Operator: OXY USA WTP Limited Partnership

9. OGRID Number: 192463

3. Address of Operator: P.O. Box 50250 Midland, TX 79710

10. Pool name or Wildcat: Langlie Mattix 7R Qn GB

4. Well Location
Unit Letter F : 1980 feet from the north line and 1980 feet from the west line
Section 32 Township 23S Range 37E NMPM County Lea

11. Elevation (*Show whether DR, RKB, RT, GR, etc.*): 3303'

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:
PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
☐
☐

SUBSEQUENT REPORT OF:
REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☑
CASING/CEMENT JOB ☐
OTHER: ☐

Approved for Plugging of well bore only. Liability under bond is retained pending receipt of C-103 (Specifically for Subsequent Report of Well Plugging) which may be found at OCD web page under forms! www.emnrd.state.nm.us/ocd

...ed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date ...ing any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

12/27/2013 MIRU PU
12/30/2013 Work on POOH w/ rods & pump, pump stuck in tbg. Backoff rods, POOH. NDWH, NU BOP. POOH w/ tbg, backoff rods & POOH.
12/31/2013 POOH w/ tbg, RIH w/ WL & set CIBP @ 3409'. RIH w/ tbg & tag CIBP @ 3409', circ hole 10# MLF, test csg to 800#, held good. Mark Whitaker-N MOCD approved combining plugs. M&P 50sx CL C cmt, Calc TOC 2902'. PUH to 2675', M&P 25sx CL C cmt, PUH, WOC.
1/2/2014 RIH & tag cmt @ 2499', PUH to 1325', M&P 25sx CL C cmt, calc TOC 1083', PUH to 556', M&P 60sx Cl C cmt, PUH to 64', reverse out cmt, WOC. RIH & tag cmt @ 60', RIH w/ WL & perf @ 60', M&P 26sx CL C cmt, circ cmt to surface. ND BOP, top off csg, RDPU.

Spud Date: Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE [signature] TITLE Sr. Regulatory Advisor DATE 1/3/14

Type or print name David Stewart E-mail address: david_stewart@oxy.com PHONE: 432-685-5717

For State Use Only

APPROVED BY: Maley Brown TITLE Compliance Officer DATE 1/6/2014

Conditions of Approval (if any):

DEC 06 2014