Submit 1 Copy To Appropriate District Office
District I – (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II – (575) 748-1283
811 S. First St., Artesia, NM 88210
District III – (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV – (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

HOBBS OCD
OCT 21 2016
RECEIVED

Form C-103
Revised July 18, 2013

| | |
|---|---|
| WELL API NO. 30-041-20968 | |
| 5. Indicate Type of Lease STATE ☐ FEE ☒ | |
| 6. State Oil & Gas Lease No. | |
| SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.) | 7. Lease Name or Unit Agreement Name Kizer SWD |
| 1. Type of Well: Oil Well ☐ Gas Well ☐ Other SWD | 8. Well Number 1 |
| 2. Name of Operator Rockcliff Operating New Mexico LLC | 9. OGRID Number 371115 |
| 3. Address of Operator 1301 McKinney, Suite 1300, Houston TX 77010 | 10. Pool name or Wildcat SWD; Devonian-Silurian |

4. Well Location
Unit Letter: P 270 feet from the South line and 235 feet from the East line
Section 17 Township 8 S Range 34 E NMPM Roosevelt County

11. Elevation *(Show whether DR, RKB, RT, GR, etc.)* 4293' GL

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

| NOTICE OF INTENTION TO: | | SUBSEQUENT REPORT OF: | |
|---|---|---|---|
| PERFORM REMEDIAL WORK ☐ | PLUG AND ABANDON ☐ | REMEDIAL WORK ☐ | ALTERING CASING ☐ |
| TEMPORARILY ABANDON ☐ | CHANGE PLANS ☐ | COMMENCE DRILLING OPNS. ☐ | P AND A ☐ |
| PULL OR ALTER CASING ☐ | MULTIPLE COMPL ☐ | CASING/CEMENT JOB ☒ | |
| DOWNHOLE COMMINGLE ☐ | | | |
| CLOSED-LOOP SYSTEM ☐ | | | |
| OTHER: ☐ | | OTHER: ☒ | |

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Drilled 12.25" intermediate hole and set 9.625" 40# at 5242' on 10-17-16
Stage tool set at 2614' and first stage circulated to above tool.
Second stage circulated to surface.
Total 1550 sacks Class C run.

Well will be commercial SWD.

Please report # sacks cement each stage with description of cement and amounts circulated if any

Spud Date: 10-5-16 Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE B. Wood TITLE Consultant DATE 10-18-16

Type or print name Brian Wood E-mail address: brian@permitswest.com PHONE: (505) 466-8120

**For State Use Only**

APPROVED BY: [signature] TITLE Petroleum Engineer DATE 10/21/16

Conditions of Approval (if any):