Submit 1 Copy To Appropriate District Office
District I – (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II – (575) 748-1283
811 S. First St., Artesia, NM 88210
District III – (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV – (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

HOBBS OCD
DEC 1 9 2016
RECEIVED

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103
Revised July 18, 2013

WELL API NO. 30-025-10163	
5. Indicate Type of Lease STATE FEE X	
6. State Oil & Gas Lease No.	
SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.) 1. Type of Well: Oil Well X Gas Well Other	7. Lease Name or Unit Agreement Name EAVES
	8. Well Number 1
2. Name of Operator CHEVRON U.S.A. INC.	9. OGRID Number 4323
3. Address of Operator 6301 DEAUVILLE BLVD. MIDLAND, TX 97906 RM N3002	10. Pool name or Wildcat EUNICE SAN ANDRES SOUTH
4. Well Location **GPS Y- LAT. 32.41177 X-LONG. -103.14420** Unit Letter A : 660 feet from the NORTH line and 660 feet from the EAST line Section 10 Township 22-S Range 37-E NMPM County LEA	
	11. Elevation *(Show whether DR, RKB, RT, GR, etc.)* 3,393' GL

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐	INT TO PA	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	P&A NR fm. X	COMMENCE DRILLING OPNS. ☐	P AND A X
PULL OR ALTER CASING ☐	P&A R	CASING/CEMENT JOB ☐	
DOWNHOLE COMMINGLE ☐			
CLOSED-LOOP SYSTEM ☐			
OTHER:		OTHER:	☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

12/09/16, MOVE IN RIG & PLUGGING EQUIPMENT, NDWH, NU BOP & TEST SAME. POOH RODS & PUMP.

12/10/16 RIH & SET CIBP TAG BAD CSG @ 3,760', SET CIBP @3,700', MIX & SPOT 35 SX CL "C" CMT FROM 3,700'- 3,250'.

12/11/16 RIH TAG @ 3,620', TEST CSG FAILD, .MARK WHITAKER W/ NMOCD OK SPOT 35 SX , MIX & SPOT 35 SX CL "C" CMT FROM 3,620'- 3,170', WOC & TAG 3,617', NOTIFIED MARK WHITAKER REQUEST ANOTHER 40 SX, MIX & SPOT 40 SX CL "C" CMT FROM 3,617'- 2,800'.

12/12/16 RIH TAG @ 2,733', TEST CSG 700# GOOD, CIR MLF, MIX & SPOT 25 SX CL "C" CMT 2,320'- 1,941', RIH TAG @ 1,963' MARK WHITAKER OK, MIX & SPOT 100 SX CL "C" CMT FROM 1,189' TO SURFACE . CUT & CAP WELL TO MEET WITH NMOCD RULE 19.15.7.14 REQUIRMENTS.

CLASS " C" CEMENT & WITH CLOSED LOOP SYSTEM USED.
CA BOND 0329

Spud Date: Rig Release Date:

Approved for Plugging of wellbore only. Liability under bond is retained pending restoration and completion of the C-103, Specific for Subsequent Report of Well Plugging, which may be found on the OCD web page under forms.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE TITLE Agent for Chevron U.S.A. DATE 12 / 15 / 16

Type or print name Monty L. McCarver E-mail address: monty.mccarver@cjes.com PHONE: 713-325-6288

For State Use Only

APPROVED BY: Mark Whitaker TITLE P.E.S. DATE 12/20/2016

Conditions of Approval (if any):