State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

HOBBS OCD
MAR 06 2017
RECEIVED

Form C-103
Revised July 18, 2013

WELL API NO. 30-025-39494	
5. Indicate Type of Lease STATE ☐ FEE ☑	
6. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☑ Gas Well ☐ Other

2. Name of Operator
Apache Corporation

3. Address of Operator
303 Veterans Airpark Lane, Suite 1000   Midland, TX 79705

4. Well Location

Unit Letter P : 140 feet from the South line and 330 feet from the East line

Section 04 Township 21S Range 37E NMPM County Lea

7. Lease Name or Unit Agreement Name

West Blinebry Drinkard Unit (WBDU) / 37346

8. Well Number 110

9. OGRID Number
873

10. Pool name or Wildcat
Eunice; B-T-D, North (22900)

11. Elevation *(Show whether DR, RKB, RT, GR, etc.)*
3468' GL

---

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐   PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐   CHANGE PLANS ☐
PULL OR ALTER CASING ☐   MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐
CLOSED-LOOP SYSTEM ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☑   ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐   P AND A ☐
CASING/CEMENT JOB ☐

OTHER: ADD PAY/ACIDIZE ☑

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Apache added pay and acidized the Drinkard, as follows:

2/21/2017 MIRUSU POOH w/prod equip.
2/22/2017 RIH w/bit & scraper; tag @ 6808'.
2/23/2017 Perf Drinkard @ 6660'-6709'; guns shorted out. SD due to high wind.
2/24/2017 Acidize Drinkard w/12,978 gal 15% acid & 5500# rock salt.
2/25/2017 RIH w/prod equip. Setting depth of 2-7/8" J-55 tbg @ 6786'. SN @ 6786' & TAC @ 5589'. Test & RTP.

Spud Date:	10/7/2009	Rig Release Date:	10/13/2009

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE *Reesa Fisher*   TITLE Sr. Staff Reg Analyst   DATE 2/28/2017

Type or print name Reesa Fisher   E-mail address: Reesa.Fisher@apachecorp.com   PHONE: (432) 818-1062

For State Use Only

Petroleum Engineer

APPROVED BY   TITLE   DATE 03/17/17

Conditions of Approval (if any):