Submit 1 Copy To Appropriate District Office
District I – (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II – (575) 748-1283
811 S. First St., Artesia, NM 88210
District III – (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV – (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

HOBBS OCD
JAN 08 2018
RECEIVED

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103
Revised August 1, 2011

WELL API NO. 30-025-26307	
5. Indicate Type of Lease STATE ☐ FEE ☑	
6. State Oil & Gas Lease No. 25087	
SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	7. Lease Name or Unit Agreement Name Brine Supply Well
1. Type of Well: Oil Well ☐ Gas Well ☑ Other Brine Well	8. Well Number 01
2. Name of Operator PAB Services DBA Salty Dog Inc	9. OGRID Number 184208
3. Address of Operator PO Box 190 Lubbock Texas 79408	10. Pool name or Wildcat BSW + Salado
4. Well Location Unit Letter J : 1980 feet from the South line and 1980 feet from the East line Section 5 Township 19S Range 36E NMPM Lea County	
11. Elevation *(Show whether DR, RKB, RT, GR, etc.)*	

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☑	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	P AND A ☐
PULL OR ALTER CASING ☐	MULTIPLE COMPL ☐	CASING/CEMENT JOB ☐	
DOWNHOLE COMMINGLE ☐			
OTHER: ☐		OTHER: ☐	

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Rig up pulling unit
Pull tubing
Replace Damaged Tubing
go back into Hole

C.O.A. – CHART TEST –
RUN PKR 1800'+/-. TEST CASING TO 300#+ FOR 30 mins.
OR DO CAVERN TEST OF 300#+ FOR 4 Hours.
MB.

Condition of Approval: notify OCD Hobbs office 24 hours prior of running MIT Test & Chart

Spud Date: 1-9-18

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE JD Sayre TITLE MANAGER DATE 1-8-18

Type or print name Jim Sayre E-mail address: jim@thestandardenergy.com PHONE: 575-393-8352

For State Use Only

APPROVED BY: Accepted for Record Only DATE

Conditions of Approval (if any):

MBrown 1/8/2018