Submit 1 Copy To Appropriate District Office
District I – (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II – (575) 748-1283
811 S. First St., Artesia, NM 88210
District III – (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV – (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103
Revised July 18, 2013

| | |
|---|---|
| WELL API NO. 30-025-44471 | |
| 5. Indicate Type of Lease STATE ☒ FEE ☐ | |
| 6. State Oil & Gas Lease No. | |
| SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.) | 7. Lease Name or Unit Agreement Name RED BUD 25 36 32 STATE COM |
| 1. Type of Well: Oil Well ☒ Gas Well ☐ Other | 8. Well Number 115H |
| 2. Name of Operator AMERDEV OPERATING, LLC | 9. OGRID Number 372224 |
| 3. Address of Operator 5707 SOUTHWEST PKWY. BLDG. 1, STE 275 AUSTIN, TX 78735 | 10. Pool name or Wildcat JAL; WOLFCAMP, WEST |
| 4. Well Location Unit Letter O : 200 feet from the SOUTH line and 2290 feet from the EAST line Section 32 Township 25S Range 36E NMPM County LEA | |
| 11. Elevation *(Show whether DR, RKB, RT, GR, etc.)* 3003' GL | |

HOBBS OCD
JUN 08 2018
RECEIVED

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

| NOTICE OF INTENTION TO: | | SUBSEQUENT REPORT OF: | |
|---|---|---|---|
| PERFORM REMEDIAL WORK ☐ | PLUG AND ABANDON ☐ | REMEDIAL WORK ☐ | ALTERING CASING ☐ |
| TEMPORARILY ABANDON ☐ | CHANGE PLANS ☐ | COMMENCE DRILLING OPNS. ☐ | P AND A ☐ |
| PULL OR ALTER CASING ☐ | MULTIPLE COMPL ☐ | CASING/CEMENT JOB ☒ | |
| DOWNHOLE COMMINGLE ☐ | | | |
| CLOSED-LOOP SYSTEM ☐ | | | |
| OTHER: ☐ | | OTHER: ☐ | |

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

05/31/2018 - Ran 119 jts. 10 3/4" 45.50# NT-80LHE BTC Casing To 5045'

06/01/2018 – Pump 20 bbl gel Spacer. Pump Lead Cement, 610 sks, 268 bbls of 11.9 ppg 50/50PozC,PF-044 5%, PF-020 10%, PF-153 0.20%, PF-029 0.125lb/sk, PF-042 3.00 lb/sk, PF-045 0.400 lb/sk Tail Cement 300 sks, 37 bbls of 15.6 ppg Class H with PF-153 0.10%, Drop top plug, Displace with 460 bbls FW, Bump Plug, Floats held, bled off 3 bbls. Did not circulate cement to surface, Notified NMOCD

06/01/2018 – Run Temperature Survey

06/01/2018 – Preform Braden Head Squeeze on back side of 10 3/4" Casing, Pump 370 sks, 161 bbls, 11.9 ppg, of 50/50 Poz C cement, Displace with 2 bbls FW. Postpone Operations to Drill Adjacent Well

Spud Date: 5/24/18

Rig Release

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE _____ TITLE Operations Superintendent DATE 6/5/18

Type or print name Zachary Boyd E-mail address: zboyd@ameredev.com PHONE: 737-300-4700

**For State Use Only**

APPROVED BY: _____ TITLE Petroleum Engineer DATE 06/08/18

Conditions of Approval (if any):