Submit 1 Copy To Appropriate District Office
District I – (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II – (575) 748-1283
811 S. First St., Artesia, NM 88210
District III – (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV – (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

HOBBS OCD
APR 04 2019
RECEIVED

Form C-103
Revised July 18, 2013

WELL API NO. 30-025-45059	
5. Indicate Type of Lease STATE ☒ FEE ☐	
6. State Oil & Gas Lease No.	
SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.) 1. Type of Well: Oil Well ☒ Gas Well ☐ Other	7. Lease Name or Unit Agreement Name Cast Away 6 B2BW State Com Unit
	8. Well Number 1H
2. Name of Operator Mewbourne Oil Company	9. OGRID Number 14744
3. Address of Operator PO Box 5270, Hobbs NM 88241	10. Pool name or Wildcat Wilson; Bone Spring, North 97704
4. Well Location Unit Letter B : 220 feet from the North line and 2540 feet from the East line Section 6 Township 21S Range 35E NMPM Lea County	
[redacted]	11. Elevation *(Show whether DR, RKB, RT, GR, etc.)* 3658' GL [redacted]

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	P AND A ☐
PULL OR ALTER CASING ☐	MULTIPLE COMPL ☐	CASING/CEMENT JOB ☐	
DOWNHOLE COMMINGLE ☐			
CLOSED-LOOP SYSTEM ☐			
OTHER: ☐		OTHER: Completion Sundry ☒	

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

02/19/19 Frac 2nd Bone Spring from 9877' MD to 17385 MD, 1296 holes, .39" EHD, 120 deg phasing. Frac in 37 stages w/14,951,160 gals slickwater carrying 9,320,063# local 100 Mesh sand & 5,161,435# 40/70 sand. Flowback well for cleanup.

03/10/19 RIH w/2 ⅞" 6.5# L80 tbg & GLV's to 9388'.

03/13/18 Put well on production.

Spud Date: 10/29/2018 Rig Release Date: 12/10/2018

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Jackie Lathan TITLE Regulatory DATE 04/02/2019

Type or print name Jackie Lathan E-mail address: jlathan@mewbourne.com PHONE: 575-393-5905

For State Use Only

APPROVED BY: Karen Sharp TITLE Staff Mgr DATE 4-4-19

Conditions of Approval (if any):