Submit 3 Copies To Appropriate District Office

District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103
May 27, 2004

WELL API NO.	30-025-37984

5. Indicate Type of Lease
STATE ☒   FEE ☐

6. State Oil & Gas Lease No.
AO-1543

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☐   Gas Well ☐   Other TA

2. Name of Operator
Apache Corporation

3. Address of Operator   6120 S Yale Ave, Suite 1500
Tulsa, OK 74136-4224

7. Lease Name or Unit Agreement Name
North Monument G/SA Unit

8. Well Number   342

9. OGRID Number   00873

10. Pool name or Wildcat
Eunice Monument; Grayburg-San Andres

4. Well Location
Unit Letter I   : 2000 feet from the South line and 940 feet from the East line
Section 36   Township 19S   Range 36E   NMPM   County Lea

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
3,584' GR

Pit or Below-grade Tank Application ☐ or Closure ☐

Pit type_____ Depth to Groundwater_____ Distance from nearest fresh water well_____ Distance from nearest surface water_____

Pit Liner Thickness: mil   Below-Grade Tank: Volume   bbls;   Construction Material_____

---

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:
PERFORM REMEDIAL WORK ☐   PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐   CHANGE PLANS ☐
PULL OR ALTER CASING ☐   MULTIPLE COMPL ☐

OTHER: ☐

SUBSEQUENT REPORT OF:
REMEDIAL WORK ☐   ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐   P AND A ☐
CASING/CEMENT JOB ☐

OTHER: Completion Procedure / ~~TA~~ Noncommercial Well ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

09/13/06 PERF GRAYBURG @ 3684-90', 3698-3704', 3708-12', 3715-20', 3728-40', 3760-71', 3794-99',
          3811-15', 3840-48', 3876-84', 3896-3906' 2 JSPF
09/14/06 ACID GRAYBURG W/5000 GALS 15% HCL
09/15/06 PU PUMP AND RIH W/ RODS
09/16/06 SET 456 PUMPING UNIT
09/19/06 - 10/03/06 PUMP TEST GRAYBURG AND FOUND TO BE NONCOMMERCIAL
10/04/06 REPLACE 456 PUMPING UNIT WITH TEST ESP
10/05/06 - 10/18/06 PUMP TEST GRAYBURG AND FOUND TO BE NONCOMMERCIAL
10/19/06 PULL TEST ESP. SET CBP @ 3830' TO SHUT OFF WATER
10/20/06 RERUN TEST ESP
10/21/06 - 12/10/06 PUMP TEST GRAYBURG AND FOUND TO BE NONCOMMERCIAL
12/11/06 PULL TEST ESP EQUIPMENT. PUSH CBP FROM 3830' TO 3947'
12/12/06 SET CICR @ 3619' AND PLUG BACK WELL WITH 300 SX CMT TO NEW PBTD @ 3594'.
12/13/06 INSTALL TUBING VALVE. CLEAN LOCATION. RDMOSU.

(stamp: JAN 2007 Received Hobbs OCD)

I hereby certify that the information above is true and complete to the best of my knowledge and belief. I further certify that any pit or below-grade tank has been/will be constructed or closed according to NMOCD guidelines ☐, a general permit ☐ or an (attached) alternative OCD-approved plan ☐.

SIGNATURE _Sophie Mackay_   TITLE Engineering Tech   DATE 01/23/2007

Type or print name Sophie Mackay   E-mail address: sophie.mackay@apachecorp.com   Telephone No. (918)491-4864

For State Use Only

APPROVED BY: _Chris Williams_   TITLE QC DISTRICT SUPERVISOR/GENERAL MANAGER   DATE FEB 0 9 2007

Conditions of Approval (if any):