Form C-103
June 19, 2008

Submit 3 Copies To Appropriate District Office

District I
1625 N French Dr.,
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe,
87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☒ Gas Well ☒ Other

2. Name of Operator THOMPSON, J. CLEO

3. Address of Operator P.O. BOX 12577
ODESSA, TX 79768

4. Well Location

Unit Letter K : 1677.9 feet from the SOUTH line and 1698 feet from the WEST line

Section 22 Township 10S Range 36E NMPM County LEA

WELL API NO.	30-025-38792

5. Indicate Type of Lease STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name
GAINER 22

8. Well Number 001

9. OGRID Number 11181

10. Pool name or Wildcat
CROSSROADS DEVONIAN SOUTH

11. Elevation (Show whether DR. RKB, RT. GR, etc.)
4010' GL

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON		REMEDIAL WORK ☐ ALTERING CASING ☐	
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐		COMMENCE DRILLING OPNS. ☐ P AND A ☐	
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐		CASING/CEMENT JOB ☒	
DOWNHOLE COMMINGLE ☐			
OTHER: ☐		OTHER: ☐	

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

8-2-08 RAN 5 1/2 17# N-80 & P-110 CSG SET @ 12275'. CEMENTED WITH 425 SX 50:50 POZ
8-4-08 TO 8-11-08 RU WELL SERVICE UNIT AND SWAB TESTED DEVONIAN FROM 12275 TO 12288 FEET. SWABBED ALL WATER.

8-12-08 SET CIBP @ 12250'. DUMPED 35' CEMENT, RAN CBL. TOC @ 8700' PERFORATED 11419 - 11427 (8FT, 2SPF, 16 HOLES), ACIDIZED WITH 1000 GALS ISOSOL. SWAB TESTED ATOKA, MADE ALL WATER.

8-14-08 CIRCULATE 9# MUD LADEN FLUID FROM 12210 FEET.

8-18-08 SET CIBP @ 11400', DUMPED 35' CEMENT. PERFORATED 10444 - 10449' (5 FT, 10 HOLES).

8-19-08 - 8-25-08 SWAB TESTED ATOKA, MADE ALL WATER. RD WELL SERVICE UNIT.

Spud Date: 05/31/2008   Rig Release Date: 08/01/2008

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE _J E Stevens_   TITLE AGENT   DATE 09/10/2008

Type or print name JIM STEVENS   E-mail address: jstevens@jcleo.com   PHONE (432)550-8887

For State Use Only

APPROVED BY _Gary W. Hill_   TITLE OCD FIELD REPRESENTATIVE II/STAFF MANAGER   DATE SEP 15 2008

Conditions of Approval (if any):