Address: 1714 Midland, TX 79701	Edna 1
Unit Letter: L 2130 Feet from S South line and 660 Feet from	N. Bagley (Lower Penn)
West Line, Section 22 Township 11 S Range 33 E NMPM	
Elevation (Show whether DF, RT, GR, etc.) 4311' KB	County: Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
Perform Remedial Work		Remedial Work	
Temporarily Abandon		Commence Drilling Opns.	
Pull or Alter Casing		Casing Test and Cement Job	
	Plug and Abandon X		Altering Casing
	Change Plans		Plug and Abandonment
Other:		Other:	

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Set Cast Iron Bridge Plug @ ± 8,500' w/ 35' cement on top and set cement plugs as follows:

	Sacks	
Bottom		
8500'	25	
5150	25	
4000	35	
[illegible]	35	[illegible]
1100	35	
400	35	[illegible]
Surface	10	

Pertinent Casing data:
13-3/8" set @ 355' with 350 sx cement
8-5/8" set @ 3727' with 200 sx cement
4-1/2' set @ 10370' (11.60# N-80) with 500 sx cement

Perfs:
8572-10106' (20)
8873-10269'

Log Tops:

Anhy	1620'	Abo	7300'
Salt	1630'	Wolfcamp	8522'
Yates	2436'	Bough C	9118'
San Andres	3701'	Dallas	9660'
Glorieta	5130'	M. Penn	9890'
Tubb	6628'	Strawn	10070'

Termination Marker will be displayed.

Hole will be loaded with 10# mud.

Proposed operations to begin upon approval of New Mexico Oil Conservation Commission.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Signature: Susan Downey Printed Name: Susan Downey Title: Production Clerk Date: 7-10-86

Approved by: [illegible] Title: [illegible] Date: [illegible]