NO. OF COPIES RECEIVED	
DISTRIBUTION	
STATE	
F.E.	
U.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease: State [X] Fee [ ]

5. State Oil & Gas Lease No.: 06-1402

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

7. Unit Agreement Name:

OIL WELL [X] GAS WELL [ ] OTHER-

8. Farm or Lease Name: Gulf State

Name of Operator: Belco Development Corporation

9. Well No.: 1

Address of Operator: 10,000 Old Katy Road, Ste 100, Houston, TX 77055

10. Field and Pool, or Wildcat: Bagley N. (Penn)

Location of Well: UNIT LETTER 0, 2130 FEET FROM THE ~~N~~ East LINE AND 660 FEET FROM THE South LINE, SECTION 27 TOWNSHIP 11-S RANGE 33-E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.): 4254 Gr.

12. County: Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

- PERFORM REMEDIAL WORK [ ]
- TEMPORARILY ABANDON [ ]
- PULL OR ALTER CASING [ ]
- PLUG AND ABANDON [X]
- CHANGE PLANS [ ]
- OTHER [ ]

SUBSEQUENT REPORT OF:

- REMEDIAL WORK [ ]
- COMMENCE DRILLING OPNS. [ ]
- CASING TEST AND CEMENT JOB [ ]
- OTHER [ ]
- ALTERING CASING [ ]
- PLUG AND ABANDONMENT [X]

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Cut 2 3/8" OD EUE tbg @ 8800'. Unable to pull free. Ran free point. Free @ 8700'. Made cut @ 8,790'. Tbg not free. Continued to work tbg. Came free @ 8,800'. TOH.
2. TIH w/tbg & circd hole w/9.5#/gal mud. Spotted 15 sx class "C" cmt. Plug from 8,800'-8,628'.
3. Spotted 20 sx class "C" cmt plug from 7,300'-7,070'.
4. Spotted 20 sx class "C" cmt plug from 5,130'-4,900'.
5. TOH w/tbg.
6. Ran free point. 4½" csg free @ 3,648'. Cut csg @ 3,690' & TOH w/4½" csg.
7. TIH w/2 3/8" OD EUE tbg to 3,740'. Circd hole w/9.5#/gal mud. Spotted 35 sx class "C" cmt plug from 3,740'-3,640' TOH w/50 jts tbg & wait 3 hrs. TIH & tagged top plug @ 3,615'.

THE COMMISSION MUST BE NOTIFIED 24 HOURS PRIOR TO THE BEGINNING OF PLUGGING OPERATIONS FOR THE C-103 TO BE APPROVED.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED: Carl M. Hinson TITLE: Production Superintendent DATE: 01-14-85

APPROVED BY: J. R. Griffin TITLE: OIL & GAS INSPECTOR DATE: 03-18-85

CONDITIONS OF APPROVAL, IF ANY:

MAR 18 1985