State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240 X

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.
30-041-00190

5. Indicate Type of Lease
STATE [X]   FEE [ ]

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

7. Lease Name or Unit Agreement Name
STATE BPA

1. Type of Well:
OIL WELL [X]   GAS WELL [ ]   OTHER

2. Name of Operator
Marathon Oil Company

8. Well No.
3

3. Address of Operator
P.O. Box 552   Midland, Tx. 79702

9. Pool name or Wildcat
ALLISON PENN

4. Well Location

Unit Letter L : 660 Feet From The WEST Line and 1980 Feet From The SOUTH Line

Section 30 32   Township 8 SOUTH   Range 37 EAST   NMPM LEA   Roosvelt   County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)
GL: 4038   KB: 4050

11. **Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data**

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK [ ]   PLUG AND ABANDON [ ]

TEMPORARILY ABANDON [ ]   CHANGE PLANS [ ]

PULL OR ALTER CASING [ ]

OTHER: _____ [ ]

SUBSEQUENT REPORT OF:

REMEDIAL WORK [ ]   ALTERING CASING [ ]

COMMENCE DRILLING OPNS. [ ]   PLUG AND ABANDONMENT [ ]

CASING TEST AND CEMENT JOB [ ]

OTHER: PLUG AND ABANBDON [X]

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

NOTIFIED NMOCD OF INTENT TO BEGIN P&A MIRU SET CIBP @ 9500'. DUMPED 5 SX CMT ON TOP OF CIBP. WENT IN HOLE WITH TBG TO 9450'. LOADED HOLE WITH 10# BRINE CONTAINING 25 # PER GALLON GEL. PULLED TBG TO 6200'. PUMPED 26 SX. CMT. CUT CASING @ 4415'. AND PULLED FROM WELL. RAN TBG TO 4464'. PUMPED 120 SX CMT. POOH W/TBG. RAN TBG TO 450'. PUMPED 60 SX CMT. PULLED TBG TO 50'. PUMPED 15 SX CMT. POOH W/TBG. CUT OFF WELLHEAD AND INSTALLED DRYHOLE MARKER. CLEANED LOCATION . RDMO. 12-22-92

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Thomas M Price   TITLE ENG TECH   DATE 12-2-93

TYPE OR PRINT NAME Thomas M. Price   TELEPHONE NO. 915-682-1626

(This space for State Use)

APPROVED BY Billy E. Preston   TITLE _____   DATE _____

CONDITIONS OF APPROVAL, IF ANY: