Form 9-331
(May 1963)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-2958

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

1.

OIL WELL [X]   GAS WELL [ ]   OTHER

7. UNIT AGREEMENT NAME

2. NAME OF OPERATOR

D. B. Baxter & Associates

8. FARM OR LEASE NAME

Cities Service-Federal

3. ADDRESS OF OPERATOR

P. O. Box 4171, Midland, Texas 79701

9. WELL NO.

1

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

554' FSL & 2086' FEL Sec. 21, T3S, R36E

10. FIELD AND POOL, OR WILDCAT

South Prairie Cisco

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 21, T3S, R36E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4101.4 GR

12. COUNTY OR PARISH

Roosevelt

13. STATE

New Mexico

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO :

TEST WATER SHUT-OFF	[ ]	PULL OR ALTER CASING	[ ]
FRACTURE TREAT	[ ]	MULTIPLE COMPLETE	[ ]
SHOOT OR ACIDIZE	[ ]	ABANDON*	[ ]
REPAIR WELL	[ ]	CHANGE PLANS	[ ]
(Other)			[ ]

SUBSEQUENT REPORT OF :

WATER SHUT-OFF	[ ]	REPAIRING WELL	[ ]
FRACTURE TREATMENT	[ ]	ALTERING CASING	[ ]
SHOOTING OR ACIDIZING	[ ]	ABANDONMENT*	[X]
(Other)			

(NOTE : Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.) *

On June 2, 1973, this well was plugged as follows:

1. Set Cast Iron Bridge Plug on wire line at 9600' and dumped 35' cement on top of plug.

2. Pulled 5½" casing from 6000' and spotted 100' plug from 6000' to 5900' (35 sks). Spotted 100' plug from 5500' to 5400' (35 sks). Spotted 100' plug from 4141' to 4041' (35 sks) across 8-5/8" shoe.

3. Pulled 8-5/8" casing from 1050', spotted 100' plug from 1050' to 950' (65 sks). Spotted 100' plug from 472' to 372' across 12-3/8" casing shoe (70 sks).

4. Placed 10 sks cement in surface and set dry hole marker.

As soon as all equipment has been removed from location and the pits and cellar have been filled, notification will be made in order that final approval for abandonment can be obtained.

18. I hereby certify that the foregoing is true and correct

SIGNED _____   TITLE Agent   DATE June 12, 1973

(This space for Federal or State office use)

APPROVED BY _____   TITLE _____   DATE _____
CONDITIONS OF APPROVAL, IF ANY: