(May 1963)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.: NM-020974

6. IF INDIAN, ALLOTTEE OR TRIBE NAME:

NMOCC - ARTESIA
NMOCC - HOBBS
DEL - [illegible]

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

7. UNIT AGREEMENT NAME:

1. OIL WELL ☐ GAS WELL ☐ OTHER: DRY HOLE

8. FARM OR LEASE NAME: [illegible] "C" [illegible]

2. NAME OF OPERATOR: PAN AMERICAN PETROLEUM CORPORATION

9. WELL NO.: 1

3. ADDRESS OF OPERATOR: BOX 68, HOBBS, N. M. 88240

10. FIELD AND POOL, OR WILDCAT: [illegible]

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface: 660' FNL & 660' FWL Sec. 26 (Unit D, NW/4 NW/4)

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA: 26-9-30 N.M.P.M.

14. PERMIT NO.:

15. ELEVATIONS (Show whether DF, RT, GR, etc.): 4099.5 RDB

12. COUNTY OR PARISH: CHAVES

13. STATE: N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
TEST WATER SHUT-OFF ☐	PULL OR ALTER CASING ☐	WATER SHUT-OFF ☐	REPAIRING WELL ☐
FRACTURE TREAT ☐	MULTIPLE COMPLETE ☐	FRACTURE TREATMENT ☐	ALTERING CASING ☐
SHOOT OR ACIDIZE ☐	ABANDON* ☒	SHOOTING OR ACIDIZING ☐	ABANDONMENT* ☒
REPAIR WELL ☐	CHANGE PLANS ☐	(Other) Progress Report ☒	
(Other) ☐		(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)	

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

TD-3680'. Ran logs. Evaluated. No commercial pay.
Pursuant to telephone auth* of 3-8-68, propose to P&A. (* DC Jones to M. JW Sutherland)
Cement plugs:

25 sx. 3620'-3480'
25 sx. 1675'-1575'
35 sx. In & out of 8⅝" CSA 501' (cmt circ)
10 sx @ surface + erect P&A marker.

Make final clean up and restore ground to contour.

On 3-10-68 Will P&A as follows:
25 sx cement plug @ 3620-3480'.
25 sx " " @ 1675-1576.
35 sx In & out of 8⅝" CSA @ 501'.
10 sx @ surface & erect P&A marker.
Subsequent report to be filed upon final clean up.

18. I hereby certify that the foregoing is true and correct

SIGNED: [signature] TITLE: AREA SUPERINTENDENT DATE: 3-11-68

(This space for Federal or State office use)

APPROVED BY: _____ TITLE: _____ DATE: _____

CONDITIONS OF APPROVAL, IF ANY:

APPROVED
MAR 13 1968
J. W. Sutherland
J. W. SUTHERLAND
DISTRICT ENGINEER

*See Instructions on Reverse Side

RECEIVED
U. S. GEOLOGICAL SURVEY
ROSWELL, NEW MEXICO

Orig - USGS - ROS
1 - NCW
1 - SOCF
1 - RRY
2 - W. F. SPENCER
1 - J. E. LEASCHER