PERMIAN TESTERS, INC.

P. O. BOX 6441 • PHONE 366-0811
ODESSA, TEXAS
79762

TEST TICKET NO. 5873

PRESSURE BREAKDOWN

Date 11-9-84

Company Hilliard Oil & Gas County Chaves

Well Name & No. Hilliard Federal B State New Mexico

DST # 2 Tool Open 30 Min. For Pre Flow Tool Closed 124 Min. For ISIP

Interval 9108 To 9173 Tool Open 120 Min. For Final Flow Tool Closed 242 Min. For FSIP

INITIAL SHUT-IN				FINAL SHUT-IN			
Time Deflection	Min.	Deflection	Pressure	Time Deflection	Min.	Deflection	Pressure
	0		129		0		262
	2		145		2		290
	4		185		4		343
	6		250		6		419
	8		331		8		532
	10		435		10		677
	12		597		12		847
	24		1763		24		1562
	36		2198		48		1984
	48		2423		72		2202
	60		2573		96		2336
	72		2668		120		2439
	84		2743		144		2514
	96		2798		168		2577
	108		2846		192		2632
	120		2885		216		2680
	124		2897		240		2719
	I Hyd		4457		242		2727
	IPF		157				
	FPF		129				
	ISI		2897				
	IFF		222				
	FFF		262				
	FSI		2727				
	FHyd		4366				