NUMBER OF COPIES RECEIVED		
DISTRIBUTION		
FILE		
U.S.		
LAND OFFICE		
TRANSPORTER OIL / GAS		
PRORATION OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company	Address
Amerada Petroleum Corporation	Box 636, Lovington, New Mexico

Lease	Well No.	Unit Letter	Section	Township	Range
STATE S "J"	4	E	23	16-South	33-East

Date Work Performed	Pool	County
11-20 & 28, 1961	Saunders	Lea

THIS IS A REPORT OF: *(Check appropriate block)*

☐ Beginning Drilling Operations ☐ Casing Test and Cement Job ☐ Other *(Explain)*:

☐ Plugging ☒ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Pull 2-3/8" OD EUE Tubing, Packer & Flow Valves, Perforate 5½" Casing Liner from 9808' to 9812', ~~9814'~~ 9824' to 9826', 9862' to 9864', 9870' to 9871', 9873' to 9875', 9878' to 9883' 9914' to 9923' w/2 Bullet Shots per ft, Rerun tubing packer and flow valves, Flow Tested for Week, & Acidised New Perforat ons Above & old Perforations from 9765' to 9774', 9787' to 9791' with 5000 Gal 15% Spee LT Acid, using 125 Rubber Ball Sealers injected Constantly During Treatment. Turned Gas to Well & Resumed producing by Gas Lift

Witnessed by	Position	Company
	Foreman	Amerada Petroleum Corporation

FILL IN BELOW FOR REMEDIAL WORK REPORTS *ONLY*

ORIGINAL WELL DATA 9765' to 9791'

D F Elev.	T D	PBTD	Producing Interval	Completion Date
4205'	9950'	9942'	[redacted]	9-24-58

Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth
2"	[redacted] 9784'	5-1/2"	9949'

Perforated Interval(s)
9765' to 9774', 9787' to 9791'

Open Hole Interval	Producing Formation(s)
	Pennsylvanian

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover	10-19-61	43		26		
After Workover	11-28-61	164	286.3	64	1746	

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by	Name
Title	Position: Foreman
Date	Company: Amerada Petroleum Corporation