COUNTY ROOSEVELT FIELD Wildcat STATE NM 30-041-20303

OPR AMOCO PRODUCTION CO. MAP

1 Methodist Home Foundation

Sec 30, T-5-S, R-34-E CO-ORD

660' FNL, 1980' FEL of Sec

Spd 12-5-70 CLASS EL 4334 E

Cmp 8-30-71

CSG & SX . TUBING	FORMATION	DATUM	FORMATION	DATUM
13 3/8" at 328' w/400 sx				
9 5/8" at 3482' w/710 sx				
5 1/2" at 8238' w/850 sx				
LOGS EL GR RA IND HC A				
	TD 8330'; PBD 7345'			

TEMPORARILY ABANDONED

Distribution limited and publication prohibited by subscribers' agreement.
Reproduction rights reserved by Williams & Lee Scouting Service, Inc.

CONT. Cactus PROP DEPTH 9100' TYPE RT

DATE

F.R. 12-8-70; Opr's Elev. 4335' KB
PD 9100' RT (Granite)
Contractor - Cactus

9-2-71 AMEND OPERATOR: Formerly reported as Pan American Pet. Corp.

12-9-70 AMEND PROPOSED DEPTH & ZONE: Formerly reported as 4500' RT (San Andres)

12-10-70 Drlg. 2830'

12-18-70 Drlg. 4039' (Tight)

1-4-71 Drlg. 6908' (Tight)

1-11-71 Drlg. 7183' (Tight)

1-18-71 Drlg. 7489' (Tight)

1-25-71 Drlg. 7842' (Tight)

1-29-71 Drlg. 8183' (Tight)

2-8-71	TD 8330'; (Tight)
2-12-71	TD 8330'; (Tight)
2-22-71	TD 8330'; Prep P&A (Tight)
3-22-71	TD 8330'; Prep P&A (Tight)
4-5-71	TD 8330'; PBD 7800'; Prep P&A Perf 7956-8010' (Overall) Acid (7956-8010') 1500 gals Non Commercial (7956-8010') Sqzd (7956-8010') w/125 sx Perf 7956-70' w/2 SPF Acid (7956-70') 1000 gals Non Commercial (7956-70') PB to 7800' Perf 7219-93' (overall) Acid (7219-93') 5000 gals
4-19-71	TD 8330'; PBD 7800'; Prep P&A
7-6-71	TD 8330'; PBD 7345'; SI (Hold for information) PB to 7345'
8-30-71	TD 8330'; PBD 7345'; TEMPORARILY ABANDONED LOG TOPS: Yates 2198', Queen 2828', San Andres 3242', Glorieta 4504', Drinkard 6650', Wolfcamp 7362', Pennsylvanian 7710', Granite 8320' Well Drilled Tight Will amend if information is released
9-2-71	COMPLETION REPORTED