(May 1963)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE* (Other instructions on reverse side)

Form approved. Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.: LC 029509 a

6. IF INDIAN, ALLOTTEE OR TRIBE NAME:

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL [X] GAS WELL [ ] OTHER

7. UNIT AGREEMENT NAME: MCA

2. NAME OF OPERATOR: Continental Oil Company

8. FARM OR LEASE NAME: MCA Unit Bty 2

3. ADDRESS OF OPERATOR: Box 460, Hobbs, New Mexico 88240

9. WELL NO.: 44

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface: 2615' FNL + 2615' FWL, Section 21, T-17S, R-32E, Lea County, New Mexico

10. FIELD AND POOL, OR WILDCAT: Maljamar Respens (GSA) Pool

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA: Sec. 21, T-17S, R-32E

14. PERMIT NO.:

15. ELEVATIONS (Show whether DF, RT, GR, etc.): 4054' DF

12. COUNTY OR PARISH:

13. STATE:

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:				SUBSEQUENT REPORT OF:			
TEST WATER SHUT-OFF		PULL OR ALTER CASING		WATER SHUT-OFF		REPAIRING WELL	
FRACTURE TREAT	X	MULTIPLE COMPLETE		FRACTURE TREATMENT		ALTERING CASING	
SHOOT OR ACIDIZE	X	ABANDON*		SHOOTING OR ACIDIZING		ABANDONMENT*	
REPAIR WELL		CHANGE PLANS		(Other)			
(Other) Perforate Additional Pay			X				

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

In order to increase efficiency of the waterflood the following work is proposed.

Run Gamma Ray-Sonic Log 4109-3100.

Acidize 7th and 9th zones with 6,000 gallons 20% LSTNE acid and treat with 3 drums Visco 959.

Perforate 6th zone 3775-3814 at intervals to be determined from log.

Sandfrac 6th zone with 20,000 gallons gelled produced water and 20,000# sand and treat with 2 drums Visco 959.

Place well on production.

18. I hereby certify that the foregoing is true and correct

SIGNED: Joe L. Gatty TITLE: Adm. Sec. Chief DATE: 4-19-68

(This space for Federal or State office use)

APPROVED BY: TITLE: DATE:

CONDITIONS OF APPROVAL, IF ANY:

USGS-5 Partners-15 File

APR 23 1968
A. R. CURVIN
DISTRICT ENGINEER

*See Instructions on Reverse Side