LEA

OPR CONTINENTAL OIL CO. FIELD Maljamar

324 MCA Unit

Sec 28, T-17-S, R-32-E STATE NM 30-025-24235

1345' FSL, 25' FWL of Sec MAP

Spd 9-28-72

Cmp 10-18-72

CSG & SX · TUBING

8 5/8" at 889' w/500 sx

5 1/2" at 4170' w/300 sx

| FORMATION | CLASS DATUM | FORMATION | DATUM |
|---|---|---|---|
| | | | |

CO-ORD

GL EL 3945E

LOGS EL GR RA IND HC A

IP (Grayburg-San Andres) Perfs 3830-4081' P 329 BOPD + 195 BW.

Pot based on 24 hr test. COR NR; Grav 37.5

TD 4170'; PBD 4127'

Distribution limited and publication prohibited by subscribers' agreement.
Reproduction rights reserved by Williams & Lee Scouting Service, Inc.

CONT. Cactus

DATE

PROP DEPTH 4250' TYPE RT

F.R. 8-28-72; Opr's Elev. 3945' GL

10-2-72 PD 4250' RT (Grayburg-San Andres)

10-9-72 Contractor- Cactus

10-16-72 Drlg. 3201' anhy & sh

TD 4170'; Rng logs

TD 4170'; PBD 4127'; Tstg

Perf @ 3830', 3836', 3845', 3847', 3919', 3922', 3925', 3935', 3984', 3992', 3997', 3999', 4020', 4023', 4030', 4058', 4061', 4071', 4075', 4081', w/2 SPI

Acid (3830-4081') 11,000 gals

10-20-72 Frac (3830-3935') 30,000 gals wtr + 60,000# sd

Flwd 142 BF (50% oil) in 8 hrs thru 3/4" chk

10-30-72 TD 4170'; PBD 4127'; RU Pmp

11-4-72 Swbd 30 BF (50% oil) in 2 hrs

TD 4170'; PBD 4127'; COMPLETE

COMPLETION REPORTED